



Erin Crotty  
 Commissioner

**DAILY INSPECTION REPORT**

<b>Site Code #:</b> 7-55-08	<b>Date:</b> December 5, 2003	<b>Report #:</b> NYSEG120503
-----------------------------	-------------------------------	------------------------------

**Site Name:** NYSEG Ithaca Court St.  
**Location:** Ithaca, Chemung County  
**NYSEG Proj. Mgr.:** Bert Finch  
**DEC Proj. Mgr.:** Bill Ottaway  
**Consultant Proj. Mgr.:**  
**Proj. Contr.:** Severson Environmental  
**Site Phone & Fax:**

	AM	PM
<b>Weather</b>	P. Sunny	P. Sunny
<b>Temperature</b>	18 degrees	28 degrees
<b>Wind Direction</b>	NW	NW

**Description of work performed by contr. this report period:**

- Removed 16.5 feet of clay tile pipe. First 8.5 feet had soil removed from sewer main to 2 feet north of water main, down to 4 feet bgs. From 2 to 5 feet north of water main, soil removed down to 10 feet bgs. NAPL stringers were still present at bottom of excavation. Second 8 feet had soil removed south to sewer main and north to Duct #2 excavation. Impacted material removed 2 feet north by 4 feet bgs. From 2 to 5 feet north of water main, soil removed down to 8.5 feet bgs.
- Significant amounts of NAPL can be seen on north wall at about 6 feet bgs. Contained within a 2-3 foot thick sand layer.
- Sent 4 trucks to ESMI.

**Description of inspections performed by engr. this report period:**

- 

**Discussions/comments regarding visitors, contractor and/or engineer:**

- NYSEG states that sample taken under Duct #2 on 12/4 will be discarded, and excavation will be dug deeper (currently at 8.5 feet bgs).

**Change Orders:**

•

**Sampling and Analyses:**

•

Major Issues	Description & Reason

**Health & Safety:**

Level of protection: Modified Level D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

**Contractor's Information:**

Prime contractor worked from 7:00A to 6:30P.

Subcontractor	Activity	Hours Worked

Equipment	P	1	2	3	Personnel	P	1	2	3
Daewoo 135 Backhoe	1				Site Supervisor	1			
Air Handling Equipment	1				Operator	2			
					Laborer	3			

**Site Representative:** R. Scott Deyette

**Date:** December 5, 2003

**Representative's signature:**

**Reviewed By:**

**Date:**