New York State Department of Environmental Conservation

Division of Environmental Remediation - Central Office Bureau of Construction Services Field Support Unit



DAILY INSPECTION REPORT

Site Code #: 7-55-008	Date: August 27, 2004	Report #: NYSEG082704
------------------------------	-----------------------	-----------------------

Site Name: NYSEG Ithaca Court St.- Wooden Duct Removal Location: Ithaca, Tompkins County NYSEG Proj. Mgr.: Bert Finch DEC Proj. Mgr.: Bill Ottaway Consultant Proj. Mgr.: Dave Budosh Proj. Contr.: Sevenson Site Phone & Fax:

	AM	РМ
Weather		
Temperature		
Wind Direction		

Description of work performed by contr. this report period:

- Contractor continued excavating material from south side of Court Street in front of #508, in order to remove contaminated soils and existing sanitary sewer line, which was replaced with PVC. Contaminated soils were removed to a depth of 9.5 feet.
- Subcontractor Evans replaced a section of existing clay tile pipe with PVC.

Description of inspections performed by engr. this report period:

•

Discussions/comments regarding visitors, contractor and/or engineer:

Change Orders:

•

Sampling and Analyses:

Major Issues	Description & Reason			

Health & Safety:

Level of protection: D. Is the level of protection in conformance with the approved Health & Safety Plan? Yes. List deviations. Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone			

Contractor's Information:

Prime contractor worked from 7:00 a.m. to 5:00 p.m.

Subcontractor	Activity	Hours Worked		
PAGE	hauling waste			
Evans	plumbing	8		

Equipment	Р	1	2	3	Personnel	Р	1	2	3
Komatsu W140 backhoe, with hoe-ram	1				Supervisor	1			
Komatsu PW170ES excavator	1				Operator	2			
Tractor trailer		7			Laborer	3			
Loader	1				Teamster		7		
Vac truck	1				Health & Safety	1			
					Plumber			2	

NYSDEC Site Representative: Eric S. Knapp

Date: August 27, 2004

Representative's signature:

Reviewed By:

Date:

REVISED 5/99 @BLANK.wpd