New York State Department of Environmental Conservation

Division of Environmental Remediation - Central Office Bureau of Construction Services Field Support Unit



DAILY INSPECTION REPORT

Site Code #: 7-55-008	Date: August 30, 2004	Report #: NYSEG083004
	9 ,	-

Site Name: NYSEG Ithaca Court St.- Wooden Duct Removal

Location: Ithaca, Tompkins County NYSEG Proj. Mgr.: Bert Finch DEC Proj. Mgr.: Bill Ottaway

Consultant Proj. Mgr.: Dave Budosh

Proj. Contr.: Sevenson **Site Phone & Fax:**

	AM	PM
Weather		
Temperature		
Wind Direction		

Description of work performed by contr. this report period:

- Contractor excavated material from south side of Court Street in front of #504 in order to remove contaminated soils and existing sanitary sewer line, which was replaced with PVC. Contaminated soils were removed to a depth of 8.5 feet. Excessive rain resulted in postponing some of the trucks scheduled for today.
- Subcontractor Evans replaced a section of existing clay tile pipe with PVC.

Description of inspections performed by engr. this report period:

•

Discussions/comments regarding visitors, contractor and/or engineer:

Change Orders:

_

Sampling and Analyses:

_

Major Issues	Description & Reason

Health & Safety:

Level of protection: D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

Contractor's Information:

Prime contractor worked from 7:00 a.m. to 5:00 p.m.

Subcontractor	Activity	Hours Worked
PAGE	hauling waste	
Evans	plumbing	8

Equipment	P	1	2	3	Personnel	P	1	2	3
Komatsu W140 backhoe, with hoe-ram	1				Supervisor	1			
Komatsu PW170ES excavator	1				Operator	2			
Tractor trailer		3			Laborer	3			
Loader	1				Teamster		3		
Vac truck	1				Health & Safety	1			
					Plumber			2	

NYSDEC Site Representative:	Eric S. Knapp	Date: August 30, 2004
Representative's signature:		

Reviewed By:	Date: