



Erin Crotty
 Commissioner

DAILY INSPECTION REPORT

Site Code #: 7-55-008	Date: September 7, 2004	Report #: NYSEG090704
------------------------------	--------------------------------	------------------------------

Site Name: NYSEG Ithaca Court St.- Wooden Duct Removal
Location: Ithaca, Tompkins County
NYSEG Proj. Mgr.: Bert Finch
DEC Proj. Mgr.: Bill Ottaway
Consultant Proj. Mgr.: Dave Budosh
Proj. Contr.: Sevenson
Site Phone & Fax:

	AM	PM
Weather		
Temperature		
Wind Direction		

Description of work performed by contr. this report period:

- Contractor excavated material from south side of Court Street within intersection with Park, in order to remove contaminated soils and existing sanitary sewer line, which was replaced with PVC. Contaminated soils were removed to a depth of 12.0 feet.
- Subcontractor Evans replaced a section of existing clay tile pipe with PVC.

Description of inspections performed by engr. this report period:

-

Discussions/comments regarding visitors, contractor and/or engineer:

Change Orders:

-

Sampling and Analyses:

Major Issues	Description & Reason

Health & Safety:

Level of protection: D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

Contractor's Information:

Prime contractor worked from 7:00 a.m. to 5:00 p.m.

Subcontractor	Activity	Hours Worked
PAGE	hauling waste	
Evans	plumbing	8

Equipment	P	1	2	3	Personnel	P	1	2	3
Komatsu W140 backhoe, with hoe-ram	1				Supervisor	1			
Komatsu PW170ES excavator	1				Operator	2			
Tractor trailer		6			Laborer	3			
Loader	1				Teamster		6		
Vac truck	1				Health & Safety	1			
					Plumber			2	

NYSDEC Site Representative: Eric S. Knapp

Date: September 7, 2004

Representative's signature:

Reviewed By:

Date:

REVISED 5/99 @BLANK.wpd