



July 10, 2015

*Sent Via Email*

George Heitzman, P.E.  
Division of Environmental Remediation  
NYSDEC  
625 Broadway, 11<sup>th</sup> Floor  
Albany, New York 12233-7014

Krista Anders, Ph.D.  
Bureau of Environmental Exposure  
Investigation  
NYSDOH  
Empire State Plaza  
Corning Tower Room 1787  
Albany, NY 12237

Salvatore Priore, P.E.  
Division of Environmental Remediation  
NYSDEC  
625 Broadway  
Albany, New York 12233-7014

Keith Gronwald  
Division of Environmental Remediation  
NYSDEC  
625 Broadway  
Albany, New York 12233-

RE: NYSEG MGP Monthly Progress Report – June 2015 Order on Consent Index #D0-0002-9309  
RG&E MGP Monthly Progress Report – June 2015 Multi-Site VCA Index # B8-0535-98-07

Dear Mr. Heitzman, Dr. Anders, Mr. Priore and Mr. Gronwald:

Enclosed are the above-referenced MGP Monthly Progress Reports for June 2015 prepared and submitted by NYSEG and RG&E as required to meet the conditions of Order on Consent, Index DO-0002-9309 and Multi-Site VCA Index # B8-0535-98-07, respectively. Changes, other than the date in section headings, have been highlighted.

Questions regarding the NYSEG sites should be directed to me by email at [jjruspantini@nyseg.com](mailto:jjruspantini@nyseg.com) or by phone at (607) 762-8787; questions regarding the RG&E sites should be directed to Mr. Christopher Keipper by email at [christopher\\_keipper@RGE.com](mailto:christopher_keipper@RGE.com) or by phone at (585) 771-4560.

Sincerely,  
NYSEG

John J. Ruspantini, CHMM, PMP  
Manager – Programs/Projects  
Environmental Remediation  
Electric Capital Delivery

---

18 Link Drive, Binghamton, NY 13902





## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name:** Auburn - Clark Street

**DEC P.M. J. Spellman**

**Status:** Remedial Investigation and Feasibility Study are complete. ROD has been issued and Pre Design Investigation (PDI) is completed. Remedial Design (RD) is completed. Remediation planned to begin in 2015.

- I. Field Activities: Remedial construction commenced.
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Remedial construction activities to continue.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Meeting:	9/03	10/03 (completed 10/28/03)
RI WP Submit:	11/21/03	12/12/03 (completed 12/15/03)
Revised RI WP Submit Addendum	10/27/04 (completed) (approved 10/26/04) 6/6/05 (completed)	
RI Report Submit	3/06	6/06 (completed 6/29/06)
Soil Gas Work Plan Submit	10/31 (completed 10/23/06)	
Soil Gas Work Plan Approved	11/30	
Soil Gas Data Submit	1/31/07 (completed)	
SVI WP Submit	9/14/07 (completed 9/6/07, Approved 9/19)	
SVI Report Submit	2/08 (not needed per DEC)	
SVI Report Approved	4/08 (not applicable)	
Revised RI Report Submit	4/30/08	5/5/08 (completed 5/2/08)
RI Report Approved:	2/07	(completed 6/18/08)
FS Submit	7/07	11/15/08 (completed 11/21/08)
Revised FS Submit	(30 days after DEC's comments)	2/09 (completed 2/23/09)
PRAP issued:	1/08	2/09 (completed)
ROD issued:	3/08	3/09 (completed 3/31/09)
RDWP Submit	8/7/09 (completed)	
Revised RDWP	12/31/09	2/12/10 (completed)
Sediment PDI Submit	5/2011	6/2011 (completed 6/10/11)
RD Submit: 50%	9/28/09	Spring 2012 (completed 5/14/12)
RD Submit: 95%	5/31/13	(Completed 5/17/13)
100% RD Approved	8/21/14	
IRM		
Construction Start:	4/15	6/15
Construction End:	5/17	10/18



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name:** Auburn Green St.

**DEC P.M. W. Bennett**

**Status:** Prioritization report of this remote holder completed prior to Consent Order. Site Characterization (SC) is being conducted.

- I. Field Activities: None
  - II. Deliverables in June 2015: Submitted to DEC draft SC Report 6/1/15
  - II. Planned July 2015 Activities: Review and respond, as needed, to any DEC comments on the draft SC Report.
  - IV. Schedule Changes: None
  - V. Work Plan Modifications: None
  - VI. Citizen Participation Activities: None
  - VII. Problem Encountered/Efforts to Mitigate Delays: None
- 

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SC Scope Submit:	7/15/12 (completed 6/21/12)	
SC WP Submit:	9/7/12 (completed 9/18/12)	
SC WP Approved	(completed 11/16/12)	
SC Report Submit	(completed 9/11/13)	
Supplemental SC WP	(completed 1/27/14)	
SC Report Submit:	6/1/15 (completed 6/1/15)	
Revised SC Submit:		
SC Report Approved:		
FS Submit		
PRAP issued:		
ROD issued:		
RD Submit:		
IRM:		
i) IRM start		
ii) IRM end		
Construction Start:		
Construction End:		



## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name:** Auburn - McMaster Street

**DEC P.M. J. Spellman**

**Status:** Remedial Investigation and Feasibility Study (FS) are complete. ROD has been issued and Pre Design Investigation (PDI) is complete. Remedial Design (RD) is complete. Remediation planned to begin in 2015.

- I. Field Activities: None
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Procuring resources for 2015 RA.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
PSA Scope Submit:	2/04 (completed 2/27/04)	
PSA WP Submit:	5/04	7/23/04 (completed 7/27/04)
Revised PSA WP	10/15/04 (completed) (approved 10/15/04)	
Interim Data	6/30/05 (not required per DEC 9/9/05)	
Sufficiency Report		
RI WP Submit:	6/30/05	10/31/05 (completed 10/28/05)
RI WP Approved	8/05	3/06 (approved 3/20/06)
RI Report Submit	06/24/07	7/16/07 (completed)
SV WP Submit	11/15/07 (completed)	
SV WP Approved	01/31/08	02/29/08 (completed 1/17/08)
SV Report Submit	04/30/08	05/30/08 (completed 5/20/08)
Revised RI Submit	8/07	05/30/08 (completed 5/30/08)
RI Report Approved	To be determined	7/29/08
FS Submit	150 days after RI approved	1/1/09 (completed 1/8/09)
PRAP issued:	2/08	9/24/09 (completed)
ROD issued:	3/08	(completed 11/13/09)
RDWP Submit:	4/30/10	5/28/10 (completed 5/13/10)
Sediment PDI Submit	5/2011	6/2011 (completed 6/1/11)
RD Submit: 50%	Fall 2012	Spring 2013 (completed 3/14/13)
		3/14 (completed 3/14/14)
RD Submit 95%	2/14	
100% RD Approved	8/19/14	
IRM:		
Construction Start:	3/09	9/15
Construction End:	(10/17)	



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name: Binghamton Court Street OU-I** (Order on Consent Index #D7-001-96-03) **DEC P.M. A. Karwiel**

**Status:** Remedial Investigation is complete. IRM to remove gasholder #3, tar well and pipes completed 11/00-1/01 and 7/01-8/01. IRM to remove gasholder # 2 completed. 66 inch storm sewer was lined then subsequently replaced. DNAPL interceptor barrier installed along Court Street. ROD has been issued.

- I. Field Activities: None
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Begin selection of IRM design contractor.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: Public meeting to present OU-I PRAP 3/13/13.
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Revised RI Report Submit	5/10/02	5/24/02 (completed 5/30/02)
RI Report Approved	8/12/02	12/5/02
IRM Feasibility (FS) Report Submit	8/08	(to be determined)
Proposed IRM Program (PRAP)	3/10/03	(completed 2/26/13)
issued:		
Final IRM Program (ROD) issued:	5/12/03	(to be determined)
FFS Report	1/13	
ROD – OU-1 Issued	3/13	
IRM Program Design (RD)		
Submit:		
DNAPL Barrier (final)	3/24/06	5/03/06 (completed – revised 7/7/06)
Site and Sediment	04/07	(to be determined)
IRMs: 66-inch Sewer Start/End	7/14/03 – 9/12/03	
Final Engineering Report	10/10/03	9/30/04 (completed 10/04) (approved 5/13/05)
Sewer Replacement	Fall 2011	(Completed 10/31/11 – 3/28/12)
Construction Completion	9/18/12	
IRMs: Remove Gas Holder #2		
IRM Start/End	9/13/04 / 12/10/04	9/27/04 / 1/7/05 (completed)
Final Engineering Report	6/30/06	10/31/06 (completed 10/9/06)
IRMs: DNAPL Barrier		
Start/End	7/17/06 / 1/31/07	
Final Engineering Report	12/06	3/9/07 (completed 3/7/07)
Site		
Construction Start	5/07	(to be determined in RD)



### NYSEG & RG&E MGP Monthly Reports for June 2015

**Site Name:** Binghamton Washington Street (BCA ID No. C704046) **DEC P.M. K. Becker**

**Status:** NYSEG has entered into a Brownfields Clean-up Agreement (BCA) for this site. (10/17/05)  
Index No. A7-0518-0505. Remedial Investigation is complete. AAR/RWP has been approved by DEC  
and remedial activities are complete.

- I. Field Activities: None
- II. Deliverables in June 2015: Revised Site Management Plan (SMP) to address NYSDEC's June 11, 2015 comments and submitted the finalized SMP to the NYSDEC on June 17, 2015.
- III. Planned July 2015 Activities: Implement groundwater monitoring and an annual site inspection on July 10, 2015.
- IV. Schedule Changes: None
- V. Work Plan Modifications: The SMP was revised as indicated above.
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Submit:	1/03/05 (completed)	
RI WP Submit:	2/25/05 (completed)	
Revised RI Work Plan Submit:	11/23/05 (completed)	
RI Report Submit:	11/17/06	11/30/06 (completed)
SRI Work Plan Submit	4/30/07	04/09/07 (completed)
RI Report Addendum	9/21/07	10/18/07 (completed)
Revised RI report Submit	Completed (8/28/08)	
RI Report Approved:	(to be determined)	10/20/08(completed)
Supplemental Delineation Work Plan Submit	1/21/09 (completed)	
Draft Alt. Analysis		
Report/Remedial Work		
Plan Submit:	6/30/09	7/31/09 (completed 8/4/09)
Revised AAP/RWP Submit:	10/30/09 (completed	(Approved 1/10)
DEC Decision Document:	(Issued 1/2010)	
RD Submit:	2 months after DEC approves AAR/RWP	(completed 1/26/10)
Revised RD Submit:	(completed 3/17/10)	(approved 3/23/10)
IRM:		
Construction Start:	Fall 2009	4/12/10
Construction End:	(to be determined in RD)	9/8/10
Final Engineering Report	2/28/11	3/18/11 (completed 3/25/11)
Site Management Plan		
Certificate of Completion Issued	(Completed 12/29/11)	



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name: Clyde**

**DEC P.M. A. Karwiel**

**Status:** Preliminary site assessment completed prior to Consent Order. Remedial Investigation is complete. FS is complete. ROD has been issued.

- I. Field Activities: None
  - II. Deliverables in June 2015: None
  - III. Planned July 2015 Activities: None 50% RD due from NYSEG Oct 2017.
  - IV. Schedule Changes: None
  - V. Work Plan Modifications: None
  - VI. Citizen Participation Activities: None
  - VII. Problem Encountered/Efforts to Mitigate Delays: None
- 

<b><u>Schedule</u></b>	<b><u>Existing Schedule</u></b>	<b><u>Revised Date</u></b>
RI Scope Submit:	12/31/10 (completed 12/20/10)	
RI WP Submit:	3/31/11 (completed 3/31/11)	(approved 5/3/11)
Interim RI Data Submit:	(completed 7/27/12)	
Draft RI Report Submit:	10/31/12	11/15/12 (completed)
Revised RI Report Submit:	N/A -	
RI Report Approved:	(completed 12/14/12)	
FS Submit:	5/14/13	6/28/13 (completed 6/10/13)
PRAP issued:	12/23/13	
ROD Issued:	02/07/14	
RD Submit:		
IRM:		
Construction Start:		
Construction End:		



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name: Cortland – Charles Street**

**DEC P.M. W. Ports**

**Status:** This remote off-site gas holder was identified in 2005. Site Characterization (SC), including indoor air sampling, has been conducted. Remedial investigation and Feasibility Study (FS) are complete. Houses demolished 1/2010. ROD has been issued and Remedial Design (RD) completed. Remedy was substantially completed December 2010, with remaining work completed June 2011.

- I. Field Activities: None
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Anticipate Field Inspection for Site-Monitoring Plan in September/October 2015.
- IV. Scheduled Changes: None
- V. Work Plan Modification: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts for Mitigate Delays: None

---

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
PSA Report Approve	10/3/07 (completed 11/05/07)	
RI WP Submit:	11/3/07	02/29/08 (completed 2/21/08)
Revised RI Work Plan Submit:	(not needed)	
RI Report Submit:	8/29/08 (completed 8/14/08)	
RI Report Approved:	(completed 2/13/09)	
FS Submit:	8/09	9/25/09 (completed) Revised 12/9/09
PRAP issued:	2/10 (completed 2/12/10)	
ROD issued:	3/31/10 (completed)	
RD Submit:	8/2/2010	9/10/10 (completed)
IRM:		
Construction Start:	11/2010	12/6/10 (completed)
Construction End:	12/2010 (completed 12/31/10)	(curb lawn 5/10)
Site Management Plan Submit	7/15/11	10/14/11 (completed)
Final Engineering Report	7/15/11	10/14/11 (completed)
Env. Easement Submit	(completed 4/24/12)	11/4/14 (Repository)





## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name:** Cortland/Homer

**DEC P.M. W. Ports**

**Status:** Remedial Investigation and Feasibility Study have been completed. (Site is a Class 2 Inactive Hazardous Waste Site). Designated two operable units for PRAP/ROD, OU-1 – on site, OU-2 – off site. RODs have been issued, and a focused FS for OU-1 to change the selected remedy has been submitted to DEC and has been accepted. Remedial Action (excavation and ISS) for landside (OU-1 and OU-2) is complete. A separate RD will be prepared for river remediation.

- I. Field Activities: Initiated the 2015 supplemental PDI drilling activities in the Tioughnioga River.
- II. Deliverables June 2015: None
- IV. Planned July 2015 Activities: Complete the Tioughnioga River PDI fieldwork.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Revised SRI Report Submit	5/1/02 (completed 4/30/02)	
Second revised SRI Report Submit	3/14/03 (completed 3/13/03)	
SRI Report approved:	7/1/02	(completed 11/14/03)
FS Submit	11/29/02	4/12/04 (completed)
PRAP issued: OU2	1/29/03	2/05 (completed 2/25/05)
OU1		2/15/07 (completed)
ROD issued: OU2	3/31/03	3/05 (completed 3/30/05)
OU1		3/30/07 (completed)
RD Submit: OU2	4/06	5/26/06 (completed 5/17/06)
OU1 50%	9/30/07	10/31/07 (completed 10/30/07)
100%	2/29/08	3/31/08 (completed 3/27/08)
Focused FS Submit (OU-1)	8/09 (completed 8/19/09) (revised 1/21/10)	
ROD Amendment OU1	(completed 12/29/10)	
RD Work Plan OU1	(draft 1/27/11) (final 4/11/11)	
RAD Landside	50% 6/24/11 (completed), (approved 10/14/11)	
	95% 1/12 (completed 1/9/12)	
IRM: Storm drain Construction		
i) revised Final Engineering Report	3/07/02 (completed 3/18/02)	
Construction Start: Landside	7/9/12	7/30/12 (completed)
River	(to be determined)	
Construction End:	Landside completed 6/28/13	



## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name:** Dansville

**DEC P.M. A. Karziel**

**Status:** OU-1 Remedial Investigation and Feasibility Study are complete; OU-2 investigation is complete, except for OU-2 Soil Vapor Intrusion (SVI) investigation, which is being conducted by DEC due to unrelated chlorinated solvent impacts. (Site is a Class 2A Inactive Hazardous Waste Site.) ROD for OU-1 has been issued, remediation is complete.

- I. Field Activities: **None**
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: **Submit** OU-1 construction completion report. **Continue** OU-2FS.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>		<u>Existing Schedule</u>	<u>Revised Date</u>
Draft RI WP Submit		5/30/03	6/30/03 (completed)
Revised RI WP Submit		11/17/03 (completed) approved (12/01/03)	
RI Report Submit:	OU1	6/30/05	8/31/05 (completed) (revised 1/13/06)
	OU2		2/15/06 (completed)
RI Report Approved:	OU1	11/05	2/06 (approved)
	OU2		5/06 (approved 6/26/06)
FS Submit:	OU1	4/06	8/15/06 (completed 8/9/06)
	OU2	11/06	<b>8/15</b>
FS Addendum Submit:	OU1	1/07	3/07 (completed 3/23/07)
	OU2	4/07	(to be determined)
PRAP issued:	OU1	5/07	11/07 (completed 11/13/07)
	OU2	8/07	(to be determined)
ROD issued:	OU1	6/07	3/31/08 (completed)
	OU2	12/07	(to be determined)
PDI WP Submit:	OU1	6/08	7/7/08 (completed)
RD Submit: (50%)	OU1	9/09	10/09 (completed 10/1/09)
	OU2	6/08	(to be determined)
Revised RD Submit	OU1	Fall 2010	12/13 (completed 12/2/13)
	OU2	10/08	(to be determined)
IRM:			
Construction Start:	OU1	1/14	2/14
	OU2	11/08	(to be determined)
Construction End:	OU1	12/14	1/15 (completed 2/8/15)
	OU2	(to be determined in RD)	



## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name:** Elmira - Madison Avenue

**DEC P.M. R. Dana**

**Status:** IRM to remove PCB impacted soils completed 7-10/96. Supplemental Remedial Investigation (SRI) and Feasibility Study are complete. (Site is a Class 2A Inactive Hazardous Waste Site.) ROD has been issued and remediation is complete, NAPL interceptor wells installed November, 2012.

- I. Field Activities: **None**
- II. Deliverables in June 2015: **Submitted to DEC draft FER (6/18/15)**
- III. Planned July 2015 Activities: Submit 2<sup>nd</sup> Annual Report. Assemble documents for Environmental Easement.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SRI Scope Submit:	9/23/02	10/14/02 (completed 9/23/02)
SRI WP Submit:	04/14/03	05/30/03 (completed 5/30/03)
Revised SRI WP Submit	9/7/03 (completed 8/25/03)	
SRI Report Submit	5/28/04	05/16/05 (submitted 5/31/05)
Revised SRI Report Submit	(pending completion of soil vapor/indoor air investigation)	1/31/07 (submitted 1/8/07)
SRI Report Approved		2/07 (approved 2/28/07)
FS Submit	8/17/07	9/14/07 (submitted 9/14/07)
Revised FS Submit	1/16/08	1/18/08 (completed)
PRAP issued:	(to be determined)	2/15/08 (completed)
ROD issued:	2/06	3/31/08 (completed 3/27/08)
RDWP Submit:	6/9/08 (completed 6/6/08)	
RD Submit:	July 2010	(50% Completed 8/11/10)
	95% 1/20/11	3/31/11 (Completed 3/25/11)
IRM: two subsurface holders		
i) RO/RD WP submit	(completed 2/14/03) – revised 3/15/03	
ii) IRM start	4/28/03	10/6/03
iii) IRM end	6/27/03	2/6/04
: purifier waste	6/04	7/04 (completed 8/31/04)
: Final Engineering Report	11/30/04	1/31/06 (completed 1/20/06)
Construction Start:	3/08	Fall 2011 (completed 9/26/11)
Construction End:	(to be determined in RD)	Spring 2012 (completed 1/17/12)
Construction Completion Report	(completed 6/21/12)	
Site Management Plan	(completed 7/12/13)	
Revised SMP	(completed 9/26/13)	
Environmental Easement	<b>6/15</b>	<b>8/15</b>
FER	6/5/15 <b>(completed 6/8/15)</b>	



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name: Elmira Water Street**

**DEC P. Amin**

**Status:** Preliminary site assessment completed prior to Consent Order. Remedial Investigation is complete. FS is being conducted.

- I. Field Activities: None
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Review and respond, as required, to any DEC comments on the draft FS Report.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

---

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SC Scope of Work:	12/31/2011 (completed 12 /14/11)	
SC WP Submit:	(Completed 1/30/12)	
Revised SC WP Submit:	(Completed 2/25/13)	
Final SC WP Submit:	(Completed 3/13/13)	
Interim SC Data Submit:	(Completed 8/15/13)	
RI letter WP Submit:		
Draft RI Report Submit:	1/31/14(Completed 1/31/14)	
Revised RI Report Submit:	8/14/14	(Completed 9/11/14)
RI Report Approved:	10/30/14	
FS Submit:	3/27/15	4/30/15 (Completed 4/28/15)
PRAP Issued:		
ROD Issued:		
RD Submit:		
IRM:		
Construction Start:		
Construction End:		



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name:**     **Geneva - Border City**

**DEC P.M. D. MacNeal**

**Status:** Supplemental Remedial Investigation (SRI) and FS have been completed. (Site is a Class 2 Inactive Hazardous Waste Site) ROD has been issued.

- I.     Field Activities: None
  - II.    Deliverables in June 2015: Reviewed bids for remedial design.
  - III.   Planned July 2015 Activities: Issue RFP Addendum No. 1.
  - IV.    Schedule Changes: None
  - V.     Work Plan Modifications: None
  - VI.    Citizen Participation Activities: None
  - VII.   Problem Encountered/Efforts to Mitigate Delays: None
- 

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Draft SRI WP Submit:	2/28/02	3/29/02 (completed 3/19/02)
SRI WP Approved	4/15/02	5/15/02 (completed 10/23/02)
SRI Report Submit	1/12/04	1/30/04 (completed)
Revised SRI Report Submit	6/04	1/15/07 (completed 1/9/07)
Second Revised SRI Report	8/17/07	
SRI Report Approved	(to be determined by DEC)	8/8/07 (completed)
FS Submit	1/21/08	2/21/08 (completed)
Revised FS Submit:	9/30/08	10/30/08 (completed 10/15/08)
Final FS Submit:		(completed 12/4/08)
PRAP issued:	9/29/04	3/3/09
ROD issued:	11/11/04	3/31/09
RD Submit:	12/31/09	12/31/15
IRM: Tar pit area Start:	5/10/04 (completed 5/7/04)	
End:	7/23/04 (completed 7/25/04)	
Final Engineering Report:	10/31/04	1/31/05 (completed)
Construction Start:	6/08	(to be determined in RD)
Construction End:	(to be determined in RD)	



## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name:** Geneva Wadsworth Street

**DEC P.M. D. MacNeal**

**Status:** A site characterization (SC) (Preliminary Site Assessment) has been conducted. Remedial Investigation and Feasibility Study are complete. ROD issued and Remedial Design (RD) is complete.

I. Field Activities: None

II. Deliverables in June 2015: None

III. Planned July 2015 Activities: None. RA Start scheduled for July 2017.

IV. Schedule Changes: None

V. Work Plan Modifications: None

VI. Citizen Participation Activities: None

VIII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SC Scope Submit:	7/05 (completed 7/29/05)	
SC WP Submit:	10/05 (completed 8/31/05)	
	(approved 11/29/05)	
SC Report Submit:	3/06 (completed 3/29/06)	
RI WP Submit:	4/06	7/31/06 (completed 7/28/06)
Revised RI WP Submit:		9/1/06 (completed 8/23/06)
Interim RI Data Submittal		11/06 (completed 11/21/06)
SVI Draft WP Submit		1/07 (submitted 1/23/07)
Revised SVI WP Submit:		(completed 2/27/07)
SVI Report Submit		5/07 (completed 5/31/07)
Revised SVI Report	8/31/07 (completed 8/23/07)	(completed 11/13/09)
RI Report Submit:	5/07	11/2/07 (completed)
		approved 2/13/08
FS Submit:	2/08	7/12/08 (completed 7/31/08)
Revised FS Submit	10/22/09	11/12/09 (completed 11/6/09)
PRAP issued:	8/08	(completed 2/23/10)
ROD issued:	10/08	(completed 3/31/10)
RD Submit (50%)	4/11	5/11 (completed 5/27/11)
(95%)	3/13	6/13 (completed 6/13/13)
(100%)	2/14 (completed 2/26/14)	(approved 9/10/14)
IRM: Public Safety		
IRM Design Submit	7/31/08	8/7/08 (completed)
VI Summary Report:	(11/13/09 completed)	
IRM Start/End	03 – 04/08	12/08 (completed)
Construction Start:	6/09	(7/17)
Construction End:	(to be determined)	



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name:**     **Goshen**

**DEC S. Saucier**

**Status:** Preliminary site assessment completed prior to Consent Order. Supplemental Remedial Investigation and Feasibility Study are complete and ROD was issued. NYSDEC approved 95% remedial design. Final 100% remedial design submitted to NYSDEC.

- I.     Field Activities: None
- II.    Deliverables in June 2015: None
- III.   Planned July 2015 Activities: Prepare and submit proposed ISS QA/QC procedures.
- IV.    Schedule Changes: None
- V.     Work Plan Modifications: None
- VI.    Citizen Participation Activities: None
- VII.   Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Submit:	03/31/08(not needed)	
RI WP Submit:	05/30/08	6/13/08(completed 6/12/08)
Revised RI WP Submit	(not needed)	(approved 9/2/08)
Draft RI Data Summary Submittal	4/24/09	6/19/09 (completed 6/18/09)
Draft RI Report Submit	4/10 (Completed 4/30/10)	
RI Report Approved:	(Completed 7/26/10)	
FS Submit	12/31/10	1/31/11 (completed 1/28/11)
PRAP issued:	2/28/11 (Completed)	
ROD issued:	(Completed 3/31/11)	
RD Submit: (50%)	12/2013	Completed 12/19/13
RD Submit: (95%)	5/2014	11/2014 (completed 11/21/14)
Construction Start:		
Construction End:		



## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name:** Granville

**DEC P.M. H. Willems**

**Status:** Preliminary site assessment completed prior to Consent Order. Remedial Investigation is complete and Feasibility Study is completed. ROD has been issued. **RD being conducted.**

- I. Field Activities: **NAPL gauging conducted on 6/19/15.**
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Review and respond to **the 6/16/15** DEC comments on the Remedial Design Work Plan.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Submit:	05/30/08 (completed 5/20/08)	
RI WP Submit:	7/31/08 (completed 7/2/08)	
Revised RI WP Submit	(completed 8/27/08)	
Interim RI Data Submit	4/30/09 (Completed 4/21/09)	
Draft RI Report Submit	12/15/2010	1/21/2011 (completed 1/26/11)
Revised RI Report Submit:	6/30/11 (completed 6/27/11)	
Final RI Report Submit:	(Completed 7/18/11)	
RI Report Approved:	(Completed 7/22/11)	
	(Completed 12/16/11)(revised recommend	Alternative submitted 2/13/13)
FS Submit	(Second revised)	Alternative submitted 8/5/13)
PRAP issued:	(Completed 2/28/14)	
ROD issued:	(Completed 3/28/14)	
RD Submit (50%):	4/16	
IRM:		
Construction Start:		
Construction End:		





## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name:** Ithaca - Court Street OU 1

**DEC P.M. E. Lukowski**

**Status:** IRM to remove contents of two tar vessels completed 3/00. Remedial Investigation (RI) and Feasibility Study are complete. ROD has been issued and remediation is complete. (Site is a Class 2 Inactive Hazardous Waste Site).

- I. Field Activities: None
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Review and respond, as required, to any DEC comments on 11/26/13 CCR.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>		<u>Existing Schedule</u>	<u>Revised Date</u>
Revised RI Report Submit		1/15/03 (completed 1/14/03)	
Second Revision Submit		(completed 4/22/03)	
RI Report Approved		(completed 5/9/03)	
FS Submit		02/01/03	2/18/03 (completed 2/13/03)
Revised FS Submit		4/22/03 (completed)	
PRAP issued:		03/01/03	6/16/03 (completed)
ROD issued:		06/01/03	9/10/03 (completed)
RD Submit:	wooden duct	08/26/03 (completed) (approved 10/14/03)	
	Site	3/01/04 (completed 3/8/04)	
Revise RD Submit	site	1/31/07	2/27/07 (completed 2/20/07)
Final RD Submit	site	5/25/07	6/15/07 (completed 6/22/07)
Construction Start:	wooden duct	10/26/03	
	site	3/08	9/15/08
Construction End:	wooden duct *	9/23/05 (completed)	
	site	Fall 2010	(completed 9/25/13)
Construction Completion Report:			
	site	Completed (10/28/10) (Approved 12/9/10)	(Markles completed 11/26/13)
Final Engineering Report			
	: wooden duct	3/16/07	4/27/07 (completed)(approved
	: site	(to be determined)	6/26/07)

**Note:** Section of wooden duct between Meadow and Fulton was removed as a component of OU-2.



## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name:** Ithaca - Court Street OU 2

**DEC P.M. E. Lukowski**

**Status:** Remedial Investigation (RI) and Feasibility Study (FS) are complete. Wooden duct on W. Court St. between Meadow and Fulton was addressed under OU-2. ROD has been issued and Remedial Design is complete.

- I. Field Activities: None
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Review and respond, as required, to any DEC comments on 11/26/13 OU-1 and OU-2 (area 1A and 1B) CCRs.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Revised RI Report Submit	6/10	7/10 (completed 8/20/10) (revised 1/20/11)
RI Report Approved	1/06	(to be determined)
FS Submit	5/21/09	8/30/10 (completed 8/20/10) (revised 12/28/10 and 1/17/11)
PRAP issued:	8/06	2/28/11 (completed)
ROD issued:	12/06	3/31/11
RD Submit: 50%	9/27/11	10/27/11 (completed 10/28/11)
95%	1/15/12	2/17/12 (completed 2/10/12)
IRM Washington St:		
i) WP Submit	3/05 (completed 3/11/05) (final 5/23)	
ii) IRM Start	9/05 (began 7/18/05)	
iii) IRM End	12/05 (completed 8/26/05)	
IRM Wooden Duct:		
i) WP Submit	3/31/10 (completed) (final 10/14/10)	
ii) IRM Start	10/18/10	10/25/10 (completed)
iii) IRM End	12/30/10 (completed)	
Construction Start:	3/08	October 2012 (Completed 11/5/12)
Construction End:	5/17/13	7/26/13 (Completed) 8/14/13
Construction Completion Report	(Areas 1A & 1B completed 11/26/13)	



**NYSEG & RG&E MGP Monthly Reports for June 2015**

**Site Name:** Ithaca First Street

**DEC P.M. E. Lukowski**

**Status:** Preliminary site assessment completed prior to Consent Order. Remedial Investigation is complete. City constructed recreational trail across a portion of the site. FS is complete and ROD has been issued. **RD being conducted.**

- I. Field Activities: None
- II. Deliverables in June 2015: **None**
- III. Planned July 2015 Activities: Review and respond, as needed, to any DEC comments on the PDI report, SPDI report, and IAWWTF excavation report.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI WP Submit:	8/31/09 (completed 8/31/09)	
Revised RI WP Submit	(completed 11/13/09) (approved 11/23/09)	
Interim RI Data Submit	Fall 2010 (completed 6 and 9/2010)	
Draft RI Report Submit	(completed 12/3/2010)	
Revised RI Report Submit:	(not needed)	
RI Report Approved:	(approved 3/1/11)	
FS Submit	(completed 12/23/2010) (addendum 2/17/11)	
PRAP issued:	3/1/2011	
ROD issued:	(Completed 3/31/11)	
RD Submit:	<b>9/2013</b>	<b>12/16</b>
IRM: Recreational Trail Excavation		
Work Plan Submit	6/23/10 (completed)	
Construction Start:	9/13/10 (completed)	
Construction End:	10/20/10 (completed)	
Soil Mgmt. Report	(completed 2/1/11) (approved 2/28/11)	
IRM: IAWWTF Upgrades		
Work Plan Submit	10/31/11	2/29/12 (completed 3/9/12)
BioGas		
Construction Start:	Spring 2012	Fall 2012
Construction End:	Summer2012	Completed 10/4/2012
Septage Building		
Construction Start:	Spring 2013	(began 6/24/13)
Construction End:	9/2013	11/13 (completed 11/14/13)
Environmental Easement	9/2015	



## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name:** Lockport - Transit Road

**DEC P.M. R. Dana**

**Status:** Preliminary site assessment completed prior to Consent Order. Remedial Investigation and Feasibility Study are complete. ROD has been issued and Remedial Design is complete. Remediation is being conducted.

I. Field Activities: Continued site remedial activities. CAMP monitoring as required.

II. Deliverables in June 2015: Weekly CAMP reports.

III. Planned July 2015 Activities: Continue site remedial activities. Excavation and Backfill of cell 5D.

IV. Schedule Changes: None

V. Work Plan Modifications: None

VII. Citizen Participation Activities: None

VII. Problem Encountered/Efforts to Mitigate Delays: None

---

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Submit:	5/04 (completed 5/4/04) (approved 6/30/04)	
RI WP Submit:	10/2/04 (completed 9/09/04)	
Revised RI WP Submit	11/1/04 (completed) (approved 11/30/04)	
RI Report Submit	7/05	9/06 (completed 9/29/06)
Revised RI Report Submit	8/30/07 (completed)	
RI Report Approved:	2/07	10/30/07 (completed)
FS Submit	6/27/08	7/28/08 (completed 7/24/08)
Revised FS Submit	12/31/08 (completed 12/30/08)	
PRAP issued:	1/08	(completed 2/24/09)
ROD issued:	3/08	3/31/09
RDWP Submit:	(completed 4/29/11) (revised 6/7/11)	
RD Submit:	12/31/11	50% design 11/18/11 (completed) 95% design 12/31/11 (completed 9/19/12) NYSDEC Approved Design 4/18/13
IRM Transformer oil containment		
i) WP submit	08/15/02 (completed 9/5/02)	
ii) IRM start	10/14/02	12/03/02 (completed 12/03/02)
iii) IRM End	10/31/02	12/04/02 (completed 12/03/02)
Construction Start	2013	February 2014
Construction Start:	2013	February 2014
Construction End:	(to be determined in RD)	



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name: Lyons**

**DEC P.M. K. Becker**

**Status:** Preliminary site assessment completed prior to Consent Order. Remedial Investigation is complete. Feasibility study is complete and ROD has been issued.

- I. Field Activities: None
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: None. 50% RD due from NYSEG July 2018.
- IV. Schedule Changes: None.
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

---

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Submit:	6/30/11 (completed 6/8/11)	
RI WP Submit:	8/30/11 (completed 7/26/11)	
Revised RI Work Plan Submit:	(completed 10/19/11)	
Interim RI Data Submit:	3/15/12 (completed 3/9/12)	
Draft RI Report Submit:	8/3/12 (completed 7/24/12)	
Revised RI Report Submit:	(completed 11/16/12)	
RI Report Approved:	(completed 12/17/12)	
FS Submit:	6/28/13	7/31/13 (completed 7/23/13)
PRAP issued:	2/27/15	
ROD Issued:	3/31/15 (completed 3/31/15)	
50% RD Submit:	7/31/18	
IRM:		
Construction Start:		
Construction End:		



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name:** Mechanicville - Central Avenue

**DEC P.M. J. Spellman**

**Status:** Tar removal IRM conducted 10/99-4/00. Supplemental Remedial Investigation and Feasibility Study are completed. (Site is a Class 4 Inactive Hazardous Waste Site.) ROD was issued, required removal of MGP impacted soil, which is complete, and bedrock NAPL evaluation, which was completed. The site is currently in site management.

I. Field Activities: **None**

II. Deliverables in June 2015: None

III. Planned July 2015 Activities: Results of the biennial sampling event and site wide annual inspection will be presented in **July** in accordance with the Site Management Plan.

IV. Schedule Changes: None

V. Work Plan Modifications: None

VI. Citizen Participation Activities: None

VIII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Resume SRI field work	4/15/02	4/8/02
Complete SRI field work	8/30/02	2/28/03 (completed 2/27/03)
SRI Report Submit	12/09/02	7/31/03 (completed 7/31/03)
Revised SRI Report Submit	(30 days after resolve DEC's	(completed 9/23/04)
SRI Report Approved	2/03/03	09/08/04
FS Submit	7/03/03	02/18/05 (completed)
Revised FS Submit	12/08/05 (completed)	
PRAP issued:	8/27/03	2/06 (completed)
ROD issued:	10/22/03	03/31/06
RD Submit:	2/23/07	75% design 2/2/07 (completed) 100% design 4/27/07 (completed)
Revised RD Submit:	8/31/07	02/08/08 (completed 2/14/08)
Final RD Submit	(completed 3/10/08)	
Construction Start	Summer 2008	10/27/08 (completed)
Construction End:	(to be determined)	October 2009 (completed 6/30/09)
Construction Completion	(completed 10/22/09)	
Report Submit:	(revised 12/10/09 – approved 12/15/09)	
Site Management Plan	1/6/11 (Completed) (Revised 3/24/11)	(Final 4/8/11)
Final Engineering Report	7/1/11 (completed 5/26/11)	Final 2/24/14
Environmental Easement		Filed 9/20/13



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name: Newark**

**DEC P.M. B. Franklin**

**Status:** Preliminary site assessment completed prior to Consent Order. Remedial Investigation is complete and Feasibility Study (FS) are complete. ROD has been issued.

- I. Field Activities: None
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: None. (50% RD due from NYSEG Sept. 2016).
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

---

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SC Scope of Work:	12/31/09 (completed 12/18/09)	
SC WP Submit:	2/26/10	3/31/10 (completed 3/30/10)
Revised SC WP Submit:	(SC WP approved 5/25/10)	
Interim SC Data Submit:	12/31/10	1/14/11 (completed 1/17/11)
RI letter WP Submit:	6/30/11 (completed 6/30/11)	
Interim RI Data Submit	1/31/12 (completed 1/30/12)	
Draft RI Report Submit:	5/1/12 (completed 4/27/12)	
Revised RI Report Submit:	5/15/12 (N/A)	
RI Report Approved:	5/31/12 (completed 5/16/12)	(revised 1/25/13 and 3/1/13)
FS Submit:	12/15/12 (completed 12/28/12)	(revised final 3/29/13)
PRAP Issued:	(completed 2/26/13)	
ROD Issued:	(completed 3/30/13)	
RD Submit: 50%	9/30/16	
IRM:		
Construction Start:		
Construction End:		



## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name: Norwich**

**DEC P.M. A. Karziel**

**Status:** Source removal IRM completed 3-7/97. Air sparge/soil vapor extraction (AS/SVE) system operated 12/99 to 6/03. Focused Supplemental Remedial Investigation (FSRI) and Feasibility Study have been completed. ROD issued, which requires on-site and off-site ISS. (Phase 1A - completed) and off-site NAPL collection followed by ISCO & enhanced natural attenuation. ROD amendment was issued, on 3/31/15, to replace the off-site NAPL collection and ISCO activities with ISS.

- I. Field Activities: The onsite NAPL recovery system was restarted in late June.
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Finalize title search & ALTA survey for on-site area so the EE can be issued. Continue operation of the onsite NAPL recover system.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- IX. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Site assessment report Submit	March 2003	3/12/04 (completed 3/23/04)
Draft FSRI Work Plan Submit	6/30/04 (completed 6/30/04)	
Final FSRI Work Plan Submit	9/30/04 (completed 10/14/04)	
FSRI Report Submit	1/31/05	10/29/06 (completed 10/31/06)
Revised FSRI Report Submit	(30 days after resolve DEC's comments)	1/25/07 (completed 2/02/07)
FS Submit:	(150 days after approval of RI)	5/25/07 (completed 5/31/07)
Revised FS Submit:	(30 days after DEC accepts response to comments)	11/19/07 (completed)
PRAP issued:	(to be determined)	2/22/08 (completed)
ROD issued:	(to be determined)	3/31/08 (completed 3/28/08)
RD Submit on-site:	9/30/08	10/24/08 (completed 10/22/08)
Revised RD Submit:	1/30/09	2/20/09 (completed 2/23/09)
Refined RD Submit:	(completed 1/18/10) (revised 4/30/10)	
RD Submit off-site:	(to be determined)	
Construction Start: On-site	10/18/10	10/26/10
Construction End:	(to be determined in RD)	(Completed 5/27/11)
Phase 1A CCR Submit:	(completed 2/27/12)	
Phase 1A Interim SMP	(Submitted 7/16/12)	





## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name: Oneonta**

**DEC P.M. B. Franklin**

**Status:** Supplemental Remedial Investigation and Feasibility Study were completed. ROD has been issued. Site wide excavation has been completed. Off-site groundwater ORC treatment suspended for a period of 5 years beginning in 2014. Need for additional treatment will be evaluated in 2019. Environmental Easement signed and recorded. (Site has been re-classified a Class 4 Inactive Hazardous Waste Site.)

- I. Field Activities: **None**
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Compile data from annual site visit.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SRI Scope Submit:	3/01/02 (completed 3/1/02)	
SRI Scope Approved	3/15/02 (completed 4/4/02)	
SRI WP Submit:	6/21/02	8/19/02 (completed 8/23/02)
Revised WP:	10/15/02 (completed 10/18/02)	
SRI WP Approved:	8/21/02	10/21/02 (completed 10/18/02)
SRI Report Submit	2/14/03	8/22/03 (completed 8/22/03)
SRI Report Comments:	4/15/03	9/22/03 (received 4/19/04)
Revised SRI Submit		5/26/04 (completed)
SRI Approved		6/9/04
FS Submit	4/23/04	11/24/04 (completed)
PRAP issued:	6/23/04	2/05 (completed 2/28/05)
ROD issued:	8/23/04	3/05 (completed 3/31/05)
RD Submit: eastern plant	2/23/05	5/05 (completed 6/7/05) (Final 8/25/05)
western plant	4/06	5/06 (completed 5/24/06)
IRM:		
Construction Start: eastern plant	1/06	10/05 (completed 10/24/05)
western plant	1/06	9/11/06 (completed 9/11/06)
Construction End: eastern plant	12/05	3/06 (completed 3/10/06)
western plant	4/27/07	5/25/07 (completed 5/31/07)
Construction Certification Report	01/31/08	02/15/08 (completed 2/29/08)
Submit		(final 4/10/08) – approved 5/21/08)
Groundwater Remedy work plan	8/31/07	9/28/07 (completed 9/28/07)
submit		
Revised GW remedy WP	11/16/07 (completed 11/26/07)	
Site Management Plan	7/31/08	8/15/08 (completed 8/29/08)
Final Engineering Report	10/12	11/12 (completed 11/1/12)
Revised Final Eng. Report		
Submit	(Completed 6/26/14)	
Environmental Easement	1/27/14 (completed 1/27/14)	



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name:**     **Owego OU1**

**DEC P.M. S. Devette**

**Status:** Source removal completed 7/95 in accordance with ROD. Technical Report for the Focused Investigation of Cyanide in Groundwater submitted 8/02. NYSEG conducted additional investigation of off-site groundwater 8/04 and monitoring is continuing. Site has been re-classified as a Class 4 Inactive Hazardous Waste Site.

- I.     Field Activities: None
- II.    Deliverables in June 2015: None
- III.   Planned July 2015 Activities: Submit groundwater monitoring report.
- IV.    Schedule Changes: None
- V.     Work Plan Modifications: None
- VI.    Citizen Participation Activities: None
- VII.   Problem Encountered/Efforts to Mitigate Delays: None

<b><u>Schedule</u></b>	<b><u>Existing Schedule</u></b>	<b><u>Revised Date</u></b>
Semi-Annual Groundwater Sampling for Cyanide:	4/22/03 (completed) 10/22/03 (completed) 4/12/04 (completed) 10/25/04 (completed) 4/5 – 6/05 (completed) 10/14/05 (completed)	
3-Year Summary Report:	1/06	3/06 (completed 3/31- revised 6/27)
Annual Groundwater Sampling for Cyanide:	10/2-4/06 (completed) 10/19 – 10/22/07 (completed) 9/08	
5-Year Summary Report:	01/28/08 (completed)	
Annual Groundwater sampling for cyanide and benzene	10/27-28/08 (completed)  10/26-27/09 (completed) 10/26/10 (completed) 10/24-25/11 (completed) 10/15-16/12 (completed)	
10 Year summary report	5/13 (completed 3/25/13)	(completed 7/12/13)
Construction Start:	2013	February 2014
Construction End:	(to be determined in RD)	



## NYSEG & RG&E MGP Monthly Reports for June 2015



**Name: Palmyra**

**DEC P.M. A. Karwiel**

**Status:** Preliminary site assessment completed prior to Consent Order. NYSEG conducted an IRM to support substation expansion. Remedial Investigation (RI) and a Feasibility Study (FS) are complete and ROD has been issued. **Supplemental investigation of Mill Creek is being conducted.**

- I. Field Activities: None
- III. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Review and respond, as needed, to any DEC comments on the supplemental RI work plan.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Submit:	4/07	5/07 (completed 5/18/07)
RI WP Submit:	8/8/07	8/22/07 (completed 8/22/07)
Revised RI WP Submit	8/07	10/08/07 (NA-approved 9/17/07)
Draft RI Report Submit	8/08	10/08 (completed 10/31/08)
VIA WP Submit	10/08	(completed 11/3/08)
Revised RI Report Submit:	2/09	3/09 (completed 3/3/09)
Soil Vapor Evaluation Report	6/09	8/09 (completed 8/11/09)
Revised SVE Report Submit	(completed 11/2/09) (approved 11/25/09)	
RI Report Approved:		(completed 3/30/09)
FS Submit	07/08	9/28/09 (completed 9/25/09)
PRAP issued:	8/31/09	(completed 12/10)
ROD issued:	6/09	(Completed 3/23/11)
RD Submit: 50%	2013	3/31/2016
RD Submit: 95%	6/30/2017	
IRM: Substation Expansion		
i) WP Submit	6/05 (completed 6/28/05)	
ii) IRM Start	9/12/05 (completed)	
iii) IRM End	9/30/05 (completed)	
Final Engineering Report	9/30/06	10/30/06 (completed 9/29/06)
Construction Start:	2014	2018
Construction End:	(to be determined in RD)	



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name:** **Penn Yan Jackson St.**

**DEC P.M. H. Willems**

**Status:** Preliminary site assessment completed prior to Consent Order. Supplemental Remedial Investigation is complete. A focused Feasibility Study is completed. ROD issued (site management plan and environmental easement)

- I. Field Activities: None
  - II. Deliverables in June 2015: Submitted TP-584 forms for NYSEG and Schrouder parcels to DEC. 6/2/15.
  - III. Planned July 2015 Activities: Record EEs upon DEC approval.
  - IV. Schedule Changes: None
  - V. Work Plan Modifications: None
  - VI. Citizen Participation Activities: None
  - VII. Problem Encountered/Efforts to Mitigate Delays: None
- 

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Submit:	3/06	(Not Needed)
RI WP Submit:	5/06	12/31/06 (Completed 12/28/06)
Revised RI WP Submit	6/06	(Completed 8/30/07)
draft RI Report Submit	03/08	07/11/08 (Completed)
Revised RI Report Submit:	1/30/09	2/27/09
RI Report Approved:	12/07	(Completed 3/5/10)
Focused FS Submit	4/08	(Completed 7/16/10)
Revised FFS/Submit:	(Completed 10/21/10)	
PRAP issued:	12/08	(Completed 2/24/11)
ROD issued:	2/09	(Completed 3/31/11)
RD Submit:	8/09	(not needed)
IRM:		
Construction Start:	3/10	(not needed)
Construction End:	(N/A)	
SMP Submit	8/15/11 (Completed 8/19/11)	
Revised SMP Submit	(completed 12/ 06/11)	Approved 11/23/11



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name:**     **Penn Yan Water St.**

**DEC P.M. E. Lukowski**

**Status:** Preliminary site assessment completed prior to Consent Order. Supplemental Remedial Investigation (SRI) and Feasibility Study are complete and ROD has been issued. Remedial Design is completed. RA is being conducted.

- I.     Field Activities: None
  - II.    Deliverables in June 2015: Preconstruction meeting held in Penn Yann (6/25/15).
  - III.   Planned July 2015 Activities: Begin mobilization for RA.
  - IV.    Schedule Changes: None
  - V.     Work Plan Modifications: None
  - VI.    Citizen Participation Activities: Working with DEC to draft fact sheet for upcoming RA.
  - VII.   Problem Encountered/Efforts to Mitigate Delays: None
- 

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SRI Scope Submit:	3/06	5/06 (completed 5/26/06)
SRI WP Submit:	5/06	8/06 (completed 8/18/06)
Revised SRI WP Submit	7/06	10/06 (N/A, DEC approved w/o revision)
draft SRI Report Submit	2/07	3/07 (completed 3/30/07)
revised SRI Report Submit:	5/07	12/2/08 (completed)
Final SRI Report Submit:	5/29/09 (completed 5/18/09)	
SRI Report Approved:	6/07	8/17/09
FS Submit	1/14/10	6/30/10 (completed 6/30/10)
Revised FS Alternative Submit	3/15/12 (completed 3/8/12)	
Final FS Submit	(completed 11/13/12)	
PRAP issued:	8/12	(completed 8/28/12)
ROD issued:	10/12	(completed 12/12/12)
RD Submit 50%	6/12/13	9/27/13 (completed 9/16/13)
RD Submit 95%	3/31/14	6/09/14 (completed 6/10/14)
RD Submit 100%	9/2/14	(approved 1/15/15)
IRM:		
Construction Start:	6/15	7/15
Construction End:	5/18	



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name:** **Plattsburgh - Bridge Street**

**DEC P.M. A. Omorogbe**

**Status:** Remedial investigation conducted 1999-2000. Source removal IRM conducted 4-6/01. Post IRM investigation of bedrock conducted 9/02- 6/03. ROD issued 3/04 ("no further action", developed Site Management Plan).

- I. Field Activities: None
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Anticipate OM&M Groundwater Sampling in summer 2015.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

---

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SRI WP Submit:	6/07/02 (completed 6/12/02)	
Revised RI Report Submit	12/31/02	6/11/03 (completed) (additional revisions 8/4/03)
Second revision to RI	12/31/03	1/15/04 (completed)
RI Report Approved	2/28/03	1/20/04 (completed)
FS Submit	7/28/03	(not needed)
PRAP issued:	9/30/03	1/24/04 (completed)
ROD issued:	11/28/03	3/31/04 (completed 3/26/04)
ESD to allow restricted residential use:		3/01/07 (issued by DEC)
Site Management Plan Submit:	6/30/04 (completed 6/04/04)	
Annual OM&M Report	11/01/04 (completed) (revised 6/3/05) 10/28/05 (completed) 10/06 (completed 10/27/06) 11/07 10/08 (completed 1/29/09) 11/09 (completed 3/1/10) 6/11 (completed 5/20/11) 7/12 (completed 8/1/12) 7/14 (completed)	12/07 (completed 12/01/07)
IRM: Source Removal	4-6/01 (completed)	
i) revised Final	4/29/02	5/29/02 (completed 5/8/02)
Engineering Report		(approved by DEC 5/22/02)

**Site Name:**     **Plattsburgh Saranac Street OU1-Landside**                      **DEC P.M. E. Lukowski**

**Status:** Remedial investigation and Feasibility Study is complete. IRM to remove holders, piping, and purifier waste conducted 4-8/02. ROD issued, which requires removal of soil which is source of DNAPL and sediment adjacent to site. Soil removal is complete, except for section of soil between ISS wall and river, which is being addressed with River sediment removal.

- I.     Field Activities: None
- II.    Deliverables in June 2015: None
- III.   Planned July 2015 Activities: Begin to prepare Environmental Easement. Preparation and submittal of draft **Remediation Plan** for OU1 Landside Area to NYSDEC.
- IV.    Schedule Changes: None
- V.     Work Plan Modifications: None
- VI.    Citizen Participation Activities: None
- VII.   Problem Encountered/Efforts to Mitigate Delays: None

<b><u>Schedule</u></b>	<b><u>Existing Schedule</u></b>	<b><u>Revised Date</u></b>
RI Report Submit	4/01/02 (completed 3/29/02)	
Final RI Report Submit	8/23/02 (completed 8/14/02)	
RI Report Approved	6/03/02 (completed 7/26/02)	
FS Submit	10/01/02	12/23/02 (completed)
Revised FS Submit		6/13/03 (completed 6/27/03)
Second Revised FS Submit	(completed 9/3/03)	
PRAP issued:	12/02/02	2/6/04 (completed)
ROD issued:	2/03/03	4/25/04 (completed)
RD Submit:	8/1/03	11/05/04 (completed)
Revised RD Submit		1/9/06 and 4/7/06 (completed)
IRMs – holders, pipeline and purifier waste:		
i) RO/RD WP submit	2/25/02	3/4/02 (completed 3/4/02)
ii) IRM Start	4/22/02 (began 4/25/02)	
iii) IRM End	6/28/02	8/8/02 (completed 8/15/02)
iv) Final Engineering Report	9/27/02 (revised 3/13/03) (approved 4/16/03)	12/10/02 (completed 12/6/02)
Construction Start:	10/23/06	11/20/06
Construction End:	11/30/08 (landside)	5/09 (completed 5/15/09)
Construction Completion Report Submit:	(Completed 3/31/10) (Revised 8/6/10)	

**Site Name:** **Plattsburgh Saranac Street OU1-River**

**DEC P.M. E. Lukowski**

**Status:** ROD issued, which requires removal of sediment adjacent to site. During set up of port-a-dam in 2007, it was observed that sheen producing sediment extended further into the river. Subsequent investigation in 2007 and 2008 confirmed more extensive sediment impacts. NYSEG awarded a design/build contract to implement the remedy. Remediation is being completed in phases during late spring through early fall construction seasons, beginning in 2010 and extending to 2017 possibly beyond.

- I. **Field Activities:** Performed remedial activities consistent with the Remedial Action Design Addendum Phase 6.
- II. **Deliverables in June 2015:** Erosion and sedimentation control measures were submitted via e-mail to DEC on June 30, 2015. An interim turbidity control plan to support progressing in-river work was submitted via e-mail to NYSDEC on June 23, 2015.
- III. **Planned July 2015 Activities:** Preparation and submittal of Phase 5 Construction Completion Report to NYSDEC. Continue implementation of Phase 6 remedial activities. Preparation and submittal of Field Modification Form 001 documenting design revisions associated with the stacked stone bank protection.
- IV. **Schedule Changes:** Phase 6 remedial activities are on track.
- V. **Work Plan Modifications:** None
- VI. **Citizen Participation Activities:** ARCADIS contacted multiple citizens (i.e., City of Plattsburgh, police department, adjacent property owners, etc.) to discuss ongoing remedial activities within the river. Specifically, ARCADIS' construction manager met with City of Plattsburgh regarding repair of the storm water flume on the left bank, Goodyear property owner regarding stacked stone bank protection, property owner regarding the collapse of the stone/mortar retaining wall.
- VII. **Problem Encountered/Efforts to Mitigate Delays:** A community member submitted a complaint about noise levels during nighttime hours on June 6, 2015. As a result, the stone screening activities were ceased during nighttime hours. The downstream turbidity curtain system and monitor were damaged during a storm event on June 13, 2015. An interim turbidity control plan to support progressing work was submitted via e-mail to NYSDEC on June 23, 2015 and approved as a modification of the Water Quality Certification on July 2, 2015. A portion of an existing stone and mortar wall collapsed along the left descending bank after the storm event on June 13, 2015. An assessment of repair options is underway.

---

<b><u>Schedule</u></b>	<b><u>Existing Schedule</u></b>	<b><u>Revised Date</u></b>
PRAP issued:	12/02/02	2/6/04 (completed)
ROD issued:	2/03/03	4/25/04 (completed)
Gravel bar Investigation	9/26-27/07 (completed) 10/24/07 (report)	
Supplemental River Investigation	9/9-12/08 (completed)	
Conceptual Design Presentation	4/1/09	6/23/09
Draft Remedial Action Design Submit	6/10/09	9/28/09 (completed 9/29/09)
Final Remedial Action Design Submit	1/28/10	(Completed 4/20/10)
RAD Addendum – Phase 2	(Completed 2/28/11) (Revised 4/28/11)	





**NYSEG & RG&E MGP Monthly Reports for June 2015**

RAD Addendum– Phase 3 Submit	1/31/12	3/12/12 (completed 3/8/12)
RAD Addendum– Phase 4 Submit		(Completed 2/12/13)
RAD Addendum- Phase 5& 6		(Completed 2/18/14)
Construction End:	To be determined	Fall 2017



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name:** **Plattsburgh - Saranac Street OU2**

**DEC P.M. E. Lukowski**

**Status:** Remedial investigation is complete. Draft Feasibility Study was submitted to DEC, but was rejected by DEC. Focused Feasibility Study will be conducted.

- I. Field Activities: None
  - II. Deliverables in June 2015: None
  - III. Planned July 2015 Activities: Hold conference call to discuss next step(s) for progressing remediation of the river portion of OU2.
  - IV. Schedule Changes: None
  - V. Work Plan Modifications: None
  - VI. Citizen Participation Activities: None
  - VII. Problem Encountered/Efforts to Mitigate Delays: None
- 

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Report Submit:	4/16/04 (completed 4/15/04)	
Revised RI Report Submit	10/05	12/23/05 (completed 12/15/05)
RI Report Approved:	9/04	11/29/05
FS Submit:	12/31/07	01/07/08 (completed) (rejected 2/7/13)
Supplemental RI data submit	(completed 5/2/13)	
Focused FS Submit		
PRAP issued:	6/05	(to be determined by DEC)
ROD issued:	12/05	(to be determined by DEC)
RD Submit:	6/06	(180 days after ROD issued)
IRM:		
Construction Start:	6/07	(to be determined in RD)
Construction End:	(to be determined in RD)	



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name:**     **Seneca Falls**

**DEC P.M. D. MacNeal**

**Status:** Prioritization report completed prior to Consent Order. Preliminary Site Assessment/Remedial Investigation is complete, Feasibility Study is being conducted.

- I.     Field Activities: None
- II.    Deliverables in June 2015: None
- III.   Planned July 2015 Activities: Begin selection process for contractor to prepare remedial design.
- IV.    Schedule Changes: None
- V.     Work Plan Modifications: None
- VI.    Citizen Participation Activities: None
- VII.   Problem Encountered/Efforts to Mitigate Delays: None

---

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
PSA Scope Submit:	5/30/07 (not needed)	
PSA WP Submit:	6/30/07	7/13/07 (completed 7/10/07)
PSA Report Submit:	4/08 (not needed)	
RI Scope Submit:	(not applicable)	
RI data summary submit	(completed 7/29/08)	
RI WP Submit:	(completed 11/24/08)	
Revised RI WP Submit	(completed 6/22/09)	
RI Report Submit:	1/31/11	2/11/11 (completed)
Revised RI Submit:	(completed 4/9/13)	
RI Report Approved:	(approved 1/17/13 w/comments)	
FS Submit	11/1/13 (completed 11/26/13)	1/30/2015 (completed)
PRAP issued:	2/27/15	
ROD issued:	3/31/15	
RD Submit:		
IRM:		
i) IRM start		
ii) IRM end		

Construction Start:

Construction End:



## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name: Waterville**

**DEC P.M. A. Karziel**

**Status:** Source removal IRM conducted 11/97-1/98. Supplemental Remedial Investigation (SRI) conducted 11/99-8/01 and revised draft SRI report submitted to DEC 12/17/01. ROD issued 3/02 (“No further action”, deed restrictions and semi-annual groundwater monitoring for at least two years).

- I. Field Activities: None
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: DEC sent letter to owner’s attorney regarding proposed changes to Declaration of Covenants 5/15/09. Pending resolution, NYSEG will negotiate separate agreement regarding compensation and other obligations. **Prepare** for annual inspection and groundwater sampling **to be conducted in July**.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: Current owner of former MGP site has requested exorbitant annual payments to sign Declaration of Covenants and is unwilling to sell property to NYSEG. Owner has disturbed site w/o prior DEC notice.

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Final SRI Report Submit:	2/22/02 (completed 2/15/02)	
PRAP issued:	2/22/02 (completed 2/25/02)	
ROD issued:	3/29/02 (completed 3/26/02)	
Semi-annual Groundwater Sampling	5/02 (completed 5/14/02) 11/02 (completed 11/21/02) 5/03 (completed 5/20/03) 11/03 (completed 11/19/03)	
Groundwater Monitoring Report	2/04 (completed 2/20/04)	
Semi-annual Groundwater Sampling	5/04 11/04 (completed 11/11/04) 5/05 (completed 5/10/05) 11/05 (completed 11/10/05) 5/06 (completed 5/10/06) 11/06 (completed 11/7/06)	7/04 (completed 7/1/04)
Groundwater Monitoring Report	5/8/07 (completed 6/10/08)	
Annual Groundwater sample	5/08 (completed 5/1/08) 5/09 (completed 5/28/09) 5/10 (completed 5/12/10) 5/11 (completed 6/3/11) 5/12 (completed 6/14/12) 6/13 (completed 6/28/13) 6/14 (completed 6/20/14)	



### NYSEG & RG&E MGP Monthly Reports for June 2015

The following NYSEG sites have no activity for the current month and nothing planned for the upcoming month:

<u>Site Name</u>	<u>Investigation Prior to Consent Order</u>	<u>Next Scheduled Submittal</u>	<u>Existing Schedule</u>
Corning	None	(add to Consent Order)	2015
Johnson City disposal area	IRM	(add to Consent Order)	2015

The following sites have been adequately remediated and **no further action** is required:

<u>Site Name</u>	<u>Status</u>
<u>Warsaw:</u>	RI completed 12/98. Site wide excavation IRM completed 7-8/99. Post IRM investigation completed 2/01. ROD issued 3/01 ("no further action", semi-annual groundwater monitoring through 3/03). Wells closed 6/04. DEC and DOH approved close out of the site 11/04.
<u>Ithaca-Cayuga Inlet:</u>	Source removal IRM completed 2-3/99. Off-site RI completed 1/03. ROD issued 3/03 ("no further action"). Wells closed by 6/04. DEC and DOH approved close out of the site 6/04.
<u>Waterloo:</u>	PSA conducted in 2001 and revised report submitted 2/28/02. Additional sampling conducted 4/04. DEC approved PSA 8/16/04 and no further action is necessary by NYSEG.
<u>Owego OU2:</u>	RI/FS completed 9/01. ROD issued 3/02. Sediment and pipe removal project conducted 9-11/03. Final Engineering Report issued 3/04.
<u>Lockport - State Rd.</u>	NYSDOT constructed a bridge abutment and roadway over a portion of the site 7/03-7/04. Remedial Investigation completed, no Feasibility Study required. ROD issued 3/07 ("no further action", develop Site Management Plan). Gravel cover installed 5/08. SMP completed 1/13/10 and Final Engineering Report 8/27/10.
<u>Mechanicville – Coons Crossing</u>	Location was site of purifier waste disposal. Source removal IRM completed 5/21/12. Wells close 7/2014. DEC and DOH approve close out of site 12/9/14



**NYSEG & RG&E MGP Monthly Reports for June 2015**

**Site Name:** **RG&E Property No. 1170**  
**Erie and Perry Streets MGP Site, Brockport, New York; NYSDEC Site #: V00301-8**  
**Voluntary Cleanup Agreement Index #: B8-0565-99-10**

**Status:** RG&E is implementing the Remedial Action for the site. NYSCC's cleanup of the canal property is being coordinated with RG&E's cleanup of RG&E's Property No. 1170. Excavation activities began on December 17, 2014. The Part 233 Permit has been approved by the NYS Museum and it gave the Canal Corporation verbal authorization to proceed pending receipt of the hard copy of the permit. Work continues on schedule.

- I. **Field Activities:** Site remediation work is currently being implemented per the RAWP. Excavation, off-site transportation of excavated materials to landfill and thermal desorption continues, as does removal of abandoned gas lines and backfilling of select areas where analytical data show SCO's have been achieved.
- II. **Deliverables in June 2015:** Added canal corp. fill adjacent to canal on canal corp. property, topsoil of canal corp. property. Completed site-wide as-built survey. Final Site walk and inspection. Construction of garage, fence, seeding and topsoil at 5 Perry St.
- III. **Planned July 2015 Activities:** Seeding of canal corp. property. Acceptance of restoration conditions to residential properties and canal corp. Evaluate and process subcontractor change orders.
- IV. **Schedule Changes:** None
- V. **Work Plan Modifications:** None
- VII. **Citizen Participation Activities:** None
- VIII. **Problem Encountered/Efforts to Mitigate Delays:** None

<b><u>Item</u></b>	<b><u>Existing Target Schedule</u></b>	<b><u>Revised Target Date</u></b>
a) Site Investigation Work Plan Submittal	January 2002	Completed August 21, 2002
b) RI Report Submittal	April 16, 2004	Completed July 8, 2004
c) Supplemental Investigation (SI) Work Plan	December 17, 2004	Completed January 28, 2005
d) SI Report	August 4, 2005	Completed December 1, 2006
e) IRM Work Plan – 128 Erie Street	March 6, 2006	Completed March 6, 2006
f) IRM Completion Report – 128 Erie Street	June 16, 2006	Completed July 8, 2006
g) Soil Sampling Plan for Work Plan Development – 108 Erie Street	July 16, 2006	NA
h) Work Plan – 108 Erie Street	October 20, 2006	Completed April 30, 2007
i) Soil Removal – 108 Erie Street	July 2007	Completed July 2, 2007
j) Completion Report – 108 Erie Street	September 24, 2007	Completed September 5, 2007
k) Conceptual Site Cleanup Plan/ RASR	July 30, 2007	Completed August 31, 2007
l) Remedial Action Work Plan (RAWP) - Work Plan Submittal	45 days from comments on Conceptual Work Plan	Completed June 21, 2008
m) Area G Soil Sampling WP– submit (Gas Regulator Area)	August 27, 2010	NA
n) Area G Soil Sampling WP Approve (Dec)	November 2, 2010	NA

**NYSEG & RG&E MGP Monthly Reports for June 2015**

o) Area G IRM Work Plan-submit-resubmit	(February 28, 2011)	(March 18, 2011)
p) Area G IRM Work Plan – Approve(Dec)	(March 25, 2011)	
q) Area G IRM Construction Start	November 2010	(April 6, 2011)
r) Area G IRM Construction Finish	(April 29, 2011)	(June 6, 2011)
s) Area G IRM Site Restoration Complete	(June 13, 2011)	
t) Area G IRM Completion Report	submitted (8/31/2011)	approved (2/1/12)
u) Revised RAWP/Submittal	3/09, 11/11	12/ 2013
v) Revise Draft Final RAWP and submit to DEC/DOH and document repositories	11/13	(1/28/14)
w) Revise Final RAWP and submit to DEC/DOH and document repositories	3/14	April 2014
x) Final RAWP*- Approve (DEC)	3/14	(4/16/14)
y) Remedial Design 95% Submittal	10/2011	(3/ 30/ 2012)
z) Decision Document – Issue (DEC)	(3/11/14)	
aa) Draft Final Remedial Design Submittal	5/12, 8/12, 4/13	(4/30/14)
ab) Remedial Design Approve (DEC)	8/14	(8/14/14)
ac) Construction Start- (Canal closed- Drained- November 19 to April 25)	11/13, 1/14, 10/14, 11/20/14	December 17, 2014
ad) Construction End- (Canal open- Flooded- June 1st to November 15)	5/13, 5/2014	June 2015
ae) Final Engineering Report	TBD	



## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name: Front Street, Rochester**

**Index No: B8-0535-98-07 Site No: V00073-8**

**Status:** Remedial Action (RA) implementation activities for the 2013 work in the RAWP are complete. RG&E is developing supplemental work plans to evaluate and address impacts that were observed outside the target remedial areas identified in the RAWP. Finalize and prepare for submittal of the draft Construction Completion Report.

- I. Field Activities: None
- II. Deliverables in June 2015: Procured Arcadis to complete Guniting Inspection of river wall in July.
- III. Planned July 2015 Activities: Review/respond to NYSDEC comments on Draft CCR. Conduct inspection of River Wall on July 14<sup>th</sup>.
- IV. Schedule Changes: None
- V. Work Plan (WP) Modifications: None
- VI. Citizen Participation (CP) Activities: None
- VII. Problems Encountered/Efforts to Mitigate Delays: None

### **Target Schedule**

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Investigation (RI) WP – Submit	SM	12/31/03; (12/31/03)	5/12/04; (5/14/04)
RIWP – Approve (DEC)	SM	(5/24/04)	
RI Data Summary Report – Submit	SM	(2/05)	
RI WP Addendum 1 – Submit	SM	(5/13/05)	
RI WP Addendum 1 – Approve (DEC)	SM	(6/9/05)	
RI Report – Submit	DK	12/23/05	1/24/06 (5/30/08)
RI Report – Approval (DEC)	DK	6/30/07	(9/18/08)
Remedial Alternative Analysis Selection Submittal (raass)	DK	(9/9/08)	
RAASS–Re-Submit (incorporating DEC verbal comments)	DK	(11/5/08); (2/18/09)	(5/28/09)(6/1/09)
RAASS—Resubmit (incorporating DEC and DOH written and verbal comments)	DK	9/09 (9/14/09) 12/09 (12/18/09)	(2/8/10) (3/24/10) (4/16/10)
RAASS- Approval by NYSDEC	DK	(6/4/10)	
Draft Decision Document for Remedial Selection – Submit – revised-re-submit	DK	12/09 (12/18/09)	2/2010 (2/8/10) (3/11/10)(4/14/10)
Decision Document for Remedial Selection – Issue (DEC)	DK	(6/4/10)	
Pre Design Investigation Work Plan (PDIWP) –Submit-re-submit.	DK	7/10 (6/30/10)	(7/28/10)
Pre Design Investigation Work Plan (PDIWP) – Approve	DK	(9/28/2010)	
PDI Data Summary report - Submit	DK	2/2011	(3/18/2011)
Remedial Design-50%- detailed scope of work -Submit	DK	3/2011	(6/17/2011)
Remedial Design- 95% -Submit	DK	12/11; 1/12	2/12 (2/29/12)
Final Remedial Design – Submit	DK	4/12; 5/12;6/12 7//12	(9/12/12)
Final Remedial Design – Approve (DEC)	DK	(9/18/12)	





**NYSEG & RG&E MGP Monthly Reports for June 2015**

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Action Implement – Construction (start)	DK	9/12, 11/12, 1/13, 2/13	<b>(3/4/13)</b>
Draft Final Supplemental Design Investigation Work Plan (SDIWP) –Submit	DK	8/7/14, 8/27/14	(9/8/14)
Supplemental Design Investigation Work Plan (SDIWP) – Approve	DK	(9/9/14)	
SDIWP Data Summary report - Submit	DK	(12/29/2014)	
Draft Construction Completion Report (CCR) - Submit	DK	12/2014, 2/2015, 3/2015	(4/24/15)
Final Engineering Report (FER) - Submit	DK	TBD	
FER – Approve (DEC)	DK	TBD	
Operation Monitoring & Maintenance (OM&M) WP – Submit		TBD	
OM&M WP – Approve (DEC)			

TBD – To be determined

SM – Steve Mullin

DK -Dan Kennedy



## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name:** East Station, Rochester

**Index No:** B8-0535-98-07    **Site No:** V00358-8

**Status:** RI: RG&E is in the process of preparing the Remedial Investigation Report (RIR).  
ISS IRM: None.

- I. Field Activities: None
- II. Deliverables in June 2015:
  - RI: Remedial Investigation Report – Submitted to NYSDEC 6/30/2015.  
ISS IRM: None.
- III. Planned July 2015 Activities:
  - RI: Review and respond, as needed, to any Department and/or NYSDOH comments regarding the RIR.
  - ISS IRM: None.
- IV. Schedule Changes: None
- V. Work Plan (WP) Modifications: None
- VI. Citizen Participation (CP) Activities: None
- VII. Problems Encountered/Efforts to Mitigate Delays: None

### Target Schedule

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
<b>Existing Work Executive Summary Report – Submit</b>	SM	10/17/03 (10/17/03)	
On-site RIWP Scoping Document - Submit	SM	1/10	(2/10/10) (3/10/10)
On-site Remedial Investigation (RI) WP - Submit	SM	4th Q 09, 1/10,	2nd Q/10, 7/10 (7/16/10)
On-site RIWP – Approve (DEC)	SM	3rd Q/10	(11/10/10)
On-site RIWP – Implement (start)	SM	3rd Q/10	(12/8/10)
On-site RI Data Package – Submit	SM	3rd Q/11	4th Q/11 (12/29/11)
RIWP Addendum (On & Off-site) - Submit	SM	4th Q/11, 1st Q/12	2nd Q/12 (6/22/12)
RIWP Addendum (On & Off-site) – Approve (DEC)	SM	TBD (7/24/12)	
RIWP Addendum (On -site) – Implement (start)	SM	(on-site: 9/27/12)	(off-site: 10/2/13)
RI Addendum On-site Data Summary Package (DSP)– submit	SM	(3/28/13)	
RI Addendum Off-site DSP – submit	SM	1st Q/14 (2/27/14)	
RI supplemental Off-site WP - submit	SM	2nd Q/14 (6/3/14)	
RI supplemental Off-site WP – Approve (DEC)	SM	(7/1/14)	
RI Sediment Work (sediments) – Submit	SM	5/13 (5/10/13)	
RI Sediment Work Scope – Approve (NYSDEC)	SM	(5/21/13)	
RI Sediment Work Scope – Implement (field work)	SM	9/13 (9/18/13)	
RI Sediments Work Scope DSP - Submit	SM	(1/30/14)	
RI Report – Submit	CK	4th Q/14	1st Q/15, 2nd Q/15
RI Report – Approve (DEC)	CK		
Remedial Action Work Plan (RAWP) – Submit			
Remedial Action Work Plan (RAWP) – Approve (DEC)			

**NYSEG & RG&E MGP Monthly Reports for June 2015**

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Design (RD) – Submit			
Remedial Design (RD) – Approve (DEC)			
Remedial Action (RA) – Implement / Construction – (Start)			
Remedial Action (RA) Report – Submit			
Remedial Action (RA) Report – Approve (DEC)			
<b>Interim Remedial Measure (IRM):</b> <i>Identify all IRMs by name and repeat for multiple IRMs</i>			
IRM WP submit – <b>River Seep In-Situ Soil S/S</b>	SM	10/17/03 <b>(10/17/03)</b>	
IRM ISS Start (Phase I only)	SM	<b>(12/2/03)</b>	
IRM ISS Report Submit (Phase I only)	SM	1/31/04	2/4/04 <b>(2/3/04)</b>
IRM ISS DRAFT Phase II WP - Submit	SM	<b>(7/14/04)</b>	
IRM ISS DRAFT Phase II WP – Approve (DEC)	SM	<b>(7/27/05)</b>	
IRM ISS DRAFT Phase II Report Submit	SM	<b>(12/6/05)</b>	
IRM ISS DRAFT Phase II Addendum Report Submit	SM	<b>(3/8/06)</b>	
FINAL IRM ISS Phase II Reports - Submit	SM	<b>(5/20/06)</b>	
IRM ISS Phase II Reports – Approve (DEC)	SM	<b>(9/29/06)</b>	
IRM ISS Phase III RDI Work Plan – Submit	DK	2/28/07	3/9/07; <b>(3/2/07)</b>
IRM ISS Phase III RDI Work Plan – Approve (DEC)	DK	4/07 <b>(4/25/07)</b>	
IRM ISS Phase III RDI Work Plan – Implement (start)	DK	5/07 <b>(5/14/07)</b>	
IRM ISS Phase III RDI Preliminary Data Review: – Meet w/ DEC to review RDI findings, RD plans for ISS wall	DK	7/07 <b>(7/20/07)</b>	
IRM ISS Phase III RDI DRAFT Report – Submit	DK	9/07	10/07 <b>(10/23/07)</b>
IRM ISS Phase III Remedial Design and Phase IV Implementation Work Plan – Submit draft plans	DK	9/07	10/07 <b>(10/16/07)</b>
IRM ISS Phase III Engineering Design – Approve (DEC)	DK	10/07	<b>(11/9/07)</b>
IRM ISS Phase IV – Construction (start)	DK	11/07 <b>(11/13/07)</b>	
IRM ISS Phase IV Interim Summary Report – Submit	DK	3/08 <b>(3/10/08)</b>	
IRM ISS Phase IV – Construction (end)	DK	10/08 <b>(9/23/08)</b>	
IRM Phase IV Implementation Report – Submit	DK	12/08;2/09	3/09 <b>(3/31/09)</b>
IRM ISS Phase IV Implementation Report – Approve (DEC)	DK	<b>(9/25/09)</b>	
IRM ISS NAPL/GW Monitoring Report for ISS Performance	DK	10/09	11/09 <b>(11/6/09)</b>
ISS IRM NAPL Monitoring & Recovery Plan – Submit	DK	10/09; 12/09	1/10 <b>(1/30/10)</b> <b>(4/17/10) (4/19/10)</b>
ISS IRM NAPL Monitoring & Recovery Plan – Approve (DEC)	DK	<b>(5/2/10)</b>	
2008-2012 ISS Performance Monitoring Rpt.-Submit	DK	<b>(2/26/13)</b>	
2008-2012 ISS Performance Monitoring Rpt-Approve-DEC	DK	<b>(11/29/13)</b>	
2013-2018 ISS IRM Monitoring Plan-Submit	DK	<b>(2/28/13)</b>	
2013-2018 ISS IRM Monitoring Plan- Approve (DEC)	DK	<b>(8/26/13)</b>	
IRM WP Submit – <b>Holder/Tar Well Contents Removal</b>	SM	6/15/04 <b>(6/15/04)</b>	10/8/04 <b>(10/8/04)</b>
IRM Former Tar Well /Holder Removal WP Approve - DEC	SM	<b>(10/18/04)</b>	



**NYSEG & RG&E MGP Monthly Reports for June 2015**

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
IRM Former Tar Well / Holder Removal Field Work Start	SM	(12/6/04)	
IRM Former Tar Well / Holder Removal Field Work End	SM	(6/05)	
IRM Former Tar Well / Gas Holder Report Submit	SM	8/5/05 (8/3/05)	
IRM Former Tar Well / Holder Report Approved (DEC)	SM	(3/30/06)	

TBD – To be determined

CK- Chris Keipper

SM – Steve Mullin

DK – Dan Kennedy



## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name:** 79 Clark Street, Canandaigua      **Index No.:** B8-0535-98-07      **Site No.:** V00591-8

**Status:** Plan for annual site inspection and groundwater monitoring activities in October 2015.

- I. Field Activities: None
- II. Deliverables in June 2015: Site Management Periodic Review Report (PRR) and IC/EC Certification Submitted to NYSDEC on 6/28/15.
- III. Planned July 2015 Activities: None
- IV. Schedule Changes: None
- V. Work Plan (WP) Modifications: None
- VI. Citizen Participation (CP) Activities: None
- VII. Problems Encountered/Efforts to Mitigate Delays: None

### **Target Schedule**

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Investigation (RI) WP Submit	SM	(12/31/04)	
RI – Supplement Investigation /Data Package – Submit	SM	6/1/05 (6/4/05)	
RI – Supplement Investigation /Data Package – Approve (DEC)	SM	(6/30/05)	
Draft Remedial Investigation (RI) Report Submit	SM	11/30/05	(6/30/06)
(revised) FINAL Remedial Investigation (RI) Report - Submit	SM	11/30/06 (12/4/06)	
FINAL Remedial Investigation (RI) Report – Approve (DEC)	SM	5/30/07	(9/20/07)
RI WP Addendum I, Soil Vapor Intrusion Evaluation – Submit	SM	(4/1/06)	
Draft RI Addendum I Report (SVI Evaluation) – Submit	SM	Wk 7/17/06 (7/23/06)	
FINAL RI Addendum I Report (SVI Evaluation) – Submit	SM	11/2/06	12/31/06 (12/4/06)
FINAL RI Addendum I Report (SVI) – Approve (DEC)	SM	(10/17/06)	
Remedial Action Work Plan (RAWP) – Submit	SM	2/1/07 (2/1/07)	
REVISED FINAL RAWP – Submit	SM	5/07 (5/15/07)	(6/19/07, 7/10/07 and 7/21/07)
Remedial Action Work Plan (RAWP) – Approve (DEC)	SM	6/15/07	10/07 (10/12/07)
Remedial Design (RD) – Submit	SM	7/07	(7/07)
RD Land side– Approve (DEC)	SM	8/07	(8/07)
Remedial Action (RA) – Land Side Construction – Start	DK	9/07	10/07 (10/18/07)
RA Interim Report for Land Side	DK	5/08 (5/6/08)	
Addendum WP for Background Sediment Data - Submit	SM	(2/27/08)	
Addendum WP for Background Sediment Data – Approve	SM	(3/18/08)	



**NYSEG & RG&E MGP Monthly Reports for June 2015**

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
(DEC)			
Conduct Background Sediment Investigation Sampling	SM	4/08 <b>(4/8-11/08)</b>	
Submit Background Sediment Summary Report to DEC PM	SM	6/08 <b>(6/16/08)</b>	<b>(9/11/08 – Final)</b>
Background Sediment Summary Report – Approve (DEC)	SM	10/08 <b>(10/10/08)</b>	
Phase 1A SHPO Investigation Required	DK	<b>(6/19/08)</b>	
Phase 1A SHPO Investigation Report-Submitted	DK	<b>(11/19/08)</b>	
Phase 1A SHPO Investigation Report- SHPO Approve	DK	<b>(12/18/08)</b>	
Phase 1B SHPO Investigation Report - Submitted	DK	<b>(10/24/09)</b>	
Phase 1B SHPO Investigation Report- SHPO Approve	DK	<b>(11/23/09)</b>	
RD – Sucker Brook sediments – Submit	DK	4/10	<b>(5/27/10)</b>
RD – Sucker Brook sediments– Approve (DEC)	DK	<b>(6/16/10)</b>	
RA – Sucker Brook sediment remediation - Start	DK	7/10	<b>(8/16/10)</b>
RA – Sucker Brook sediment remediation- Finish	DK	3/11- 8/11	<b>(11/19/11)</b>
Final Engineering Report –Original Draft– Submit for review	DK	4/30/12	(10/9/13)
Final Engineering Report – Draft Final– Submit for review	DK	<b>(3/19/14)</b>	
Final Engineering Report – Approve – (DEC)	DK	<b>(3/31/14)</b>	
Site Management Plan (SMP)-Original Draft – Submit for review	DK	4/30/12	10/9/13
Site Management Plan (SMP)- Draft Final– Submit for review	DK	<b>(3/19/14)</b>	
Site Management Plan – Approve (DEC)	DK	<b>(3/31/14)</b>	

TBD – To be determined

SM – Steve Mullin

DK – Dan Kennedy

DEC – Department

**Site Name: West Station Plant Area, Rochester Index No: B8-0535-98-07 Site No: V00593-8**

**Status:** The Department has for review the Alternative Analysis Report (AAR). Executive summary provided on unofficial letter head. Waiting on possible comments before issuing formal submittal. Waiting to hear from department if AAR will go out for public comment.

- I. Field Activities: None
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Review and respond, as needed, to any Department and/or NYSDOH comments regarding the AAR.
- IV. Schedule Changes: None
- V. Work Plan (WP) Modifications: None
- VI. Citizen Participation (CP) Activities: None
- VII. Problems Encountered/Efforts to Mitigate Delays: None

### Target Schedule

Description	RGE PM	Target Schedule	
		Existing (completed)	Revised (completed)
River Bank Assessment Summary of Observations Report	SM	(1/5/04)	
Remedial Investigation (RI) WP - Submit	SM	12/07	1/08; 2/08 (2/29/08)
Revised RIWP – Submit	SM	(7/31/08)	
RIWP – Approve (DEC)	SM	6/08	(8/18/08)
RIWP – Implement (start)	SM	9/08 (9/18/08)	
RIWP Addendum – Submit	SM	6/09 (6/3/09)	9/09-R (10/9/09)
RIWP Addendum – Approve (DEC)	SM	(10/15/09)	
RIWP Addendum Field Work – Implement	SM	(10/26/09)	
RI Report – Submit	SM	10/09; 3rd Q 2010	12/31/10 (12/29/10)
RI Report – DEC Review & Comment Letter	SM	(10/12/11)	
RI Supplement Letter Scope of Work (SOW) - Submit	SM	12/11 (12/21/11)	(1/12/12-R)
RI Supplement Letter SOW – Approve (DEC)	SM	TBD (2/1/12)	(5/3/12)
RI Supplement SOW - Implement	SM	TBD; 2nd Q2012	(6/4-6/12)
RI Supplement SOW Report - Submit	SM	3rd Q 2012 (8/16/12)	
RI Supplement GW SOW (SB-35 Area) – Submit	SM	9/12 (9/28/12)	
RI Supplement GW Investigation (SB-35 Area) Report - Submit	SM	12/12 (12/28/12)	
RI Report (on-site) – Approve (DEC)	SM	TBD (1/15/13)	
Off-site RIWP - Submit	SM	4/13 (4/2/13)	
Off-site RIWP – Approve (DEC)	SM	TBD	(4/24/13)
Off-site RIWP - Implement	SM	5/14 (5/27/14)	
Off-site RIR – Submit	SM	TBD	
Off-site RIR – Approve (DEC)	SM	TBD	
Alternatives Analysis Report (AAR) – Submit	SM	8/12, 10/12, 2/13	3/15/13 (3/13/13)
Alternatives Analysis Report (AAR) – Approve (DEC)	CK	TBD	
Remedial Action Work Plan (RAWP) – Submit	CK	TBD	



**NYSEG & RG&E MGP Monthly Reports for June 2015**

Description	RGE PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Action Work Plan (RAWP) – Approve (DEC)			
Remedial Design (RD) – Submit			
Remedial Design (RD) – Approve (DEC)			
Remedial Action (RA) – Implement / Construction – Start			
Remedial Action (RA) – Construction – End			
Remedial Action (RA) Report – Submit			
Remedial Action (RA) Report – Approve (DEC)			
Operation Monitoring & Maintenance (OM&M) WP – Submit			
OM&M WP – Approve (DEC)			
Interim Remedial Measure (IRM): <i>Identify all IRMs by name and repeat for multiple IRMs</i>			
IRM WP submit – <b>Tar/Oil Separator Area</b>	SM	6/30/05 <b>(6/30/05)</b>	
IRM Start – Tar/Oil Separator Area (Investigation Phase)	DK	<b>(4/3/06)</b>	
Tar/Oil Separator (OTS) Area - Data Package (Investigation Phase) – Submit	DK	11/17/06 <b>(11/17/06)</b>	
Tar/Oil Separator (OTS) Area - Data Package (Investigation Phase) – Approve (DEC)	DK	6/07	<b>(6/12/08)</b>

CK-Chris Keipper

SM – Steve Mullin

DK – Dan Kennedy

R – Revised Version



**Site Name:** Canal Street, Rochester      **Index No.:** B8-0535-98-07      **Site No.:** V00594-8

**Status:** The Department has for review the December 4, 2009 SCWP Addendum 2 Report.

- I. Field Activities: None
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Review and respond, as needed, to any Department and/or NYSDOH comments regarding the SCWP Addendum 2 Report dated December 4, 2009. RG&E is awaiting data compilation from recent sampling event. IRM request and work plan will be pending thereafter.
- IV. Schedule Changes: None.  
Work Plan (WP) Modifications: None
- V. Citizen Participation (CP) Activities: None
- VI. Problems Encountered/Efforts to Mitigate Delays: None

**Target Schedule**

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Site Characterization Work Plan (SCWP) Submit	SM	12/2005 (12/8/05)	(9/28/06)
SCWP Approve (DEC)	SM	(9/29/06)	
Site Characterization (SC) Report – Submit	SM	4/13/07; 5/07; 6/07; 8/07; 10/07; 12/07	1/08 (1/30/08)
SCWP Addendum #1– Submit	SM	5/05 (5/30/08)	
SCWP Addendum #1– Approve (DEC)	SM	7/08	(7/15/08)
SC Addendum Report – Submit	SM	12/08	2/09 (3/2/09)
SCWP Addendum #2 – Submit	SM	6/09	7/09 (7/14/09)
SCWP Addendum #2 – Approve (DEC)	SM	7/09	8/09 (8/17/09)
SCWP Addendum #2 Report – Submit	SM	wk of 11/30/09	wk of 12/7/09 (12/4/09)
SC Report – Review/Approve (DEC)	CK	TBD	
Remedial Investigation (RI) WP - Submit		TBD	
RIWP – Approve (DEC)			
RIWP – Implement (start)			
RI Report – Submit			
RI Report – Approve			
Remedial Action Work Plan (RAWP) – Submit		TBD	
Remedial Action Work Plan (RAWP) – Approve (DEC)			
Remedial Design (RD) – Submit			
Remedial Design (RD) – Approve (DEC)			
Remedial Action (RA) – Implement / Construction – Start			
Remedial Action (RA) – Construction – End			



**NYSEG & RG&E MGP Monthly Reports for June 2015**

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Action (RA) Report – Submit			
Remedial Action (RA) Report – Approve (DEC)			
Operation Monitoring & Maintenance (OM&M) WP – Submit		TBD	
OM&M WP – Approve (DEC)			
Interim Remedial Measure (IRM): <i>Identify all IRMs by name and repeat for multiple IRMs</i> - TBD			

CK-Chris Keipper

SM – Steve Mullin

TBD – To Be Determined

**Site Name: 699 S. Main Street, Canandaigua**      **Index No.: B8-0535-98-07**  
**Site No.: V00595-8**

**Status:** FER approval letter received from NYSDEC

1. Field Activities: Groundwater sampling event performed in May 2015
2. Deliverables in June 2015: None
3. Planned July 2015 Activities: Submit draft groundwater sampling report to NYSDEC.
4. Schedule Changes: None
5. Work Plan (WP) Modifications: None
6. Citizen Participation (CP) Activities: None
7. Problems Encountered/Efforts to Mitigate Delays: None

### Target Schedule

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Action Work Plan (RAWP) – Submit	SM	(9/30/10), (3/11/11)	
Remedial Action Work Plan (RAWP) – Approve (DEC)	DEC	3/2/11	
Preliminary Design Investigation (PDI) WP - Submit	SM	10/10 (10/22/10)	
Preliminary Design Investigation (PDI) WP – Approve	DEC	10/10	11/10 (11/3/10)
Preliminary Design Investigation (PDI) Data – Submit	SM	1/11 (1/20/11)	
Preliminary Design Investigation (PDI) Additional Data – Submit	SM	4/11 (4/28/11)	
Remedial Design -Technical Design Package (50% RD) - submit	SM	4/11 (4/29/11)	
Remedial Design (RD) – Submit	SM	3/11, 2Q/11, 7/11	(8/5/11)
Remedial Design (RD) – Approve (DEC)	DEC	3/11, 4/11, 3rd Q/11	4thQ/11 (10/7/11)
Remedial Action (RA) – Implement / Construction – Start	SM	6/11, 4th Q/11	1/12 (1/3/12)
RA – Construction – End	SM	12/11, 5/12	6/12 (6/28/12)
Final Engineering Report (FER) – Submit	SM	2Q/13	10/13 (9/30/13)
FER – Approve (DEC)	SM	2nd Q/14	1st Q/15, (3/30/15)
Remedial Investigation (RI) WP - Submit	SM	5/07	6/07 (6/23/07)
RI WP – Approve (DEC)		7/20/07; 8/07	12/07 (11/26/07)
RI WP – Implement (start)	SM	4/08	(5/08) (5/5/08)
RI WP Supplement – Submit	SM	10/08 (10/3/08)	
RI WP Supplement – Approve (DEC)	SM	10/08 (10/11/08)	
RI WP Supplement – Implement (start)	SM	10/08 (10/6/08)	
RI Analytical Data Summary Package – Submit	SM	2/09 (2/10/09)	
SVI WP – Submit	SM	(3/13/09)	
SVI WP – Approve (DEC)		(3/25/09)	
SVI Report – Submit	SM	6/09 (5/29/09)	



**NYSEG & RG&E MGP Monthly Reports for June 2015**

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
SVI Report – Approve (DEC)		(6/3/09)	
RI Report – Submit	SM	12/08; 3/09	5/09 (5/15/09)
RI Report Revisions (track changes) – Submit	SM	9/09–10/09 (10/18/09)	
RI Report Final – Submit	SM	(12/3/09)	
RI Report – Approve (DEC)	DEC	(5/26/10)	
Site Characterization Work Plan (SCWP) Submit	SM	1/31/06 (1/26/06)	(9/22/06)
Site Characterization Report – Submit	SM	3/16/07; 5/07	6/11/07 (6/8/07)
Site Characterization Summary Report – Approve (DEC)	SM	7/1/07; 8/07	12/07 (11/26/07)

CK-Chris Keipper

SM – Steve Mullin

TBD – To Be Determined



**NYSEG & RG&E MGP Monthly Reports for June 2015**



**Site Name: Pavilion**

**Index No.: B8-0535-98-07**

**Site No.: V00592-8**

**Status:** RG&E submitted the draft Remedial Investigation Work Plan in March 2015. Draft is under review by the NYSDEC PM. Drainage improvements began in December 2014, but have been delayed due to Railroad permitting issues. Implementation of a Soil Management Plan (SMP) to support localized drainage improvements at the site are also delayed.

- I. Field Activities: None
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Submitted comment responses to NYSDEC associated with the RIWP. Based on future comments received from NSYDEC the final RIWP will be submitted.
- IV. Schedule Changes: None
- V. Work Plan (WP) Modifications: None
- VI. Citizen Participation (CP) Activities: None
- VII. Problems Encountered/Efforts to Mitigate Delays: None

**Target Schedule**

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Investigation (RI) WP - Submit	CK	1 <sup>st</sup> Qtr 2015	(3/31/2015)
RIWP – Approve (DEC)	CK	2 <sup>nd</sup> Qtr 2015	
RIWP – Implement (start)	CK	TBD	
RI Report – Submit	CK	TBD	
RI Report – Approve	CK	TBD	

CK-Chris Keipper

SM – Steve Mullin

TBD – To Be Determined



## NYSEG & RG&E MGP Monthly Reports for June 2015



**Site Name: Geneseo 6 Park Street, Rochester Index No.: B8-0535-98-07 Site No.: V00594-8**

**Status:** RG&E has begun working on the Site Characterization Work Plan. Work plan will include GPR/EM site surveys. Completed site surveys, GPR and EMS in preparation for SCWP compilation.  
Completed drafting the Site Characterization Work Plan.

- I. **Field Activities:** Complete site surveys.
- II. **Deliverables in June 2015:** Submitted the Site Characterization Work Plan – 6/26/2015.
- III. **Planned July 2015 Activities:** Review and respond, as needed, to any Department and/or NYSDOH comments regarding the RIWP.
- IV. **Schedule Changes:** None
- V. **Work Plan (WP) Modifications:** None
- VI. **Citizen Participation (CP) Activities:** None
- VII. **Problems Encountered/Efforts to Mitigate Delays:** None

### Target Schedule

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Site Characterization Work Plan (SCWP) Submit	CK	6/26/2015	
SCWP Approve (DEC)		7/17/2015	
Site Characterization (SC) Report – Submit		Q4 2015	
SCWP Addendum #1– Submit			
SCWP Addendum #1– Approve (DEC)			
SC Addendum Report – Submit			
SCWP Addendum #2 – Submit			
SCWP Addendum #2 – Approve (DEC)			
SCWP Addendum #2 Report – Submit			
SC Report – Review/Approve (DEC)			
Remedial Investigation (RI) WP - Submit			
RIWP – Approve (DEC)			
RIWP – Implement (start)			
RI Report – Submit			
RI Report – Approve			
Remedial Action Work Plan (RAWP) – Submit			
Remedial Action Work Plan (RAWP) – Approve (DEC)			
Remedial Design (RD) – Submit			
Remedial Design (RD) – Approve (DEC)			
Remedial Action (RA) – Implement / Construction – Start			
Remedial Action (RA) – Construction – End			



**NYSEG & RG&E MGP Monthly Reports for June 2015**

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Action (RA) Report – Submit			
Remedial Action (RA) Report – Approve (DEC)			
Operation Monitoring & Maintenance (OM&M) WP – Submit		TBD	
OM&M WP – Approve (DEC)			
Interim Remedial Measure (IRM): <i>Identify all IRMs by name and repeat for multiple IRMs</i> - TBD			

CK-Chris Keipper

SM – Steve Mullin

TBD – To Be Determined

**Site Name: Genesee River Sediment Assessment Index No: B8-0535-98-07 Site No: NA**

**Background:** During an annual meeting with the Department on March 21, 2007 the Department requested that RG&E implement a phased approach to assess MGP coal-tar impacts of the sediment in the Genesee River in proximity to RG&E's former MGP sites. This request was made since coal tar impacts had been documented along near shore sediments at RG&E's East and West Station Sites. Based on this request, RG&E initiated a phased approach to fulfill the Departments request.

**Status:** The Department has for review the Genesee River Phase II Sediment Assessment Report that was submitted on March 31, 2014. The Department noted verbally that no further action would be required at this time; however, the project would remain open until the conclusion of the Kodak river investigation.

- I. Field Activities: None
- II. Deliverables in June 2015: None
- III. Planned July 2015 Activities: Review and respond, as needed, to any Department comments on the Sediment Assessment Report.
- IV. Schedule Changes: None
- V. Work Plan (WP) Modifications: None
- VI. Citizen Participation (CP) Activities: None
- VII. Problems Encountered/Efforts to Mitigate Delays: None

**Target Schedule**

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Genesee River Sediment Assessment Phased Approach Work Plan (Sediment WP) – Submit	SM	8/08 (8/26/08)	
Sediment WP – Approve (DEC)		8/08 (8/26/08)	
Sediment WP Phase I – Start Implementation	SM	9/08 (9/23/08)	
Sediment WP Phase I Data Summary Report – Submit	SM	3/09	(3/31/09)
Sediment WP Phase I – Review Meeting w/Department	SM	2nd Q/09	TBD (if needed)
Sediment WP – Bulleted Phase II Scope-of-Work (SOW) Submit	SM	7/09 (7/2 & 29/09)	
Sediment WP - Phase II Scope-of-Work (SOW) Submit	SM	2nd - 3rd Q/09	(9/8/09)
Sediment WP Phase II SOW– Approve (DEC)	SM	3rd Q/09	(9/8 & 15/09)
Sediment WP Phase II SOW – Start Implementation	SM	3rd Q/09	9/7/09 (9/9/09)
Sediment WP Phase II Data Summary Report – Submit	SM	1st Q/10	(3/31/10)
Sediment WP Phase II – Review Meeting w/Department	SM	2nd - 3rd Q/10, 1st Q/13	NA
Sediment WP Phase II SOW – 2nd Mobilization	SM	3rd Q/13	9/13(9/9/13)
Sediment Phase II Continuation Assessment Report	SM	1st Q/14	3/31/14 (3/31/14)
Sediment WP – Supplemental II or Phase III Scope-of-Work (SOW) Submit	KC	2 <sup>nd</sup> Q/12; 3 <sup>rd</sup> Q/13	1 <sup>st</sup> Q/13, NA

CK - Chris Keipper    SM – Steve Mullin    TBD –To Be Determined (as required) in consultation w/the Department



**112 Riverside Drive**

- RG&E had an initial meeting with the property owner of 112 Riverside Drive on August 4, 2009 to discuss the VCA process and incorporation of the site into the VCA. The owner indicated his willingness to cooperate but also indicated his business required his full attention to work through the tough economic conditions and requested that we continue discussions in the near future. RG&E resumed contact with the owner in April 2010 and the owner remained corporative but requested that we delay further discussions while he dedicates himself to his business to keep it from failing.

During an annual VCA meeting with DEC on February 23, 2011 it was agreed that RG&E would maintain contact with the property owner and try to gain access to the property in 2012 in order to collect some subsurface samples. On June 18th, 2011 RG&E had discussions with the property owner and he respectfully requested that we again hold off pursuing this project while he continues to keep his business from failing. The property owner indicated the business is in a very delicate spot in terms of sustained operation and funding and cannot take a distraction at this time. RG&E and the property owner agreed to maintain contact and the property owner maintained his willingness to cooperate and to work on our request when the business condition improves.

In a letter from the Department to RG&E dated January 26, 2012 the Department notified RG&E with the need to add the 112 Riverside Drive to the VCA. On August 17, 2012 RG&E resumed discussions with the property owner about adding the site to the VCA. RG&E had further discussions with the property owner on September 10, 2012 and during the fall of 2012 RG&E's legal counsel was contacted by property owner's legal counsel that future correspondences would occur. Since then, RG&E and the property owner have been actively negotiating and refining an agreement for access. As of June 6, 2013 RG&E and the property have agreed "in concept" on agreement. RG&E met with the property owner on June 28, 2014 and through December 2014 have been working through details of the access agreement. **Expect access agreement to be reached in the coming months.**

RG&E provided the signed modernized VCA to the Department on December 19, 2014. In turn the Department provided an executed copy of the modernized VCA that was returned to RG&E December 30, 2014.