



January 8, 2016

Sent Via Email

George Heitzman, P.E.
Division of Environmental Remediation
NYSDEC
625 Broadway, 11th Floor
Albany, New York 12233-7014

Krista Anders, Ph.D.
Bureau of Environmental Exposure
Investigation
NYSDOH
Empire State Plaza
Corning Tower Room 1787
Albany, NY 12237

Salvatore Priore, P.E.
Division of Environmental Remediation
NYSDEC
625 Broadway
Albany, New York 12233-7014

Keith Gronwald
Division of Environmental Remediation
NYSDEC
625 Broadway
Albany, New York 12233-

RE: NYSEG MGP Monthly Progress Report – December 2015 Order on Consent Index #D0-0002-9309
RG&E MGP Monthly Progress Report – December 2015 Multi-Site VCA Index # B8-0535-98-07

Dear Mr. Heitzman, Dr. Anders, Mr. Priore and Mr. Gronwald:

Enclosed are the above-referenced MGP Monthly Progress Reports for December 2015 prepared and submitted by NYSEG and RG&E as required to meet the conditions of Order on Consent, Index DO-0002-9309 and Multi-Site VCA Index # B8-0535-98-07, respectively. Changes, other than the date in section headings, have been highlighted.

Questions regarding the NYSEG sites should be directed to me by email at jjruspantini@nyseg.com or by phone at (607) 762-8787; questions regarding the RG&E sites should be directed to Mr. Christopher Keipper by email at christopher_keipper@RGE.com or by phone at (585) 771-4560.

Sincerely,
NYSEG

A handwritten signature in black ink, reading "John J. Ruspantini".

John J. Ruspantini, CHMM, PMP
Manager – Programs/Projects
Environmental Remediation – Electric Capital Delivery

18 Link Drive, Binghamton, NY 13902





NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Auburn - Clark Street

DEC P.M. J. Spellman

Status: Remedial Investigation and Feasibility Study are complete. ROD has been issued and Pre Design Investigation (PDI) is completed. Remedial Design (RD) is completed. Remediation began in 2015.

- I. Field Activities: Utility relocation (i.e., Phase 2).
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: **Finish** utility relocation (i.e., Phase 2). **Re-mobilize equipment to site and begin Phase 3 wall installation.**
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Meeting:	9/03	10/03 (completed 10/28/03)
RI WP Submit:	11/21/03	12/12/03 (completed 12/15/03)
Revised RI WP Submit Addendum	10/27/04 (completed) (approved 10/26/04) 6/6/05 (completed)	
RI Report Submit	3/06	6/06 (completed 6/29/06)
Soil Gas Work Plan Submit	10/31 (completed 10/23/06)	
Soil Gas Work Plan Approved	11/30	
Soil Gas Data Submit	1/31/07 (completed)	
SVI WP Submit	9/14/07 (completed 9/6/07, Approved 9/19)	
SVI Report Submit	2/08 (not needed per DEC)	
SVI Report Approved	4/08 (not applicable)	
Revised RI Report Submit	4/30/08	5/5/08 (completed 5/2/08)
RI Report Approved:	2/07	(completed 6/18/08)
FS Submit	7/07	11/15/08 (completed 11/21/08)
Revised FS Submit	(30 days after DEC's comments)	2/09 (completed 2/23/09)
PRAP issued:	1/08	2/09 (completed)
ROD issued:	3/08	3/09 (completed 3/31/09)
RDWP Submit	8/7/09 (completed)	
Revised RDWP	12/31/09	2/12/10 (completed)
Sediment PDI Submit	5/2011	6/2011 (completed 6/10/11)
RD Submit: 50%	9/28/09	Spring 2012 (completed 5/14/12)
RD Submit: 95%	5/31/13	(Completed 5/17/13)
100% RD Approved	8/21/14	
IRM		
Construction Start:	4/15	6/15 (6/19/15 Phase 1 actual)
Construction End:	5/17	10/18 (9/30/15 Phase 1 actual)



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: **Auburn Green St.**

DEC P.M. W. Bennett

Status: Prioritization report of this remote holder completed prior to Consent Order. Site Characterization (SC) is being conducted.

- I. Field Activities: None
- II. Deliverables in December 2015: None
- II. Planned January 2016 Activities: Review and respond, as needed, to any DEC comments on the draft SC Report.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SC Scope Submit:	7/15/12 (completed 6/21/12)	
SC WP Submit:	9/7/12 (completed 9/18/12)	
SC WP Approved	(completed 11/16/12)	
SC Report Submit	(completed 9/11/13)	
Supplemental SC WP	(completed 1/27/14)	
SC Report Submit:	6/1/15 (completed 6/1/15)	
Revised SC Submit:		
SC Report Approved:		
FS Submit		
PRAP issued:		
ROD issued:		
RD Submit:		
IRM:		
i) IRM start		
ii) IRM end		
Construction Start:		
Construction End:		



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Auburn - McMaster Street

DEC P.M. J. Spellman

Status: Remedial Investigation and Feasibility Study (FS) are complete. ROD has been issued and Pre Design Investigation (PDI) is complete. Remedial Design (RD) is complete. Remediation began in 2015.

- I. Field Activities: **Completed** Phase I remedial construction activities.
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: **None**
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
PSA Scope Submit:	2/04 (completed 2/27/04)	
PSA WP Submit:	5/04	7/23/04 (completed 7/27/04)
Revised PSA WP	10/15/04 (completed) (approved 10/15/04)	
Interim Data	6/30/05 (not required per DEC 9/9/05)	
Sufficiency Report		
RI WP Submit:	6/30/05	10/31/05 (completed 10/28/05)
RI WP Approved	8/05	3/06 (approved 3/20/06)
RI Report Submit	06/24/07	7/16/07 (completed)
SV WP Submit	11/15/07 (completed)	
SV WP Approved	01/31/08	02/29/08 (completed 1/17/08)
SV Report Submit	04/30/08	05/30/08 (completed 5/20/08)
Revised RI Submit	8/07	05/30/08 (completed 5/30/08)
RI Report Approved	To be determined	7/29/08
FS Submit	150 days after RI approved	1/1/09 (completed 1/8/09)
PRAP issued:	2/08	9/24/09 (completed)
ROD issued:	3/08	(completed 11/13/09)
RDWP Submit:	4/30/10	5/28/10 (completed 5/13/10)
Sediment PDI Submit	5/2011	6/2011 (completed 6/1/11)
RD Submit: 50%	Fall 2012	Spring 2013 (completed 3/14/13)
		3/14 (completed 3/14/14)
RD Submit 95%	2/14	
100% RD Approved	8/19/14	
IRM:		
Construction Start:	3/09	9/15 (9/14/15 Phase 1 actual)
Construction End:	(10/17)	(12/23/15 Phase 1 actual)



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Binghamton Court Street OU-I (Order on Consent Index #D7-001-96-03)

DEC P.M. S. Saucier

Status: Remedial Investigation is complete. IRM to remove gasholder #3, tar well and pipes completed 11/00-1/01 and 7/01-8/01. IRM to remove gasholder # 2 completed. 66 inch storm sewer was lined then subsequently replaced. DNAPL interceptor barrier installed along Court Street. ROD has been issued.

- I. Field Activities: The annual NAPL gauging event was completed on 12/18/15.
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: Submit draft SMP to NYSDEC for review. Continue preparation of the environmental easement. Begin the Annual NAPL Monitoring Report.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: Public meeting to present OU-I PRAP 3/13/13.
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Revised RI Report Submit	5/10/02	5/24/02 (completed 5/30/02)
RI Report Approved	8/12/02	12/5/02
IRM Feasibility (FS) Report Submit	8/08	(to be determined)
Proposed IRM Program (PRAP)	3/10/03	(completed 2/26/13)
issued:		
Final IRM Program (ROD) issued:	5/12/03	(to be determined)
FFS Report	1/13	
ROD – OU-1 Issued	3/13	
IRM Program Design (RD)		
Submit:		
DNAPL Barrier (final)	3/24/06	5/03/06 (completed – revised 7/7/06)
Site and Sediment	04/07	(to be determined)
IRMs: 66-inch Sewer Start/End	7/14/03 – 9/12/03	
Final Engineering Report	10/10/03	9/30/04 (completed 10/04) (approved 5/13/05)
Sewer Replacement	Fall 2011	(Completed 10/31/11 – 3/28/12)
Construction Completion	9/18/12	
IRMs: Remove Gas Holder #2		
IRM Start/End	9/13/04 / 12/10/04	9/27/04 / 1/7/05 (completed)
Final Engineering Report	6/30/06	10/31/06 (completed 10/9/06)
IRMs: DNAPL Barrier		
Start/End	7/17/06 / 1/31/07	
Final Engineering Report	12/06	3/9/07 (completed 3/7/07)
Site		
Construction Start	5/07	(to be determined in RD)



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Binghamton Court Street OU-2 – Susquehanna River

(Order on Consent Index #D7-001-96-03)

DEC P.M. S. Saucier

Status: Remedial Investigation is complete. Pre-design Investigation is complete, with exception of limited survey data.

- I. Field Activities: On Dec. 7 Arcadis collected supplemental survey information to the Interim Remedial Measures (IRM) design.
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: Initiate development of an annotated outline to support the IRM Design.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None.
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Revised RI Report Submit	5/10/02	5/24/02 (completed 5/30/02)
RI Report Approved	8/12/02	12/5/02
Susquehanna River Sediment Assessment Report	8/19/13	
Susquehanna River Sediment PDI Letter Report	5/14/15	
Susquehanna River Sediment PDI Letter Report Approval	6/30/15	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Binghamton Washington Street (BCA ID No. C704046) **DEC P.M. K. Thompson**

Status: NYSEG has entered into a Brownfields Clean-up Agreement (BCA) for this site. (10/17/05) Index No. A7-0518-0505. Remedial Investigation is complete. AAR/RWP has been approved by DEC and remedial activities are complete.

- I. **Field Activities:** Jack-hammered and removed the deteriorated concrete of four flush-mount monitoring well pads (MW-6S, MW-6, MW-7R, and MW-7D) on 12/23/15 and installed new concrete pads. Also obtained a round of water level measurements from the site monitoring wells and piezometer.
- II. **Deliverables in December 2015:** None
- III. **Planned January 2016 Activities:** Validate laboratory analytical results from the 11/20/15 groundwater sampling event and begin work on the Periodic Review Report due to NYSDEC on 5/31/16.
- IV. **Schedule Changes:** Well pad repairs were slightly postponed from 12/17/15 planned start date due to vehicles blocking access.
- V. **Work Plan Modifications:** None
- VI. **Citizen Participation Activities:** None
- VII. **Problem Encountered/Efforts to Mitigate Delays:** None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Submit:	1/03/05 (completed)	
RI WP Submit:	2/25/05 (completed)	
Revised RI Work Plan Submit:	11/23/05 (completed)	
RI Report Submit:	11/17/06	11/30/06 (completed)
SRI Work Plan Submit	4/30/07	04/09/07 (completed)
RI Report Addendum	9/21/07	10/18/07 (completed)
Revised RI report Submit	Completed (8/28/08)	
RI Report Approved:	(to be determined)	10/20/08(completed)
Supplemental Delineation Work Plan Submit	1/21/09 (completed)	
Draft Alt. Analysis		
Report/Remedial Work		
Plan Submit:	6/30/09	7/31/09 (completed 8/4/09)
Revised AAP/RWP Submit:	10/30/09 (completed 10/28/09)	(Approved 1/10)
DEC Decision Document:	(Issued 1/2010)	
RD Submit:	2 months after DEC approves AAR/RWP	(completed 1/26/10)
Revised RD Submit:	(completed 3/17/10)	(approved 3/23/10)
IRM:		
Construction Start:	Fall 2009	4/12/10
Construction End:	(to be determined in RD)	9/8/10
Final Engineering Report	2/28/11	3/18/11 (completed 3/25/11)
Site Management Plan		
Certificate of Completion Issued	(Completed 12/29/11)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Clyde

DEC P.M. A. Karwiel

Status: Preliminary site assessment completed prior to Consent Order. Remedial Investigation is complete. FS is complete. ROD has been issued.

- I. Field Activities: None
 - II. Deliverables in December 2015: None
 - III. Planned January 2016 Activities: Planning for preparation of RFP for Remedial Design. 50% RD due from NYSEG Oct 2017.
 - IV. Schedule Changes: None
 - V. Work Plan Modifications: None
 - VI. Citizen Participation Activities: None
 - VII. Problem Encountered/Efforts to Mitigate Delays: None
-

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Submit:	12/31/10 (completed 12/20/10)	
RI WP Submit:	3/31/11 (completed 3/31/11)	(approved 5/3/11)
Interim RI Data Submit:	(completed 7/27/12)	
Draft RI Report Submit:	10/31/12	11/15/12 (completed)
Revised RI Report Submit:	N/A -	
RI Report Approved:	(completed 12/14/12)	
FS Submit:	5/14/13	6/28/13 (completed 6/10/13)
PRAP issued:	12/23/13	
ROD Issued:	02/07/14	
RD Submit:		
IRM:		
Construction Start:		
Construction End:		



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Cortland – Charles Street

DEC P.M. S. Saucier

Status: This remote off-site gas holder was identified in 2005. Site Characterization (SC), including indoor air sampling, has been conducted. Remedial investigation and Feasibility Study (FS) are complete. Houses demolished 1/2010. ROD has been issued and Remedial Design (RD) completed. Remedy was substantially completed January 2010, with remaining work completed December 2011.

- I. Field Activities: Site inspection conducted on 12/8/15.
- II. Deliverables in December 2015: Periodic Review Report submitted on 12/18/15.
- III. Planned January 2016 Activities: Review and respond, as required, to any DEC comments on 12/18/15 Periodic Review Report.
- IV. Scheduled Changes: None
- V. Work Plan Modification: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts for Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
PSA Report Approve	10/3/07 (completed 11/05/07)	
RI WP Submit:	11/3/07	02/29/08 (completed 2/21/08)
Revised RI Work Plan Submit:	(not needed)	
RI Report Submit:	8/29/08 (completed 8/14/08)	
RI Report Approved:	(completed 2/13/09)	
FS Submit:	8/09	9/25/09 (completed) Revised 12/9/09
PRAP issued:	2/10 (completed 2/12/10)	
ROD issued:	3/31/10 (completed)	
RD Submit:	8/2/2010	9/10/10 (completed)
IRM:		
Construction Start:	11/2010	12/6/10 (completed)
Construction End:	12/2010 (completed 12/31/10)	(curb lawn 5/10)
Site Management Plan Submit	7/15/11	10/14/11 (completed)
Final Engineering Report	7/15/11	10/14/11 (completed)
Env. Easement Submit	(completed 4/24/12)	11/4/14 (Repository)
Periodic Review Report	11/4/15	12/18/15 (completed)



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Cortland/Homer

DEC P.M. S. Saucier

Status: Remedial Investigation and Feasibility Study have been completed. (Site is a Class 2 Inactive Hazardous Waste Site). Designated two operable units for PRAP/ROD, OU-1 – on site, OU-2 – off site. RODs have been issued, and a focused FS for OU-1 to change the selected remedy has been submitted to DEC and has been accepted. Remedial Action (excavation and ISS) for landside (OU-1 and OU-2) is complete. A separate RD will be prepared for river remediation.

- I. Field Activities: None
- II. Deliverables December 2015: Received a 12/18/15 letter from the NYSDEC providing comments on the recommendations from an 11/5/15 letter report summarizing findings of the September 2015 groundwater monitoring event.
- III. Planned January 2016 Activities: Revise the Site Management Plan to incorporate changes to the groundwater monitoring program as accepted by the NYSDEC. Finalize and submit the Tioughnioga River sediment summary report.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Revised SRI Report Submit	5/1/02 (completed 4/30/02)	
Second revised SRI Report Submit	3/14/03 (completed 3/13/03)	
SRI Report approved:	7/1/02	(completed 11/14/03)
FS Submit	11/29/02	4/12/04 (completed)
PRAP issued: OU2	1/29/03	2/05(completed 2/25/05)
OU1		2/15/07 (completed)
ROD issued: OU2	3/31/03	3/05 (completed 3/30/05)
OU1		3/30/07 (completed)
RD Submit: OU2	4/06	5/26/06 (completed 5/17/06)
OU1 50%	9/30/07	10/31/07 (completed 10/30/07)
100%	2/29/08	3/31/08 (completed 3/27/08)
Focused FS Submit (OU-1)	8/09 (completed 8/19/09) (revised 1/21/10)	
ROD Amendment OU1	(completed 12/29/10)	
RD Work Plan OU1	(draft 1/27/11) (final 4/11/11)	
RAD Landside	50% 6/24/11(completed), (approved 10/14/11)	
	95% 1/12 (completed 1/9/12)	
IRM: Storm drain Construction		
i) revised Final Engineering Report	3/07/02 (completed 3/18/02)	
Construction Start: Landside	7/9/12	7/30/12 (completed)
River	(to be determined)	
Construction End:	Landside completed 6/28/13	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Dansville

DEC P.M. S. Saucier

Status: OU-1 Remedial Investigation and Feasibility Study are complete; OU-2 investigation is complete, except for OU-2 Soil Vapor Intrusion (SVI) investigation, which is being conducted by DEC due to unrelated chlorinated solvent impacts. (Site is a Class 2A Inactive Hazardous Waste Site.) ROD for OU-1 has been issued, remediation is complete. **OU-2 FS was completed and submitted to the Department (12/22/2015).**

- I. Field Activities: None
- II. Deliverables in December 2015: **OU-2 Feasibility Study (Submitted 12/22/2015). Submitted to DEC revised OU-1 CCR 12/4/15.**
- III. Planned January 2016 Activities: **Review and respond, as needed, to any Department and/or NYSDOH comments regarding the OU-2 Feasibility Study; dated January 2016.** Continue to assemble Site Management Plan (SMP).
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VIII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>		<u>Existing Schedule</u>	<u>Revised Date</u>
Draft RI WP Submit		5/30/03	6/30/03 (completed)
Revised RI WP Submit		11/17/03 (completed) approved (12/01/03)	
RI Report Submit:	OU1	6/30/05	8/31/05 (completed) (revised 1/13/06)
	OU2		2/15/06 (completed)
RI Report Approved:	OU1	11/05	2/06 (approved)
	OU2		5/06 (approved 6/26/06)
FS Submit:	OU1	4/06	8/15/06 (completed 8/9/06)
	OU2	8/15	12/15 (Completed 12/22/2015)
FS Addendum Submit:	OU1	1/07	3/07 (completed 3/23/07)
	OU2	4/07	(to be determined)
PRAP issued:	OU1	5/07	11/07 (completed 11/13/07)
	OU2	8/07	(to be determined)
ROD issued:	OU1	6/07	3/31/08 (completed)
	OU2	12/07	(to be determined)
PDI WP Submit:	OU1	6/08	7/7/08 (completed)
RD Submit: (50%)	OU1	9/09	10/09 (completed 10/1/09)
	OU2	6/08	(to be determined)
Revised RD Submit	OU1	Fall 2010	12/13 (completed 12/2/13)
	OU2	10/08	(to be determined)
IRM:			
Construction Start:	OU1	1/14	2/14
Construct Completion Report Submit	OU1	9/15 (completed 9/15/15)	
Revised CCR Submit		12/15 (completed 12/4/15)	



NYSEG & RG&E MGP Monthly Reports for December 2015

Construction Start:	OU2	11/08	(to be determined)
Construction End:	OU1	12/14	1/15 (completed 2/8/15)
	OU2	(to be determined in RD)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Elmira - Madison Avenue

DEC P.M. R. Dana

Status: IRM to remove PCB impacted soils completed 7-10/96. Supplemental Remedial Investigation (SRI) and Feasibility Study are complete. (Site is a Class 2A Inactive Hazardous Waste Site.) ROD has been issued and remediation is complete, NAPL interceptor wells installed January, 2012.

- I. Field Activities: **None**
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: Assemble documents for Environmental Easement. Assemble data for quarterly site visit (gauging and NAPL recovery).
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SRI Scope Submit:	9/23/02	10/14/02 (completed 9/23/02)
SRI WP Submit:	04/14/03	05/30/03 (completed 5/30/03)
Revised SRI WP Submit	9/7/03 (completed 8/25/03)	
SRI Report Submit	5/28/04	05/16/05 (submitted 5/31/05)
Revised SRI Report Submit	(pending completion of soil vapor/indoor air investigation)	1/31/07 (submitted 1/8/07)
SRI Report Approved		2/07 (approved 2/28/07)
FS Submit	8/17/07	9/14/07 (submitted 9/14/07)
Revised FS Submit	1/16/08	1/18/08 (completed)
PRAP issued:	(to be determined)	2/15/08 (completed)
ROD issued:	2/06	3/31/08 (completed 3/27/08)
RDWP Submit:	6/9/08 (completed 6/6/08)	
RD Submit:	January 2010	(50% Completed 8/11/10)
	95% 1/20/11	3/31/11 (Completed 3/25/11)
IRM: two subsurface holders		
i) RO/RD WP submit	(completed 2/14/03) – revised 3/15/03	
ii) IRM start	4/28/03	10/6/03
iii)IRM end	6/27/03	2/6/04
: purifier waste	6/04	7/04 (completed 8/31/04)
: Final Engineering Report	11/30/04	1/31/06 (completed 1/20/06)
Construction Start:	3/08	Fall 2011 (completed 9/26/11)
Construction End:	(to be determined in RD)	Spring 2012 (completed 1/17/12)
Construction Completion Report	(completed 6/21/12)	
Site Management Plan	(completed 7/12/13)	
Revised SMP	(completed 9/26/13)	
Environmental Easement	12/15	1/15
FER	6/5/15 (completed 6/8/15)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Elmira Water Street

DEC P. Amin

Status: Preliminary site assessment completed prior to Consent Order. Remedial Investigation is complete. FS is being conducted.

- I. Field Activities: None
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: Provide DEC with assistance in developing PRAP/ROD.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SC Scope of Work:	12/31/2011 (completed 12 /14/11)	
SC WP Submit:	(Completed 1/30/12)	
Revised SC WP Submit:	(Completed 2/25/13)	
Final SC WP Submit:	(Completed 3/13/13)	
Interim SC Data Submit:	(Completed 8/15/13)	
RI letter WP Submit:		
Draft RI Report Submit:	1/31/14(Completed 1/31/14)	
Revised RI Report Submit:	8/14/14	(Completed 9/11/14)
RI Report Approved:	10/30/14	
FS Submit:	3/27/15	4/30/15 (Completed 4/28/15)
Revised FS Report Submit:	(Completed 9-16-15)	
Rev2 FS Report Submit:	11/15 (Completed 11/2/15)	
PRAP Issued:		
ROD Issued:		
RD Submit:		
IRM:		
Construction Start:		
Construction End:		

Site Name: Geneva - Border City

DEC P.M. D. MacNeal

Status: Supplemental Remedial Investigation (SRI) and FS have been completed. (Site is a Class 2 Inactive Hazardous Waste Site) ROD has been issued.

- I. Field Activities: None
- II. Deliverables in December 2015: None.
- III. Planned January 2016 Activities: Continue work on remedial design.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Draft SRI WP Submit:	2/28/02	3/29/02 (completed 3/19/02)
SRI WP Approved	4/15/02	5/15/02 (completed 10/23/02)
SRI Report Submit	1/12/04	1/30/04 (completed)
Revised SRI Report Submit	6/04	1/15/07 (completed 1/9/07)
Second Revised SRI Report	8/17/07	
SRI Report Approved	(to be determined by DEC)	8/8/07 (completed)
FS Submit	1/21/08	2/21/08 (completed)
Revised FS Submit:	9/30/08	10/30/08 (completed 10/15/08)
Final FS Submit:		(completed 12/4/08)
PRAP issued:	9/29/04	3/3/09
ROD issued:	11/11/04	3/31/09
RD Submit:	12/31/09	06/30/16
IRM: Tar pit area Start:	5/10/04 (completed 5/7/04)	
End:	7/23/04 (completed 7/25/04)	
Final Engineering Report:	10/31/04	1/31/05 (completed)
Construction Start:	6/08	6/17
Construction End:	(to be determined in RD)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Geneva Wadsworth Street

DEC P.M. D. MacNeal

Status: A site characterization (SC) (Preliminary Site Assessment) has been conducted. Remedial Investigation and Feasibility Study are complete. ROD issued and Remedial Design (RD) is complete.

- I. Field Activities: None
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: None. RA Start scheduled for Aug. 2017.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- IX. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SC Scope Submit:	7/05 (completed 7/29/05)	
SC WP Submit:	10/05 (completed 8/31/05) (approved 11/29/05)	
SC Report Submit:	3/06 (completed 3/29/06)	
RI WP Submit:	4/06	7/31/06 (completed 7/28/06)
Revised RI WP Submit:		9/1/06 (completed 8/23/06)
Interim RI Data Submittal		11/06 (completed 11/21/06)
SVI Draft WP Submit		1/07 (submitted 1/23/07)
Revised SVI WP Submit:		(completed 2/27/07)
SVI Report Submit		5/07 (completed 5/31/07)
Revised SVI Report	8/31/07 (completed 8/23/07)	(completed 11/13/09)
RI Report Submit:	5/07	11/2/07 (completed) approved 2/13/08
FS Submit:	2/08	7/12/08 (completed 7/31/08)
Revised FS Submit	10/22/09	11/12/09 (completed 11/6/09)
PRAP issued:	8/08	(completed 2/23/10)
ROD issued:	10/08	(completed 3/31/10)
RD Submit (50%)	4/11	5/11 (completed 5/27/11)
(95%)	3/13	6/13 (completed 6/13/13)
(100%)	2/14 (completed 2/26/14)	(approved 9/10/14)
IRM: Public Safety		
IRM Design Submit	7/31/08	8/7/08 (completed)
VI Summary Report:	(11/13/09 completed)	
IRM Start/End	03 – 04/08	12/08 (completed)
Construction Start:	6/09	(7/17)
Construction End:	(to be determined)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: **Goshen**

DEC S. Saucier

Status: Preliminary site assessment completed prior to Consent Order. Supplemental Remedial Investigation and Feasibility Study are complete and ROD was issued. DEC has approved 100% Remedial Design. Site is in the remedial contractor procurement phase.

- I. Field Activities: **None**
- II. Deliverables in December 2015: **None**
- III. Planned January 2016 Activities: **Continue contractor procurement process.**
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Submit:	03/31/08(not needed)	
RI WP Submit:	05/30/08	6/13/08(completed 6/12/08)
Revised RI WP Submit	(not needed)	(approved 9/2/08)
Draft RI Data Summary Submittal	4/24/09	6/19/09 (completed 6/18/09)
Draft RI Report Submit	4/10 (Completed 4/30/10)	
RI Report Approved:	(Completed 7/26/10)	
FS Submit	12/31/10	1/31/11 (completed 1/28/11)
PRAP issued:	2/28/11 (Completed)	
ROD issued:	(Completed 3/31/11)	
RD Submit: (50%)	12/2013	Completed 12/19/13
RD Submit: (95%)	5/2014	11/2014 (completed 11/21/14)
		Revised RD submitted 10/9/15
Construction Start:	7/2016	
Construction End:	12/2016	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: **Granville**

DEC P.M. H. Willems

Status: Preliminary site assessment completed prior to Consent Order. Remedial Investigation is complete and Feasibility Study is completed. ROD has been issued. RD being conducted.

- I. Field Activities: **None**
- II. Deliverables in **December** 2015: None
- III. Planned **January 2016** Activities: Continue drafting 50% Remedial Design. Submit 3rd quarter NAPL Gauging report.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Submit:	05/30/08 (completed 5/20/08)	
RI WP Submit:	7/31/08 (completed 7/2/08)	
Revised RI WP Submit	(completed 8/27/08)	
Interim RI Data Submit	4/30/09 (Completed 4/21/09)	
Draft RI Report Submit	12/15/2010	1/21/2011 (completed 1/26/11)
Revised RI Report Submit:	6/30/11 (completed 6/27/11)	
Final RI Report Submit:	(Completed 7/18/11)	
RI Report Approved:	(Completed 7/22/11)	
	(Completed 12/16/11)(revised recommend	Alternative submitted (2/13/13)
FS Submit	(Second revised)	Alternative submitted (8/5/13)
PRAP issued:	(Completed 2/28/14)	
ROD issued:	(Completed 3/28/14)	
RD Submit (50%):	4/16	
IRM:		
Construction Start:		
Construction End:		



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Ithaca - Court Street OU 1

DEC P.M. E. Lukowski

Status: IRM to remove contents of two tar vessels completed 3/00. Remedial Investigation (RI) and Feasibility Study are complete. ROD has been issued and remediation is complete. (Site is a Class 2 Inactive Hazardous Waste Site).

- I. Field Activities: None
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: Review and respond, as required, to any DEC comments on 11/26/13 CCR.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>		<u>Existing Schedule</u>	<u>Revised Date</u>
Revised RI Report Submit		1/15/03 (completed 1/14/03)	
Second Revision Submit		(completed 4/22/03)	
RI Report Approved		(completed 5/9/03)	
FS Submit		02/01/03	2/18/03 (completed 2/13/03)
Revised FS Submit		4/22/03 (completed)	
PRAP issued:		03/01/03	6/16/03 (completed)
ROD issued:		06/01/03	9/10/03 (completed)
RD Submit:	wooden duct	08/26/03 (completed) (approved 10/14/03)	
	Site	3/01/04 (completed 3/8/04)	
Revise RD Submit	site	1/31/07	2/27/07 (completed 2/20/07)
Final RD Submit	site	5/25/07	6/15/07 (completed 6/22/07)
Construction Start:	wooden duct	10/26/03	
	site	3/08	9/15/08
Construction End:	wooden duct *	9/23/05 (completed)	
	site	Fall 2010	(completed 9/25/13)
Construction Completion Report:			
	site	Completed (10/28/10) (Approved 12/9/10)	(Markles completed 11/26/13)
Final Engineering Report			
	: wooden duct	3/16/07	4/27/07 (completed)(approved
	: site	(to be determined)	6/26/07)

Note: Section of wooden duct between Meadow and Fulton was removed as a component of OU-2.



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Ithaca - Court Street OU 2

DEC P.M. E. Lukowski

Status: Remedial Investigation (RI) and Feasibility Study (FS) are complete. Wooden duct on W. Court St. between Meadow and Fulton was addressed under OU-2. ROD has been issued and Remedial Design is complete.

- I. Field Activities: None
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: Review and respond, as required, to any DEC comments on 11/26/13 OU-1 and OU-2 (area 1A and 1B) CCRs. Complete the last (4th) groundwater sampling event associated with area 1C chemical oxidation.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Revised RI Report Submit	6/10	7/10 (completed 8/20/10) (revised 1/20/11)
RI Report Approved	1/06	(to be determined)
FS Submit	5/21/09	8/30/10 (completed 8/20/10) (revised 12/28/10 and 1/17/11)
PRAP issued:	8/06	2/28/11 (completed)
ROD issued:	12/06	3/31/11
RD Submit: 50%	9/27/11	10/27/11 (completed 10/28/11)
95%	1/15/12	2/17/12 (completed 2/10/12)
IRM Washington St:		
i) WP Submit	3/05 (completed 3/11/05) (final 5/23)	
ii) IRM Start	9/05 (began 7/18/05)	
iii) IRM End	12/05 (completed 8/26/05)	
IRM Wooden Duct:		
i) WP Submit	3/31/10 (completed) (final 10/14/10)	
ii) IRM Start	10/18/10	10/25/10 (completed)
iii) IRM End	12/30/10 (completed)	
Construction Start:	3/08	10/12 (Completed 11/5/12)
Construction End:	5/17/13	7/26/13 (Completed) 8/14/13
Construction Completion Report	(Areas 1A & 1B completed 11/26/13)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Ithaca First Street

DEC P.M. E. Lukowski

Status: Preliminary site assessment completed prior to Consent Order. Remedial Investigation is complete. City constructed recreational trail across a portion of the site. FS is complete and ROD has been issued. RD being conducted.

- I. Field Activities: **None**
- II. Deliverables in December 2015: **None**
- III. Planned January 2016 Activities: Review and respond, as needed, to any DEC comments on the PDI report, SPDI report, and IAWWTF excavation reports.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI WP Submit:	8/31/09 (completed 8/31/09)	
Revised RI WP Submit	(completed 11/13/09) (approved 11/23/09)	
Interim RI Data Submit	Fall 2010 (completed 6 and 9/2010)	
Draft RI Report Submit	(completed 12/3/2010)	
Revised RI Report Submit:	(not needed)	
RI Report Approved:	(approved 3/1/11)	
FS Submit	(completed 12/23/2010) (addendum 2/17/11)	
PRAP issued:	3/1/2011	
ROD issued:	(Completed 3/31/11)	
RD Submit:	9/2013	12/16
IRM: Recreational Trail Excavation		
Work Plan Submit	6/23/10 (completed)	
Construction Start:	9/13/10 (completed)	
Construction End:	10/20/10 (completed)	
Soil Mgmt. Report	(completed 2/1/11) (approved 2/28/11)	
IRM: IAWWTF Upgrades		
Work Plan Submit	10/31/11	2/29/12 (completed 3/9/12)
BioGas		
Construction Start:	Spring 2012	Fall 2012
Construction End:	Summer 2012	Completed 10/4/2012
Septage Building		
Construction Start:	Spring 2013	(began 6/24/13)
Construction End:	9/2013	11/13 (completed 11/14/13)
IRM:WWTF Utility Upgrade		
Work Plan Submit	10/15 (completed 10/7/15)	
Construction Start:	10/15 (completed 10/13/15)	
Environmental Easement	9/2015	3/2016



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Lockport - Transit Road

DEC P.M. R. Dana

Status: Preliminary site assessment completed prior to Consent Order. Remedial Investigation and Feasibility Study are complete. ROD has been issued and Remedial Design is complete. **Remediation has been completed.**

- I. Field Activities: Completed site remedial activities. CAMP monitoring as required. **Began final site restoration.**
- II. Deliverables in December 2015: Weekly CAMP reports.
- III. Planned January 2016 Activities: **Continue Site Restoration. Complete perimeter fence installation. Complete substation retaining wall and sidewalk and curbing, and temporary road installation.**
- IV. Schedule Changes: None
- V. Work Plan Modifications: **None**
- VII. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: **None**

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Submit:	5/04 (completed 5/4/04) (approved 6/30/04)	
RI WP Submit:	10/2/04 (completed 9/09/04)	
Revised RI WP Submit	11/1/04 (completed) (approved 11/30/04)	
RI Report Submit	7/05	9/06 (completed 9/29/06)
Revised RI Report Submit	8/30/07 (completed)	
RI Report Approved:	2/07	10/30/07 (completed)
FS Submit	6/27/08	7/28/08 (completed 7/24/08)
Revised FS Submit	12/31/08 (completed 12/30/08)	
PRAP issued:	1/08	(completed 2/24/09)
ROD issued:	3/08	3/31/09
RDWP Submit:	(completed 4/29/11) (revised 6/7/11)	
RD Submit:	12/31/11	50% design 11/18/11 (completed) 95% design 12/31/11 (completed 9/19/12) NYSDEC Approved Design 4/18/13
IRM Transformer oil containment		
i) WP submit	08/15/02 (completed 9/5/02)	
ii) IRM start	10/14/02	12/03/02 (completed 12/03/02)
iii) IRM End	10/31/02	12/04/02 (completed 12/03/02)
Construction Start	2013	2/2014
Construction Start:	2013	2/2014
Construction End:	(to be determined)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Lyons

DEC P.M. K. Becker

Status: Preliminary site assessment completed prior to Consent Order. Remedial Investigation is complete. Feasibility study is complete and ROD has been issued.

- I. Field Activities: None
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: Planning for preparation of RFP for Remedial Design. 50% RD due from NYSEG Aug. 2018.
- IV. Schedule Changes: None.
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Submit:	6/30/11 (completed 6/8/11)	
RI WP Submit:	8/30/11 (completed 7/26/11)	
Revised RI Work Plan Submit:	(completed 10/19/11)	
Interim RI Data Submit:	3/15/12 (completed 3/9/12)	
Draft RI Report Submit:	8/3/12 (completed 7/24/12)	
Revised RI Report Submit:	(completed 11/16/12)	
RI Report Approved:	(completed 12/17/12)	
FS Submit:	6/28/13	7/31/13 (completed 7/23/13)
PRAP issued:	2/27/15	
ROD Issued:	3/31/15 (completed 3/31/15)	
50% RD Submit:	7/31/18	
IRM:		
Construction Start:		
Construction End:		



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Mechanicville - Central Avenue

DEC P.M. J. Spellman

Status: Tar removal IRM conducted 10/99-4/00. Supplemental Remedial Investigation and Feasibility Study are completed. (Site is a Class 4 Inactive Hazardous Waste Site.) ROD was issued, required removal of MGP impacted soil, which is complete, and bedrock NAPL evaluation, which was completed. The site is currently in site management.

I. Field Activities: None

II. Deliverables in December 2015: None

III. Planned January 2016 Activities: Results of the biennial sampling event and site wide annual inspection will be presented in the January Period Review Report in accordance with the Site Management Plan.

IV. Schedule Changes: None

V. Work Plan Modifications: None

VI. Citizen Participation Activities: None

VIII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Resume SRI field work	4/15/02	4/8/02
Complete SRI field work	8/30/02	2/28/03 (completed 2/27/03)
SRI Report Submit	12/09/02	7/31/03 (completed 7/31/03)
Revised SRI Report Submit	(30 days after resolve DEC's	(completed 9/23/04)
SRI Report Approved	2/03/03	09/08/04
FS Submit	7/03/03	02/18/05 (completed)
Revised FS Submit	12/08/05 (completed)	
PRAP issued:	8/27/03	2/06 (completed)
ROD issued:	10/22/03	03/31/06
RD Submit:	2/23/07	75% design 2/2/07 (completed)
		100% design 4/27/07 (completed)
Revised RD Submit:	8/31/07	02/08/08 (completed 2/14/08)
Final RD Submit	(completed 3/10/08)	
Construction Start	Summer 2008	10/27/08 (completed)
Construction End:	(to be determined)	10/2009 (completed 6/30/09)
Construction Completion	(completed 10/22/09)	
Report Submit:	(revised 12/10/09 – approved 12/15/09)	
Site Management Plan	1/6/11 (Completed) (Revised 3/24/11)	(Final 4/8/11)
Final Engineering Report	7/1/11 (completed 5/26/11)	Final 2/24/14
Environmental Easement		Filed 9/20/13



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Newark

DEC P.M. B. Franklin

Status: Preliminary site assessment completed prior to Consent Order. Remedial Investigation is complete and Feasibility Study (FS) are complete. ROD has been issued.

- I. Field Activities: None
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: Planning for preparation of RFP for Remedial Design. (50% RD due from NYSEG Mar. 2017).
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SC Scope of Work:	12/31/09 (completed 12/18/09)	
SC WP Submit:	2/26/10	3/31/10 (completed 3/30/10)
Revised SC WP Submit:	(SC WP approved 5/25/10)	
Interim SC Data Submit:	12/31/10	1/14/11 (completed 1/17/11)
RI letter WP Submit:	6/30/11 (completed 6/30/11)	
Interim RI Data Submit	1/31/12 (completed 1/30/12)	
Draft RI Report Submit:	5/1/12 (completed 4/27/12)	
Revised RI Report Submit:	5/15/12 (N/A)	
RI Report Approved:	5/31/12 (completed 5/16/12)	(revised 1/25/13 and 3/1/13)
FS Submit:	12/15/12 (completed 12/28/12)	(revised final 3/29/13)
PRAP Issued:	(completed 2/26/13)	
ROD Issued:	(completed 3/30/13)	
RD Submit: 50%	3/31/17	
IRM:		
Construction Start:		
Construction End:		



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Norwich

DEC P.M. S. Saucier

Status: Source removal IRM completed 3-7/97. Air sparge/soil vapor extraction (AS/SVE) system operated 12/99 to 6/03. Focused Supplemental Remedial Investigation (FSRI) and Feasibility Study have been completed. ROD issued, which requires on-site and off-site ISS. (Phase 1A - completed) and off-site NAPL collection followed by ISCO & enhanced natural attenuation. ROD amendment was issued, on 3/31/15, to replace the off-site NAPL collection and ISCO activities with ISS.

- I. **Field Activities:** Continued operation of the off-site NAPL recovery system, including site visits on 12/8, 12/16, 12/22, and 12/30.
- II. **Deliverables in December 2015:** October/November Monthly Status Report
- III. **Planned January 2016 Activities:** Continue operation of the off-site NAPL recovery system and submittal of a 95% ISS design report to NYSDEC.
- IV. **Schedule Changes:** None
- V. **Work Plan Modifications:** None
- IX. **Citizen Participation Activities:** None
- VII. **Problem Encountered/Efforts to Mitigate Delays:** None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Site assessment report Submit	March 2003	3/12/04 (completed 3/23/04)
Draft FSRI Work Plan Submit	6/30/04 (completed 6/30/04)	
Final FSRI Work Plan Submit	9/30/04 (completed 10/14/04)	
FSRI Report Submit	1/31/05	10/29/06 (completed 10/31/06)
Revised FSRI Report Submit	(30 days after resolve DEC's comments)	1/25/07 (completed 2/02/07)
FS Submit:	(150 days after approval of RI)	5/25/07 (completed 5/31/07)
Revised FS Submit:	(30 days after DEC accepts response to comments)	11/19/07 (completed)
PRAP issued:	(to be determined)	2/22/08 (completed)
ROD issued:	(to be determined)	3/31/08 (completed 3/28/08)
RD Submit on-site:	9/30/08	10/24/08 (completed 10/22/08)
Revised RD Submit:	1/30/09	2/20/09 (completed 2/23/09)
Refined RD Submit:	(completed 1/18/10) (revised 4/30/10)	
RD Submit off-site:	(to be determined)	
Construction Start: On-site	10/18/10	10/26/10
Construction End:	(to be determined in RD)	(Completed 5/27/11)
Phase 1A CCR Submit:	(completed 2/27/12)	
Phase 1A Interim SMP	(Submitted 7/16/12)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Oneonta

DEC P.M. B. Franklin

Status: Supplemental Remedial Investigation and Feasibility Study were completed. ROD has been issued. Site wide excavation has been completed. Off-site groundwater ORC treatment suspended for a period of 5 years beginning in 2014. The need for additional treatment will be evaluated in 2019. Environmental Easement signed and recorded. (Site has been re-classified a Class 4 Inactive Hazardous Waste Site.)

- I. Field Activities: Site visit conducted to collect sample during sanitary sewer cleanout 12/3/15.
- II. Deliverables in December 2015: Submitted to DEC Annual Report (Periodic Review Report) 12/12/15.
- III. Planned January 2016 Activities: Report results of sanitary sewer sample.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SRI Scope Submit:	3/01/02 (completed 3/1/02)	
SRI Scope Approved	3/15/02 (completed 4/4/02)	
SRI WP Submit:	6/21/02	8/19/02 (completed 8/23/02)
Revised WP:	10/15/02 (completed 10/18/02)	
SRI WP Approved:	8/21/02	10/21/02 (completed 10/18/02)
SRI Report Submit	2/14/03	8/22/03 (completed 8/22/03)
SRI Report Comments:	4/15/03	9/22/03 (received 4/19/04)
Revised SRI Submit		5/26/04 (completed)
SRI Approved		6/9/04
FS Submit	4/23/04	11/24/04 (completed)
PRAP issued:	6/23/04	2/05 (completed 2/28/05)
ROD issued:	8/23/04	3/05 (completed 3/31/05)
RD Submit: eastern plant	2/23/05	5/05 (completed 6/7/05) (Final 8/25/05)
western plant	4/06	5/06 (completed 5/24/06)
IRM:		
Construction Start: eastern plant	1/06	10/05 (completed 10/24/05)
western plant	1/06	9/11/06 (completed 9/11/06)
Construction End: eastern plant	12/05	3/06 (completed 3/10/06)
western plant	4/27/07	5/25/07 (completed 5/31/07)
Construction Certification Report Submit	01/31/08	02/15/08 (completed 2/29/08) (final 4/10/08) – approved 5/21/08)
Groundwater Remedy work plan submit	8/31/07	9/28/07 (completed 9/28/07)
Revised GW remedy WP	11/16/07 (completed 11/26/07)	
Site Management Plan	7/31/08	8/15/08 (completed 8/29/08)
Final Engineering Report	10/12	11/12 (completed 11/1/12)
Revised Final Eng. Report Submit	(Completed 6/26/14)	
Environmental Easement	1/27/14 (completed 1/27/14)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Owego OU1

DEC P.M. S. Devette

Status: Source removal completed 7/95 in accordance with ROD. Technical Report for the Focused Investigation of Cyanide in Groundwater submitted 8/02. NYSEG conducted additional investigation of off-site groundwater 8/04 and monitoring is continuing. Site has been re-classified as a Class 4 Inactive Hazardous Waste Site.

- I. Field Activities: None
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: None. (Next sampling event planned for Q2 2016.)
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Semi-Annual Groundwater Sampling for Cyanide:	4/22/03 (completed) 10/22/03 (completed) 4/12/04 (completed) 10/25/04 (completed) 4/5 – 6/05 (completed) 10/14/05 (completed)	
3-Year Summary Report:	1/06	3/06 (completed 3/31- revised 6/27)
Annual Groundwater Sampling for Cyanide:	10/2-4/06 (completed) 10/19 – 10/22/07 (completed) 9/08	
5-Year Summary Report:	01/28/08 (completed)	
Annual Groundwater sampling for cyanide and benzene	10/27-28/08 (completed) 10/26-27/09 (completed) 10/26/10 (completed) 10/24-25/11 (completed) 10/15-16/12 (completed)	
10 Year summary report	5/13 (completed 3/25/13)	(completed 7/12/13)
Construction Start:	2013	2/2014
Construction End:	(to be determined in RD)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Name: Palmyra

DEC P.M. Sarah Saucier, P.E.

Status: Preliminary site assessment completed prior to Consent Order. NYSEG conducted an IRM to support substation expansion. Remedial Investigation (RI) and a Feasibility Study (FS) are complete and ROD has been issued. Supplemental investigation Work Plan for Mill Creek submitted in Dec. 2014.

- I. Field Activities: None
- II. Deliverables in December 2015: None; scheduled meeting discussed below.
- III. Planned January 2016 Activities: Meet with NYSDEC (Jan 12th) to discuss NYSDEC comments and NYSEG response to NYSDEC comment on Supplemental Investigation Work Plan for Mill Creek (OU-2).
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Submit:	4/07	5/07 (completed 5/18/07)
RI WP Submit:	8/8/07	8/22/07 (completed 8/22/07)
Revised RI WP Submit	8/07	10/08/07 (NA-approved 9/17/07)
Draft RI Report Submit	8/08	10/08 (completed 10/31/08)
VIA WP Submit	10/08	(completed 11/3/08)
Revised RI Report Submit:	2/09	3/09 (completed 3/3/09)
Soil Vapor Evaluation Report	6/09	8/09 (completed 8/11/09)
Revised SVE Report Submit	(completed 11/2/09) (approved 11/25/09)	
RI Report Approved:		(completed 3/30/09)
FS Submit	07/08	9/28/09 (completed 9/25/09)
PRAP issued:	8/31/09	(completed 12/10)
ROD issued:	6/09	(Completed 3/23/11)
RD Submit: 50%	2013	3/31/2017
RD Submit: 95%	6/30/2017	
IRM: Substation Expansion		
i) WP Submit	6/05 (completed 6/28/05)	
ii) IRM Start	9/12/05 (completed)	
iii) IRM End	9/30/05 (completed)	
Final Engineering Report	9/30/06	10/30/06 (completed 9/29/06)
Construction Start:	2018	2021
Construction End:	(to be determined in RD)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: **Penn Yan Jackson St.**

DEC P.M. H. Willems

Status: Preliminary site assessment completed prior to Consent Order. Supplemental Remedial Investigation is complete. A focused Feasibility Study is completed. ROD issued (site management plan and environmental easement)

- I. Field Activities: None
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: Obtain signatures on updated EE forms as requested in DEC's 11/12/15 email, then submit EE's to DEC for final approval.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Scope Submit:	3/06	(Not Needed)
RI WP Submit:	5/06	12/31/06 (Completed 12/28/06)
Revised RI WP Submit	6/06	(Completed 8/30/07)
draft RI Report Submit	03/08	07/11/08 (Completed)
Revised RI Report Submit:	1/30/09	2/27/09
RI Report Approved:	12/07	(Completed 3/5/10)
Focused FS Submit	4/08	(Completed 7/16/10)
Revised FFS/Submit:	(Completed 10/21/10)	
PRAP issued:	12/08	(Completed 2/24/11)
ROD issued:	2/09	(Completed 3/31/11)
RD Submit:	8/09	(not needed)
IRM:		
Construction Start:	3/10	(not needed)
Construction End:	(N/A)	
SMP Submit	8/15/11 (Completed 8/19/11)	
Revised SMP Submit	(completed 12/ 06/11)	Approved 11/23/11



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: **Penn Yan Water St.**

DEC P.M. E. Lukowski

Status: Preliminary site assessment completed prior to Consent Order. Supplemental Remedial Investigation (SRI) and Feasibility Study are complete and ROD has been issued. Remedial Design is complete. RA is being conducted.

- I. Field Activities: Building rehabilitation of former gas house in progress.
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: Continue rehabilitation for former gas house. Begin remediation activities.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VIII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SRI Scope Submit:	3/06	5/06 (completed 5/26/06)
SRI WP Submit:	5/06	8/06 (completed 8/18/06)
Revised SRI WP Submit	7/06	10/06 (N/A, DEC approved w/o revision)
draft SRI Report Submit	2/07	3/07 (completed 3/30/07)
revised SRI Report Submit:	5/07	12/2/08 (completed)
Final SRI Report Submit:	5/29/09 (completed 5/18/09)	
SRI Report Approved:	6/07	8/17/09
FS Submit	1/14/10	6/30/10 (completed 6/30/10)
Revised FS Alternative Submit	3/15/12 (completed 3/8/12)	
Final FS Submit	(completed 11/13/12)	
PRAP issued:	8/12	(completed 8/28/12)
ROD issued:	10/12	(completed 12/12/12)
RD Submit 50%	6/12/13	9/27/13 (completed 9/16/13)
RD Submit 95%	3/31/14	6/09/14 (completed 6/10/14)
RD Submit 100%	9/2/14	(approved 1/15/15)
IRM:		
Construction Start:	6/15	7/15 (completed 7/13/15)
Construction End:	5/18	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Plattsburgh - Bridge Street

DEC P.M. A. Omorogbe

Status: Remedial investigation conducted 1999-2000. Source removal IRM conducted 4-6/01. Post IRM investigation of bedrock conducted 9/02- 6/03. ROD issued 3/04 ("no further action", developed Site Management Plan).

- I. Field Activities: None
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: Review and respond, as required, to any DEC comments on 11/19/15 OMM Summary Report.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
SRI WP Submit:	6/07/02 (completed 6/12/02)	
Revised RI Report Submit	12/31/02	6/11/03 (completed) (additional revisions 8/4/03)
Second revision to RI	12/31/03	1/15/04 (completed)
RI Report Approved	2/28/03	1/20/04 (completed)
FS Submit	7/28/03	(not needed)
PRAP issued:	9/30/03	1/24/04 (completed)
ROD issued:	11/28/03	3/31/04 (completed 3/26/04)
ESD to allow restricted residential use:		3/01/07 (issued by DEC)
Site Management Plan Submit:	6/30/04 (completed 6/04/04)	
Annual OM&M Report	11/01/04 (completed) (revised 6/3/05) 10/28/05 (completed) 10/06 (completed 10/27/06) 11/07 10/08 (completed 1/29/09) 11/09 (completed 3/1/10) 6/11 (completed 5/20/11) 7/12 (completed 8/1/12) 7/14 (completed) 11/15 (completed 11/19/15) 4-6/01(completed)	12/07 (completed 12/01/07)
IRM: Source Removal	4/29/02	5/29/02 (completed 5/8/02)
i) revised Final Engineering Report		(approved by DEC 5/22/02)



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: **Plattsburgh Saranac Street OU1-Landside**

DEC P.M. E. Lukowski

Status: Remedial investigation and Feasibility Study is complete. IRM to remove holders, piping, and purifier waste conducted 4-8/02. ROD issued, which requires removal of soil which is source of DNAPL and sediment adjacent to site. Soil removal is complete, except for section of soil between ISS wall and river, which is being addressed with River sediment removal.

- I. Field Activities: None
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: NYSEG to begin to prepare Environmental Easement.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Report Submit	4/01/02 (completed 3/29/02)	
Final RI Report Submit	8/23/02 (completed 8/14/02)	
RI Report Approved	6/03/02 (completed 7/26/02)	
FS Submit	10/01/02	12/23/02 (completed)
Revised FS Submit		6/13/03 (completed 6/27/03)
Second Revised FS Submit	(completed 9/3/03)	
PRAP issued:	12/02/02	2/6/04 (completed)
ROD issued:	2/03/03	4/25/04 (completed)
RD Submit:	8/1/03	11/05/04 (completed)
Revised RD Submit		1/9/06 and 4/7/06 (completed)
IRMs – holders, pipeline and purifier waste:		
i) RO/RD WP submit	2/25/02	3/4/02 (completed 3/4/02)
ii) IRM Start	4/22/02 (began 4/25/02)	
iii) IRM End	6/28/02	8/8/02 (completed 8/15/02)
iv) Final Engineering Report	9/27/02 (revised 3/13/03) (approved 4/16/03)	12/10/02 (completed 12/6/02)
Construction Start:	10/23/06	11/20/06
Construction End:	11/30/08 (landside)	5/09 (completed 5/15/09)
Construction Completion Report Submit:	(Completed 3/31/10) (Revised 8/6/10)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Plattsburgh Saranac Street OU1-River

DEC P.M. E. Lukowski

Status: ROD issued, which requires removal of sediment adjacent to site. During set up of port-a-dam in 2007, it was observed that sheen producing sediment extended further into the river. Subsequent investigation in 2007 and 2008 confirmed more extensive sediment impacts. NYSEG awarded a design/build contract to implement the remedy. Remediation is being completed in phases during late spring through early fall construction seasons, beginning in 2010 and extending to 2017 possibly beyond.

- I. Field Activities: Performed remedial activities consistent with the Remedial Action Design Addendum Phase 6 and completed implementation of the Phase 6 remedial activities **Dec 18**. Gauged monitoring wells NMW-15-01 and NMW-15-02 **Dec. 17**.
- II. Deliverables in December 2015: Submitted to NYSDEC on Dec. 22 a letter summarizing the installation of the new DNAPL monitoring wells and proposed monitoring plan. On Dec. 28 submitted an email presenting an updated well monitoring tracking table based on the results of the Dec. 17 gauging event.
- III. Planned January 2016 Activities: Prepare Phase 6 Construction Completion Report. Prepare Phase 7 Remedial Action Design. **Gauge monitoring wells NMW-15-01 and NMW-15-02.**
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: Arcadis communicated with the City of Plattsburgh **and their representatives** to discuss ongoing remedial activities within the river and activities proposed for future construction season(s).
- VII. Problem Encountered/Efforts to Mitigate Delays: **None**

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
PRAP issued:	12/02/02	2/6/04 (Completed)
ROD issued:	2/03/03	4/25/04 (Completed)
Gravel bar Investigation	9/26-27/07 (Completed) 10/24/07 (report)	
Supplemental River Investigation	9/9-12/08 (Completed)	
Conceptual Design Presentation	4/1/09	6/23/09
Draft Remedial Action Design Submit	6/10/09	9/28/09 (Completed 9/29/09)
Final Remedial Action Design Submit	1/28/10	(Completed 4/20/10)
RAD Addendum–Phase 2		(Completed 2/28/11)
RAD Addendum– Phase 3 Submit	1/31/12	3/12/12
RAD Addendum– Phase 4 Submit		(Completed 2/12/13)
RAD Addendum– Phase 5 & 6		(Completed 2/18/14)
RAD Addendum– Phase 7	2/2016	
Construction End	To be determined	Fall 2017



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: **Plattsburgh - Saranac Street OU2**

DEC P.M. E. Lukowski

Status: Remedial investigation is complete. Draft Feasibility Study was submitted to DEC, but was rejected by DEC. Focused Feasibility Study will be conducted.

- I. Field Activities: None
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: Hold FS scoping meeting.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
RI Report Submit:	4/16/04 (Completed 4/15/04)	
Revised RI Report Submit	10/05	12/23/05 (Completed 12/15/05)
RI Report Approved:	9/04	11/29/05
FS Submit:	12/31/07	01/07/08 (Completed) (rejected 2/7/13)
Supplemental RI data submit	(Completed 5/2/13)	
Focused FS Submit	5/16	
PRAP issued:	TBD by DEC	(to be determined by DEC)
ROD issued:	TBD by DEC	(to be determined by DEC)
RD Submit:	180 days after ROD	(180 days after ROD issued)
IRM:		
Construction Start:	5/18	(to be determined in RD)
Construction End:	(to be determined in RD)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: **Seneca Falls**

DEC P.M. D. MacNeal

Status: Prioritization report completed prior to Consent Order. Preliminary Site Assessment/Remedial Investigation is complete, Feasibility Study is complete. ROD Issued March 2015.

- I. Field Activities: None
- II. Deliverables in December 2015: None.
- III. Planned January 2016 Activities: NYSEG Review of Draft Remedial Design
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
PSA Scope Submit:	5/30/07 (not needed)	
PSA WP Submit:	6/30/07	7/13/07 (completed 7/10/07)
PSA Report Submit:	4/08 (not needed)	
RI Scope Submit:	(not applicable)	
RI data summary submit	(completed 7/29/08)	
RI WP Submit:	(completed 11/24/08)	
Revised RI WP Submit	(completed 6/22/09)	
RI Report Submit:	1/31/11	2/11/11 (completed)
Revised RI Submit:	(completed 4/9/13)	
RI Report Approved:	(approved 1/17/13 w/comments)	
FS Submit	11/1/13 (completed 11/26/13)	1/30/2015 (completed)
PRAP issued:	2/27/15	
ROD issued:	3/31/15	
RD Submit:	6/2016	
IRM:		
i) IRM start		
ii) IRM end		

Construction Start:

Construction End:



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Waterville

DEC P.M. J. Verrigni

Status: Source removal IRM conducted 11/97-1/98. Supplemental Remedial Investigation (SRI) conducted 11/99-8/01 and revised draft SRI report submitted to DEC 12/17/01. ROD issued 3/02 (“No further action”, deed restrictions and semi-annual groundwater monitoring for at least two years).

- I. Field Activities: None
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: DEC sent letter to owner’s attorney regarding proposed changes to Declaration of Covenants 5/15/09. Pending resolution, NYSEG will negotiate separate agreement regarding compensation and other obligations.
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VI. Citizen Participation Activities: None
- VII. Problem Encountered/Efforts to Mitigate Delays: Current owner of former MGP site has requested exorbitant annual payments to sign Declaration of Covenants and is unwilling to sell property to NYSEG. Owner has disturbed site w/o prior DEC notice.

<u>Schedule</u>	<u>Existing Schedule</u>	<u>Revised Date</u>
Final SRI Report Submit:	2/22/02 (completed 2/15/02)	
PRAP issued:	2/22/02 (completed 2/25/02)	
ROD issued:	3/29/02 (completed 3/26/02)	
Semi-annual Groundwater Sampling	5/02 (completed 5/14/02)	
	11/02 (completed 11/21/02)	
	5/03 (completed 5/20/03)	
	11/03 (completed 11/19/03)	
Groundwater Monitoring Report	2/04 (completed 2/20/04)	
Semi-annual Groundwater Sampling	5/04	7/04 (completed 7/1/04)
	11/04 (completed 11/11/04)	
	5/05 (completed 5/10/05)	
	11/05 (completed 11/10/05)	
	5/06 (completed 5/10/06)	
	11/06 (completed 11/7/06)	
Groundwater Monitoring Report	5/8/07 (completed 6/10/08)	
Annual Groundwater sampling	5/08 (completed 5/1/08)	
	5/09 (completed 5/28/09)	
	5/10 (completed 5/12/10)	
	5/11 (completed 6/3/11)	
	5/12 (completed 6/14/12)	
	6/13 (completed 6/28/13)	
	6/14 (completed 6/20/14)	
	7/15 (completed 7/9/15)	

The following NYSEG sites have no activity for the current month and nothing planned for the upcoming month:



NYSEG & RG&E MGP Monthly Reports for December 2015



<u>Site Name</u>	<u>Investigation Prior to Consent Order</u>	<u>Next Scheduled Submittal</u>	<u>Existing Schedule</u>
Corning	None	(add to Consent Order)	2016
Johnson City disposal area	IRM	(add to Consent Order)	2016

The following sites have been adequately remediated and **no further action** is required:

<u>Site Name</u>	<u>Status</u>
<u>Warsaw:</u>	RI completed 12/98. Site wide excavation IRM completed 7-8/99. Post IRM investigation completed 2/01. ROD issued 3/01 ("no further action", semi-annual groundwater monitoring through 3/03). Wells closed 6/04. DEC and DOH approved close out of the site 11/04.
<u>Ithaca-Cayuga Inlet:</u>	Source removal IRM completed 2-3/99. Off-site RI completed 1/03. ROD issued 3/03 ("no further action"). Wells closed by 6/04. DEC and DOH approved close out of the site 6/04.
<u>Waterloo:</u>	PSA conducted in 2001 and revised report submitted 2/28/02. Additional sampling conducted 4/04. DEC approved PSA 8/16/04 and no further action is necessary by NYSEG.
<u>Owego OU2:</u>	RI/FS completed 9/01. ROD issued 3/02. Sediment and pipe removal project conducted 9-11/03. Final Engineering Report issued 3/04.
<u>Lockport - State Rd.</u>	NYSDOT constructed a bridge abutment and roadway over a portion of the site 7/03-7/04. Remedial Investigation completed, no Feasibility Study required. ROD issued 3/07 ("no further action", develop Site Management Plan). Gravel cover installed 5/08. SMP completed 1/13/10 and Final Engineering Report 8/27/10.
<u>Mechanicville – Coons Crossing</u>	Location was site of purifier waste disposal. Source removal IRM completed 5/21/12. Wells close 7/2014. DEC and DOH approve close out of site 12/9/14



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: **RG&E Property No. 1170**
Erie and Perry Streets MGP Site, Brockport, New York; NYSDEC Site #: V00301-8
Voluntary Cleanup Agreement Index #: B8-0565-99-10

Status: RG&E is implementing the Remedial Action for the site. NYSCC's cleanup of the canal property is being coordinated with RG&E's cleanup of RG&E's Property No. 1170. Excavation activities began on January 17, 2014. Construction completed in June 2015.

- I. Field Activities: None
- II. Deliverables in December 2015: None.
- III. Planned January 2016 Activities: Continue work on SMP and FER. Perform synoptic round of site water levels (post canal drained).
- IV. Schedule Changes: None
- V. Work Plan Modifications: None
- VII. Citizen Participation Activities: None
- VIII. Problem Encountered/Efforts to Mitigate Delays: None

<u>Item</u>	<u>Existing Target Schedule</u>	<u>Revised Target Date</u>
a) Site Investigation Work Plan Submittal	1/2002	Completed 8/21/2002
b) RI Report Submittal	4/16/ 2004	Completed 8/8/2004
c) Supplemental Investigation (SI) Work Plan	12/17/2004	Completed 1/28/2005
d) SI Report	8/4/2005	Completed 12/1/2006
e) IRM Work Plan – 128 Erie Street	3/6/2006	Completed 3/6/2006
f) IRM Completion Report – 128 Erie Street	6/16/2006	Completed 7/8/2006
g) Soil Sampling Plan for Work Plan Development – 108 Erie Street	7/16/2006	NA
h) Work Plan – 108 Erie Street	10/20/2006	Completed 4/30/2007
i) Soil Removal – 108 Erie Street	7/2007	Completed 7/2/2007
j) Completion Report – 108 Erie Street	9/24/2007	Completed 9/5/2007
k) Conceptual Site Cleanup Plan/ RASR	7/30/2007	Completed 8/31/2007
l) Remedial Action Work Plan (RAWP) - Work Plan Submittal	45 days from comments on Conceptual Work Plan	Completed 6/21/2008
m) Area G Soil Sampling WP– submit (Gas Regulator Area)	8/27/2010	NA
n) Area G Soil Sampling WP Approve (Dec)	11/2/2010	NA
o) Area G IRM Work Plan-submit-resubmit	(2/28/2011)	(3/18/2011)
p) Area G IRM Work Plan – Approve(Dec)	(3/25/2011)	
q) Area G IRM Construction Start	11/2010	(4/6/2011)
r) Area G IRM Construction Finish	(4/29/2011)	(6/6/2011)
s) Area G IRM Site Restoration Complete	(6/13/2011)	
t) Area G IRM Completion Report	submitted (8/31/2011)	approved (2/1/12)
u) Revised RAWP/Submittal	3/09, 11/11	12/ 2013



NYSEG & RG&E MGP Monthly Reports for December 2015

v) Revise Draft Final RAWP and submit to DEC/DOH and document repositories	11/13	(1/28/14)
w) Revise Final RAWP and submit to DEC/DOH and document repositories	3/14	4/2014
x) Final RAWP*- Approve (DEC)	3/14	(4/16/14)
y) Remedial Design 95% Submittal	10/2011	(3/ 30/ 2012)
z) Decision Document – Issue (DEC)	(3/11/14)	
aa) Draft Final Remedial Design Submittal	5/12, 8/12, 4/13	(4/30/14)
ab) Remedial Design Approve (DEC)	8/14	(8/14/14)
ac) Construction Start- (Canal closed- Drained- January 19 to April 25)	11/13, 1/14, 10/14, 11/20/14	12/17/2014
ad) Construction End- (Canal open- Flooded- December 1st to January 15)	5/13, 5/2014	6/2015
ae) Final Engineering Report	12/2016	



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Front Street, Rochester

Index No: B8-0535-98-07 Site No: V00073-8

Status: Remedial Action (RA) implementation activities for the 2013 work in the RAWP are complete.

Construction Completion Report completed in April 2014. Supplemental design underway to address impacts that were observed outside the target remedial areas identified in the RAWP.

- I. Field Activities: None
- II. Deliverables in December 2015: None.
- III. Planned January 2016 Activities: Submit Supplemental Remedial Design to NYSDEC.
- IV. Schedule Changes: None
- V. Work Plan (WP) Modifications: None
- VI. Citizen Participation (CP) Activities: None
- VII. Problems Encountered/Efforts to Mitigate Delays: None

Target Schedule

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Investigation (RI) WP – Submit	SM	12/31/03; (12/31/03)	5/12/04; (5/14/04)
RIWP – Approve (DEC)	SM	(5/24/04)	
RI Data Summary Report – Submit	SM	(2/05)	
RI WP Addendum 1 – Submit	SM	(5/13/05)	
RI WP Addendum 1 – Approve (DEC)	SM	(6/9/05)	
RI Report – Submit	DK	12/23/05	1/24/06 (5/30/08)
RI Report – Approval (DEC)	DK	6/30/07	(9/18/08)
Remedial Alternative Analysis Selection Submittal (raass)	DK	(9/9/08)	
RAASS–Re-Submit (incorporating DEC verbal comments)	DK	(11/5/08); (2/18/09)	(5/28/09)(6/1/09)
RAASS—Resubmit (incorporating DEC and DOH written and verbal comments)	DK	9/09 (9/14/09) 12/09 (12/18/09)	(2/8/10) (3/24/10) (4/16/10)
RAASS- Approval by NYSDEC	DK	(6/4/10)	
Draft Decision Document for Remedial Selection – Submit – revised-re-submit	DK	12/09 (12/18/09)	2/2010 (2/8/10) (3/11/10)(4/14/10)
Decision Document for Remedial Selection – Issue (DEC)	DK	(6/4/10)	
Pre Design Investigation Work Plan (PDIWP) –Submit-re-submit.	DK	7/10 (6/30/10)	(7/28/10)
Pre Design Investigation Work Plan (PDIWP) – Approve	DK	(9/28/2010)	
PDI Data Summary report - Submit	DK	2/2011	(3/18/2011)
Remedial Design-50%- detailed scope of work -Submit	DK	3/2011	(6/17/2011)
Remedial Design- 95% -Submit	DK	12/11; 1/12	2/12 (2/29/12)
Final Remedial Design – Submit	DK	4/12; 5/12;6/12 7//12	(9/12/12)
Final Remedial Design – Approve (DEC)	DK	(9/18/12)	
Remedial Action Implement – Construction (start)	DK	9/12, 11/12, 1/13, 2/13	(3/4/13)
Draft Final Supplemental Design Investigation Work Plan (SDIWP) –Submit	DK	8/7/14, 8/27/14	(9/8/14)
Supplemental Design Investigation Work Plan (SDIWP)	DK	(9/9/14)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
– Approve			
SDIWP Data Summary report - Submit	DK	(12/29/2014)	
Draft Construction Completion Report (CCR) - Submit	DK	12/2014, 2/2015, 3/2015	(4/24/15)
Submit Supplemental Remedial Design	JW	1/2016	
Supplemental Remedial Action	JW	9/2016	
Final Engineering Report (FER) - Submit	JW	TBD	
FER – Approve (DEC)	JW	TBD	
Operation Monitoring & Maintenance (OM&M) WP – Submit		TBD	
OM&M WP – Approve (DEC)			

TBD – To be determined

SM – Steve Mullin

DK -Dan Kennedy

JW –Jeremy Wolf



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: East Station, Rochester **Index No:** B8-0535-98-07 **Site No:** V00358-8

Status: RI: RG&E is in the process of preparing the Remedial Investigation Report (RIR).

ISS IRM: None.

- I. Field Activities: None
- II. Deliverables in December 2015:
 - RI: Remedial Investigation Report – Submitted to NYSDEC 6/30/2015.
 - ISS IRM: None.
- III. Planned January 2016 Activities:
 - RI: Review and respond, as needed, to any Department and/or NYSDOH comments regarding the RIR.
 - ISS IRM: None.
- IV. Schedule Changes: None
- V. Work Plan (WP) Modifications: None
- VI. Citizen Participation (CP) Activities: None
- VII. Problems Encountered/Efforts to Mitigate Delays: None

Target Schedule

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Existing Work Executive Summary Report – Submit	SM	10/17/03 (10/17/03)	
On-site RIWP Scoping Document - Submit	SM	1/10	(2/10/10) (3/10/10)
On-site Remedial Investigation (RI) WP - Submit	SM	4th Q 09, 1/10,	2nd Q/10, 7/10 (7/16/10)
On-site RIWP – Approve (DEC)	SM	3rd Q/10	(11/10/10)
On-site RIWP – Implement (start)	SM	3rd Q/10	(12/8/10)
On-site RI Data Package – Submit	SM	3rd Q/11	4th Q/11 (12/29/11)
RIWP Addendum (On & Off-site) - Submit	SM	4th Q/11, 1st Q/12	2nd Q/12 (6/22/12)
RIWP Addendum (On & Off-site) – Approve (DEC)	SM	TBD (7/24/12)	
RIWP Addendum (On -site) – Implement (start)	SM	(on-site: 9/27/12)	(off-site: 10/2/13)
RI Addendum On-site Data Summary Package (DSP)– submit	SM	(3/28/13)	
RI Addendum Off-site DSP – submit	SM	1st Q/14 (2/27/14)	
RI supplemental Off-site WP - submit	SM	2nd Q/14 (6/3/14)	
RI supplemental Off-site WP – Approve (DEC)	SM	(7/1/14)	
RI Sediment Work (sediments) – Submit	SM	5/13 (5/10/13)	
RI Sediment Work Scope – Approve (NYSDEC)	SM	(5/21/13)	
RI Sediment Work Scope – Implement (field work)	SM	9/13 (9/18/13)	
RI Sediments Work Scope DSP - Submit	SM	(1/30/14)	
RI Report – Submit	CK	4th Q/14	6/30/2015
RI Report – Approve (DEC)	CK	Q4 2015	
Remedial Action Work Plan (RAWP) – Submit			
Remedial Action Work Plan (RAWP) – Approve (DEC)			
Remedial Design (RD) – Submit			
Remedial Design (RD) – Approve (DEC)			



NYSEG & RG&E MGP Monthly Reports for December 2015



Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Action (RA) – Implement / Construction – (Start)			
Remedial Action (RA) Report – Submit			
Remedial Action (RA) Report – Approve (DEC)			
Interim Remedial Measure (IRM): <i>Identify all IRMs by name and repeat for multiple IRMs</i>			
IRM WP submit – River Seep In-Situ Soil S/S	SM	10/17/03 (10/17/03)	
IRM ISS Start (Phase I only)	SM	(12/2/03)	
IRM ISS Report Submit (Phase I only)	SM	1/31/04	2/4/04 (2/3/04)
IRM ISS DRAFT Phase II WP - Submit	SM	(7/14/04)	
IRM ISS DRAFT Phase II WP – Approve (DEC)	SM	(7/27/05)	
IRM ISS DRAFT Phase II Report Submit	SM	(12/6/05)	
IRM ISS DRAFT Phase II Addendum Report Submit	SM	(3/8/06)	
FINAL IRM ISS Phase II Reports - Submit	SM	(5/20/06)	
IRM ISS Phase II Reports – Approve (DEC)	SM	(9/29/06)	
IRM ISS Phase III RDI Work Plan – Submit	DK	2/28/07	3/9/07; (3/2/07)
IRM ISS Phase III RDI Work Plan – Approve (DEC)	DK	4/07 (4/25/07)	
IRM ISS Phase III RDI Work Plan – Implement (start)	DK	5/07 (5/14/07)	
IRM ISS Phase III RDI Preliminary Data Review: – Meet w/ DEC to review RDI findings, RD plans for ISS wall	DK	7/07 (7/20/07)	
IRM ISS Phase III RDI DRAFT Report – Submit	DK	9/07	10/07 (10/23/07)
IRM ISS Phase III Remedial Design and Phase IV Implementation Work Plan – Submit draft plans	DK	9/07	10/07 (10/16/07)
IRM ISS Phase III Engineering Design – Approve (DEC)	DK	10/07	(11/9/07)
IRM ISS Phase IV – Construction (start)	DK	11/07 (11/13/07)	
IRM ISS Phase IV Interim Summary Report – Submit	DK	3/08 (3/10/08)	
IRM ISS Phase IV – Construction (end)	DK	10/08 (9/23/08)	
IRM Phase IV Implementation Report – Submit	DK	12/08;2/09	3/09 (3/31/09)
IRM ISS Phase IV Implementation Report – Approve (DEC)	DK	(9/25/09)	
IRM ISS NAPL/GW Monitoring Report for ISS Performance	DK	10/09	11/09 (11/6/09)
ISS IRM NAPL Monitoring & Recovery Plan – Submit	DK	10/09; 12/09	1/10 (1/30/10) (4/17/10) (4/19/10)
ISS IRM NAPL Monitoring & Recovery Plan – Approve (DEC)	DK	(5/2/10)	
2008-2012 ISS Performance Monitoring Rpt.-Submit	DK	(2/26/13)	
2008-2012 ISS Performance Monitoring Rpt-Approve-DEC	DK	(11/29/13)	
2013-2018 ISS IRM Monitoring Plan-Submit	DK	(2/28/13)	
2013-2018 ISS IRM Monitoring Plan- Approve (DEC)	DK	(8/26/13)	
IRM WP Submit – Holder/Tar Well Contents Removal	SM	6/15/04 (6/15/04)	10/8/04 (10/8/04)
IRM Former Tar Well /Holder Removal WP Approve - DEC	SM	(10/18/04)	
IRM Former Tar Well / Holder Removal Field Work Start	SM	(12/6/04)	
IRM Former Tar Well / Holder Removal Field Work End	SM	(6/05)	
IRM Former Tar Well / Gas Holder Report Submit	SM	8/5/05 (8/3/05)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
IRM Former Tar Well / Holder Report Approved (DEC)	SM	(3/30/06)	

TBD – To be determined

CK- Chris Keipper

SM – Steve Mullin

DK – Dan Kennedy



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: 79 Clark Street, Canandaigua **Index No.:** B8-0535-98-07 **Site No.:** V00591-8
Status: SM

- I. Field Activities: None
- II. Deliverables in December 2016: None.
- III. Planned January 2016 Activities: Submit Annual Groundwater Sampling and Annual Site Inspection Report(s) to NYSDEC.
- IV. Schedule Changes: None
- V. Work Plan (WP) Modifications: None
- VI. Citizen Participation (CP) Activities: None
- VII. Problems Encountered/Efforts to Mitigate Delays: None

Target Schedule

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Investigation (RI) WP Submit	SM	(12/31/04)	
RI – Supplement Investigation /Data Package – Submit	SM	6/1/05 (6/4/05)	
RI – Supplement Investigation /Data Package – Approve (DEC)	SM	(6/30/05)	
Draft Remedial Investigation (RI) Report Submit	SM	11/30/05	(6/30/06)
(revised) FINAL Remedial Investigation (RI) Report - Submit	SM	11/30/06 (12/4/06)	
FINAL Remedial Investigation (RI) Report – Approve (DEC)	SM	5/30/07	(9/20/07)
RI WP Addendum I, Soil Vapor Intrusion Evaluation – Submit	SM	(4/1/06)	
Draft RI Addendum I Report (SVI Evaluation) – Submit	SM	Wk 7/17/06 (7/23/06)	
FINAL RI Addendum I Report (SVI Evaluation) – Submit	SM	11/2/06	12/31/06 (12/4/06)
FINAL RI Addendum I Report (SVI) – Approve (DEC)	SM	(10/17/06)	
Remedial Action Work Plan (RAWP) – Submit	SM	2/1/07 (2/1/07)	
REVISED FINAL RAWP – Submit	SM	5/07 (5/15/07)	(6/19/07, 7/10/07 and 7/21/07)
Remedial Action Work Plan (RAWP) – Approve (DEC)	SM	6/15/07	10/07 (10/12/07)
Remedial Design (RD) – Submit	SM	7/07	(7/07)
RD Land side– Approve (DEC)	SM	8/07	(8/07)
Remedial Action (RA) – Land Side Construction – Start	DK	9/07	10/07 (10/18/07)
RA Interim Report for Land Side	DK	5/08 (5/6/08)	
Addendum WP for Background Sediment Data - Submit	SM	(2/27/08)	
Addendum WP for Background Sediment Data – Approve (DEC)	SM	(3/18/08)	
Conduct Background Sediment Investigation Sampling	SM	4/08 (4/8-11/08)	
Submit Background Sediment Summary Report to DEC PM	SM	6/08 (6/16/08)	(9/11/08 – Final)



NYSEG & RG&E MGP Monthly Reports for December 2015



Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Background Sediment Summary Report – Approve (DEC)	SM	10/08 (10/10/08)	
Phase 1A SHPO Investigation Required	DK	(6/19/08)	
Phase 1A SHPO Investigation Report-Submitted	DK	(11/19/08)	
Phase 1A SHPO Investigation Report- SHPO Approve	DK	(12/18/08)	
Phase 1B SHPO Investigation Report - Submitted	DK	(10/24/09)	
Phase 1B SHPO Investigation Report- SHPO Approve	DK	(11/23/09)	
RD – Sucker Brook sediments – Submit	DK	4/10	(5/27/10)
RD – Sucker Brook sediments– Approve (DEC)	DK	(6/16/10)	
RA – Sucker Brook sediment remediation - Start	DK	7/10	(8/16/10)
RA – Sucker Brook sediment remediation- Finish	DK	3/11- 8/11	(11/19/11)
Final Engineering Report –Original Draft– Submit for review	DK	4/30/12	(10/9/13)
Final Engineering Report – Draft Final– Submit for review	DK	(3/19/14)	
Final Engineering Report – Approve – (DEC)	DK	(3/31/14)	
Site Management Plan (SMP)-Original Draft – Submit for review	DK	4/30/12	10/9/13
Site Management Plan (SMP)- Draft Final– Submit for review	DK	(3/19/14)	
Site Management Plan – Approve (DEC)	DK	(3/31/14)	

TBD – To be determined

SM – Steve Mullin

DK – Dan Kennedy

DEC – Department



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: West Station Plant Area, Rochester Index No: B8-0535-98-07 Site No: V00593-8

Status: The Department has for review the Alternative Analysis Report (AAR). Executive summary provided on unofficial letter head. Waiting on possible comments before issuing formal submittal. Waiting to hear from department if AAR will go out for public comment.

- I. Field Activities: None
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: Review and respond, as needed, to any Department and/or NYSDOH comments regarding the AAR.
- IV. Schedule Changes: None
- V. Work Plan (WP) Modifications: None
- VI. Citizen Participation (CP) Activities: None
- VII. Problems Encountered/Efforts to Mitigate Delays: None

Target Schedule

Description	RGE PM	Target Schedule	
		Existing (completed)	Revised (completed)
River Bank Assessment Summary of Observations Report	SM	(1/5/04)	
Remedial Investigation (RI) WP - Submit	SM	12/07	1/08; 2/08 (2/29/08)
Revised RIWP – Submit	SM	(7/31/08)	
RIWP – Approve (DEC)	SM	6/08	(8/18/08)
RIWP – Implement (start)	SM	9/08 (9/18/08)	
RIWP Addendum – Submit	SM	6/09 (6/3/09)	9/09-R (10/9/09)
RIWP Addendum – Approve (DEC)	SM	(10/15/09)	
RIWP Addendum Field Work – Implement	SM	(10/26/09)	
RI Report – Submit	SM	10/09; 3rd Q 2010	12/31/10 (12/29/10)
RI Report – DEC Review & Comment Letter	SM	(10/12/11)	
RI Supplement Letter Scope of Work (SOW) - Submit	SM	12/11 (12/21/11)	(1/12/12-R)
RI Supplement Letter SOW – Approve (DEC)	SM	TBD (2/1/12)	(5/3/12)
RI Supplement SOW - Implement	SM	TBD; 2nd Q2012	(6/4-6/12)
RI Supplement SOW Report - Submit	SM	3rd Q 2012 (8/16/12)	
RI Supplement GW SOW (SB-35 Area) – Submit	SM	9/12 (9/28/12)	
RI Supplement GW Investigation (SB-35 Area) Report - Submit	SM	12/12 (12/28/12)	
RI Report (on-site) – Approve (DEC)	SM	TBD (1/15/13)	
Off-site RIWP - Submit	SM	4/13 (4/2/13)	
Off-site RIWP – Approve (DEC)	SM	TBD	(4/24/13)
Off-site RIWP - Implement	SM	5/14 (5/27/14)	
Off-site RIR – Submit	SM	TBD	
Off-site RIR – Approve (DEC)	SM	TBD	
Alternatives Analysis Report (AAR) – Submit	SM	8/12, 10/12, 2/13	3/15/13 (3/13/13)
Alternatives Analysis Report (AAR) – Approve (DEC)	CK	TBD	
Remedial Action Work Plan (RAWP) – Submit	CK	TBD	
Remedial Action Work Plan (RAWP) – Approve (DEC)			



NYSEG & RG&E MGP Monthly Reports for December 2015



Description	RGE PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Design (RD) – Submit			
Remedial Design (RD) – Approve (DEC)			
Remedial Action (RA) – Implement / Construction – Start			
Remedial Action (RA) – Construction – End			
Remedial Action (RA) Report – Submit			
Remedial Action (RA) Report – Approve (DEC)			
Operation Monitoring & Maintenance (OM&M) WP – Submit			
OM&M WP – Approve (DEC)			
Interim Remedial Measure (IRM): <i>Identify all IRMs by name and repeat for multiple IRMs</i>			
IRM WP submit – Tar/Oil Separator Area	SM	6/30/05 (6/30/05)	
IRM Start – Tar/Oil Separator Area (Investigation Phase)	DK	(4/3/06)	
Tar/Oil Separator (OTS) Area - Data Package (Investigation Phase) – Submit	DK	11/17/06 (11/17/06)	
Tar/Oil Separator (OTS) Area - Data Package (Investigation Phase) – Approve (DEC)	DK	6/07	(6/12/08)

CK-Chris Keipper

SM – Steve Mullin

DK – Dan Kennedy

R – Revised Version



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Canal Street, Rochester **Index No.:** B8-0535-98-07 **Site No.:** V00594-8

Status: The Department has for review the Dec. 4, 2009 SCWP Addendum 2 Report. Results from recent sampling event have been received. Results did not indicate any changes from the 2009 SC Addendum. RG&E is making provisions to prepare an IRM Work Plan for NYSDEC review to close the site.

- I. Field Activities: None
- II. Deliverables in December 2015: None
- III. Planned January 2016 Activities: Review and respond, as needed, to any Department and/or NYSDOH comments regarding the SCWP Addendum 2 Report dated January 4, 2009. Begin working on IRM work plan.
- IV. Schedule Changes: None
Work Plan (WP) Modifications: None
- V. Citizen Participation (CP) Activities: None
- VI. Problems Encountered/Efforts to Mitigate Delays: None

Target Schedule

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Site Characterization Work Plan (SCWP) Submit	SM	12/2005 (12/8/05)	(9/28/06)
SCWP Approve (DEC)	SM	(9/29/06)	
Site Characterization (SC) Report – Submit	SM	4/13/07; 5/07; 6/07; 8/07; 10/07; 12/07	1/08 (1/30/08)
SCWP Addendum #1– Submit	SM	5/05 (5/30/08)	
SCWP Addendum #1– Approve (DEC)	SM	7/08	(7/15/08)
SC Addendum Report – Submit	SM	12/08	2/09 (3/2/09)
SCWP Addendum #2 – Submit	SM	6/09	7/09 (7/14/09)
SCWP Addendum #2 – Approve (DEC)	SM	7/09	8/09 (8/17/09)
SCWP Addendum #2 Report – Submit	SM	wk of 11/30/09	wk of 12/7/09 (12/4/09)
SC Report – Review/Approve (DEC)	CK	TBD	
Remedial Investigation (RI) WP - Submit		TBD	
RIWP – Approve (DEC)			
RIWP – Implement (start)			
RI Report – Submit			
RI Report – Approve			
Remedial Action Work Plan (RAWP) – Submit		TBD	
Remedial Action Work Plan (RAWP) – Approve (DEC)			
Remedial Design (RD) – Submit			
Remedial Design (RD) – Approve (DEC)			
Remedial Action (RA) – Implement / Construction – Start			
Remedial Action (RA) – Construction – End			



NYSEG & RG&E MGP Monthly Reports for December 2015

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Action (RA) Report – Submit			
Remedial Action (RA) Report – Approve (DEC)			
Operation Monitoring & Maintenance (OM&M) WP – Submit		TBD	
OM&M WP – Approve (DEC)			
Interim Remedial Measure (IRM): <i>Identify all IRMs by name and repeat for multiple IRMs</i> - TBD			

CK-Chris Keipper

SM – Steve Mullin

TBD – To Be Determined



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: 699 S. Main Street, Canandaigua **Index No.:** B8-0535-98-07 **Site No.:** V00595-8
Status: SM.

1. Field Activities: None
2. Deliverables in December 2015: Submit Groundwater Sampling Report to NYSDEC.
3. Planned January 2016 Activities: Respond to NYSDEC Comments on Groundwater Sampling Report, if any.
4. Schedule Changes: None
5. Work Plan (WP) Modifications: None
6. Citizen Participation (CP) Activities: None
7. Problems Encountered/Efforts to Mitigate Delays: None

Target Schedule

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Action Work Plan (RAWP) – Submit	SM	(9/30/10), (3/11/11)	
Remedial Action Work Plan (RAWP) – Approve (DEC)	DEC	3/2/11	
Preliminary Design Investigation (PDI) WP - Submit	SM	10/10 (10/22/10)	
Preliminary Design Investigation (PDI) WP – Approve	DEC	10/10	11/10 (11/3/10)
Preliminary Design Investigation (PDI) Data – Submit	SM	1/11 (1/20/11)	
Preliminary Design Investigation (PDI) Additional Data – Submit	SM	4/11 (4/28/11)	
Remedial Design -Technical Design Package (50% RD) - submit	SM	4/11 (4/29/11)	
Remedial Design (RD) – Submit	SM	3/11, 2Q/11, 7/11	(8/5/11)
Remedial Design (RD) – Approve (DEC)	DEC	3/11, 4/11, 3rd Q/11	4thQ/11 (10/7/11)
Remedial Action (RA) – Implement / Construction – Start	SM	6/11, 4th Q/11	1/12 (1/3/12)
RA – Construction – End	SM	12/11, 5/12	6/12 (6/28/12)
Final Engineering Report (FER) – Submit	SM	2Q/13	10/13 (9/30/13)
FER – Approve (DEC)	SM	2nd Q/14	1st Q/15, (3/30/15)
Remedial Investigation (RI) WP - Submit	SM	5/07	6/07 (6/23/07)
RI WP – Approve (DEC)		7/20/07; 8/07	12/07 (11/26/07)
RI WP – Implement (start)	SM	4/08	(5/08) (5/5/08)
RI WP Supplement – Submit	SM	10/08 (10/3/08)	
RI WP Supplement – Approve (DEC)	SM	10/08 (10/11/08)	
RI WP Supplement – Implement (start)	SM	10/08 (10/6/08)	
RI Analytical Data Summary Package – Submit	SM	2/09 (2/10/09)	
SVI WP – Submit	SM	(3/13/09)	
SVI WP – Approve (DEC)		(3/25/09)	
SVI Report – Submit	SM	6/09 (5/29/09)	
SVI Report – Approve (DEC)		(6/3/09)	
RI Report – Submit	SM	12/08; 3/09	5/09 (5/15/09)
RI Report Revisions (track changes) – Submit	SM	9/09–10/09 (10/18/09)	



NYSEG & RG&E MGP Monthly Reports for December 2015



Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
RI Report Final – Submit	SM	(12/3/09)	
RI Report – Approve (DEC)	DEC	(5/26/10)	
Site Characterization Work Plan (SCWP) Submit	SM	1/31/06 (1/26/06)	(9/22/06)
Site Characterization Report – Submit	SM	3/16/07; 5/07	6/11/07 (6/8/07)
Site Characterization Summary Report – Approve (DEC)	SM	7/1/07; 8/07	12/07 (11/26/07)

CK-Chris Keipper

SM – Steve Mullin

TBD – To Be Determined



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Pavilion

Index No.: B8-0535-98-07

Site No.: V00592-8

Status: RG&E received NYSDEC approval for the Remedial Investigation Work Plan ; 7/15/2015. RG&E is soliciting proposals to perform the Remedial Investigation, work anticipated to begin this fall. **Remedial**

Investigation field activities began 10/20/2015.

- I. **Field Activities:** Completed initial RI field activities. **Continue Remedial Investigation Data reduction and Remedial Investigation Report compilation. Return for follow up monitoring well sampling.**
- II. **Deliverables in December 2015:** None
- III. **Planned January 2016 Activities:** **Continue Remedial Investigation Data reduction and Remedial Investigation Report compilation.**
- IV. **Schedule Changes:** None
- V. **Work Plan (WP) Modifications:** SVI sampling was not able to be performed as the water table is too high at the site; this was discussed with NYSDEC 10/30/2015 via email. Surface Soil Samples were not able to be obtained as the entire site is comprised of a stone parking lot.
- VI. **Citizen Participation (CP) Activities:** None
- VII. **Problems Encountered/Efforts to Mitigate Delays:** **None**

Target Schedule

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Investigation (RI) WP - Submit	CK	1 st Qtr 2015	(3/31/2015)
RIWP – Approve (DEC)	CK	2 nd Qtr 2015	7/15/2015
RIWP – Implement (start)	CK	10/20/2015	
RI Report – Submit	CK	3/30/2016	
RI Report – Approve	CK	6/30/2015	

CK-Chris Keipper

SM – Steve Mullin

TBD – To Be Determined



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Geneseo 6 Park Street, Rochester Index No.: B8-0535-98-07 Site No.: V00594-8

Status: RG&E has received approval of the Site Characterization Work Plan. Data compilation underway for the Site Characterization Field Work. Due to NAPL found during the initial water sampling of the monitoring wells in MW-5, RG&E proposed a series of 3 gauging events to determine the nature of the NAPL found and if recharge is an issue. All other wells sampled did not yield significant MGP related constituents. NYSDEC approved the proposal 11/24/2015

- I. **Field Activities:** Completed first round of post site characterization monitoring in support of the monitoring plan approved for NAPL investigation in MW-5.
- II. **Deliverables in December 2015:** None
- III. **Planned January 2016 Activities:** Complete the 2nd and 3rd round of monitoring in site monitoring wells in support of the informal plan approved by NYSDEC (Email Approval 11/24/2015).
- IV. **Schedule Changes:** None
- V. **Work Plan (WP) Modifications:** None
- VI. **Citizen Participation (CP) Activities:** None
- VII. **Problems Encountered/Efforts to Mitigate Delays:** None

Target Schedule

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Site Characterization Work Plan (SCWP) Submit	CK	(6/26/2015)	
SCWP Approve (DEC)		7/17/2015, 8/7/2015	
Site Characterization (SC) Report – Submit		4Q 2015	Q1 2016
SCWP Addendum #1– Submit			
SCWP Addendum #1– Approve (DEC)			
SC Addendum Report – Submit			
SCWP Addendum #2 – Submit			
SCWP Addendum #2 – Approve (DEC)			
SCWP Addendum #2 Report – Submit			
SC Report – Review/Approve (DEC)			
Remedial Investigation (RI) WP - Submit			
RIWP – Approve (DEC)			
RIWP – Implement (start)			
RI Report – Submit			
RI Report – Approve			
Remedial Action Work Plan (RAWP) – Submit			
Remedial Action Work Plan (RAWP) – Approve (DEC)			
Remedial Design (RD) – Submit			
Remedial Design (RD) – Approve (DEC)			
Remedial Action (RA) – Implement / Construction – Start			
Remedial Action (RA) – Construction – End			



NYSEG & RG&E MGP Monthly Reports for December 2015



Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Remedial Action (RA) Report – Submit			
Remedial Action (RA) Report – Approve (DEC)			
Operation Monitoring & Maintenance (OM&M) WP – Submit		TBD	
OM&M WP – Approve (DEC)			
Interim Remedial Measure (IRM): <i>Identify all IRMs by name and repeat for multiple IRMs</i> - TBD			

CK-Chris Keipper

SM – Steve Mullin

TBD – To Be Determined



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Genesee River Sediment Assessment Index No: B8-0535-98-07 Site No: NA

Background: During an annual meeting with the Department on March 21, 2007 the Department requested that RG&E implement a phased approach to assess MGP coal-tar impacts of the sediment in the Genesee River in proximity to RG&E's former MGP sites. This request was made since coal tar impacts had been documented along near shore sediments at RG&E's East and West Station Sites. Based on this request, RG&E initiated a phased approach to fulfill the Department's request.

Status: The Department has for review the Genesee River Phase II Sediment Assessment Report that was submitted on March 31, 2014. The Department noted verbally that no further action would be required at this time; however, the project would remain open until the conclusion of the Kodak river investigation.

- I. Field Activities: None
- II. Deliverables in December 2015: None
- III. Planned January 2016 2015 Activities: Review and respond, as needed, to any Department comments on the Sediment Assessment Report.
- IV. Schedule Changes: None
- V. Work Plan (WP) Modifications: None
- VI. Citizen Participation (CP) Activities: None
- VII. Problems Encountered/Efforts to Mitigate Delays: None

Target Schedule

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Genesee River Sediment Assessment Phased Approach Work Plan (Sediment WP) – Submit	SM	8/08 (8/26/08)	
Sediment WP – Approve (DEC)		8/08 (8/26/08)	
Sediment WP Phase I – Start Implementation	SM	9/08 (9/23/08)	
Sediment WP Phase I Data Summary Report – Submit	SM	3/09	(3/31/09)
Sediment WP Phase I – Review Meeting w/Department	SM	2nd Q/09	TBD (if needed)
Sediment WP – Bulleted Phase II Scope-of-Work (SOW) Submit	SM	7/09 (7/2 & 29/09)	
Sediment WP - Phase II Scope-of-Work (SOW) Submit	SM	2nd - 3rd Q/09	(9/8/09)
Sediment WP Phase II SOW– Approve (DEC)	SM	3rd Q/09	(9/8 & 15/09)
Sediment WP Phase II SOW – Start Implementation	SM	3rd Q/09	9/7/09 (9/9/09)
Sediment WP Phase II Data Summary Report – Submit	SM	1st Q/10	(3/31/10)
Sediment WP Phase II – Review Meeting w/Department	SM	2nd - 3rd Q/10, 1st Q/13	NA
Sediment WP Phase II SOW – 2nd Mobilization	SM	3rd Q/13	9/13(9/9/13)
Sediment Phase II Continuation Assessment Report	SM	1st Q/14	3/31/14 (3/31/14)
Sediment WP – Supplemental II or Phase III Scope-of-Work (SOW) Submit	KC	2 nd Q/12; 3 rd Q/13	1 st Q/13, NA



NYSEG & RG&E MGP Monthly Reports for December 2015



Site Name: Geneseo 112 Riverside Drive, Geneseo **Index No.:** B8-0535-98-07 **Site No.:** V00730-8

Status: Access Agreements with property owner have been executed. Initial Building surveys, GPR, EMS and Land Surveys were completed in support of SCWP preparation. **Completed submittal of the SCWP to the Department (12/14/2015)**

- I. **Field Activities:** None
- II. **Deliverables in December 2015:** Completed submittal of the SCWP to the Department (12/14/2015).
- III. **Planned January 2016 Activities:** Review and respond, as needed, to any Department comments on the SCWP.
- IV. **Schedule Changes:** None
- V. **Work Plan (WP) Modifications:** None
- VI. **Citizen Participation (CP) Activities:** None
- VII. **Problems Encountered/Efforts to Mitigate Delays:** None

Target Schedule

Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Site Characterization Work Plan (SCWP) Submit	CK	Q4 2015 (12/14/2015)	
SCWP Approve (DEC)		TBD	
Site Characterization (SC) Report – Submit		TBD	
SCWP Addendum #1– Submit			
SCWP Addendum #1– Approve (DEC)			
SC Addendum Report – Submit			
SCWP Addendum #2 – Submit			
SCWP Addendum #2 – Approve (DEC)			
SCWP Addendum #2 Report – Submit			
SC Report – Review/Approve (DEC)			
Remedial Investigation (RI) WP - Submit			
RIWP – Approve (DEC)			
RIWP – Implement (start)			
RI Report – Submit			
RI Report – Approve			
Remedial Action Work Plan (RAWP) – Submit			
Remedial Action Work Plan (RAWP) – Approve (DEC)			
Remedial Design (RD) – Submit			
Remedial Design (RD) – Approve (DEC)			
Remedial Action (RA) – Implement / Construction – Start			
Remedial Action (RA) – Construction – End			
Remedial Action (RA) Report – Submit			
Remedial Action (RA) Report – Approve (DEC)			



NYSEG & RG&E MGP Monthly Reports for December 2015



Description	RG&E PM	Target Schedule	
		Existing (completed)	Revised (completed)
Operation Monitoring & Maintenance (OM&M) WP – Submit		TBD	
OM&M WP – Approve (DEC)			
Interim Remedial Measure (IRM): <i>Identify all IRMs by name and repeat for multiple IRMs - TBD</i>			

CK-Chris Keipper

SM – Steve Mullin

TBD – To Be Determined