

DAILY FIELD REPORT

Day: Tuesday Date: 18 May 2021



Department of
Environmental
Conservation

Temperature: (F) 78° F

Project Name: Lapp Insulator

Wind Direction: n/a

Weather: (am) sunny

NYSDEC Site # 819017

Work Assignment # 1602523

Arrive at site: 1040 (am)

Location: Le Roy, New York

Leave site: 1300 (pm)

HEALTH & SAFETY:

Are there any changes to the Health & Safety Plan?
(If yes, list the deviation under items for concern)

Yes () No (x)

Are monitoring results at acceptable levels?

Soil

Yes () n/a (x) * No ()

Waters

Yes () n/a (x) * No ()

Air

Yes () n/a (x) * No ()

OTHER ITEMS:

- If No, provide comments

Site Sketch Attached: Yes () No (x)

Photos Taken: Yes (x) No ()

DESCRIPTION OF DAILY WORK PERFORMED:

(1040-1050) H. Williams, N. Carfi, and H. Young arrive on site at Lapp Insulator, specifically 131 Gilbert Street, to meet with Dan McDaid (AECOM), Chuck Dusel (AECOM) and Lisa Gorton (NYSDEC) for a shadowing/site tour. (1110) Began site tour after tailgate safety meeting. Viewed the 3 blower systems around site, 1st and 2nd located along the backside of the PCORE building near loading dock and the 3rd located next to a storage warehouse adjacent to PCORE building. Viewed the extraction system within the PCORE buildings from 5&3 sites. Roof tour showed extraction piping for blowers 1&2. Met with PCORE Maintenance and Safety Supervisor Robert Cassatt and discussed transition, along with expansion plans for next year (Q2 2022). Tour of lab and storage warehouses showed 5 radon fan systems. Before leaving site, met with Ronald Richards, the EHS Manager for Lapp Insulator (1300) Wrap up site tour with AECOM & DEC.

CONTRACTOR/SUBCONTRACTOR EQUIPMENT AND PERSONNEL ON SITE:

EA personnel: Hilary Williams; Nicole Carfi; Haley Young

NYSDEC personnel: Lisa Gorton

Subcontractor personnel: Daniel McDaid (AECOM), Chuck Dusel (AECOM)

Site personnel: Ronald Richards (Lapp Insulator), Robert Cassatt (PCORE)

EA equipment: 2020 Ford Explorer*

Subcontractor Equipment: None

DAILY FIELD REPORT

Day: Tuesday Date: 18 May 2021

(*Indicates active equipment)

VISITORS TO SITE:

N/A

PROJECT SCHEDULE ISSUES:

None.

PROJECT BUDGET ISSUES:

None.

ITEMS OF CONCERN:

Monitoring wells near loading dock may be buried if resurfacing (gravel) is completed, a metal detector and shovel/trowel may be needed to locate. May need to go on roof and check piping for blowers every so often; strong winds may move piping out of place.

COMMENTS:

Dan McDaid will be AECOM POC for the next couple months during transition, reach out to coordinate a true shadow during his next O&M visit.

Blower systems need filter change once/year. EA will need to contact AECOM for filter make/purchasing information. PCORE 1 and PCORE 2 blowers will consistently have condensate; holding tanks need to be emptied to ground surface every 4 – 6 weeks and more frequently in the winter months. Blower 3 usually does not have water; still check for condensate. Check vacuum indicators for radon fan systems (1 in lab, 4 in warehouse building).

EA did not see all site monitoring wells during this site visit. The well located behind the Lapp Insulator building is located behind pole "B" in the wooded area.

The DOH contact for the site is Steve Lawrence; DOH is currently reviewing the SMP.

PCORE is planning an expansion in Q2 of 2022, as well as a parking lot addition. Any excavation work would need to be discussed.

ATTACHMENT(S) TO THIS REPORT:

Photolog

SITE REPRESENTATIVE:

Name: H. Williams



CC:

Blower Shed Control Panel



Water Collecting Tank (PVC pipe used to drain condensate)



Blower tank/filter/fan



Extraction Piping (between back side of shed and PCORE facility)



Extraction piping and shutoff valve (within PCORE facility)



Extraction Piping (front corner of PCORE facility)



Roof of PCORE Facility (extraction piping)



Roof of PCORE Facility (extraction piping)



Roof of PCORE Facility (extraction piping)



Sump Pump in Lab (condensate only)



U-Tube Manometer Vacuum Gauge for Radon System in Lab



Extraction Piping for Radon Fan System in Lab (along back corner of lab)



Extraction Piping for Radon Fan System in Lab (along back corner of lab)



Fielded area behind PCORE facility – monitoring well located at the edge of shrub line.
Oatka Creek located beyond shrubs.



Area behind PCORE Lab (where PCORE has plans for building extension of dock area and addition of parking lot)



Groundwater monitoring well (located behind Lapp Insulator)



DAILY FIELD REPORT

Day: Tuesday Date: 17 August 2021



Department of
Environmental
Conservation

Temperature: (F) 72° F

Project Name: Lapp Insulator

Wind Direction: SE

Weather: (am) Cloudy
(pm) Cloudy/Rain

NYSDEC Site # 819017

Work Assignment # 1602523

Arrive at site: 1000 (am)

Location: Le Roy, New York

Leave site: 1345 (pm)

HEALTH & SAFETY:

Are there any changes to the Health & Safety Plan?
(If yes, list the deviation under items for concern)

Yes () No (x)

Are monitoring results at acceptable levels?

Soil

Yes () n/a (x) * No ()

Waters

Yes () n/a (x) * No ()

Air

Yes () n/a (x) * No ()

OTHER ITEMS:

- If No, provide comments

Site Sketch Attached: Yes () No (x)

Photos Taken: Yes (x) No ()

DESCRIPTION OF DAILY WORK PERFORMED:

(1000) D. Howe, K. Thapa and D. Kite onsite at Lapp Insulator to perform monthly O&M and site inventory for August 2021. (1010) EA meets with R. Richards (Lapp) to perform O&M on SSDS sheds as well as inventory of B-35 extraction wells. (1014) EA begins O&M readings and inspection of SSDS sheds for PCORE building. Slight drip noted coming from PCORE SSDS shed on the right. Drip is coming from threads where sight glass flange attaches to bottom of Knockout tank. EA drains storage tanks. (1110) EA and Lapp move to Building B-35 and collect readings and inventory from the 8 extraction wells. (1137) EA begins O&M readings and inspection of B-35 SSDS shed. (1150) EA meets with R. Cassatt (PCORE) and begins collecting readings and inventory of the 8 extraction wells in the PCORE building. (1225) EA inspects piping on roof of PCORE building and vent caps. All piping is secure. EA drains vertical piping at the front of the PCORE building. (1345) EA offsite.

DAILY FIELD REPORT

Day: Tuesday Date: 17 August 2021

CONTRACTOR/SUBCONTRACTOR EQUIPMENT AND PERSONNEL ON SITE:

EA personnel: Donald Howe, Danny Kite, Kritika Thapa

NYSDEC personnel: None

Subcontractor personnel: None

Site personnel: Ronald Richards (Lapp Insulator), Robert Cassatt (PCORE)

EA equipment*: 2015 Ford Escape

Subcontractor Equipment: Various Hand Tools, Fluke Micromanometer

(*Indicates active equipment)

VISITORS TO SITE:

N/A

PROJECT SCHEDULE ISSUES:

None.

PROJECT BUDGET ISSUES:

None.

ITEMS OF CONCERN:

Small drip coming from PCORE SSDS shed on the right. Drip located where sight glass flange threads into the bottom of the Knockout Tank. Area of floor affected by drip is less than 1 square foot.

COMMENTS:

None

ATTACHMENT(S) TO THIS REPORT:

Photolog





SITE REPRESENTATIVE:

Donald Howe



cc:

Photographic Log

 <p>A photograph showing a white vertical pipe with a red fire extinguisher attached to it, located inside a large industrial building. A yellow structural beam is visible on the left, and a yellow pallet jack is in the background.</p>	 <p>A photograph of a blue cylindrical knockout tank with various pipes and valves, mounted against a wooden wall. A pressure gauge is visible on the wall above the tank.</p>
<p>Extraction Well B35-02</p>	<p>Knockout Tank in PCORE SSDS Shed (Right side shed)</p>
 <p>A photograph showing a blue knockout tank and a black rectangular temperature control unit mounted on a wooden wall. Various pipes and electrical conduits are visible.</p>	 <p>A photograph of a flat roof covered in gravel, showing white pipes running across the surface. In the background, other industrial buildings and a cloudy sky are visible.</p>
<p>Temperature Controls in B-35 SSDS Shed</p>	<p>Piping on roof of PCORE Building</p>

DAILY FIELD REPORTDay: Tuesday Date: 21 September 2021Department of
Environmental
Conservation

Temperature: (F) 67° F

Project Name: Lapp Insulator**Wind Direction:** SE**Weather:** (am) Partly Cloudy
(pm) Cloudy/Rain**NYSDEC Site # 819017****Work Assignment # 1602523****Arrive at site:** 1000 (am)**Location:** Le Roy, New York**Leave site:** 1300 (pm)**HEALTH & SAFETY:**Are there any changes to the Health & Safety Plan?
(If yes, list the deviation under items for concern)

Yes () No (x)

Are monitoring results at acceptable levels?

Soil

Yes () n/a (x) * No ()

Waters

Yes () n/a (x) * No ()

Air

Yes () n/a (x) * No ()

OTHER ITEMS:

- If No, provide comments

Site Sketch Attached: Yes () No (x)

Photos Taken: Yes (x) No ()

DESCRIPTION OF DAILY WORK PERFORMED:

(1000) D. Howe onsite at Lapp Insulator to perform monthly O&M for September 2021. (1015) EA begins O&M readings and inspection of SSDS sheds for PCORE building. SSD-2 (Shed on the right) is shut down upon arrival due to High Level KO Tank alarm. EA drains storage tanks, replaces Hg gauges with valve and hose barb fittings, and repairs sight glass flange for SSD-2. (1115) EA inspects piping on roof of PCORE building. All piping is secure and in place. (1130) EA moves to PCORE building and collects readings from the 8 extraction wells inside the building. (1210) EA moves to B-35 building and takes readings from the 8 extraction wells inside the building. (1220) EA takes O&M readings from B-35 SSD shed. Replaces Hg gauge with valve and hose barb fittings. (1230) EA drains vertical piping at the front of the PCORE building. (1300) EA offsite.

CONTRACTOR/SUBCONTRACTOR EQUIPMENT AND PERSONNEL ON SITE:

EA personnel: Donald Howe

NYSDEC personnel: None

Subcontractor personnel: None

Site personnel: Ronald Richards (Lapp Insulator), Robert Cassatt (PCORE)

EA equipment: 2015 Ford Explorer*

Subcontractor Equipment: Various Hand Tools, Fluke Micromanometer

*(*Indicates active equipment)*

VISITORS TO SITE:

N/A

PROJECT SCHEDULE ISSUES:

None.

PROJECT BUDGET ISSUES:

None.

ITEMS OF CONCERN:

None

COMMENTS:

None

ATTACHMENT(S) TO THIS REPORT:

Photolog





SITE REPRESENTATIVE:

Donald Howe



CC:

Photographic Log

	
<p>Flange removed for repairs</p>	<p>B-35 SSD shed</p>
	
<p>Valve and hose barb replacing Hg gauge</p>	<p>Piping on roof of PCORE Building</p>



Lapp Insulator

130 Gilbert Street, Le Roy, NY

EA Engineering, P.C. and its affiliate EA Science and Technology



Department of
Environmental
Conservation

Personnel: D. Howe Time: 1000 Date: 9/21/2021
Weather: Partly cloudy Temperature: 67° Wind Speed/Dir.: 5

PCORE SSD-1 (Left Shed)

System Status:

Arrival: ☒ Running ☐ Not Running

Issue if not running: ☐ High level in Knock-out Tank
☐ Motor Overtemp
☐ Other (Describe in Comments below)

Departure: ☒ Running ☐ Not Running

System Readings:

Time 1015
Motor Hour Meter (ETM) 18516.09
Flow meter (pitot tube) 2 Magnehelic Reading (in. W.C.)
Flow meter (pitot tube) 494.2 cfm (converted from magnehelic reading)
Vacuum (in. water) -16.290
Storage Tank Volume (gallons) 20 Water removed from Knockout Tank

Vacuum readings at SSDS screens:

Well ID	Vacuum (inches water)
PCORE-01	<u>-9.560</u>
PCORE-02	<u>-9.733</u>
PCORE-03	<u>-10.163</u>
PCORE-04	<u>-12.559</u>
Pilot Well	<u>-12.572</u>

Comments:

Replaced Hg gauge with valve and hose barb.

PCORE SSD-2 (Right Shed)

System Status:

Arrival: _____ Running ☒ Not Running

Issue if not running:

<input checked="" type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

High level in Knock-out Tank

Motor Overtemp

Other (Describe in Comments below)

Departure: ☒ Running _____ Not Running

System Readings:

Time

1015

Motor Hour Meter (ETM)

17361.04

Flow meter (pitot tube)

1.5

Magnehelic Reading (in. W.C.)

Flow meter (pitot tube)

428.0

cfm (converted from magnehelic reading)

Vacuum (in. water)

*

Storage Tank Volume (gallons)

153

Water removed from Knockout Tank

Vacuum readings at SSDS screens:

Well ID	Vacuum (inches water)
PCORE-05	-10.143
PCORE-07	-11.169
PCORE-08	-12.697

Comments:

System Shut Down upon arrival due to High Level KO Tank alarm.

Drained storage tank and restarted system @ 1101.

Replaced Hg gauge with valve and hose barb.

* Vacuum reading outside limits of Fluke meter.

Repair sight glass flange on KO Tank. Re-seal threads that were dripping.

B-35 SSD

System Status:

Arrival: ☒ Running

☐ Not High level in Knock-out Tank

Motor Overtemp

Issue if not running:

Other (Describe in Comments below)

Departure: ☒ Running

☐ Not Running

System Readings:

Time

1220

Motor Hour Meter (ETM)

19398.76

Flow meter (pitot tube)

3.6

Flow meter (pitot tube)

663.1

Vacuum (in. water)

*

Storage Tank Volume (gallons)

0

Magnehelic Reading (in. W.C.)

cfm (converted from magnehelic reading)

Water removed from Knockout Tank

Vacuum readings at SSDS screens:

Well ID	Vacuum (inches water)
B35-01	-15.340
B35-02	-15.285
B35-03	-14.923
B35-04	-14.651
B35-05	-15.347
B35-06	-15.241
B35-07	-14.875
B35-08	-14.502

Comments:

* Vacuum reading outside limits of Fluke meter.

Replaced Hy gauge with valve and hose barb.

DAILY FIELD REPORTDay: Thursday Date: 28 October 2021Department of
Environmental
Conservation

Temperature: (F) 49° F

Project Name: Lapp Insulator**Wind Direction:** E**Weather:** (am) Sunny
(pm) Sunny**NYSDEC Site # 819017****Work Assignment # 1602523****Arrive at site:** 1115 (am)**Location:** Le Roy, New York**Leave site:** 1350 (pm)**HEALTH & SAFETY:**Are there any changes to the Health & Safety Plan?
(If yes, list the deviation under items for concern)

Yes () No (x)

Are monitoring results at acceptable levels?

Soil

Yes () n/a (x) * No ()

Waters

Yes () n/a (x) * No ()

Air

Yes () n/a (x) * No ()

OTHER ITEMS:

- If No, provide comments

Site Sketch Attached: Yes () No (x)

Photos Taken: Yes (x) No ()

DESCRIPTION OF DAILY WORK PERFORMED:

(1115) D. Howe onsite at Lapp Insulator to perform monthly O&M for October 2021. (1136) EA begins O&M readings and inspection of SSDS sheds for PCORE building. SSDS-2 (Shed on the right) is shut down upon arrival due to High Level KO Tank alarm. EA drains storage tank for SSDS-2 (153 gallons). (1140) EA takes O&M readings from SSDS-1 (Shed on the left) and then drains storage tank (68 gallons). EA then checks drains for vertical piping to the roof. (1210) SSDS-2 is restarted. (1215) EA collects O&M readings from SSDS-2. (1224) EA inspects piping on roof of PCORE building. All piping is secure and in place. (1235) EA moves to B-35 building and collects readings from the 8 extraction wells inside of the building. (1245) EA collects O&M readings from B-35 SSDS shed. (1254) EA drains vertical piping at the front of the PCORE building. (1315) EA moves to PCORE building and collects readings from the 8 extraction wells inside the building. (1345) EA checks PCORE systems due to low vacuum readings on Pilot Well and PCORE-04, both systems running. (1350) EA offsite.

CONTRACTOR/SUBCONTRACTOR EQUIPMENT AND PERSONNEL ON SITE:

EA personnel: Donald Howe

NYSDEC personnel: None

Subcontractor personnel: None

Site personnel: Ronald Richards (Lapp Insulator), Robert Cassatt (PCORE)

EA equipment: 2020 Ford Explorer*

Subcontractor Equipment: Various Hand Tools, Fluke Micromanometer, Magnehelic

*(*Indicates active equipment)*

VISITORS TO SITE:

N/A

PROJECT SCHEDULE ISSUES:

None.

PROJECT BUDGET ISSUES:

None.

ITEMS OF CONCERN:

None

COMMENTS:

None

ATTACHMENT(S) TO THIS REPORT:

Photolog

SITE REPRESENTATIVE:

Donald Howe

A handwritten signature in black ink, appearing to read "Donald Howe", is written over the printed name.

CC:

Photographic Log

	
<p>No leaks from repairs at PCORE SSDS-2</p>	<p>PCORE SSDS-2 shed</p>
	
<p>B-35 SSDS shed</p>	<p>Piping on roof of PCORE Building</p>



Lapp Insulator
130 Gilbert Street, Le Roy, NY
EA Engineering, P.C. and its affiliate EA Science and Technology



Department of
Environmental
Conservation

Personnel: D. Howe Time: 1115 Date: 10/28/2021
Weather: Sunny Temperature: 49° Wind Speed/Dir.: E

PCORE SSD-1 (Left Shed)

System Status:

Arrival: ☒ Running ☐ Not Running

Issue if not running:

 High level in Knock-out Tank
Motor Overtemp
Other (Describe in Comments below)

Departure: ☒ Running ☐ Not Running

System Readings:

Time	<u>1140</u>	
Motor Hour Meter (ETM)	<u>19404.83</u>	
Flow meter (pitot tube)	<u>2</u>	Magnehelic Reading (in. W.C.)
Flow meter (pitot tube)	<u>494.2</u>	cfm (converted from magnehelic reading)
Vacuum (in. water)	<u>12</u>	
Storage Tank Volume (gallons)	<u>68</u>	Water removed from Knockout Tank

Vacuum readings at SSDS screens:

Well ID	Vacuum (inches water)
PCORE-01	-11.142
PCORE-02	-11.443
PCORE-03	-10.542
PCORE-04	-0.005
Pilot Well	-0.011

Comments:

PCORE SSD-2 (Right Shed)

System Status:

Arrival: _____ Running ☒ Not Running

Issue if not running:

<input checked="" type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

High level in Knock-out Tank

Motor Overtemp

Other (Describe in Comments below)

Departure: ☒ Running _____ Not Running

System Readings:

Time

1215

Motor Hour Meter (ETM)

17981.36

Flow meter (pitot tube)

1.5

Magnehelic Reading (in. W.C.)

Flow meter (pitot tube)

428.0

cfm (converted from magnehelic reading)

Vacuum (in. water)

16

Storage Tank Volume (gallons)

153

Water removed from Knockout Tank

Vacuum readings at SSDS screens:

Well ID	Vacuum (inches water)
PCORE-05	-8.435
PCORE-07	-7.397
PCORE-08	-8.333

Comments:

System shut down upon arrival due to High Level alarm for KO Tank.
KO Tank drained and system restarted @ 1210.

B-35 SSD

System Status:

Arrival: ☒ Running ☐ Not Running

Issue if not running:

High level in Knock-out Tank
Motor Overtemp
Other (Describe in Comments below)

Departure: ☒ Running ☐ Not Running

System Readings:

Time

1245

Motor Hour Meter (ETM)

20287.15

Flow meter (pitot tube)

3.8

Flow meter (pitot tube)

681.2

Vacuum (in. water)

17

Storage Tank Volume (gallons)

0

Magnehelic Reading (in. W.C.)

cfm (converted from magnehelic reading)

Water removed from Knockout Tank

Vacuum readings at SSDS screens:

Well ID	Vacuum (inches water)
B35-01	-14.697
B35-02	-14.673
B35-03	-14.315
B35-04	-14.033
B35-05	-14.974
B35-06	-14.903
B35-07	-14.337
B35-08	-13.916

Comments:

DAILY FIELD REPORTDay: Tuesday Date: 23 November 2021Department of
Environmental
Conservation

Temperature: (F) 32° F

Project Name: Lapp Insulator**Wind Direction:** W**Weather:** (am) Cloudy
(pm) Cloudy**NYSDEC Site # 819017****Work Assignment # 1602523****Arrive at site:** 1050 (am)**Location:** Le Roy, New York**Leave site:** 1300 (pm)**HEALTH & SAFETY:**Are there any changes to the Health & Safety Plan?
(If yes, list the deviation under items for concern)

Yes () No (x)

Are monitoring results at acceptable levels?

Soil

Yes () n/a (x) * No ()

Waters

Yes () n/a (x) * No ()

Air

Yes () n/a (x) * No ()

OTHER ITEMS:

- If No, provide comments

Site Sketch Attached: Yes () No (x)

Photos Taken: Yes (x) No ()

DESCRIPTION OF DAILY WORK PERFORMED:

(1050) D. Howe onsite at Lapp Insulator to perform monthly O&M for November 2021. (1104) EA begins O&M at PCORE SSDS sheds. SSDS-2 (shed on the right) is shut down upon arrival due to High Level alarm. EA shuts down SSDS-1 and drains storage tanks for SSDS-1 (78 gallons) and SSDS-2 (155 gallons). Drain attachment on vertical piping behind SSDS-1 has separated at Fernco, EA re-attaches drain and secures Fernco. (1123) EA restarts SSDS-1 and collects O&M readings. (1132) EA restarts SSDS-2 and takes O&M readings. (1140) EA collects readings from the 8 extraction wells inside Building 35. (1151) EA checks B-35 SSDS and takes O&M readings. (1200) EA inspects piping on roof of PCORE building, all piping secure and in place. EA drains piping in front of PCORE building. (1217) EA collects readings from the 8 extraction wells inside of the PCORE building. (1300) EA checks PCORE SSDS sheds to verify they are running. EA offsite.

CONTRACTOR/SUBCONTRACTOR EQUIPMENT AND PERSONNEL ON SITE:

EA personnel: Donald Howe

NYSDEC personnel: None

Subcontractor personnel: None

Site personnel: Ronald Richards (Lapp Insulator), Robert Cassatt (PCORE)

EA equipment*: 2020 Ford Explorer

Subcontractor Equipment: Various Hand Tools, Fluke Micromanometer, Magnehelic

(*Indicates active equipment)

VISITORS TO SITE:

N/A

PROJECT SCHEDULE ISSUES:

None.

PROJECT BUDGET ISSUES:

None.

ITEMS OF CONCERN:

None

COMMENTS:

None

ATTACHMENT(S) TO THIS REPORT:

Photolog



SITE REPRESENTATIVE:

Donald Howe



CC:

Photographic Log

	
<p>PCORE SSDS-1 drain separated from piping</p>	<p>PCORE SSDS-1 drain re-attached</p>
	
<p>Piping on PCORE roof</p>	<p>B-35 SSDS</p>



Lapp Insulator

130 Gilbert Street, Le Roy, NY

EA Engineering, P.C. and its affiliate EA Science and Technology



Department of
Environmental
Conservation

Personnel: D. Howe Time: 1050 Date: 11/23/2021
Weather: Cloudy Temperature: 32 Wind Speed/Dir.: W

PCORE SSDS-1 (Left Shed)

System Status:

Arrival: ☒ Running ☐ Not Running

Issue if not running:

 High level in Knock-out Tank
Motor Overtemp
Other (Describe in Comments below)

Departure: ☒ Running ☐ Not Running

System Readings:

Time 1123
Motor Hour Meter (ETM) 20028.98
Flow meter (pitot tube) 2 Magnehelic Reading (in. W.C.)
Flow meter (pitot tube) 278.0 cfm (converted from magnehelic reading)
Vacuum (in. water) 15
Storage Tank Volume (gallons) 78 Water removed from Knockout Tank

Vacuum readings at SSDS screens:

Well ID	Vacuum (inches water)
PCORE-01	<u>-11.563</u>
PCORE-02	<u>-11.836</u>
PCORE-03	<u>-12.320</u>
PCORE-04	<u>-0.007</u>
Pilot Well	<u>-0.011</u>

Comments:

Drain attachment on vertical piping behind shed separated at Fernco.
Re-attached drain and secured Fernco.

PCORE SSDS-2 (Right Shed)

System Status:

Arrival: _____ Running ☒ Not Running

Issue if not running:

<input checked="" type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

High level in Knock-out Tank

Motor Overtemp

Other (Describe in Comments below)

Departure: ☒ Running _____ Not Running

System Readings:

Time

1132

Motor Hour Meter (ETM)

18288.61

Flow meter (pitot tube)

1.5

Magnehelic Reading (in. W.C.)

Flow meter (pitot tube)

240.8

cfm (converted from magnehelic reading)

Vacuum (in. water)

14

Storage Tank Volume (gallons)

155

Water removed from Knockout Tank

Vacuum readings at SSDS screens:

Well ID	Vacuum (inches water)
PCORE-05	-0.796
PCORE-07	-10.736
PCORE-08	-12.517

Comments:

System shut down upon arrival due to High Level alarm.

B-35 SSDS

System Status:

Arrival: ☒ Running ☐ Not Running

Issue if not running:

High level in Knock-out Tank

Motor Overtemp

Other (Describe in Comments below)

Departure: ☒ Running ☐ Not Running

System Readings:

Time

1151

Motor Hour Meter (ETM)

20911.23

Flow meter (pitot tube)

3.8

Magnehelic Reading (in. W.C.)

Flow meter (pitot tube)

383.2

cfm (converted from magnehelic reading)

Vacuum (in. water)

18

Storage Tank Volume (gallons)

0


Water removed from Knockout Tank

Vacuum readings at SSDS screens:

Well ID	Vacuum (inches water)
B35-01	-14.599
B35-02	-14.152
B35-03	-13.623
B35-04	-13.327
B35-05	-14.605
B35-06	-14.184
B35-07	-13.682
B35-08	-13.276

Comments:

DAILY INSPECTION REPORTReport No. 007 **Lapp Insulator - NYSDEC Site No. 819017**Page 1 of 5
Date: 10 December 2021

NYSDEC Division of Environmental Remediation		 NEW YORK STATE OF OPPORTUNITY		Department of Environmental Conservation		NYSDEC Contract No. D009806 NYSDEC PM: Sarah Saucier Consultant PM: Chris Schroer Consultant Site Inspectors: Donald Howe	
Site Location: Le Roy, New York							
Weather Conditions							
General Description	Cloudy	AM	N/A	PM			
Temperature	39°F	AM	N/A	PM			
Wind	10 mph SW	AM	N/A	PM			
Health & Safety If any box below is checked "Yes", provide explanation under "Health & Safety Comments".							
Were there any changes to the Health & Safety Plan?					*Yes	No X	NA
Were there any exceedances of the perimeter air monitoring reported on this date?					*Yes	No	NA X
Were there any nuisance issues reported/observed on this date?					*Yes	No X	NA
Health & Safety Comments							
None.							
Summary of Work Performed		Arrived at site:	0915	Departed Site:	1100		
(0915) D. Howe onsite at Lapp Insulator to perform monthly O&M for December 2021. (0927) EA begins O&M at PCORE SSDS sheds. SSDS-1 (shed on the left) is shut down upon arrival due to Motor Overtemp alarm. SSDS-2 (shed on the right) is shut down upon arrival due to High Level alarm and Motor Overtemp alarm. EA empties storage tanks for SSDS-1 (98 gallons) and SSDS-2 (153 gallons). EA checks drains on vertical piping behind sheds and clears branches and vines from behind PCORE SSDS sheds. PCORE SSDS-1 restarted at 0950 and O&M readings collected at 0955. PCORE SSDS-2 restarted at 0956 and O&M readings collected at 1001. (1007) EA collects O&M readings from the 8 extraction wells inside B-35 building. (1015) EA checks B-35 SSDS and collects O&M readings. (1025) EA collects readings from the 8 extraction wells inside of the PCORE building. (1040) EA inspects piping on the roof of the PCORE building, adjusts one section of piping that had moved. (1050) EA drains piping in front of PCORE building and then checks to verify all sheds are still running. (1100) EA offsite.							
Equipment/Material Tracking If any box below is checked "Yes", provide explanation under "Material Tracking Comments".							
Were there any vehicles which did not display proper D.O.T numbers and placards?					*Yes	No	NA X
Were there any vehicles which were not tarped?					*Yes	No	NA X
Were there any vehicles which were not decontaminated prior to exiting the work site?					*Yes	No	NA X
Personnel and Equipment							
Individual		Company		Trade		Total Hours	
Donald Howe		EA		O&M Inspector		2	
Equipment Description		Contractor/Vendor			Quantity	Used	
Fluke Micromanometer					1	Yes.	
Magnehelic					1	Yes.	
Material Description	Imported/ Delivered to Site	Exported off Site	Waste Profile (If Applicable)	Source or Disposal Facility (If Applicable)		Daily Loads	Daily Weight (tons)*
N/A							
*On-Site scale for off-site shipment, delivery ticket for material received							

DAILY INSPECTION REPORTReport No. 007 **Lapp Insulator - NYSDEC Site No. 819017**

Page 2 of 5

Date: 10 December 2021

Equipment/Material Tracking Comments:

None.

Visitors to Site

Name	Representing	Entered Exclusion/CRZ Zone	
None.		Yes	No
		Yes	No
		Yes	No

Site Representatives

Name	Representing
Ronald Richards	Lapp Insulator
Robert Cassatt	PCORE
Donald Howe	EA

Project Schedule Comments

None.

Issues Pending

The KO tank for PCORE 2 was full, and sent an alarm message to Dan McDaid from AECOM, even after EA had reprogrammed the alarms. D. Howe and D. McDaid went through the manual for the alarms and visited AT&T to sort out the SIM cards. The SIM card for PCORE 1 was switched to D. Howe, but they were not able to get the other two switched. EA will purchase new SIM cards for the PCORE 2 and B-35 systems.

Interaction with Public, Property Owners, Media, etc.

None.

DAILY INSPECTION REPORT

Report No. 007 Lapp Insulator - NYSDEC Site No. 819017

Page 3 of 5

Date: 10 December 2021

Site Photographs (Descriptions Below)




Branches cleared behind PCORE SSDS-2



B-35 SSDS



Temperature setpoints for PCORE SSDS-2



Piping on roof of PCORE building to be adjusted

Comments

None.

Site Inspector(s):



Date: 10 December 2021



Department of
Environmental
Conservation

DAILY INSPECTION REPORTReport No. 007 **Lapp Insulator - NYSDEC Site No. 819017**

Date: 10 December 2021

DAILY HEALTH CHECKLIST

Is social distancing being practiced?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
Is the tail gate safety meeting held outdoors?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
Are remote/call in job meetings being held in lieu of meeting in person where possible?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
Were personal protective gloves, masks, and eye protection being used?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
Are sanitizing wipes, wash stations or spray available?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
Have any workers/visitors been excluded based on close contact with individuals diagnosed with COVID-19, have recently traveled to restricted areas or countries, or are symptomatic (fever, chills, cough/shortness of breath)?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
<u>Comments:</u> None.		

REMEDIAL ACTIVITIES AT PROPERTIES

1. Have anyone at this location been tested and confirmed to have COVID-19?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
2. Is anyone at this location isolated or quarantined for COVID-19?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
3. Has anyone at this location had contact with anyone known to have COVID-19 in the past 14 days?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
4. Does anyone at this location have any symptoms of a respiratory infection (e.g., cough, sore throat, fever, or shortness of breath)?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
5. Does the Department and its contractors have your permission to enter the property at this time?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
If Yes to <u>any</u> of 1-4 above: <ul style="list-style-type: none"> If it is <u>not</u> critical that service/entry be carried out immediately and can be postponed until the risk of COVID-19 is lower, or can be accomplished remotely/without entry, postpone or conduct service without entry. If it <u>is</u> critical that service/entry be carried out immediately, advise occupants that as a precaution and for our own protection, project personnel will be donning appropriate PPE* (including respiratory protection) - and do so prior to entry. 	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
<u>Comments:</u> None.		



DAILY INSPECTION REPORTReport No. 007 **Lapp Insulator - NYSDEC Site No. 819017**

Page 5 of 5

Date: 10 December 2021

NUISANCE CHECKLIST

Were there any community complaints related to work on this date?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A <input type="checkbox"/>
Were there any odors detected on this date?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Was noise outside specification and/or above background on this date?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Were vibration readings outside specification and/or above background on this date?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Any visible dust observed beyond the work perimeter on this date?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Any visible contrast (turbidity) beyond engineering controls observed on this date?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Was turbidity checked at the outfall(s)?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Were any property owners NOT provided advance notice for work performed on this property on this date?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A <input type="checkbox"/>
Was the temporary fabric structure closed at the end of the day?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Has Contractor failed to protect all foundations and structures adjacent to and adjoining the site which are affected by the excavations or other operations connected with performance of the Work?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
If yes, has Contractor been notified?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
<u>Comments:</u> None.			

RESILIENCE/GREEN REMEDIATION CHECKLIST

Is the site supplied with green power and is it properly installed and/or maintained?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A <input type="checkbox"/>
Is the site employing 2007 or newer or retrofitted diesel trucks?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Is vehicle idling adequately reduced per 6NYCRR Part 217-3?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	N/A <input type="checkbox"/>
Is equipment properly maintained and operated by trained personnel?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	N/A <input type="checkbox"/>
Is work being sequenced to avoid double handling?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	N/A <input type="checkbox"/>
Is there an onsite recycling program for CONTRACTOR generated wastes and is it complied with?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A <input type="checkbox"/>
Are office trailer heating and cooling systems maintained at efficient set points?	AM <input type="checkbox"/>	PM <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Are products and materials appropriately certified (e.g., LEED, Energy Star, Sustainable Forestry Initiative®, etc.)?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Are resiliency features included in the design or completed remedy properly installed and/or maintained (flood control, storm water controls, erosion measures, etc.)?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Are green remediation elements included in the design or completed remedy properly installed and/or maintained (e.g., porous pavement, geothermal, variable speed drives, native plantings, natural stream bank restoration, etc.)?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	N/A <input type="checkbox"/>
Are appropriate metrics documented for inclusion on Form A, Summary of Green Remediation Metrics, by the CONTRACTOR?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	N/A <input type="checkbox"/>
Has Contractor been notified of any deficiencies?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A <input type="checkbox"/>
<u>Comments:</u> Unknown if there is a recycling program at this time.			



Department of
Environmental
Conservation



Lapp Insulator

130 Gilbert Street, Le Roy, NY

EA Engineering, P.C. and its affiliate EA Science and Technology



Department of
Environmental
Conservation

Personnel: D. Howe Time: 0915 Date: 12/10/2021
Weather: Cloudy Temperature: 39 Wind Speed/Dir.: NW

PCORE SSDS-1 (Left Shed)

System Status:

Arrival: ☐ Running ☒ Not Running

Issue if not running: ☐ High level in Knock-out Tank
☒ Motor Overtemp
☐ Other (Describe in Comments below)

Departure: ☒ Running ☐ Not Running

System Readings:

Time 0927
Motor Hour Meter (ETM) 20424.74
Flow meter (pitot tube) 2.1 Magnehelic Reading (in. W.C.)
Flow meter (pitot tube) 284.9 cfm (converted from magnehelic reading)
Vacuum (in. water) 15
Storage Tank Volume (gallons) 98 Water removed from Knockout Tank

Vacuum readings at SSDS screens:

Well ID	Vacuum (inches water)
PCORE-01	-11.746
PCORE-02	-12.011
PCORE-03	-12.474
PCORE-04	-0.014
Pilot Well	-0.016

Comments:

System shut down upon arrival for Motor Overtemp alarm.
Restarted system @ 0950
Take O&M readings @ 0955

PCORE SSDS-2 (Right Shed)

System Status:

Arrival: _____ Running ☒ Not Running

Issue if not running:

<input checked="" type="checkbox"/>
<input checked="" type="checkbox"/>
<input type="checkbox"/>

High level in Knock-out Tank

Motor Overtemp

Other (Describe in Comments below)

Departure: ☒ Running _____ Not Running

System Readings:

Time

0927

Motor Hour Meter (ETM)

18544.47

Flow meter (pitot tube)

1.3

Magnehelic Reading (in. W.C.)

Flow meter (pitot tube)

224.1

cfm (converted from magnehelic reading)

Vacuum (in. water)

14

Storage Tank Volume (gallons)

153

Water removed from Knockout Tank

Vacuum readings at SSDS screens:

Well ID	Vacuum (inches water)
PCORE-05	-0.323
PCORE-07	-10.882
PCORE-08	-12.175

Comments:

System shut down upon arrival for High Level alarm and Motor Overtemp alarm.
Restarted System @ 0956
Collect O&M Readings @ 1001

B-35 SSDS

System Status:

Arrival: ☒ Running ☐ Not Running

Issue if not running:

High level in Knock-out Tank

Motor Overtemp

Other (Describe in Comments below)

Departure: ☒ Running ☐ Not Running

System Readings:

Time

1015
21317.63

Motor Hour Meter (ETM)

Flow meter (pitot tube)

4

Flow meter (pitot tube)

393.2

Vacuum (in. water)

17

Storage Tank Volume (gallons)

0

Magnehelic Reading (in. W.C.)

cfm (converted from magnehelic reading)

Water removed from Knockout Tank

Vacuum readings at SSDS screens:

Well ID	Vacuum (inches water)
B35-01	-13.398
B35-02	-13.429
B35-03	-12.958
B35-04	-12.576
B35-05	-13.415
B35-06	-13.458
B35-07	-12.973
B35-08	-12.521

Comments:
