

**NYSDEC STANDBY ENGINEERING SERVICES CONTRACT NO. D009807
 ECOLOGY AND ENVIRONMENT ENGINEERING AND GEOLOGY P.C. (E & E)
 STATUS REPORT FOR MARCH 2024**

Hawkeye Trade Center and Residences	NYSDEC PM: Joshua Ramsey
Site No. 828220	E & E PM: Rick Watt
Work Assignment (WA) No. D009807-19	E & E Job No.: 1705007.0019

Progress Schedule Update

Task / Milestone	Start Date from SOW	Finishing Date from SOW	Status (% Complete)	Projected Completion Date
01 Site Characterization	06/30/2021	03/31/2022	100%	12/31/2022
02 Soil Gas Sampling	10/1/2022	12/31/2022	99%	1/31/2024

Accomplishments During This Reporting Period

The revised draft Site Characterization report was submitted to DEC and DOH on May 11, 2023. Comments on the report were received on December 6, 2023. A request for clarification on the comments was answered January 11, 2024. Updates to the report were made and the revised report was submitted on March 25, 2024.

Problems and Concerns

None.

Project Changes in the Scope of Services

None this period.

Work Planned for Next Reporting Period

Close the work assignment pending acceptance of the final report.

Budget Status

Approximate costs accrued through: 3/29/2024

	Task	Budget	Est. Costs this Period	Costs to Date	Balance
1	Site Characterization	\$117,832	\$0	\$120,809	(\$2,977)
2	Soil Gas Sampling	\$19,320	\$6,397	\$14,676	\$4,644
	Totals	\$137,152	\$6,397	\$135,486	\$1,666

Period costs represent August 5, 2023 – March 29, 2024.