

Seneca Market BCP Site  
Watkins Glen, NY

Weekly Progress Meeting #10  
March 12-16, 2007

---

Work completed in the previous week:

- Contractor excavated approximately 8 interior footing piers. Some potentially petroleum impacted soil exhibiting elevated PID readings (~10 ppm) was segregated and stockpiled on-site.
- Contractor continued to backfill around N end of the building.
- Contractor poured concrete walls of the structure.
- Additional water from the holding tank was discharged (~200 G).
- Community air monitoring during intrusive activities.

Work anticipated next week:

- Continue interior pier excavation.
- Complete GW discharge when weather permits/water melts.
- Community Air monitoring during intrusive activities.

Other:

- Erosion control measures (i.e., silt fence) were noted by DEC to be in need of maintenance/repair. The silt fence was repaired by the contractor within one day of DEC comments.