

**Seneca Market BCP Site
Watkins Glen, NY**

**Weekly Progress Meeting #12
March 26-30, 2007**

Work completed in the previous week:

- Contractor excavated three interior footing piers.
- Contractor continued to backfill previously excavated interior piers.
- Contractor completed rough grading around W end of the building.
- Contractor pumped, treated and discharged construction related GW as necessary.
- Community air monitoring during intrusive activities.

Work anticipated this week:

- Excavate two exterior piers, pour and backfill.
- Excavate additional interior piers.
- Backfill around new addition footers.
- Pump and discharge construction related GW as necessary.
- Community Air monitoring during intrusive activities.

Other:

No impacted materials encountered.