

**Seneca Market BCP Site  
Watkins Glen, NY**

**Weekly Progress Meeting #13  
April 2-6, 2007**

---

**Work completed in the previous week:**

- Contractor excavated, poured and backfilled additional interior and exterior footing piers.
- Contractor backfilled around the building addition/pool area.
- Contractor pumped, treated and discharged construction related GW as necessary.
- Community air monitoring during intrusive activities.

**Work anticipated this week:**

- Excavate final two interior piers, pour and backfill.
- Excavate two elevator pits.
- Pump, treat and discharge construction related GW as necessary.
- Community Air monitoring during intrusive activities.

**Other:**

None