

Seneca Market BCP Site
Watkins Glen, NY

Weekly Progress Meeting #14-16
April 9- April 27, 2007

Work completed week of April 9th -13th:

- Excavate final two interior piers.
- Excavate two elevator pits.
- Contractor pumped, treated and discharged construction related GW as necessary.
- Community air monitoring during intrusive activities.

Work completed week of April 16th -20th:

- Poured concrete footers and walls for two elevator pits.
- Poured concrete for final two interior piers
- Backfilled around interior piers and elevator pits
- Community air monitoring during intrusive activities.

Work completed week of April 23rd -27th:

- Rough grading site and preparing site grade for building floor.
- Utilized onsite soil/fill material for rough grading (Onsite soil/fill material obtained from stockpile covered with poly sheeting. Soil/fill material met SSALs).
- Community air monitoring during intrusive activities.

Work anticipated next week:

- Continue site grading.
- Collect sample of sediment in Frac Tank for laboratory analysis.
- Clean frac tank and remove offsite.

Other items:

- Attached is the sub-slab depressurization system design, installation, and operations manual.