



NYSEG - MGP SITE
Penn Yan, New York

Construction Manager Weekly Reports

DATE: Week ending 07/16/17

WEEK NO.: 102	HOURS ON SITE: 10/day	WRITTEN BY: Abby Chin	PROJECT NUMBER: 60430543	
Weather: Variable, 67°F to 89°F				
NAME:	TRADE:	COMPANY:	EQUIPMENT:	VISITORS/AFFILIATION:
George Fischer	Construction Oversight	AECOM	5 Barges	Eric Knapp - NYSDEC
Skylar Haas	CAMP Monitoring	AECOM	Smooth Drum Roller	John Ruspantini - NYSEG
			31EX Dozer	Mike Rozeski - AECOM
Anthony Laurendi	Site Safety Officer	SES	Air compressor	Andrew Wright - IGS
William Conti	Laborer	SES	Push Boat	Chris Iverson - Neighboring Property Owner
			Excavator with Hammer	George Leahy - AECOM
Kevin Daunce	Operator	SES	320 zero turn excavator	Keith Stahle - AECOM
Tim Sheehan	Operator	SES	2 Floats	
Zachary Thompson	Laborer	SES	PC360 Excavator	
Derek Cobb	Welder	SES	Komatsu W380 Loader	
Andrew Stein	Operator	SES	Sky Jack High Reach Fd	
			3 Scows	
Matthew Thorpe	Project Manager	AECOM	PC 300 Excavator - LF	
			Push Boat	
AECOM Site hours this week - 100 est.				
SUBCONTRACTORS:		SITE DELIVERIES (indicate size, type, and condition):		
Cardno				
Thew				
IGS (AECOM Subcontractor)				
Eco Rental (AECOM Subcontractor)				
WORKED PERFORMED BY Sevenson Environmental Services (SES)				
07/10/2017 - Continued welding procedures of structural sheetpile on south side of historic structure. Transported sheets to sheetpile laydown area to prep new sheets for welds. Continued preparation for welding 22' sheetpile by grinding sheets for weld joints. Continued sizing concrete material for disposal.				
07/11/2017 - Completed welding procedures of structural sheetpile on south site of historic structure. Transported sheets to sheetpile laydown area to prep new sheets for welds. Continued preparation for welding 22' sheetpile by grinding sheets for weld joints. Demobilized Sea Can from Site. Began installation of additional site security and erosion controls prior to shutdown.				
07/12/2017 - Completed structural sheetpile to desired elevation. Prepped PC220 with Robovibe attachment and PC360 for demobilization. Removed PVE Variable Moment Hammer from excavator and prepped for demobilization. Installed additional site security fence along recently installed structural sheetpile for security purposes. Continued installation of erosion control measures prior to shutdown. Loaded trucks with concrete and building investigation debris for disposal at Seneca Meadows.				
07/13/2017 - Demobilized PC220 with Robovibe attachment and PC360 from site. Demobilized PVE Variable Moment Hammer from site. Installed additional site security fence along TFS sheetpile and Birkett Landing Dock. Completed installation of erosion control measures prior to shutdown. Placed grass seed and hay around the site as an additional means of erosion control.				



NYSEG - MGP SITE
Penn Yan, New York

Construction Manager Weekly Reports

DATE: Week ending 07/16/17

WEEK NO.: 102	HOURS ON SITE: 10/day	WRITTEN BY: Abby Chin	PROJECT NUMBER: 60430543
----------------------	------------------------------	------------------------------	---------------------------------

WORK COMPLETED BY SES SUBCONTRACTORS

Cardno was on-site to plant the remaining 800 arrowhead plants within the Keuka Lake Outlet.

Thew Associates was on-site to check elevations of structural sheetpile.

IGS was on site to demobilize equipment

Eco Rental was on site to demobilize equipment.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, phone records, and/or logbooks for details)

Weekly meeting held 7/11/17. See minutes for details.

Several conversation occurred between AECOM, NYSEG, Severson, Bonnie Lawson, and Chris Iverson regarding the floating dock. It was determined that the site security fence would be configured to allow access to a portion of the fixed dock. It was further discussed that Iverson Construction would have their own subcontractor contract with NYSEG to re-install a portion of the floating dock to allow access from the water to the Birkett Landing lot. The sub is to provide a proposal to NYSEG for approval prior to initiating the work.

SAMPLING PERFORMED:

QUALITY CONTROL ACTIVITIES

Ongoing erosion control inspections. Erosion control measures repaired as necessary.

REQUEST FOR INFORMATION (RFI)

TRANSMITTALS / SUBMITTALS

Submittals reviewed and approved as noted in submittal register.

VIBRATION/SETTLEMENT MONITORING COMMENTS:

Settlement monitoring continues, very little movement observed at crack gauges. Have seen some temperature related movement. Leica system has been demobilized. The Geokon system has been re-plumbed and will be re-zeroed after a short period to allow the system to achieve equilibrium. AECOM on site through 7/14/17 to construct an enclosure around the Geokon reference sensor location and place the system in a safe state for the shutdown period.

Vibration monitoring equipment has been demobilized.

Turbidity monitoring conducted daily. Several turbidity exceedances were recorded due to rain events. Turbidity monitoring has been demobilized.

AIR MONITORING COMMENTS:

AECOM on site performing CAMP and noise monitoring. There was one alert level dust exceedance on 7/10 due to sizing concrete. The crew adjusted to utilize additional dust control measures as necessary.

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

SES performing daily toolbox safety meetings. Approximately 49,380 site hours worked to date without incident.

CORRECTIVE ACTIONS IMPLEMENTED



NYSEG - MGP SITE
Penn Yan, New York

Construction Manager Weekly Reports

DATE: Week ending 07/16/17

WEEK NO.: 102	HOURS ON SITE: 10/day	WRITTEN BY: Abby Chin	PROJECT NUMBER: 60430543
----------------------	------------------------------	------------------------------	---------------------------------

PHOTOS



Thew surveying structural sheet tops



Arrowhead ready for planting



Crew planting arrowhead



SP-05 settlement enclosure

STREAM STAGE MONITORING

DATE	WATER LEVEL (FROM KLA WEBSITE)
7/10/2017	714.06
7/11/2017	714.06
7/12/2017	714.08
7/13/2017	714.32
7/14/2017	714.41
7/15/2017	714.30
7/16/2017	714.21

**Construction
Manager (Signature):**

Project Construction Week: 07/10/2017-07/13/2017

Report Date: 07/13/2017

NYSEG

Penn Yan Former MGP Site Remedial Action

**Penn Yan, New York
NYSDEC Site No. 8-62-009**

Weather

Monday 07/10/2017: High 80.5° Partly Cloudy, with 0.16" of rain and an average of 3.7 mph winds (Max 17.0 mph) directed in the northeast direction.

Tuesday 07/11/2017: High 85.0° Partly cloudy, with 0.34" of rain and an average of 1.8 mph winds (Max 17.0 mph) directed in the northeast direction.

Wednesday 07/12/2017: High 84.2° Partly cloudy, with 0.42" of rain and an average of 1.2 mph winds (Max 10.0 mph) directed in the northeast direction.

Thursday 07/13/2017: High 74.8° Cloudy, with 0.80" of rain and an average of 1.7 mph winds (Max 14.0 mph) directed in the northeast direction.

Air/Noise Monitoring Levels within limits: No

Comments/Responses: Dust level reached alert level due to concrete sizing activities, crew was informed.

Equipment	ID	Station	Last Calibration
DustTrak II 8530	8530163902	Unit 1	9/20/2016
DustTrak II 8530	8530133403	Unit 2	3/7/2017
DustTrak II 8530	8530121503	Unit 3	4/12/2017
CEL-352 Noise Dosimeter	3111305	Canal, Water Street	Daily
MiniRAE 3000	592-907919	Unit 1	5/31/2017
MiniRAE 3000	592-907667	Unit 2	5/31/2017
MiniRAE 3000	592-906598	Unit 3	5/31/2017

NA-Not Available

Consultant's Verification: On behalf of the Consultant, I certify this report is complete and correct, and all materials and equipment used and work performed during this reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as may be noted above.



Abby Chin
CAMP Review Personnel/ Signature

7/14/17

Date



WEEKLY CAMP & NOISE REPORT

Project Construction Week: 07/10/2017-07/13/2017

Report Date: 07/13/2017

ATTACHMENT #1 CAMP DATA

Table 1: Particulates Data

Date	Particulate Action Level (ug/m3)	Unit 1 Peak Particulates (µg/m³)	Unit 2 Peak Particulates(µg/m³)	Unit 3 Peak Particulates(µg/m³)	Comments
7/10/2017	150	21	146	19	Dust level reached alert level due to concrete sizing activities, crew was informed.
7/11/2017		-	-	-	No data collected due to humid and rainy conditions
7/12/2017		-	-	-	No data collected due to humid and rainy conditions
7/13/2017		-	-	-	Equipment de-mobilized

- 1. NA-Not Available.
- 2. All particulates data is presented as 15 minute peak averages.
- 3. **Bold** indicates recording in excess of alert level.
- 4. **Bold and highlighted** indicates recording in excess of stop work level.

Table 2: Noise Data

Date	Noise Action Level (dB)	Peak Noise (dB)	Comments
7/10/2017	90	59.6	
7/11/2017		59.5	
7/12/2017		65.2	
7/13/2017		-	Equipment de-mobilized

- 1. NA-Not Available.
- 2. **Bold** indicates exceedance observed.

Table 3: VOC Data

Date	VOC Action Level (ppm)	Unit 1 Peak VOC (ppm)	Unit 2 Peak VOC (ppm)	Unit 3 Peak VOC (ppm)	Comments
7/10/2017	5.0	0.791	5.435	0.089	No site source identified
7/11/2017		-	-	-	No data collected due to humid and rainy conditions
7/12/2017		-	-	-	No data collected due to humid and rainy conditions
7/13/2017		-	-	-	Equipment de-mobilized

- 1. NA-Not Available.
- 2. All VOC data is presented as 15 minute peak averages.
- 3. **Bold** indicates recording in excess of alert level.
- 4. **Bold and highlighted** indicates recording in excess of stop work level.




WEEKLY CAMP & NOISE REPORT

Project Construction Week: 07/10/2017-07/13/2017

Report Date: 07/13/2017

ATTACHMENT #2 CAMP STATION LOCATIONS



ISSUE/REVISION		
0	02-06-15	ISSUED FOR CONSTRUCTION
I/R	DATE	DESCRIPTION

	Upstream Low	Upstream High	Downstream Low	Downstream High	Within Reporting Limits	Working Day	
Date	NTU	NTU	NTU	NTU	(Yes/No)	(Yes/No)	
7/9/2017	0.1	0.7	3.5	5.2	Yes	No	
7/10/2017	0.1	4	3.4	63.5	Yes	Yes	
7/11/2017	-0.1	26.2	3.3	415.6	No	Yes	Rain event
7/12/2017	0.2	15.7	7.2	270.5	No	Yes	Rain event
7/13/2017	0.3	3.8	1.4	70.7	Yes	Yes	

High and Low values reported each 24 hr period for each day.

Reporting Limits: exceedance recorded if downstream value exceeds upstream value by 100NTU.

Shaded and Bold cells indicate turbidity reading exceeded reporting limits.

DATE

7/10/2017

WEEK DAY

Monday

REPORT NO.

352

PROJECT NO.

1138

TEMP HIGH

86.5

TEMP LOW

69.3

PRECIP.

0.07

WEATHER

Patchy rain possible



Grinding 22' sheetpile prior to welding procedures.



Threading sheetpile utilizing PC220 with Robovibe attachment.



Driving welded sheetpile to desired elevation.



Sizing concrete debris for disposal.

WORK PERFORMED BY SEVENSON

- Continued welding procedures of structural sheetpile on south side of historic structure.
- Transported sheets to sheetpile laydown area to prep new sheets for welds.
- Continued preparation for welding 22' sheetpile by grinding sheets for weld joints.
- Continued sizing concrete material for disposal.

WORK PERFORMED BY SUBCONTRACTORS

- No subcontractors were on-site.

PLANNED ACTIVITIES

- Complete the structural sheetpile installation on south side of the historic structure.
- Demobilize equipment prior to shutdown.

SAFETY REMARKS

- No accidents or incidents were reported.
- Conducted daily safety meeting at 7:00 AM

Safety Topic: Sheetpile Safety

Total Safe Hours: 49,040

REMARKS/VERBAL DIRECTIVES

- None.

EQUIPMENT/MATERIALS DELIVERED

- No equipment or materials were delivered to the site.

MISCELLANEOUS INFORMATION

-None.

CONTRACTOR EQUIPMENT

<i>Equipment Name</i>	<i>Make/Model</i>	<i>MOB Date</i>	<i>DEMOB Date</i>
Bulldozer 408E	41 EX Dozer	11/18/2015	
Smooth Drum Roller 315E	IR SD-115 D Roller	12/8/2015	
Excavator 783E	PC 220	11/23/2015	
Excavator 563E	PC300	2/23/2016	5/8/2017
Excavator 1052-13	PC300 LF	8/24/2016	6/14/2017
Air Compressor 808E		2/23/2016	7/7/2017
Loader 1124E	Komatsu WA 380	2/25/2016	
P218M Barge	Working Platform 50' x40'	4/6/2016	
P215M Barge	Working Platform 50' x40'	4/6/2016	
P229M Barge	Working Platform 50' x40'	4/6/2016	
P259M Barge	Working Platform 50' x40'	4/6/2016	
P1150 Barge	Working Platform 50' x40'	4/7/2016	
1116-92	Winch Power Pack 80hp Poseidon	4/21/2016	6/26/2017
1287-92	Hydraulic Spud Winch	4/21/2016	6/26/2017
1904E Scow		4/18/2016	5/30/2017
996EF Float		4/18/2016	5/30/2017
Float		4/18/2016	5/30/2017
541E Scow	Single Scow	4/19/2016	6/19/2017
540E Scow	Single Scow	4/19/2016	6/19/2017
535E JCB		5/16/2016	6/7/2017
1037-12 320 Zero Turn		9/19/2016	7/7/2017
1313-82 Push Boat	J-Boat Utility	7/21/2016	6/22/2017
1031-90	Terex RL 4000 Light Plant	9/6/2016	
970-90	IR Light Plant	9/6/2016	7/7/2017

1718E	Water Treatment Trailer	8/31/2016	6/29/2017
1818E	Mixing Tank	8/30/2016	
1816E	Mixing Tank	8/30/2016	
1408E	Bag Filter	9/7/2016	
1714E	Bag Filter	9/7/2016	7/7/2017
TW1253	Polisher	9/8/2016	
TW1252	Polisher	9/8/2016	
600-13	PC360	1/17/2017	
205-60E	Dump Truck	11/2/2016	6/20/2017

RENTAL EQUIPMENT

<i>Equipment Name</i>	<i>Make/Model</i>	<i>Description</i>	<i>MOB Date</i>	<i>Quantity</i>	<i>Equip #</i>
Dumpster	Riccelli	40 CY Rolloff	7/14/2015	1	
Porta-Jon's	Larry's Latrines		7/14/2015	3	
Office Trailer	Modspace	60' x 12'	3/22/2016	1	
Office Trailer	Modspace	44' x 10'	3/23/2016	1	
VM Hammer	PVE		4/24/2017	1	

SEVENSON LABOR

<i># of Personnel</i>	<i>Type of Personnel</i>	<i>Hours Worked</i>
1	Project Engineer	10
1	Project Superintendent	10
2	Operator	10

3	Laborer	10
1	DEC	10
2	AECOM	10

SUBCONTRACTOR LABOR

<i>Name</i>	<i>Position</i>	<i>Hours Worked</i>
Cardno	Aquatic Plantings	0
Woodford Brothers	Structural Stabilization	0
Mertec	Electrician	0
Thew Associates	Surveyor	0

Today's Severson Labor: **100** hours

Today's Contractor Labor: **0** hours

Today's Total Labor Hours: **100** hours

Project's Total Hours: **41065** hours

Report completed by

Anthony Laurendi

DATE

7/11/2017

WEEK DAY

Tuesday

REPORT NO.

353

PROJECT NO.

1138

TEMP HIGH

88.7

TEMP LOW

70

PRECIP.

0.04

WEATHER

Patchy rain possible



Surveyor on-site to check elevations of driven structural sheetpile.



Demobilization of Sea Can from the site.



Completing west side of the structural sheetpile installation utilizing excavator mounted variable moment hammer.



Placing additional site security fence around the barge slip area.

WORK PERFORMED BY SEVENSON

- Completed welding procedures of structural sheetpile on south side of historic structure.
- Transported sheets to sheetpile laydown area to prep new sheets for welds.
- Continued preparation for welding 22' sheetpile by grinding sheets for weld joints.
- Demobilized Sea Can from Site.
- Began installation of additional site security and erosion controls prior to shutdown.

WORK PERFORMED BY SUBCONTRACTORS

- Thew Associates was on-site to check elevations of structural sheetpile.

PLANNED ACTIVITIES

- Complete the structural sheetpile installation on south side of the historic structure.
- Demobilize equipment prior to shutdown.

SAFETY REMARKS

- No accidents or incidents were reported.
 - Conducted daily safety meeting at 7:00 AM
- Safety Topic: Traffic Control During Demob of Equipment
- Total Safe Hours: 49,150

REMARKS/VERBAL DIRECTIVES

- None.

EQUIPMENT/MATERIALS DELIVERED

- No equipment or materials were delivered to the site.

MISCELLANEOUS INFORMATION

-None.

CONTRACTOR EQUIPMENT

<i>Equipment Name</i>	<i>Make/Model</i>	<i>MOB Date</i>	<i>DEMOB Date</i>
Bulldozer 408E	41 EX Dozer	11/18/2015	
Smooth Drum Roller 315E	IR SD-115 D Roller	12/8/2015	
Excavator 783E	PC 220	11/23/2015	
Excavator 563E	PC300	2/23/2016	5/8/2017
Excavator 1052-13	PC300 LF	8/24/2016	6/14/2017
Air Compressor 808E		2/23/2016	7/7/2017
Loader 1124E	Komatsu WA 380	2/25/2016	
P218M Barge	Working Platform 50' x40'	4/6/2016	
P215M Barge	Working Platform 50' x40'	4/6/2016	
P229M Barge	Working Platform 50' x40'	4/6/2016	
P259M Barge	Working Platform 50' x40'	4/6/2016	
P1150 Barge	Working Platform 50' x40'	4/7/2016	
1116-92	Winch Power Pack 80hp Poseidon	4/21/2016	6/26/2017
1287-92	Hydraulic Spud Winch	4/21/2016	6/26/2017
1904E Scow		4/18/2016	5/30/2017
996EF Float		4/18/2016	5/30/2017
Float		4/18/2016	5/30/2017
541E Scow	Single Scow	4/19/2016	6/19/2017
540E Scow	Single Scow	4/19/2016	6/19/2017
535E JCB		5/16/2016	6/7/2017
1037-12 320 Zero Turn		9/19/2016	7/7/2017
1313-82 Push Boat	J-Boat Utility	7/21/2016	6/22/2017
1031-90	Terex RL 4000 Light Plant	9/6/2016	
970-90	IR Light Plant	9/6/2016	7/7/2017

1718E	Water Treatment Trailer	8/31/2016	6/29/2017
1818E	Mixing Tank	8/30/2016	
1816E	Mixing Tank	8/30/2016	
1408E	Bag Filter	9/7/2016	
1714E	Bag Filter	9/7/2016	7/7/2017
TW1253	Polisher	9/8/2016	
TW1252	Polisher	9/8/2016	
600-13	PC360	1/17/2017	
205-60E	Dump Truck	11/2/2016	6/20/2017

RENTAL EQUIPMENT

<i>Equipment Name</i>	<i>Make/Model</i>	<i>Description</i>	<i>MOB Date</i>	<i>Quantity</i>	<i>Equip #</i>
Dumpster	Riccelli	40 CY Rolloff	7/14/2015	1	
Porta-Jon's	Larry's Latrines		7/14/2015	3	
Office Trailer	Modspace	60' x 12'	3/22/2016	1	
Office Trailer	Modspace	44' x 10'	3/23/2016	1	
VM Hammer	PVE		4/24/2017	1	

SEVENSON LABOR

<i># of Personnel</i>	<i>Type of Personnel</i>	<i>Hours Worked</i>
1	Project Engineer	10
1	Project Superintendent	10
2	Operator	10

3	Laborer	10
1	DEC	10
2	AECOM	10

SUBCONTRACTOR LABOR

<i>Name</i>	<i>Position</i>	<i>Hours Worked</i>
Cardno	Aquatic Plantings	0
Woodford Brothers	Structural Stabilization	0
Mertec	Electrician	0
Thew Associates	Surveyor	10

Today's Severson Labor: **100** hours

Today's Contractor Labor: **10** hours

Today's Total Labor Hours: **110** hours

Project's Total Hours: **41175** hours

Report completed by

Anthony Laurendi

DATE

7/12/2017

WEEK DAY

Wednesday

REPORT NO.

354

PROJECT NO.

1138

TEMP HIGH

88

TEMP LOW

67

PRECIP.

0.82

WEATHER

Rain throughout the day.



Planting subcontractor completing installation of arrowhead plants in the Keuka Lake Outlet.



Following completion of structural sheetpile installation, reattaching bucket to PC360 prior to demobilization.



Loading concrete and building investigation debris for disposal at Seneca Meadows.



Sevenson installed additional site security fence along the top of the structural sheetpile prior to shutdown.

WORK PERFORMED BY SEVENSON

- Completed structural sheetpile elevation to desired elevation.
- Prepped PC220 with Robovibe attachment and PC360 for demobilization.
- Removed PVE Variable Moment Hammer from excavator and prepped for demobilization.
- Installed additional site security fence along recently installed structural sheetpile for security purposes.
- Continued installation of erosion control measures prior to shutdown.
- Loaded trucks with concrete and building investigation debris for disposal at Seneca Meadows.

WORK PERFORMED BY SUBCONTRACTORS

- Cardno was on-site to plant the remaining 800 arrowhead plants within the Keuka Lake Outlet.

PLANNED ACTIVITIES

- Demobilize equipment prior to shutdown.
- Install all necessary site security measures and erosion controls required for shutdown.

SAFETY REMARKS

- No accidents or incidents were reported.
 - Conducted daily safety meeting at 7:00 AM
- Safety Topic: Lightning Safety/Working in the Rain
- Total Safe Hours: 49,280

REMARKS/VERBAL DIRECTIVES

- None.

EQUIPMENT/MATERIALS DELIVERED

-No equipment or materials were delivered to the site.

MISCELLANEOUS INFORMATION

-None.

CONTRACTOR EQUIPMENT

<i>Equipment Name</i>	<i>Make/Model</i>	<i>MOB Date</i>	<i>DEMOB Date</i>
Bulldozer 408E	41 EX Dozer	11/18/2015	
Smooth Drum Roller 315E	IR SD-115 D Roller	12/8/2015	
Excavator 783E	PC 220	11/23/2015	
Excavator 563E	PC300	2/23/2016	5/8/2017
Excavator 1052-13	PC300 LF	8/24/2016	6/14/2017
Air Compressor 808E		2/23/2016	7/7/2017
Loader 1124E	Komatsu WA 380	2/25/2016	
P218M Barge	Working Platform 50' x40'	4/6/2016	
P215M Barge	Working Platform 50' x40'	4/6/2016	
P229M Barge	Working Platform 50' x40'	4/6/2016	
P259M Barge	Working Platform 50' x40'	4/6/2016	
P1150 Barge	Working Platform 50' x40'	4/7/2016	
1116-92	Winch Power Pack 80hp Poseidon	4/21/2016	6/26/2017
1287-92	Hydraulic Spud Winch	4/21/2016	6/26/2017
1904E Scow		4/18/2016	5/30/2017
996EF Float		4/18/2016	5/30/2017
Float		4/18/2016	5/30/2017
541E Scow	Single Scow	4/19/2016	6/19/2017
540E Scow	Single Scow	4/19/2016	6/19/2017
535E JCB		5/16/2016	6/7/2017
1037-12 320 Zero Turn		9/19/2016	7/7/2017
1313-82 Push Boat	J-Boat Utility	7/21/2016	6/22/2017
1031-90	Terex RL 4000 Light Plant	9/6/2016	
970-90	IR Light Plant	9/6/2016	7/7/2017

1718E	Water Treatment Trailer	8/31/2016	6/29/2017
1818E	Mixing Tank	8/30/2016	
1816E	Mixing Tank	8/30/2016	
1408E	Bag Filter	9/7/2016	
1714E	Bag Filter	9/7/2016	7/7/2017
TW1253	Polisher	9/8/2016	
TW1252	Polisher	9/8/2016	
600-13	PC360	1/17/2017	
205-60E	Dump Truck	11/2/2016	6/20/2017

RENTAL EQUIPMENT

<i>Equipment Name</i>	<i>Make/Model</i>	<i>Description</i>	<i>MOB Date</i>	<i>Quantity</i>	<i>Equip #</i>
Porta-Jon's	Larry's Latrines		7/14/2015	3	
Office Trailer	Modspace	60' x 12'	3/22/2016	1	
Office Trailer	Modspace	44' x 10'	3/23/2016	1	
VM Hammer	PVE		4/24/2017	1	

SEVENSON LABOR

<i># of Personnel</i>	<i>Type of Personnel</i>	<i>Hours Worked</i>
1	Project Engineer	10
1	Project Superintendent	10
2	Operator	10
3	Laborer	10

1	DEC	10
2	AECOM	10

SUBCONTRACTOR LABOR

<i>Name</i>	<i>Position</i>	<i>Hours Worked</i>
Cardno	Aquatic Plantings	30
Woodford Brothers	Structural Stabilization	0
Mertec	Electrician	0
Thew Associates	Surveyor	0

Today's Severson Labor:	100 hours
Today's Contractor Labor:	30 hours
Today's Total Labor Hours:	130 hours
Project's Total Hours:	49280 hours

Report completed by
Anthony Laurendi

DATE

7/13/2017

WEEK DAY

Thursday

REPORT NO.

355

PROJECT NO.

1138

TEMP HIGH

74

TEMP LOW

67

PRECIP.

0.66

WEATHER

Rain until evening, starting again overnight.



Demobilizing PC220 with Robovibe attachment following completion of structural sheetpile installation.



Prepping PC360 for demobilization from the site.



Reinstalling silt fence along west side of the historic structure.



Placing grass seed and hay for additional means of erosion control prior to shutdown.

WORK PERFORMED BY SEVENSON

- Demobilized PC220 with Robovibe attachment and PC360 from site.
- Demobilized PVE Variable Moment Hammer from site.
- Installed additional site security fence along TFS sheetpile and Birkett Landing Dock.
- Completed installation of erosion control measures prior to shutdown.
- Placed grass seed and hay around the site as an additional means of erosion control.

WORK PERFORMED BY SUBCONTRACTORS

- No subcontractors were on-site.

PLANNED ACTIVITIES

- Temporary Site Shutdown until next phase of design is completed.

SAFETY REMARKS

- No accidents or incidents were reported.
 - Conducted daily safety meeting at 7:00 AM
- Safety Topic: Demobilization & Site Security
- Total Safe Hours: 49,380

REMARKS/VERBAL DIRECTIVES

- None.

EQUIPMENT/MATERIALS DELIVERED

- No equipment or materials were delivered to the site.

MISCELLANEOUS INFORMATION

-None.

CONTRACTOR EQUIPMENT

<i>Equipment Name</i>	<i>Make/Model</i>	<i>MOB Date</i>	<i>DEMOB Date</i>
Bulldozer 408E	41 EX Dozer	11/17/2015	
Smooth Drum Roller 315E	IR SD-115 D Roller	12/7/2015	
Excavator 783E	PC 220	11/22/2015	
Excavator 563E	PC300	2/22/2016	5/7/2017
Excavator 1052-13	PC300 LF	8/23/2016	6/13/2017
Air Compressor 808E		2/22/2016	7/6/2017
Loader 1124E	Komatsu WA 380	2/24/2016	
P218M Barge	Working Platform 50' x40'	4/5/2016	
P215M Barge	Working Platform 50' x40'	4/5/2016	
P229M Barge	Working Platform 50' x40'	4/5/2016	
P259M Barge	Working Platform 50' x40'	4/5/2016	
P1150 Barge	Working Platform 50' x40'	4/6/2016	
1116-92	Winch Power Pack 80hp Poseidon	4/20/2016	6/25/2017
1287-92	Hydraulic Spud Winch	4/20/2016	6/25/2017
1904E Scow		4/17/2016	5/29/2017
996EF Float		4/17/2016	5/29/2017
Float		4/17/2016	5/29/2017
541E Scow	Single Scow	4/18/2016	6/18/2017
540E Scow	Single Scow	4/18/2016	6/18/2017
535E JCB		5/15/2016	6/6/2017
1037-12 320 Zero Turn		9/18/2016	7/6/2017
1313-82 Push Boat	J-Boat Utility	7/20/2016	6/21/2017
1031-90	Terex RL 4000 Light Plant	9/5/2016	
970-90	IR Light Plant	9/5/2016	7/6/2017

1718E	Water Treatment Trailer	8/30/2016	6/28/2017
1818E	Mixing Tank	8/29/2016	
1816E	Mixing Tank	8/29/2016	
1408E	Bag Filter	9/6/2016	
1714E	Bag Filter	9/6/2016	7/6/2017
TW1253	Polisher	9/7/2016	
TW1252	Polisher	9/7/2016	
600-13	PC360	1/16/2017	7/12/2017
205-60E	Dump Truck	11/1/2016	6/19/2017

RENTAL EQUIPMENT

<i>Equipment Name</i>	<i>Make/Model</i>	<i>Description</i>	<i>MOB Date</i>	<i>Quantity</i>	<i>Equip #</i>
Porta-Jon's	Larry's Latrines		7/13/2015	3	
Office Trailer	Modspace	60' x 12'	3/21/2016	1	
Office Trailer	Modspace	44' x 10'	3/22/2016	1	

SEVENSON LABOR

<i># of Personnel</i>	<i>Type of Personnel</i>	<i>Hours Worked</i>
1	Project Engineer	10
1	Project Superintendent	10
2	Operator	10
3	Laborer	10
1	DEC	10

2	AECOM	10
---	-------	----

SUBCONTRACTOR LABOR

<i>Name</i>	<i>Position</i>	<i>Hours Worked</i>
Cardno	Aquatic Plantings	0
Woodford Brothers	Structural Stabilization	0
Mertec	Electrician	0
Thew Associates	Surveyor	0

Today's Severson Labor:	100 hours
Today's Contractor Labor:	0 hours
Today's Total Labor Hours:	100 hours
Project's Total Hours:	49380 hours

Report completed by
Anthony Laurendi