

Golder Associates Inc.

210 John Glenn Drive, Suite 1
Amherst, NY USA 14228
Telephone (716) 691-1156
Fax (716) 691-5109



FINAL REPORT ON

**UPGRADIENT
INTERCEPTOR TRENCH REDESIGN
AND
PERFORMANCE EVALUATION PLAN**

Submitted to:

City of Olean
Department of Public Works
Municipal Building
Olean, New York 14760

Steve Brandon

DISTRIBUTION:

- 2 Copies - Peter Marcus; City of Olean
- 1 Copy - Daniel M. Darragh; Eckert, Seamans, Cherin and Mellott
- 3 Copies - Dennis R. Weiss, P.E.; New York State Department of Environmental Conservation
- 2 Copies - Golder Associates Inc.; Buffalo

June 1992

903-9001

TABLE OF CONTENTS

Cover Letter

i

Table of Contents

SECTIONPAGE

1.0 INTRODUCTION	1
1.1 General	1
1.2 Purpose and Scope	1
1.3 Background	1
2.0 GEOLOGIC SETTING	4
2.1 Regional Geology	4
2.2 Site Geology	5
3.0 HYDROGEOLOGIC SETTING	7
3.1 Regional Hydrogeology	7
3.2 Site Hydrogeology	8
3.2.1 Hydraulic Conductivity of Bedrock	8
3.2.2 Water Level Data	8
3.2.3 Conceptual Ground Water Flow Model	9
4.0 INTERCEPTOR TRENCH DESIGN	12
4.1 Design Overview	12
4.2 Hydraulic Design	12
4.2.1 Interceptor Trench	12
4.2.2 Downgradient Infiltration Trench	13
5.0 GEOTECHNICAL DESIGN	15
5.1 Summary of the Site's Soil/Bedrock Strength Data	15
5.2 Trench Layout	17
5.3 Trench Geometry	17
5.3.1 Interceptor Trench	19
5.3.2 Infiltration Trench	19
5.4 Trench Stability	19
5.5 Trench Components	19
5.5.1 General	20
5.5.2 Backfill Materials	21
5.6 Surface Water Drainage Improvements	21
6.0 PROPOSED PERFORMANCE EVALUATION PLAN	22
6.1 Performance Evaluation Criteria	22
6.2 Monitoring	22

TABLE OF CONTENTS

(CONTINUED)

7.0 DESIGN SPECIFICATIONS	24
8.0 CONSTRUCTION DOCUMENTATION AND QUALITY ASSURANCE/QUALITY CONTROL	25
9.0 SUMMARY	26
REFERENCES	27

In Order
Following
Page 27

TABLE 1 - Proposed Phasing Sequence Schedule
TABLE 2 - Regional Geology Survey
TABLE 3 - Summary of Packer Test Results
TABLE 4 - Summary of Variable Head Tests

FIGURE 1 - Site Location
FIGURE 2 - Interceptor Trench Layout
FIGURE 3 - Hydrogeologic Cross-Section F-F'
FIGURE 4 - Trench Profile
FIGURE 5 - Cross-Sections and Details

APPENDIX A - Trench Computer Modeling and Hydraulic Analysis
APPENDIX B - Drainage Pipe Flow Capacity Calculations
APPENDIX C - Infiltration Trench Design Calculations
APPENDIX D - Design Specifications
APPENDIX E - Landfill Drain Time Calculations
APPENDIX F - Drainage Ditch Design Calculations

1.0 INTRODUCTION

1.1 General

Golder Associates Inc. (Golder Associates) has been retained by the City of Olean, New York (City) to provide consulting services to assist the City in addressing the effects of seepage from the closed Ischua Landfill (Landfill). The City has been working with the New York State Department of Environmental Conservation (DEC) since about 1982 with regard to seepage at the site.

1.2 Purpose and Scope

This report presents the design of an upgradient ground water interceptor trench and an associated performance evaluation plan. The intent of the interceptor trench is to at least minimize, if not eliminate, downgradient seeps previously identified at the Landfill. This report was prepared in response to item 2 of the recent Order on Consent No. 89-92 (Consent Order), between the City and the DEC. Golder Associates has prepared this report in accordance with the conceptual remedial design presented in the draft report on the evaluation of remedial alternatives for the site (Golder Associates, 1991a) and the supporting calculations submitted to the DEC in a letter dated April 11, 1991. This design has been revised based on written comments dated September 17, 1991, December 16, 1991, and April 13, 1992, received from the DEC on the original design dated August, 1991, of the interceptor trench system, and from conversations with the DEC regarding discharge of the collected ground water from the upgradient interceptor trench.

1.3 Background

The Landfill is located in the town of Ischua near the Olean municipal airport, as shown on Figure 1. The Landfill consists of three parallel trenches nominally 15 feet deep, 50 feet wide, and ranging from 800 feet to 1,300 feet in length (see Figure 2). The Landfill operated from 1972 to 1975 when it was closed with a minimal (by current standards) cover. In an effort to control reported seepage breakouts downgradient of the Landfill, the Landfill cover was improved in September 1985 with 18 inches of compacted clay and six inches of topsoil, as reported by URS Company, Inc. (URS) in 1985. The improved cover reduced the seepage volume initially, but was not effective in eliminating the seeps.

4.0 INTERCEPTOR TRENCH DESIGN

4.1 Design Overview

The selected remedial design for the Landfill has incorporated the use of a ground water interceptor trench. The interceptor trench is designed to be located hydraulically upgradient of the Landfill to intercept ground water, flowing laterally from west to east, through Zone 1 before it reaches the Landfill trenches. The proposed interceptor trench alignment and the trench profile are presented on Figures 2 and 4, respectively. Once the ground water is intercepted by this trench it will be diverted around the Landfill trenches and allowed to discharge downward into the subsurface downgradient of the Landfill area as described below.

The objective of this remedial action is to minimize or eliminate (as defined in section 6.0 of this Design Report) the occurrence of seeps downgradient of the Landfill. Details of the hydraulic design of the interceptor trench system is discussed in the following section.

4.2 Hydraulic Design

4.2.1 Interceptor Trench

As discussed previously, the conceptual ground water flow model for the site suggests that ground water is likely to migrate laterally through fractured bedrock (Zone 1) which receives vertical recharge from above. The proposed trench system for the site is designed to hydraulically intercept upgradient ground water flowing through Zone 1, before it reaches the Landfill trenches. If, during excavation of the trench, it is found that Zone 1 extends to a greater depth than that currently estimated, or zones of obviously higher hydraulic conductivity are observed, the depth of the trench will be adjusted (to the extent practical) to incorporate these conditions.

As illustrated on Figure 5 (Conceptual Flow into Trench), the ground water flowing through the fractured bedrock (Zone 1), with an estimated hydraulic conductivity of 7×10^{-4} cm/s (Golder Associates 1991b) will be intercepted by a trench (approximately 6-feet wide and 30-feet deep) backfilled with granular materials having an estimated hydraulic conductivity value of 1×10^{-1} cm/s, or greater. The permeability value of the backfilled

5.5.2
material will be verified during quality control (QC) testing as discussed in section 6.0. Because the hydraulic conductivity of the granular backfill materials is much greater than the hydraulic conductivity of the adjacent bedrock (Zone 1), most of the ground water migrating laterally through Zone 1 at the trench interface will be intercepted by the trench and flow into the highly permeable granular trench materials, and will flow downward within the trench and laterally downslope to the collection and infiltration area.

The expected ground water flow rate into the upgradient interceptor trench was evaluated through the use of a ground water flow computer model called "FLOWPATH." A steady state flow simulation based on using a hydraulic conductivity value of 7.0×10^{-4} cm/s for Zone 1 (see Figure 3) and a drawdown of approximately equal to the average distance from the uppermost occurrence of ground water to the bottom of the trench (about 20 feet), results in an estimated zone of influence of about 50 feet to 100 feet measured perpendicular to the trench alignment. Based on this estimated zone of influence, calculations show that the total trench inflow (assuming a trench length of 1,100 feet) will range from approximately 5 gpm to 45 gpm. These calculations support the conceptual ground water flow model considering that most of the seepage volume at the site (estimated at 14.5 gpm) is likely due to lateral ground water flow through the Landfill trenches. Based on the calculated flow rates, a 4-inch drain pipe in the trench will have sufficient capacity to convey collected ground water inflow to the collection and infiltration area. Hydraulic design analyses indicate that the upgradient interceptor trench should be effective in essentially eliminating the occurrence of seeps downgradient of the Landfill. In addition, the steady state ground water flow simulations indicate that drainage from the Landfill trenches into the interceptor trench should not be significant. Appendices A and B present supporting design calculations for ground water flow rates into the interceptor trench and the drainage pipe flow capacity, respectively.

4.2.2 Downgradient Infiltration Trench

The ground water collected by the interceptor trench will be allowed to infiltrate into the subsurface via an infiltration trench within the upper bedrock (Zone 1). The intercepted ground water will be allowed to percolate into the bedrock via a drain installed

downgradient of the Landfill (Figure 4). The drain will be equipped with a totalizing flow meter to monitor the total flow through the system. The drain will also be equipped with a valve which will allow a sample of the infiltrating water to be collected if necessary. Figure 5 provides details for this system.

The infiltration trench will be excavated to a depth of two feet into the upper portion of the bedrock (Zone 1). It is anticipated at this time that the width of this trench will be six feet. It is estimated that the trench will be required to be at least 250 feet long but the final length will be determined based on the actual width of the trench. Appendix C presents supporting design calculations for determining the required length.

It should be noted that this design is based on the conceptual ground water flow model, discussed earlier, that a deeper regional water level is present in this vicinity allowing for a vertical downward gradient to exist. This assumption may impact the performance of the infiltration trench and will be qualitatively evaluated as part of the performance evaluation discussed in Section 6.0. Figure 5 provides details of the infiltration trench and associated piping.

5.0 GEOTECHNICAL DESIGN

5.1 Summary of the Site's Soil/Bedrock Strength Data

Based on the data presented in EIL's well logs (EIL, 1990), approximately 3 feet to 10 feet of overburden materials consisting of predominantly clayey silt is present at the site. Results of the Standard Penetration Testing (N-Values²) performed during the soil drilling operation indicate that the N-Values of this material ranged from 11 to 36. Beneath the overburden materials, a zone of weathered bedrock (Zone 1) was encountered (see Figure 3). The thickness of this zone at the site is estimated to be approximately 22 feet. The N-Values of the upper portions of this zone generally range from 36 to 96. The lower portions of this zone could not be penetrated by soil drilling techniques (N-Values in general exceeded 100 blows per 6 inches); consequently, the lower portions were diamond cored. The RQD values of the cores were generally less than 30-percent. Beneath the weathered bedrock (Zone 1), a Zone 2 is identified which consists of bedrock with RQD values greater than 30-percent (see Figure 3).

As part of the pre-design investigation (on August 6, 1991), four test pits were excavated along the proposed trench alignment to evaluate the ripability of the bedrock. The test pits were excavated with a John Deere 690 (JD-690) excavating backhoe. The bucket used in this operation was 36-inches wide and had five ripping teeth. Figures 2 and 4 illustrate the approximate location of these test pits. In summary, Test Pit No. 1 was fairly easily excavated to approximately 18.5 feet below the existing ground surface (13 feet of overburden and 5.5 feet of weathered bedrock). The excavation was terminated at this depth due to reaching the maximum arm-reach capability of the JD-690. Test Pit Nos. 2, 3, and 4 were excavated to approximately 12.5 feet below the existing grade where the maximum ripping capability of the JD-690 was reached. As such, the excavation was terminated at this depth. The thickness of the overburden materials at Test Pit Nos. 2, 3, and 4 was approximately 8 feet, 4 feet, and 0.5 feet, respectively. These results, as they relate to the trench design geometry (i.e., depth, bottom slope, etc), are discussed in more detail in section 5.3.

²

N-Values are the number of blows per foot of split-spoon penetration as the ASTM D-1586.

Based on the results of the above described test pit program, Golder Associates recommended (within the previously submitted Design Report) that additional test pits be excavated utilizing a larger trenching machine (backhoe) in order to determine if the designed target depths of the trench could be achieved. As a result of these recommendations, two additional test pits were excavated (TP5 and TP6) on September 5, 1991. Figures 2 and 3 illustrate the approximate location of these test pits. The objective of the second test pit program was to assist in determining the final design parameters for the trench which included determining the practical depth of excavation and a practical and economical method of excavation.

In summary, utilizing the 40-inch rock bucket, TP5 was excavated to approximately 15.5 feet below the existing grade and TP6 was excavated to 12 feet below the existing grade. At these depths, the maximum practical ripping capability of the PC300 using the rock bucket was reached. The rock bucket was then replaced with the T501 hammer, and excavation continued. The T501 hammer was capable of breaking the bedrock fairly easily and advancing the test pits in 18-inch increments. Once approximately 18 inches of bedrock surface at the bottom of the test pits was broken, the T501 hammer was replaced with the rock bucket to scoop the broken pieces of bedrock out of the test pits. This procedure of rock hammering followed by removal of the rock with the bucket was repeated to advance the test pits. During this procedure, it was noted that, due to the physical dimensions of the T501 hammer, the hammer was restricted to break the bedrock at the bottom of the test pits and a more narrow trench approximately 24 inches in width was being formed within the 40-inch wide trench. This more narrow section of broken rock restricted the 40-inch rock bucket from being used to scoop the broken pieces of rock out of the test pits. As a result, TP5 was widened to approximately 68 inches to allow the rock hammer to be utilized to effectively break the rock across a 40-inch width of the trench bottom.

At mid-day, it became apparent that the time-consuming process of replacing the hammer with the bucket was not going to allow more than one test pit to be excavated (that day) to the designed target depth of the upgradient interceptor trench (approximately 30 feet

below the existing grade). As such, TP6, which was advanced to approximately 13.5 feet below the existing grade was terminated and the effort for the remainder of the day was concentrated on TP5. Since the excavation procedure appeared to be successful in advancing TP5, it was concluded that the target depth of 30 feet could be achieved, although time did not allow completion of TP5 to the full depth. TP5 was terminated at approximately 20.5 feet below the existing grade at the end of the day.

5.2 Trench Layout

Figure 2 presents the designed layout of the upgradient interceptor trench system and the infiltration trench area. The interceptor trench layout is located upgradient of the Landfill trenches to intercept lateral flow of ground water which, based on the conceptual flow model, is from west to east across the Landfill site.

5.3 Trench Geometry

5.3.1 Interceptor Trench

Based on the results of this test pit program, it is Golder Associates' opinion that the design depths of the Phase I upgradient interceptor trench, as previously presented, are feasible and constructible. However, the width of the interceptor trench may need to be modified to allow the rock hammer to effectively operate in the narrow trench (as described in section 5.1). It is envisioned that during the actual construction period, two backhoes will be utilized, one of the backhoes will be equipped with a rock hammer and one with a rock bucket to maximize work efficiency during the construction of the trench. The modified interceptor trench width will be incorporated into the design specification package to be submitted to the City. The actual as-built width will be dependent on the actual equipment used during construction. Once a section of the trench (generally 100 lineal feet or as practical) has been excavated, the drain pipe and the backfill materials will be installed. As such, each trench section will need to stay open during the lateral drain pipe and backfill installation.

The interceptor trench will be excavated through the upper till and the weathered bedrock (Zone 1) to the lower, less fractured bedrock (Zone 2). Figure 4 illustrates the profile of

the interceptor trench including the proposed trench depth along the trench alignment. A typical cross-section of the interceptor trench is presented on Figure 5.

The proposed interceptor trench depths shown on Figure 4 are intended to allow for a maximum penetration into the Zone 1 bedrock between points A and B along the interceptor trench alignment (see Figure 2). The primary components of ground water flow through Zone 1 are anticipated to occur across this reach of the trench. Based on the core logs presented by EIL for core hole 6D, the bottom of Zone 1 is estimated to be at or near elevation 2,140 feet MSL at this location. This design elevation has been incorporated into the trench profile as a control point to establish the bottom slope, as shown on Figure 4. The trench bottom slopes about 1-percent or greater from point A to point B and follows the assumed bottom elevation of Zone 1. At point B, however, the trench bottom is sloped to allow the trench to intersect the ground surface at point D. This will allow for ease in constructing the infiltration collector system at this point.

As illustrated on Figure 5, preparation for excavation of the interceptor trench may include excavating a bench in the overburden materials and upper portion of Zone 1. This bench will provide a base for the trenching machine and will maximize the excavation capacity of the machine. The trench excavation will be performed to maintain a nominal 1 percent or greater grade along the bottom of the interceptor trench. The grade is necessary to promote gravity flow within the drain pipe located in the bottom of the trench. Figure 4 illustrates the preferred trench grade. The actual trench bottom elevation and trench slope may vary, based on field conditions.

Based on the results of the test pits performed along the trench alignment (as discussed in Section 5.1), it is concluded that a relatively large trenching machine (backhoe) will be required to meet the target depths shown on Figure 4. Based on previous experience at other sites, a CAT 245 (or larger) backhoe with a narrow bucket (2.0 feet wide preferably) and a backhoe mounted pneumatic hammer may be required.

5.3.2 Infiltration Trench

At the discharge point of the interceptor drain pipe, a flow meter assembly will be installed within a manhole as shown on Figures 4 and 5. The collected ground water will be directed downward into the gravel-lined infiltration trench, via a 4-inch diameter pipe.

The infiltration trench will be excavated approximately two to three feet below the top of the fractured zone of bedrock (Zone 1). For design considerations, the depth to the top of bedrock is estimated at about eight to ten feet. However, this depth has not been confirmed with test pits. The excavation equipment will widen the shallow bedrock infiltration trench at this point to approximately six feet.

5.4 Trench Stability

Based on the limited geological and laboratory data from the site, it appears that there will be a potential for trench instability, localized slump, tension cracks, or block failures. Since the trench excavation must stay open for a length of time during the installation of the lateral drainage pipe and backfilling operation, shoring, more than likely, will be required.

Because of potential for trench instability, localized slump or tension cracks, a contingency plan addressing construction techniques under these conditions, will be required to be prepared by the contractor and approved by the design engineer prior to the start of the construction. The General Contractor will prepare the contingency plan and the plan will be submitted to the DEC for review.

OK

5.5 Trench Components

5.5.1 General

The trench components will consist of a free draining backfill material, flexible drain pipe, and a clay cap. Figure 5 presents typical cross-sections of the interceptor trench, and material specifications are discussed in Appendix D.

5.5.2 Backfill Materials

The interceptor and infiltration trenches have been designed to be backfilled with a granular material with a hydraulic conductivity value of 1×10^{-1} cm/s, or greater. As stated previously, this permeability will be verified by laboratory permeability tests on two samples of this granular material. The granular material will be placed from the base of the trenches up to approximately the top of bedrock. A geotextile fabric will be placed between the gravel backfill and the general backfill for the entire length of the infiltration trench. Further, if a bench is cut into the overburden materials above the interceptor trench, this bench area above the bedrock may be backfilled with the over-excavated overburden materials. The upper three feet of the trench will be capped with clay materials and a 0.5 foot layer of topsoil above the clay to support vegetation. The clay cap will be compacted to achieve a permeability which is equal or less than the in-situ materials. Previous laboratory testing on one Shelby tube sample from this material indicated that this material has an estimated hydraulic conductivity of 1×10^{-5} cm/sec. This value will be used as a point of reference for compaction of the clay cap material, and is not viewed as a strict design criteria. This is an end-product specification as opposed to a method specification and, thus, the contractor will have some latitude to compact the clay as long as the end product permeability is reached. As such, slight deviations from the estimated value of 1×10^{-5} cm/sec will not compromise the primary objective of the design. Typical compaction techniques include rollers, backhoe tracks, hand held compactors, etc.

✓ OK
what about
interceptor
trench?

As part of the QC testing of the clay cap, two Shelby tube samples will be obtained from the in-place clay cap materials and a laboratory permeability test will be performed on each sample to document the permeability of the in-situ clay cap.

OK

A flexible, 4-inch diameter perforated, lateral drain pipe has been included in the design to be placed along the bottom of the interceptor trench on approximately 6 inches to 12 inches of granular backfill material which will allow for a uniform slope of the pipe without requiring a stringent criteria on the interceptor trench bottom slope. Ground water entering this pipe will be transmitted down slope within the pipe to the discharge

point. The pipe will be installed from the ground surface to eliminate the need to enter the trench. Supporting calculations for the specified dimension for the lateral drain pipe are presented in Appendix B.

5.6 Surface Water Drainage Improvements

In conjunction with the installation of the interceptor and infiltration trenches, improvements to the surface water drainage ditch between Landfill Trenches 2 and 3 will be constructed. This will assure that accurate monitoring of the performance of the upgradient interceptor trench will be performed. The existing surface water drainage ditch between Landfill Trenches 2 and 3 is not capped and bedrock is exposed in several places along this ditch. Surface water runoff from portions of the cap covering Trenches 1 and 2 is directed down to this drainage ditch. Because this swale area is not capped, some of the runoff likely infiltrates through the swale and possibly into Trench 3.

The improvement will require the drainage ditch to be widened, slightly deepened, and lined with an impermeable membrane. Gravel and a perforated pipe will be placed in the excavation and will convey surface drainage to an existing drainage swale on the north end of Landfill Trench 3 (Figure 4). Figure 5 presents the improvement details. Design calculations regarding these improvements to the drainage ditch are included in Appendix F.

6.0 PROPOSED PERFORMANCE EVALUATION PLAN

The proposed remedial system should be monitored to evaluate its overall performance relative to the design expectations. The design objective is to intercept the ground water, upgradient of the Landfill and direct the flow around the Landfill before it flows through the fractured bedrock (Zone 1) into the Landfill trenches. The design calculations and analyses indicate that such a trench should be effective in nearly eliminating the occurrence of seeps downgradient of the Landfill trenches. To check the efficiency of the trench system, measurements of ground water flows into the interceptor trench and out of the Landfill trenches will be the primary objective of the performance monitoring plan.

6.1 Performance Evaluation Criteria

Based on discussions with the DEC, a 95-percent reduction in the "normal" seepage flow rate from that measured prior to construction of the upgradient trench is the performance criteria which will be used to evaluate the success of this system. The seepage flow data obtained from the perimeter weirs prior to construction will be used to determine the "normal" seepage flow rate.

Although it is calculated that a 12-month period would be required for ground water in the Landfill to "drain" via its present pathway after the upgradient trench is installed (see Appendix E for supporting calculations), the performance evaluation monitoring will be continued for 18 months.

6.2 Monitoring

The flow measurements of the downgradient weirs are expected to gradually diminish. The success of the system will be based on the measured reduction of flow of the Landfill seeps to the 95-percent criteria. Quarterly reports presenting the results of the measured flow rates will be submitted to the DEC on a quarterly basis for a period of 18 months. At the end of the 18-month period, a summary report evaluating the success of the remedial system will be prepared and submitted to the DEC. If the seeps have not been eliminated to the 95-percent reduction criteria, then a Phase II remedial action plan will be submitted to the DEC. The chosen plan will be based on the alternatives discussed in

the report "Conceptual Phase II Remedial Alternatives," prepared by Golder Associates and submitted to the DEC in September 1991 (Golder Associates, 1991c).

In addition to the above monthly ground water flow measurements, water level data will be obtained from the on-site monitoring wells on a monthly basis for the 18-month period, as part of the flow rate measurements described above. The water level data obtained will be used to evaluate the effect of the interceptor trench on the potentiometric surfaces at the site. Additionally, flow measurements of the in-line flow meter will be recorded each quarter. This evaluation and data will be submitted with the quarterly reports and summarized in the summary report. >

As requested by the DEC, the ground water discharge from the interceptor trench will be sampled and analyzed once for the Part 360 Baseline Parameter List of compounds. This is to assure no impact to the ground water is occurring by the interceptor system. The results of this monitoring will be presented in the summary report submitted at the end of the 18-month evaluation. /

7.0 DESIGN SPECIFICATIONS

The design drawings for the interceptor trench are presented herein on Figures 1 through 5 to this report and the design specifications and material specifications to these drawings are presented in Appendix D. Construction shall be performed as generally described in this report and per design drawings. The work included for this project consists of, but is not limited to, the following components:

- Trench excavation (interceptor and infiltration);
- Dewatering during construction;
- Surveying of the trench bottom during excavation;
- Installation of the drain pipe and granular backfill materials;
- Surveying of the invert elevation of the drain pipe;
- Installation of interceptor trench collector system;
- Placement of general fill and/or clay cap;
- Seeding and mulching; and
- Surface water rerouting.

8.0 CONSTRUCTION DOCUMENTATION AND QUALITY ASSURANCE/QUALITY CONTROL

Documentation and QA/QC of the construction work activities is required for development of detailed record drawings and to evaluate the quality of the final product. Documentation of the quantities, material testing, and performance testing will be required. As a minimum, the following components will be documented during the construction of the trench:

- Trench construction activities;
- Condition of trench bottom;
- Trench excavation depths;
- Layout of the trench;
- Slope of the bottom of the trench;
- Location of local failures during trench construction (if any occur);
- Interceptor and infiltration trench cross-section and profile;
- Verifications of construction materials;
- Quality control (QC) testing of the granular backfill materials;
- QC testing of the general backfill;
- QC testing of the clay cap; and
- Drainage ditch improvements between Landfill Trenches 2 and 3.

9.0 SUMMARY


Golder Associates has been retained by the City to prepare this design report in response to Item 2 of an Order on Consent No. 89-92. This report describes the design of a proposed upgradient interceptor trench, downgradient infiltration trench, and associated performance monitoring plan. The design of this upgradient interceptor trench is consistent with the revised conceptual remedial design, submitted to and approved by the DEC. The objective of the design is to intercept ground water flow upgradient of the Landfill trench using an interceptor trench to essentially eliminate seepage breakouts which occur downgradient from the Landfills. The intercepted ground water will be diverted around the Landfill trenches and discharged back to the subsurface via an infiltration trench. This report constitutes Phase I of the site's remedial action plan.

The report presents the design criteria and the design specifications of the proposed trench and discusses a proposed performance monitoring plan. This report also summarizes the geological and hydrogeological data and the conceptual ground water flow models, which have been presented in reports previously prepared and submitted to the DEC.

GOLDER ASSOCIATES INC.



Sheldon S. Nozik
Project Hydrogeologist



William B. Lozier, P.E.
Associate

SSN\WBL:cr

REFERENCES

1. Cadwell, Donald H., 1988; "Surficial Geologic Map of New York: Niagara sheet," New York State Museum - Geological Survey Map and Chart Serial No. 40.
2. Earth Investigations, Ltd., 1990; "Site Investigation Data Report for the Olean Landfill, Prepared for City of Olean."
3. Earth Investigations, Ltd., 1990; "Site Investigation Plan for the Olean Landfill, Prepared for City of Olean."
4. Frimpter, Michael H., 1974; "Ground-Water Resources, Allegheny River Basin and Park of the Lake Erie Basin, New York," New York Department of Environmental Conservation, Basin Planning Report ARB-2, 98 pp.
5. Golder Associates Inc., 1990; "Hydrogeologic Interpretation, Ischua Landfill, Olean, New York."
6. Golder Associates Inc., 1991a, draft report; "Evaluation of Closure and/or Remedial Alternatives, Ischua Landfill, Olean, New York."
7. Golder Associates Inc., 1991b, "Hydrogeologic Interpretation Update, Ischua Landfill, Olean, New York."
8. Golder Associates Inc., 1991c, "Conceptual Phase II Remedial Alternatives."
9. Rickard, L.V., and D.W. Fisher, 1970; "Geologic Map of New York; Niagara Sheet," New York State Museum - Geological Survey Map and Chart Series No. 15
10. Tesmer, Irving H., 1975; "Geology of Cattaraugus County, New York," Buffalo Society of Natural Sciences Bulletin 27, 105 pp.
11. URS Company, Inc., 1983; "City of Olean, Landfill Investigation and Evaluation, City of Olean, Cattaraugus County, New York."
12. URS Company, Inc., 1985; "Specifications and Contract Documents for City of Olean Inactive Sanitary Landfill Cover Remediation."

JUNE 1992

903-9001

TABLE 4
SUMMARY OF VARIABLE HEAD TEST RESULTS (1)

WELL NUMBER	SCREEN INTERVAL (FT AMSL)			SCREEN INTERVAL (FT BGS)			HYDRAULIC CONDUCTIVITY (CM/S)
6A	2154.70	to	2159.70	10.50	to	15.50	4.69E-05
6B	2140.32	to	2150.32	21.00	to	31.00	5.51E-06
6C	2098.26	to	2108.26	62.70	to	72.70	1.31E-06
6D	2069.26	to	2079.26	91.40	to	101.40	9.31E-06
7A	2096.37	to	2101.37	4.70	to	9.70	1.03E-03
7B	2084.01	to	2094.01	12.00	to	22.00	9.25E-06
7C	2063.76	to	2073.76	32.00	to	42.00	1.52E-05
8A	2073.70	to	2078.70	7.20	to	12.20	1.46E-05
8B	2059.91	to	2069.91	16.50	to	26.50	4.39E-04
9A	2064.26	to	2069.26	9.00	to	14.00	5.11E-04
9B	2047.12	to	2057.12	21.50	to	31.50	2.65E-04
10A	2047.64	to	2052.64	10.40	to	15.40	1.64E-05
10B	2031.20	to	2041.20	21.50	to	31.50	7.86E-04
11A	2100.98	to	2105.98	6.00	to	11.00	1.29E-05
11B	2095.68	to	2100.68	11.50	to	16.50	7.61E-06
12A	2093.75	to	2098.75	6.00	to	11.00	3.04E-03
12B	2085.70	to	2090.70	14.70	to	19.70	1.06E-03
13	2046.06	to	2051.06	4.80	to	9.80	9.56E-06
14	2036.44	to	2041.44	16.50	to	21.50	4.50E-07


NOTES:

1. DATA OBTAINED FROM EIL MAY 1990 HYDROGEOLOGIC DATA REPORT.

AMSL = Average Mean Sea Level

BGS = Below Ground Surface

N: TAB4FIN.WK1



LEGEND


- ▲ TEST PIT PERFORMED AS PART OF A PRE-DESIGN INVESTIGATION
- △ TEST PIT PERFORMED ON SEPTEMBER 5, 1991
- ⊕ MONITORING WELL (U/S)
- ⊕ MONITORING WELL (E/L)
- ⊕ SEEP
- ⊕ GAS WELL
- ⊕ WIER
- INFILTRATION TRENCH
- CLAY CAP (APPROX)
- TRENCH (APPROX)
- INTERCEPTION TRENCH
- EXISTING GROUND GRADE
- ▲ SURVEY ELEVATION AND LOCATION
- ▲ CROSS SECTION LOCATION
- ▲ DRAINAGE DITCH

NOTES:

1. LIMITS OF THE CLAY CAP AND THE TRENCHES 1, 2, AND 3 ARE OBTAINED FROM URS DRAWING NO D-1107-1 (07/25/85).
2. TOPOGRAPHIC SURVEY PERFORMED BY D. MICHEL, CANADA, N.Y.S.L.S. #48215 (06/27/91).
3. ELEVATION REFERS TO MEAN SEA LEVEL DATUM. CONTOUR INTERVAL IS 25 FEET.
4. SURVEY GRID IS BASED ON LOCAL COORDINATE SYSTEM.
5. REFER TO FIGURE 4 FOR CROSS SECTION A-E. REFER TO FIGURE 3 FOR CROSS SECTION F-F. REFER TO FIGURE 5 FOR CROSS SECTION D-D.



REVISIONS			
NO.	DATE	DESCRIPTION	BY
1	7/20/91	INTERCEPTION TRENCH LAYOUT	DA. SHAW
2	8/13/92		



1




FILE NO. 903-9001

MMW-6A
(2170.20*)



WELL NUMBER	SURFACE ELEVATION (FT. MSL)
MW-11B	—
(211215)	—



- REVISION

- NOTES:**
1. GROUND SURFACE TOPOGRAPHY FROM D. MICHAEL CANADA SURVEY 6/27/80
 2. BASE ELEVATION OF TRENCHES ARE ESTIMATED.
 3. CONTACTS ARE ESTIMATED.
 4. SEE FIGURE 2 FOR PLAN VIEW OF CROSS-SECTION

[illegible]

CLEAN/LANDFILL COVER/N Y

HYDROGEOLOGIC CROSS SECTION F-F

DATE	6/7/91	DATE	6/6/91
TIME	9:13-9:00	TIME	19
DATE	AS SHOWN	DATE	7/5/91
TIME		TIME	


Goldier Associates

Dallas, Texas 75201