

**NYSDEC SUPERFUND STANDBY CONTRACT NO. D004442
ECOLOGY AND ENVIRONMENT ENGINEERING P.C.
STATUS REPORT FOR MAY 2007**

Mr. C's Dry Cleaners Site OM&M Services	NYSDEC P.M.: Will Welling
Site No. 9-15-157	EEEEPC P.M.: Michael Steffan
Work Assignment (WA) No. D004442-13	EEEEPC Job No.: 002700.DC13

WORK COMPLETED DURING THIS REPORTING PERIOD

The work related to each task performed this period is as follows:

Task 1: Work Plan:

EEEEPC received comments and additional scope of work from NYSDEC and then submitted the revised work plan on April 26, 2007. The work assignment and budget as prepared was approved by NYSDEC on May 23, 2007. No further work is anticipated with Task 1 and is internally closed.

EEEEPC has opened the project and is continuing the OM&M reporting function and development of the Site Management Plan.

Task 2: Site Management:

Subtask 2.1.A - OM&M services.

The May 2007 OM&M report was issued on June 5, 2007. The remedial treatment system for Mr. C's was 100% operational for the month of May 2007. Approximately 853,700 gallons of groundwater was treated in the month of May. The analytical monitoring program for May indicated that all parameters analyzed were in compliance with the SPDES Discharge Equivalency Permit. The Agway site continues to be operational. The June 2007 compliance sampling was performed on June 4, 2007.

The subcontracts for O&M Enterprises Inc. (OMEI) and Severn Trent Laboratories (STL) are still in place for the Mr. C's services until approved subcontracts for the Iyer Environmental Group (IYER-OM&M Services) and Mitkem Corporation (Mitkem – analytical) are completed and in place by EEEPC.

Subtask 2.1.B – Long-term Groundwater Monitoring Program

The field work is scheduled for August 2007. Anticipated issuance of the monitoring report is October 2007.

Subtask 2.1.C – Program Air Monitoring and Evaluation Services

The first work effort under this subtask is scheduled for the heating season of October 2009.

**WA D004442.DC13 – Mr. C’s Dry Cleaners site
May 2007**

Subtask 2.1.D – Periodic Review Reports

The first work effort under this subtask is scheduled for the heating season of December 2007.

Subtask 2.2 – Site Management Plan

The SMP is currently under development by EEEPC. Draft Plan to be issued in July 2007.

COST SUMMARY

Task 1: As of this reporting period, approximately \$5,980 of the \$6,000 budget, or 99.6%, has been spent.

Table 1 presented below provides WA budgets by Task and Subtask and the current expenditures for each.

Table 1 Budget vs. Actual Expenditures

Task/Description	NYSDEC Authorized Budget	Current Expenditures As of 6/9/07
Task 1 - Work Plan	\$6,000	\$5,980
Task 2: Site Management		
Subtask 2.1.A – OM&M Services	\$447,847	\$2,848
Subtask 2.1.B – LT Groundwater Monitor	\$168,297	\$0.00
Subtask 2.1.C – Program Air Monitoring	\$26,024	\$0.00
Subtask 2.1.D – Periodic Review Report	\$21,858	\$0.00
Subtask 2.2 – Site Management Plan	\$22,103	\$2,122
Totals	\$692,125	\$10,950

The overall budget vs. the actual expenditures is 1.58% complete.

CHANGES TO SCOPE OF WORK

No changes to the current approved WA.

CHANGES TO PROJECT PERSONNEL

There have been no changes to project personnel.

WORK PLANNED FOR JUNE 2007

1. Preparation of the SMP.
2. Execution of all subcontracts under the new work assignment.
3. Perform the OM&M compliance services at the Mr.C’s and Agway sites in June 2007.