

**NYSDEC SUPERFUND STANDBY CONTRACT NO. D004442  
ECOLOGY AND ENVIRONMENT ENGINEERING P.C. (EEEEPC)  
STATUS REPORT FOR JUNE 2007**

<b>Mr. C's Dry Cleaners Site Remedial Construction Management</b>	<b>NYSDEC P.M.: Will Welling</b>
<b>Site No. 9-15-157</b>	<b>EEEEPC P.M.: Michael Steffan</b>
<b>Work Assignment (WA) No. D004442-DC02</b>	<b>EEEEPC Job No.: 002700.DC02</b>

**THE WORK COMPLETED DURING THIS REPORTING PERIOD**

**Task 1: Work Plan and Background Review:**

1. The 2006-2007 work plan and budget was approved by the Department on July 28, 2006 for \$153,219. The work plan is for operations, maintenance and monitoring (OM&M) services at the site from May 2006 to April 2007.
2. The task has been completed and closed.
3. Submitted the next work plan and budget for long term work assignment for operations, maintenance and monitoring services for the Mr. C's site on April 26, 2007. The work assignment was approved by NYSDEC on May 23, 2007. EEEEEPC will begin the process of closing work assignment DC02 and transitioning the long term work for OM&M services to work assignment DC13.

**Task 2: Remedial Treatment System Site Management 2006 - 2007**

**Subtask 2.1 - Operations and Maintenance Services - 2006-2007**

1. The June 2007 OM&M report was issued to the Department on June 28, 2007. The highlights of the work performed in June 2007 include:
  - A. Sampling for monthly compliance was performed on June 4, 2007. The analytical results received on June 25, 2007, indicated compliance with groundwater contaminants PCE.
  - B. The remedial treatment system uptime in June 2007 was 99.2% and processed and treated 755,060 gallons of groundwater.
2. The Agway site remedial treatment equipment continues to operate per the original operating conditions of the original installation by Matrix Environmental.
3. Submitted the June monthly work assignment operation report for management review and submission to NYSDEC.

Subtask 2.2 - Air Monitoring and Evaluation Services

1. EEEPC coordinated and scheduled with the Presbyterian Church and the property owner at 27 Whaley Avenue and sampled the indoor air at both locations on June 26, 2006. Analytical results have been received from STL Burlington. A DUSR review was performed on the analytical data with all results within the precision, accuracy and completeness requirement per NYSDEC. All analytical data was issued to NYSDEC for internal reporting. A letter report will be prepared and issued to NYSDEC and NYSDOH.
2. Submitted the revised work plan for long term work assignment for operations, maintenance and monitoring services for the Mr. C's site on April 26, 2007. Work will continue on the current work assignment until approval of the new OM&M work assignment.

**WORK PLANNED FOR NEXT MONTH - July 2007**

1. EEEPC to continue to provide oversight and reporting in June 2007 of the OM&M work by O&M Enterprises, Inc. (OMEI) for the Department until new subcontracts are approved for the next work assignment. OMEI will continue to monitor the differential pressures and review the conditions of the trays of the air stripping unit. The next compliance sampling on the treatment system is schedule to be performed on July 2, 2007.
2. EEEPC to continue submittal of the monthly overall project status reports for the Department.
3. Finalize the First Presbyterian Church and 27 Whaley letter reports of SVII findings and submit.
4. Closure of the DC02 work assignment and transfer to DC13.

**BUDGET STATUS**

Task 1: Work Plan and Background Review

1. The 2006-2007 budget for the overall work assignment is \$153,219. The budget for task 1 is \$5,814 and is closed.

Task 2: Remedial Treatment System Site Management 2006 - 2007

1. Currently there some budget issues with this task. The approval of the new work assignment (DC13) was to be completed by the end of April 2007. Approval was received NYSDEC on May 29, 2007, with transition to the new work assignment including startup all new subcontractors, the long term OM&M is not expected to be in full operation until July 16, 2007. As a result, the work and costs to DC02 is on-going and should be completed at the end of the third week of July. The EEEPC project manager will keep the NYSDEC project manager informed regarding the budget costs and budget modification request to complete the work assignment.

A budget modification will be requested for subcontracted services to July 16, 2007.

Budget on the individual task budgets are as follows:

<b>Task/Description</b>	<b>NYSDEC Original Budget</b>	<b>Current Expenditures As of 6/30/07</b>
<b>Task 1 - Work Plan</b>	\$5,814	\$ 5,790
<b><u>Task 2: Remedial Treatment System Site Management 2006 - 2007</u></b>	\$147,405	\$158,385
<b>Totals</b>	<b>\$153,219</b>	<b>\$164,175</b>

**CHANGES TO ORIGINAL SCOPE OF WORK**

1. Additional subcontracted services required beyond the original time frame based on approval of the new work assignment. No changes in the scope of services required.

**CHANGES TO THE SCHEDULE**

1. The schedule includes monthly O&M review with sampling performed monthly for compliance and weekly maintenance of the remedial treatment systems (Mr. C's and Agway). All subcontractor work under WA DC02 will be completed on July 16, 2007.

**CHANGES TO PROJECT PERSONNEL**

1. None during the reporting period.