NYSDEC STANDBY CONTRACT NO. D007617 ECOLOGY AND ENVIRONMENT ENGINEERING AND GEOLOGY P.C. (E & E) STATUS REPORT FOR JULY 2019

Mr. C's Dry Cleaners Site OM&M Services NYSDEC P.M.: Payson Long

Work Assignment (WA) No. D007617-11.1 E & E Job No.: 1703074.0011

WORK COMPLETED DURING THIS REPORTING PERIOD

Task 1 – Task 10:

• These tasks are complete.

Task 11 – Additional OM&M Services

- Treatment system was operational approximately 100% of the time from June 29, 2019 to July 29, 2019.
- Influent/effluent samples were collected on August 1, 2019 for the July 2019 OM&M report. Analytical results were not available as of the date of this report and will be included in the monthly OM&M report.
- E&E prepared the June 2019 monthly OM&M report.

COST SUMMARY:

Table 1 presented below provides WA budgets by Task and Subtask and the approximate expenditures for each task by E & E.

Table 1 Budget vs. Approximate Expenditures – WA-11.2

Tuble I Budget vist ippi omittute Emperiated es visit iii.			
Task/Description	NYSDEC Authorized Budget	Approx. Expenditures as of w/e 07/27/19	Balance
Task 1: Scoping / Work Plan	\$7,385	\$7,530	(\$145)
Task 2: Site Management Plan Updates and Revisions	\$39,621	\$33,685	\$5,937
Task 3: Operations, Maintenance, and Monitoring Services	\$379,597	\$418,316	(\$38,719)
Task 4: Groundwater Sampling and Reporting	\$175,227	\$139,563	\$35,664
Task 5: Annual PRR Reporting	\$88,335	\$80,504	\$7,831
Task 6: Remedial System Optimization – Biorem., SVII, and SSDS	\$313,343	\$347,487	(\$34,144)
Task 7: OM&M '15 - '17	\$350,856	\$376,964	(\$26,108)
Task 8: RSO '15 - '17	\$144,088	\$104,033	\$40,055
Task 9: LT Groundwater Monitoring '17 &'18	\$97,669	\$81,896	\$15,773

WA D007617-11.2– Mr. C's Dry Cleaners site July 2019 Progress Report

Task 10: Annual PRR Reporting '17 & '18	\$37,032	\$22,207	\$14,825
Task 11: OM&M Services '17-Feb. 2019	\$319,689	\$282,399	\$37,290
Totals	\$1,952,842	\$1,894,586	\$58,259

CHANGES TO SCOPE OF WORK

• None this period.

CHANGES TO PROJECT PERSONNEL

• None this period.

CHANGES TO PROJECT SCHEDULE

• Overall work schedule at the site will extend through at least October 2019.

Work Planned for August 2019 and beyond

- 1. Perform the OM&M compliance services at the Mr. C's site and submit compliance report the following reporting month.
- 2. Perform limited OM&M services at the Mr. C's Treatment facility.
- 3. Support the NYSDEC / NYSDOH on the design and installation of two SSDS vapor mitigation system(s) based on the August 11, 2015 SVII Report and letter of support from NYSDOH 23 and 31 Paine Avenue.