

**NYSDEC STANDBY ENGINEERING SERVICES CONTRACT NO. D009807
 ECOLOGY AND ENVIRONMENT ENGINEERING AND GEOLOGY P.C. (E & E)
 STATUS REPORT FOR MARCH 2020**

Mr. C's Dry Cleaners	NYSDEC P.M.: Payson Long
Site No. 9-15-157	E & E PM: Ashlee Smith
Work Assignment (WA) No. D009807-07	E & E Job No.: 1705007.0007

Progress Schedule Update

	Task / Milestone	Start Date from SOW	Finishing Date from SOW	Status (% Complete)	Projected Completion Date
1	Project Setup & SMP Updates	3/6/2020	3/6/2022	0%	3/6/2022
2	OM&M Services	3/6/2020	3/6/2022	0%	3/6/2022
3	LTGW Sampling	9/1/2020	12/31/2021	0%	12/31/2021
4	PRR/Annual Summary Report	3/6/2020	1/31/2022	0%	1/31/2022
5	Remedial Site Optimization	3/6/2020	3/6/2022	0%	3/6/2022

Accomplishments During This Reporting Period

Task 1 – Project Setup & SMP Updates

- E & E received the new Work Assignment and began preparation of the 2.11 package.

Task 2 – OM&M Services

- E & E sent out request for bids to potential subcontractors for OM&M of the remedial treatment system.

Task 3 – LTGW Sampling

- E & E completed the DUSR for the 2019 long-term groundwater sampling event analytical data.

Task 4 – PRR/Annual Summary Report

- None

Task 5 – Remedial Site Optimization

- None

Problems and Concerns

- None.

Project Changes in the Scope of Services

- None

Budget Status

Approx. Costs accrued through: **3/28/2020**

	Task	Budget	Costs to Date	Balance
1	Project Setup & SMP Updates	\$12,200	\$1,919	\$10,281
2	OM&M Services	\$294,100	\$1,322	\$292,778
3	LTGW Sampling	\$73,700	\$535	\$73,165
4	PRR/Annual Summary Report	\$33,000	\$0	\$33,000
5	Remedial Site Optimization	\$27,100	\$0	\$27,100
	Totals	\$440,100	\$3,776	\$436,324

Work Planned for Next Reporting Period

- Complete work assignment scope and budget (2.11) package and select OM&M subcontractor.
- Begin providing site management services and completing OM&M at the Site.