

**NYSDEC STANDBY ENGINEERING SERVICES CONTRACT NO. D009807
ECOLOGY AND ENVIRONMENT ENGINEERING AND GEOLOGY P.C. (E & E)
STATUS REPORT FOR APRIL 2020**

Mr. C's Dry Cleaners

NYSDEC P.M.: Payson Long

Site No. 9-15-157

E & E PM: Ashlee Smith

Work Assignment (WA) No. D009807-07

E & E Job No.: 1705007.0007

Progress Schedule Update

	Task / Milestone	Start Date from SOW	Finishing Date from SOW	Status (% Complete)	Projected Completion Date
1	Project Setup & SMP Updates	3/6/2020	3/6/2022	20%	3/6/2022
2	OM&M Services	3/6/2020	3/6/2022	0%	3/6/2022
3	LTGW Sampling	9/1/2020	12/31/2021	0%	12/31/2021
4	PRR/Annual Summary Report	3/6/2020	1/31/2022	0%	1/31/2022
5	Remedial Site Optimization	3/6/2020	3/6/2022	0%	3/6/2022

Accomplishments During This Reporting Period

Task 1 – Project Setup & SMP Updates

- E & E completed the 2.11 package and sent it to NYSDEC for review.

Task 2 – OM&M Services

- E & E received and reviewed bids for the OM&M subcontractor and selected the low bidder Iyer Environmental Group, PLLC for OM&M work.

Task 3 – LTGW Sampling

- E & E finished drafting the 2019 Annual Summary Report. This report will be reviewed and provided to NYSDEC.

Task 4 – PRR/Annual Summary Report

- None

Task 5 – Remedial Site Optimization

- None

Problems and Concerns

- None.

Project Changes in the Scope of Services

- None

Budget Status**Approx. Costs accrued through: 05/02/2020**

	Task	Budget	Costs to Date	Balance
1	Project Setup & SMP Updates	\$12,200	\$4,004	\$8,196
2	OM&M Services	\$294,100	\$6,008	\$288,092
3	LTGW Sampling	\$73,700	\$535	\$73,165
4	PRR/Annual Summary Report	\$33,000	\$0	\$33,000
5	Remedial Site Optimization	\$27,100	\$0	\$27,100
	Totals	\$440,100	\$10,547	\$429,553

Work Planned for Next Reporting Period

- Begin providing site management services and completing OM&M at the Site.