

**NYSDEC STANDBY ENGINEERING SERVICES CONTRACT NO. D009807
ECOLOGY AND ENVIRONMENT ENGINEERING AND GEOLOGY P.C. (E & E)
STATUS REPORT FOR JUNE 2020**

Mr. C's Dry Cleaners

NYSDEC P.M.: Payson Long

Site No. 9-15-157

E & E PM: Ashlee Smith

Work Assignment (WA) No. D009807-07

E & E Job No.: 1705007.0007

Progress Schedule Update

	Task / Milestone	Start Date from SOW	Finishing Date from SOW	Status (% Complete)	Projected Completion Date
1	Project Setup & SMP Updates	3/6/2020	3/6/2022	25%	3/6/2022
2	OM&M Services	3/6/2020	3/6/2022	5%	3/6/2022
3	LTGW Sampling	9/1/2020	12/31/2021	0%	12/31/2021
4	PRR/Annual Summary Report	3/6/2020	1/31/2022	0%	1/31/2022
5	Remedial Site Optimization	3/6/2020	3/6/2022	0%	3/6/2022

Accomplishments During This Reporting Period

Task 1 – Project Setup & SMP Updates

- None.

Task 2 – OM&M Services

- E&E met with OM&M subcontractor IEG and GES onsite to begin transition of system operations back to IEG on June 17, 2020.
- IEG began completing system inspections for the remainder of the month.

Task 3 – LTGW Sampling

- E & E finished drafting the 2019 Annual Summary Report. This report will be reviewed and provided to NYSDEC.

Task 4 – PRR/Annual Summary Report

- None

Task 5 – Remedial Site Optimization

- None

Problems and Concerns

- None.

Project Changes in the Scope of Services

- None

Budget Status**Approx. Costs accrued through: 07/04/2020**

	Task	Budget	Costs to Date	Balance
1	Project Setup & SMP Updates	\$16,770	\$4,095	\$12,675
2	OM&M Services	\$276,320	\$8,229	\$268,091
3	LTGW Sampling	\$86,476	\$578	\$85,898
4	PRR/Annual Summary Report	\$39,527	\$0	\$39,527
5	Remedial Site Optimization	\$30,589	\$0	\$30,589
	Totals	\$449,682	\$12,902	\$436,780

Work Planned for Next Reporting Period

- Continue providing site management services and completing OM&M at the Site.