# NYSDEC STANDBY ENGINEERING SERVICES CONTRACT NO. D009807 ECOLOGY AND ENVIRONMENT ENGINEERING AND GEOLOGY P.C. (E & E) STATUS REPORT FOR DECEMBER 2020

Mr. C's Dry Cleaners

**NYSDEC P.M.: Payson Long** 

E & E Job No.: 1705007.0007

Site No. 9-15-157

E & E PM: Ashlee Smith

Work Assignment (WA) No. D009807-07

### **Progress Schedule Update**

	Task / Milestone	Start Date from SOW	Finishing Date from SOW	Status (% Complete)	Projected Completion Date
1	Project Setup & SMP Updates	3/6/2020	3/6/2022	30%	3/6/2022
2	OM&M Services	3/6/2020	3/6/2022	19%	3/6/2022
3	LTGW Sampling	9/1/2020	12/31/2021	33%	12/31/2021
4	PRR/Annual Summary Report	3/6/2020	1/31/2022	17%	1/31/2022
5	Remedial Site Optimization	3/6/2020	3/6/2022	38%	3/6/2022

## **Accomplishments During This Reporting Period**

### <u>Task 1 – Project Setup & SMP Updates</u>

None.

#### Task 2 – OM&M Services

- IEG completed weekly O&M system inspections for the reporting period.
- Influent and effluent samples from the treatment system were collected by IEG on December 3,
- Summary of system OM&M and analytical results will be included in the monthly OM&M report.

### Task 3 – LTGW Sampling

• E & E received the analytical results from the groundwater sampling event in October 2020. These results will be included in the PRR.

# $\underline{Task\ 4-PRR/Annual\ Summary\ Report}$

• Began preparation of the 2018 – 2020 PRR.

### <u>Task 5 – Remedial Site Optimization</u>

• E&E started review of historical documents including the RI to begin assessing the potential for additional source areas near the site.



### **Problems and Concerns**

• None.

## **Project Changes in the Scope of Services**

• None

## **Budget Status**

Approx. Costs accrued through: 12/31/2020

	Task	Budget	Costs to Date	Balance
1	Project Setup & SMP Updates	\$16,770	\$5,055	\$11,715
2	OM&M Services	\$276,320	\$51,999	\$224,321
3	LTGW Sampling	\$86,476	\$28,172	\$58,304
4	PRR/Annual Summary Report	\$39,527	\$6,803	\$32,724
5	Remedial Site Optimization	\$30,589	\$11,578	\$19,011
	Totals	\$449,682	\$103,607	\$346,075

## **Work Planned for Next Reporting Period**

- Continue providing site management services and completing OM&M at the Site.
- Continue preparation of the PRR.
- Conduct research related to RSO regarding previous site uses.