

**NYSDEC STANDBY ENGINEERING SERVICES CONTRACT NO. D009807
ECOLOGY AND ENVIRONMENT ENGINEERING AND GEOLOGY P.C. (E & E)
STATUS REPORT FOR JANUARY 2021**

Mr. C's Dry Cleaners

NYSDEC P.M.: Payson Long

Site No. 9-15-157

E & E PM: Ashlee Smith

Work Assignment (WA) No. D009807-07

E & E Job No.: 1705007.0007

Progress Schedule Update

	Task / Milestone	Start Date from SOW	Finishing Date from SOW	Status (% Complete)	Projected Completion Date
1	Project Setup & SMP Updates	3/6/2020	3/6/2022	30%	3/6/2022
2	OM&M Services	3/6/2020	3/6/2022	25%	3/6/2022
3	LTGW Sampling	9/1/2020	12/31/2021	35%	12/31/2021
4	PRR/Annual Summary Report	3/6/2020	1/31/2022	61%	1/31/2022
5	Remedial Site Optimization	3/6/2020	3/6/2022	55%	3/6/2022

Accomplishments During This Reporting Period

Task 1 – Project Setup & SMP Updates

- None.

Task 2 – OM&M Services

- IEG completed weekly O&M system inspections for the reporting period.
- Influent and effluent samples from the treatment system were collected by IEG on January 5, 2021.
- Summary of system OM&M and analytical results will be included in the monthly OM&M report.

Task 3 – LTGW Sampling

- E & E reviewed the 2020 LTGM analytical data and included this data in the 2018 – 2020 PRR.

Task 4 – PRR/Annual Summary Report

- Continued preparation and submittal of the 2018 – 2020 PRR.

Task 5 – Remedial Site Optimization

- E&E developed an outline for the path forward in assessing potential for additional source areas at or near the Mr. C's site that may be contributing to continued PCE contamination and provided NYSDEC with the outline.

Problems and Concerns

- None.

Project Changes in the Scope of Services

- None

Budget Status**Approx. Costs accrued through: 01/29/2021**

	Task	Budget	Costs to Date	Balance
1	Project Setup & SMP Updates	\$16,770	\$5,144	\$11,626
2	OM&M Services	\$276,320	\$70,212	\$206,108
3	LTGW Sampling	\$86,476	\$29,852	\$56,624
4	PRR/Annual Summary Report	\$39,527	\$24,066	\$15,461
5	Remedial Site Optimization	\$30,589	\$16,804	\$13,785
	Totals	\$449,682	\$146,078	\$303,604

Work Planned for Next Reporting Period

- Continue providing site management services and completing OM&M at the Site.
- Discuss Path Forward outline with DEC and continue conducting research into potential source areas.