

**NYSDEC STANDBY ENGINEERING SERVICES CONTRACT NO. D009807  
ECOLOGY AND ENVIRONMENT ENGINEERING AND GEOLOGY P.C. (E & E)  
STATUS REPORT FOR FEBRUARY 2021**

**Mr. C's Dry Cleaners**

**NYSDEC P.M.: Payson Long**

**Site No. 9-15-157**

**E & E PM: Ashlee Smith**

**Work Assignment (WA) No. D009807-07**

**E & E Job No.: 1705007.0007**

**Progress Schedule Update**

	<b>Task / Milestone</b>	<b>Start Date from SOW</b>	<b>Finishing Date from SOW</b>	<b>Status (% Complete)</b>	<b>Projected Completion Date</b>
1	Project Setup & SMP Updates	3/6/2020	3/6/2022	30%	3/6/2022
2	OM&M Services	3/6/2020	3/6/2022	25%	3/6/2022
3	LTGW Sampling	9/1/2020	12/31/2021	35%	12/31/2021
4	PRR/Annual Summary Report	3/6/2020	1/31/2022	61%	1/31/2022
5	Remedial Site Optimization	3/6/2020	3/6/2022	55%	3/6/2022

**Accomplishments During This Reporting Period**

Task 1 – Project Setup & SMP Updates

- None.

Task 2 – OM&M Services

- IEG completed weekly O&M system inspections for the reporting period.
- Influent and effluent samples from the treatment system were collected by IEG on February 4, 2021.
- Summary of system OM&M and analytical results will be included in the monthly OM&M report.

Task 3 – LTGW Sampling

- None.

Task 4 – PRR/Annual Summary Report

- Submitted the 2018 – 2020 PRR.

Task 5 – Remedial Site Optimization

- E&E developed an outline for the path forward in assessing potential for additional source areas at or near the Mr. C's site that may be contributing to continued PCE contamination and provided NYSDEC with the outline in January 2021. E&E will further discuss the plan with NYSDEC.

**Problems and Concerns**

- None.

**Project Changes in the Scope of Services**

- None

**Budget Status****Approx. Costs accrued through: 02/27/2021**

	<b>Task</b>	<b>Budget</b>	<b>Costs to Date</b>	<b>Balance</b>
1	Project Setup & SMP Updates	\$16,770	\$5,145	\$11,625
2	OM&M Services	\$276,320	\$74,523	\$201,797
3	LTGW Sampling	\$86,476	\$29,889	\$56,587
4	PRR/Annual Summary Report	\$39,527	\$25,730	\$13,797
5	Remedial Site Optimization	\$30,589	\$16,845	\$13,744
	<b>Totals</b>	<b>\$449,682</b>	<b>\$152,132</b>	<b>\$297,550</b>

**Work Planned for Next Reporting Period**

- Continue providing site management services and completing OM&M at the Site.
- Discuss Path Forward outline with DEC and continue conducting research into potential source areas.