

**NYSDEC STANDBY ENGINEERING SERVICES CONTRACT NO. D009807
ECOLOGY AND ENVIRONMENT ENGINEERING AND GEOLOGY P.C. (E & E)
STATUS REPORT FOR FEBRUARY 2022**

Mr. C's Dry Cleaners

NYSDEC P.M.: Payson Long

Site No. 9-15-157

E & E PM: Rebecca Knappert

Work Assignment (WA) No. D009807-07

E & E Job No.: 1705007.0007

Progress Schedule Update

	Task / Milestone	Start Date from SOW	Finishing Date from SOW	Status (% Complete)	Projected Completion Date
1	Project Setup & SMP Updates	3/6/2020	3/6/2022	70%	5/31/2022
2	OM&M Services	3/6/2020	3/6/2022	80%	5/31/2022
3	LTGW Sampling	9/1/2020	1/31/2022	100%	1/31/2022
4	PRR/Annual Summary Report	3/6/2020	1/31/2022	90%	3/31/2022
5	Remedial Site Optimization	3/6/2020	3/6/2022	73%	5/31/2022

Accomplishments During This Reporting Period

Task 1 – Project Setup & SMP Updates

- None.

Task 2 – OM&M Services

- IEG completed weekly O&M system inspections for the reporting period.
- Influent and effluent samples were collected from the treatment system by IEG on February 21, 2021.
- Summary of system OM&M and analytical results will be included in the monthly OM&M report.
- E&E conducted inspections of existing SSDS systems.

Task 3 – LTGW Sampling

- None.

Task 4 – PRR/Annual Summary Report

- The annual summary report was drafted and is being reviewed internally. It will be sent to NYSDEC in mid-March.

Task 5 – Remedial Site Optimization

- E&E revised the indoor air sampling plan to include additional properties.
- E&E drafted access request letters for SVI sampling and SSDS inspections and NYSDEC sent the letters to property owners.

- E&E planned RSO activities discussed at the January RSO meeting.

Problems and Concerns

- None.

Project Changes in the Scope of Services

- None

Budget Status

Approx. Costs accrued through: 2/28/2021				
	Task	Budget	Costs to Date	Balance
1	Project Setup & SMP Updates	\$16,770	\$7,332	\$9,438
2	OM&M Services	\$276,320	\$177,128	\$99,192
3	LTGW Sampling	\$86,476	\$49,554	\$36,922
4	PRR/Annual Summary Report	\$39,527	\$27,235	\$12,292
5	Remedial Site Optimization	\$30,589	\$34,079	(\$3,490)
	Totals	\$449,682	\$295,328	\$154,354

Work Planned for Next Reporting Period

- Continue providing site management services and completing OM&M at the Site.
- Continue additional source area investigation including indoor air sampling, planning well construction and sampling, and contacting utility companies for records of utility construction and repairs under Whaley.
- Provide SMP edits to NYSDEC for review by late March.
- Finish SSDS inspections.