NYSDEC STANDBY ENGINEERING SERVICES CONTRACT NO. D009807 ECOLOGY AND ENVIRONMENT ENGINEERING AND GEOLOGY P.C. (E & E) STATUS REPORT FOR MARCH 2022

Mr. C's Dry Cleaners NYSDEC P.M.: Payson Long

Site No. 9-15-157 E & E PM: Rebecca Knappert

Progress Schedule Update

	Task / Milestone	Start Date from SOW	Finishing Date from SOW	Status (% Complete)	Projected Completion Date
1	Project Setup & SMP Updates	3/6/2020	3/6/2022	75%	5/31/2022
2	OM&M Services	3/6/2020	3/6/2022	85%	5/31/2022
3	LTGW Sampling	9/1/2020	1/31/2022	100%	1/31/2022
4	PRR/Annual Summary Report	3/6/2020	1/31/2022	95%	4/30/2022
5	Remedial Site Optimization	3/6/2020	3/6/2022	77%	5/31/2022

Accomplishments During This Reporting Period

<u>Task 1 – Project Setup & SMP Updates</u>

• E&E began converting old SMP into new SMP format.

Task 2 – OM&M Services

- IEG completed weekly O&M system inspections through mid-March. E&E complete late March inspections and sampling
- Influent and effluent samples were collected from the treatment system by IEG on March 10, 2022. Quarterly pumping well sampling was completed by E&E on April 4, 2022.
- Summary of system OM&M and analytical results will be included in the monthly OM&M report.
- E&E conducted inspections of existing SSDS systems.

Task 3 – LTGW Sampling

• None.

Task 4 – PRR/Annual Summary Report

• The annual summary report was drafted and is being reviewed internally. It will be sent to NYSDEC by late April.

Task 5 – Remedial Site Optimization

- E&E scheduled SVI sampling for properties that allowed access for early April.
- E&E planned RSO activities discussed at the January RSO meeting.



Problems and Concerns

• None.

Project Changes in the Scope of Services

• None

Budget Status

Approx. Costs accrued through: 3/31/2021

	Task	Budget	Costs to Date	Balance
1	Project Setup & SMP Updates	\$16,770	\$10,736	\$6,034
2	OM&M Services	\$276,320	\$181,448	\$94,872
3	LTGW Sampling	\$86,476	\$49,554	\$36,922
4	PRR/Annual Summary Report	\$39,527	\$27,368	\$12,159
5	Remedial Site Optimization	\$30,589	\$37,062	(\$6,473)
	Totals	\$449,682	\$306,169	\$143,513

Work Planned for Next Reporting Period

- Continue providing site management services and completing OM&M at the Site.
- Continue additional source area investigation including indoor air sampling, planning well construction and sampling, and contacting utility companies for records of utility construction and repairs under Whaley.
- Provide SMP edits to NYSDEC for review by May/June.
- Conduct SVI sampling.