

932022/31

OCCIDENTAL CHEMICAL CORPORATION
OLIN CORPORATION

FINAL CLOSEOUT REPORT
100TH STREET STORM SEWER ABANDONMENT AND RELOCATION
OPERABLE UNIT 3

102nd STREET LANDFILL SITE
NIAGARA FALLS, NEW YORK

June 22, 1998

FLUOR DANIEL GTI
Marlton, New Jersey

OCCIDENTAL CHEMICAL CORPORATION
OLIN CORPORATION

FINAL CLOSEOUT REPORT
100TH STREET STORM SEWER ABANDONMENT AND RELOCATION
OPERABLE UNIT 3

102ND STREET LANDFILL SITE
NIAGARA FALLS, NEW YORK

JUNE 22, 1998

OCCIDENTAL CHEMICAL CORPORATION
OLIN CORPORATION

FINAL CLOSEOUT REPORT
100TH STREET STORM SEWER ABANDONMENT AND RELOCATION
OPERABLE UNIT 3

102nd STREET LANDFILL SITE
NIAGARA FALLS, NEW YORK

RECEIVED
JUN 14 1998
RECEIVED
JUN 14 1998
UNREL

June 22, 1998

FLUOR DANIEL GTI
Marlton, New Jersey



P.O. BOX 248, 1186 LOWER RIVER ROAD, CHARLESTON, TN 37310

Phone: (615) 336-4000

RECEIVED

JUL 14 1998

NYDEC - REG. 9
FOIL
REL UNREL

June 22, 1998

Mr. Paul Olivo, Proj. Mgr.
New York/Caribbean Response Superfund Branch II
Emergency and Remedial Response Division
U.S. Environmental Protection Agency
290 Broadway
New York, NY 10007-1866

RE: 102nd Street Landfill Site, Niagara Falls, NY
Final Closeout Report and Remedial Action Report
100th Street Storm Sewer Abandonment and Relocation
Operable Unit 3

Dear Mr. Olivo:

Enclosed are three (3) copies of the signed and sealed final version of the Final Closeout Report for Operable Unit 3 at the 102nd Street Landfill Site, dated June 22, 1998 (the "Report"). It includes, as an attachment, the revised Remedial Action Report for Operable Unit 3. The Remedial Action Report along with the associated drawings have been revised to address the comments received in the June 9, 1998 U.S. Environmental Protection Agency (USEPA) correspondence. The responses to comments have also been attached to this letter. The contents of the USEPA comments have been included and incorporated into this final version of the Report.

We believe the final version of this Report is thorough and complete, addresses the USEPA June 9, 1998 comments and meets the requirements of the USEPA guidance, however should you have any questions or comments, please contact us at 423/336-4549 or 716/773-8304.

Very truly yours,

David L. Cummings
for David L. Cummings
Manager, Environmental Remediation
Olin Corporation

James C. Thornton, P.E.
for James C. Thornton, P.E.
Project Manager
Glenn Springs Holdings, Inc.

cc: Gary Kline - NYDEC (6 encl.)
Vincent Funigello - Malcolm Pirnie (3 encl.)

existing storm drain with 42" RCP west of existing manhole MH-2. Installed approximately 20 LF of new 42" RCP east of existing manhole MH-2 to Manhole SDMH-5 for a total of approximately 50 LF of new 42" RCP installed.

Comment 6: Remedial Action Report, Page 11, Section 4.4; Drawing 30K-04C

On Page 11, the 3rd paragraph of Section 4.4 states "An approximately 20 foot section of existing 42-inch RCP that ran south from former MH-2..." and Drawing 30K-04C states "Replaced Approx. 15 LF of exist. 42" storm drain and exist. MH-2." The Companies shall Correct these inconsistencies.

Response: The 3rd paragraph has been revised as follows: Also, an approximately 15 foot section of existing 42" RCP that traversed the Site in a southerly direction from existing MH-2 was removed to facilitate installation of the slurry wall...

Drawing 30K-04C states: Removed approximately 15 LF of existing storm drain and existing MH-2, and Note 7 has been revised as follows: Removed MH-2 and approximately 15 LF of existing 42" RCP that ran south from existing MH-2 and traversed the Site.

Comment 7: Remedial Action Report, Page 12, Section 4.4

On page 12, the 5th paragraph of Section 4.4 states "The installation of CB-7 is a field change and was documented in the FCA (Appendix G)." This field change approval shall be included in Appendix E and "(Appendix G)" shall be changed to "(Appendix G)." The Companies shall correct these inconsistencies.

Response: This has been changed to show that Field Change Approvals are in Appendix E, not Appendix G.

Comment 8: Remedial Action Report, Page 12, Section 4.4

On page 12, the description of the bedding material in 6th paragraph of Section 4.4 shall be revised by the Companies to reflect the two different bedding details on Drawing 30K-13.

Response: This paragraph has been revised to reference both bedding material details.

Comment 9: Remedial Action Report, Page 12, Section 4.4

Laboratory strength test results are included in Appendix D, not Appendix E, as stated in the 7th paragraph of Section 4.4 on Page 12. The Companies shall correct this inconsistency.

Response: This has been changed to show that laboratory strength test results are in Appendix D, not Appendix E.

Comment 10: Remedial Action Report, Page 13, Section 4.4

Compaction test results are included in Appendix C, not Appendix D, as stated in the 7th paragraph of Section 4.4 on Page 13. The Companies shall correct this inconsistency.

Response: This has been changed to show that compaction test results are in Appendix C, not Appendix D.

Comment 11: Remedial Action Report, Page 13, Section 4.4

Field Change Approvals are included in Appendix E, not Appendix G, as stated in the 8th paragraph of Section 4.4 on Page 13. The Companies shall correct this inconsistency.

Response: This has been changed to show that Field Change Approvals are in Appendix E, not Appendix G.

Comments 12: Remedial Action Report, Page 14, Section 4.8

Data verification reports are included in Appendix B, not Appendix C, as stated in the 1st paragraph of Section 4.8 on Page 14. The Companies shall correct this inconsistency.

Response: This has been changed to show that data verification results are in Appendix B, not Appendix C.

Comment 13: Remedial Action Report, Page 15, Section 4.8

Compaction test results are included in Appendix C, not Appendix D, as stated in the 2nd paragraph of Section 4.8 on Page 15. The Companies shall correct this inconsistency.

Response: This has been changed to show that compaction test results are in Appendix C, not Appendix D.

Comment 14: Remedial Action Report, Page 15, Section 4.8

Field change approval dated 8/9/96 states that the formed invert flow channels in SDMH-1, 4 & 5 were modified. Accordingly, the Companies shall change Drawing 30K-14 to show the modified formed invert channels.

Response: Drawing 30K-14 has been revised to show the modified form invert channels.

Comment 15: Remedial Action Report, Appendix E; Drawing 30K-01C

Field change approval dated 8/27/96 states the rim elevation of storm sewer MH-1 was raised to elevation 572.5, but the drainage structure schedule on Drawing 30K-01C shows the rim elevation of MH-1 at 573.95. The Companies shall correct this inconsistency.

Response: The elevations stated in the FCA was a proposed modification. The 573.95 feet elevation reflects as built conditions.

Comment 16: Drawing 30K-02C

Manhole Nos. on the Drainage Structure Schedule shall be labeled by the Companies as "SDMH", not "MH".

Response: This drawing has been changed to show "SDMH".

Comment 17: Drawing 30K-02C

The relocation and tie-in of the water line and gas line in the northwest corner of the Site shall be labeled by the Companies and shall reference Notes 1 & 4. Likewise, the gas tie-in north of SDMH-9 shall reference Notes 1 & 4.

Response: This drawing has been revised to show the labels of the relocation and tie-ins of the gas and water lines, and references Notes 1 and 4.

Comment 18: *Drawing 30K-04C*

The tie-in of the water line northeast of the Site shall be labeled by the Companies and Shall reference Notes 1 & 6.

Response: This drawing has been revised to show the labels of the tie-ins of the water line and references Notes 1 and 6.

Comment 19: *Drawing 30K-04C*

The existing water service connections abandon on the north side of Buffalo Avenue between SDMH-5 and SDMH-4 shall be labeled by the Companies.

Response: This drawing has been revised to show the labels of the existing water service connections abandoned between SDMH-5 and SDMH-4.

Comment 20: *Drawing 30K-04C*

The new hydrant on the north side of Buffalo Ave. located north of SDMH-4 and the new hydrant on the south side of Buffalo Ave. located east of SDMH-7 shall be labeled by the Companies.

Response: This drawing has been revised to show the labels of the new hydrants.

Comment 21: *Drawing 30K-04C*

The existing storm drain that crosses Buffalo Ave. and ties in to SDMH-4 shall be labeled by the Companies.

Response: This drawing has been revised to show the labels of the existing storm drain tie-in to SDMH-4.

Comment 22: *Drawing 30K-04C*

All the catch basin and manhole labels which reference General Note 3 shall be changed by the Companies to reference General Note 2.

Response: This drawing has been revised to show the labels for the catch basins and manholes with reference to General Note 2, not General Note 3.

Comment 23: *Drawing 30K-04C*

General Note 2 shall be changed by the Companies and shall read "Refer to Dwg. No. 594000-30K-11, 13 and 14 for storm drainage sections and details and Dwg. No. 594000-30K-01C for storm drainage structure schedule."

Response: General Note 2 has been revised.

Comment 24: *Drawing 30K-04C*

OCCIDENTAL CHEMICAL CORPORATION
OLIN CORPORATION

FINAL CLOSEOUT REPORT
100TH STREET STORM SEWER ABANDONMENT AND RELOCATION
OPERABLE UNIT 3

102nd STREET LANDFILL SITE
NIAGARA FALLS, NEW YORK

RECEIVED

JUL 14 1998

NYSDEC - REG. 9
FOIL
REL UNREL

June 22, 1998

FLUOR DANIEL GTI
Marlton, New Jersey

TABLE OF CONTENTS

<u>SECTION</u>	<u>PAGE</u>
EXECUTIVE SUMMARY	ES-1
1.0 INTRODUCTION	1
2.0 SUMMARY OF SITE CONDITIONS	2
2.1 Background	3
2.2 Remedial Construction Activities	4
3.0 DEMONSTRATION OF REMEDIAL ACTIVITY QA/QC	6
4.0 MONITORING RESULTS	7
5.0 SUMMARY OF OPERATION AND MAINTENANCE	8
6.0 PROTECTIVENESS	9
7.0 FIVE-YEAR REVIEW	10
8.0 BIBLIOGRAPHY	11

ATTACHMENT

REMEDIAL ACTION REPORT, 100TH STREET STORM SEWER ABANDONMENT AND
RELOCATION, OPERABLE UNIT 3

LIST OF FIGURES

<u>FIGURE</u>	<u>TITLE</u>	<u>FOLLOWING PAGE</u>
1	Storm Sewer Location Plan	2

EXECUTIVE SUMMARY

This Final Closeout Report (COR) documents that the Occidental Chemical Corporation (OxyChem) and Olin Corporation (Olin), (the Companies) completed construction activities for the abandonment and relocation of the 42-inch 100th Street storm sewer, Operable Unit 3 (OU-3), that traversed the 102nd Street Landfill Site (Site). The Site is located in Niagara Falls, Niagara County, New York and consists of two separate properties owned by Occidental Chemical Corporation (OxyChem) and Olin Corporation (Olin), (the Companies), plus contiguous and related areas. The Site was operated as a disposal site for industrial wastes by both Companies and predecessors.

The objective of the remedial activities for OU-3, as presented in the Record of Decision (ROD) and ROD Amendment, was to abandon the existing 42-inch storm sewer in order to eliminate the transport of Site constituents of concern to the Niagara River via this pathway, and to provide a hydraulically equivalent pipeline that would be re-routed around the site. Activities at the Site were consistent with the ROD, ROD Amendment, and the remedial design (RD) for design and construction. The Remedial Action Report (RAR) contains the documentation of Quality Assurance/Quality Control (QA/QC) compliance and documentation of remedial activities.

The abandonment and relocation of the storm sewer provides assurance that transport of Site constituents of concern to the Niagara River via this pathway has been eliminated. The City of Niagara Falls will perform the Operation and Maintenance of the relocated storm sewer.

The United States Environmental Protection Agency (EPA)/New York State Department of Environmental Conservation (DEC) conducted a final inspection of the relocated storm sewer and determined that the remedy has been constructed in accordance with RD plans and specifications, and no further work is required.

1.0 INTRODUCTION


This Final Closeout Report (COR) documents that the Occidental Chemical Corporation (OxyChem) and Olin Corporation (Olin), (the Companies) completed construction activities for Operable Unit 3 (OU-3) in accordance with the U.S. Environmental Protection Agency (EPA) document Close Out Procedures for National Priorities List Sites, dated August 1995 (OSWER Dir. 9320.2-09) and Procedures for Completion and Deletion of National Priorities List Sites and Update (OSWER Directive 9320.2-3C). Operable Unit 3 consists of the Abandonment and Relocation of the 100th Street Storm Sewer at the 102nd Street Landfill Site (Site).

The United States Environmental Protection Agency (EPA)/New York State Department of Environmental Conservation (DEC) conducted a final inspection of the relocated storm sewer on October 29, 1996, and determined that the contractors have constructed the remedy in accordance with remedial design (RD) plans and specifications, and no further work is required.

2.0 SUMMARY OF SITE CONDITIONS

The Site covers approximately 22.1 acres and is located in Niagara Falls, Niagara County, New York. It consists of two separate properties owned, respectively, by OxyChem and Olin plus contiguous and related areas as defined in the September 26, 1990 Record of Decision (ROD) as amended on June 9, 1995. The Companies' properties are bordered on the south by the Niagara River, on the north by Buffalo Avenue, on the west by Griffon Park, and on the east by privately owned lands including the Belden site. The Site, as defined in the ROD for the purpose of the overall remediation, also includes the areas immediately adjacent to the northeast and to the west, the adjoining river sediments, as well as closely proximate areas necessary to carry out the remediation. The 100th Street storm sewer outfall, owned by the City of Niagara Falls, traverses the Site.

The former 42-inch diameter reinforced concrete pipe (RCP) storm sewer that traversed the landfill entered the Site from the north and discharged to the Niagara River via a headwall at the south edge of the Site (See Figure 1). The former storm sewer was abandoned in-place and a new storm sewer installed along the perimeter of the Site. Construction of the new storm sewer began along the river at the southeast corner of the Site where a headwall and flap gate were installed. From the headwall, a 48-inch high density polyethylene (HDPE) pipe was installed approximately 580 feet along the eastern property line to the northeast corner of the Site. Precast concrete storm drain manholes SDMH-1, SDMH-2, and SDMH-3 were installed at various intervals along this line. From SDMH-3, at the northeast corner of the site, 54-inch RCP was routed westward approximately 460 feet along Buffalo Avenue until being connected with the existing 42-inch RCP. Storm drain manholes SDMH-4 and SDMH-5 were installed at various locations within this interval. The existing 42-inch RCP ran westward from this junction to existing manhole MH-3. Additional storm drain was installed westward along the south side of Buffalo Avenue from existing manhole MH-3 to the northwest corner of the Site. New 18-inch RCP was installed from existing manhole MH-3 westward to SDMH-8. Storm drain manholes SDMH-6 and SDMH-7 were installed at locations within this interval. New 15-inch RCP was installed westward from SDMH-8 to SDMH-10. Storm drain manhole SDMH-9 was installed within this interval. New storm drain manhole SDMH-11 was



installed at the northwest corner of the site and new 12-inch RCP installed between it and storm drain manhole SDMH-10.

2.1 Background

The Site was operated as a disposal site for industrial wastes by both Companies and predecessors. OxyChem, and its predecessors, operated their 15.6-acre portion of the Site as a landfill from approximately 1943 until 1970. Olin operated their 6.5-acre portion (which occupies the eastern section of the overall Site) as a landfill from 1948 to 1970.

The Site was divided into three Operable Units (OU) for investigative and remedial alternative feasibility studies. The three OUs are:

- OU-1: landfill residuals, perimeter soils, shallow groundwater, and non-aqueous phase liquids;
- OU-2: sediments in the Niagara River within 300 feet of the shore;
- OU-3: the portion of the 100th Street Storm Sewer that crosses the site.

This report addresses OU-3 only.

The selected remedial action for the Site was presented in the ROD. The Remedial Design Work Plan (RDWP) for the Site, which describes the overall approach to the design of remedial measures, was approved by EPA on May 6, 1992. The selected remedial alternative for the storm sewer was to clean the pipe and leave it in place, line it with a chemically resistant sleeve made of high density polyethylene (HDPE) plastic, and pressure-grout the annular space between the original pipe and the sleeve.

Predesign Field Activities (PFA) were conducted at the Site between September 22 to October 27, 1992. The PFA obtained information on the soil conditions along the perimeter of the Site for the engineering design. The Predesign Field Activity Report (PFAR), which documented the PFA, was submitted to the EPA on November 20, 1992.

In 1993, the Companies requested and the EPA determined that the storm sewer be to re-routed around the site rather than lining it in place. This decision was embodied in an Explanation of Significant Differences (ESD) issued by the EPA in 1993.

These documents provided the basis for a revised remedial alternative for OU-3 as presented in the Amended ROD issued on June 9, 1995. The selected remedial alternative was relocation of the 100th Street storm sewer outfall around the perimeter of the Site.

The Final Engineering was documented in the Final Engineering Report (FER) issued September 9, 1995 and revised February 5, 1996. The FER, including drawings and technical specifications, constitutes the RD Report as defined in the Site's Administrative Order (AO) for RD and Remedial Action (RA), September 30, 1991. The RD is consistent with the selected remedy described in the Amended ROD and has taken into account and accommodated applicable or relevant and appropriate requirements (ARARS).

In support of the design of the new storm sewer, an Addendum to the PFA Geotechnical Sampling and Testing Plan (GSTP) was issued on March 25, 1994. The GSTP and its Addendum for the Storm Sewer Relocation Drilling Program provided the procedures and methods that were used for soil sample collection and testing along the new storm sewer alignment. An Addendum to the PFAR for the Storm Sewer Relocation Drilling Program was issued on September 15, 1994 and presents the results of the geotechnical sampling and testing.

2.2 Remedial Construction Activities

On March 21, 1996, the Companies formerly awarded the RA contract, thereby initiating the RA. The Companies conducted the remedial activities as planned, and no additional areas of concern were identified. The EPA/DEC and Companies conducted a final inspection on October 29, 1996 and developed a list of minor outstanding construction

items which were addressed shortly thereafter. The RA activities were performed according to design specifications set forth in the 1996 RD.

3.0 DEMONSTRATION OF CONSTRUCTION ACTIVITY QUALITY ASSURANCE/QUALITY CONTROL

Activities at the Site were consistent with the ROD, ROD Amendment, and the RD for design and construction. The RD, including the Quality Assurance Project Plan (QAPP), incorporated the quality assurance and quality control (QA/QC) procedures and protocol. The Remedial Action Report (RAR) contains the documentation of QA/QC compliance and documentation of remedial activities (Attachment).

4.0 MONITORING RESULTS

Remedial activities for OU-3 were conducted in an area not impacted by constituents of concern, thus monitoring is not necessary.

5.0 SUMMARY OF OPERATION AND MAINTENANCE

The remedy of OU-3 was completed outside the area of the 102nd Street Landfill. Therefore OU-3 is not included in the Operation and Maintenance (O&M) Plan that will be prepared for the Landfill. The storm sewer will be dedicated to the City of Niagara Falls. O&M will be conducted by the City of Niagara Falls and will consist of general inspections and repairs as needed or as scheduled by the City.

6.0 PROTECTIVENESS

This Unit (OU-3) meets the completion requirements as specified in OSWER Directive 9320.2-3C, Procedures for Completion and Deletion of National Priorities List Sites and Update. The RAR verifies that the unit has achieved the objectives of the ROD and ROD Amendment . The abandonment and relocation of the storm sewer provides assurance that transport of Site constituents of concern to the Niagara River via this pathway has been eliminated. The City of Niagara Falls will perform the Operation and Maintenance of the relocated storm sewer. A bibliography of all reports relevant to the completion of this unit is attached.

7.0 FIVE YEAR REVIEW

Because there are no hazardous substances at the unit above health-based levels, there is no need for a five-year review.

8.0 BIBLIOGRAPHY

- 7/90 Remedial Investigation Final Report, Vol. 1 & 2 and the Feasibility Study Final Report, Vol. 1 & 2.
- 9/26/90 EPA ROD.
- 9/30/91 EPA Administrative Order (AO) for Remedial Design and Remedial Action, Index No. II CERCLA-10223.
- 5/6/92 Remedial Design Work Plan (RDWP).
- 11/20/92 Predesign Field Activities Report (PFAR).
- 3/3/93 Feasibility Review of Remedial Approach for 42-inch Storm Sewer including hydraulic analysis of existing Storm Sewer.
- 3/25/94 The PFA GSTP Addendum for the Storm Sewer Relocation Drilling Program.
- 8/94 Supplemental Offshore Boring Program Addendum to the PFAR.
- 9/94 Storm Sewer Relocation Drilling Program Addendum to the PFAR.
- 6/9/95 EPA ROD Amendment.
- 6/30/95 RAWP for the Perimeter Soils.
- 7/24/95 Remedial Action SATP for the Perimeter Soils.
- 9/9/95 Remedial Design Package including the Engineering Report and Construction Management Plan.

- 11/95 Remedial Program for Perimeter Soils Verification Data Summary Report.
- 2/5/96 Remedial Design Package including the Engineering Report and Construction Management Plan revised.
- 5/10/96 Final Excavation Plan.

ATTACHMENT

**REMEDIAL ACTION REPORT
FOR
100TH STREET STORM SEWER ABANDONMENT
AND RELOCATION**

**OCCIDENTAL CHEMICAL CORPORATION
OLIN CORPORATION**

**REMEDIAL ACTION REPORT
100TH STREET STORM SEWER ABANDONMENT AND RELOCATION
OPERABLE UNIT 3**

**102nd STREET LANDFILL SITE
NIAGARA FALLS, NEW YORK**

June 22, 1998

**FLUOR DANIEL GTI
Marlton, New Jersey**

TABLE OF CONTENTS

<u>SECTION</u>	<u>PAGE</u>
EXECUTIVE SUMMARY	ES-1
1.0 INTRODUCTION	1
1.1 Site Description	1
1.2 Background	2
1.3 Purpose/Scope of Work	4
2.0 CHRONOLOGY OF EVENTS	6
3.0 PERFORMANCE STANDARDS AND CONSTRUCTION QUALITY CONTROL	8
4.0 CONSTRUCTION ACTIVITIES	10
4.1 Preconstruction Activities	10
4.2 Fencing/Demarcation of Work Zone	10
4.3 Equipment Cleaning	11
4.4 Storm Sewer Excavation/Installation/Abandonment	11
4.5 Temporary Traffic Control	14
4.6 Stormwater Management/Erosion Control	14
4.7 Placement of Excavated Soils	14
4.8 Backfill/Restoration	15
5.0 FINAL INSPECTION	23
6.0 OPERATION AND MAINTENANCE PLAN	24
7.0 CERTIFICATIONS	25

APPENDICES

APPENDIX A -	GEOTECHNICAL LAB REPORTS - BACKFILL MATERIAL
APPENDIX B -	ANALYTICAL LAB DATA VALIDATION REPORTS - BACKFILL MATERIAL
APPENDIX C -	IN-SITU BACKFILL DENSITY & MOISTURE TEST RESULTS
APPENDIX D -	CONCRETE QUALITY CONTROL DOCUMENTATION
APPENDIX E -	FIELD CHANGE APPROVALS

LIST OF TABLES

<u>TABLE</u>	<u>TITLE</u>	<u>PAGE</u>
1	Geotechnical Test Results - Backfill Material	16
2	Analytical Test Results - Backfill Material	17

LIST OF DRAWINGS

<u>DRAWING NUMBER</u>	<u>REV. NO.</u>	<u>TITLE</u>
594000-10Z-02	2	LEGEND AND ABBREVIATIONS
594000-30K-01C	8	MASTER SITE REMEDIATION PLAN: STORM DRAINAGE
594000-30K-02C	6	SITE REMEDIATION PLAN AREA 1: STORM DRAINAGE
594000-30K-04C	7	SITE REMEDIATION PLAN AREA 3: STORM DRAINAGE
594000-30K-05C	8	SITE REMEDIATION PLAN AREA 4: STORM DRAINAGE
594000-30K-11	7	UTILITY RELOCATION SECTIONS AND DETAILS
594000-30K-13	8	STORM DRAINAGE: SECTIONS AND DETAILS
594000-30K-14	6	STORM DRAINAGE: SECTIONS AND DETAILS

EXECUTIVE SUMMARY

This Remedial Action Report (RAR) documents the execution of the Remedial Action Program for the abandonment and relocation of the 42-inch 100th Street storm sewer, Operable Unit 3 (OU-3), that traversed the 102nd Street Landfill Site (Site). The Site is located in Niagara Falls, Niagara County, New York and consists of two separate properties owned by Occidental Chemical Corporation (OxyChem) and Olin Corporation (Olin), (the Companies), plus contiguous and related areas. The Site was operated as a disposal site for industrial wastes by both Companies and predecessors. Oversight for the remedial action was provided by the United States Environmental Protection Agency (EPA) and the State of New York (State).

The purpose of the Remedial Action Program for OU-3 was to prevent Site ground water from infiltrating the 42-inch storm sewer, to remove the potential for NAPL to infiltrate the storm sewer, and to eliminate the transport of constituents of concern to the Niagara River via this pathway.

The objective of the remedial activities for OU-3, as presented in the ROD and ROD Addendum, was to abandon the existing 42-inch storm sewer, and to provide a hydraulically equivalent pipeline that would be re-routed around the Site.

The Remedial Action Program for OU-3 was conducted between July 9, 1996 and October 4, 1996 and included installation of the storm sewer and appurtenances and storm sewer abandonment.

The 42-inch diameter reinforced concrete pipe (RCP) storm sewer that traversed the landfill entered the Site from the north, and discharged to the Niagara River via a headwall at the south edge of the Site. A new 54-inch RCP storm sewer was routed along the south right-of-way of Buffalo Avenue from where the existing storm sewer entered the site to a point at the northeast corner of the Site. From the northeast corner, a 48-inch HDPE storm sewer was routed south to discharge into the Niagara River. New 18-inch, 15-inch, and 12-inch RCP storm sewer was routed along the south right-of-way of Buffalo Avenue from the point where the existing storm

sewer crossed Buffalo Avenue to a point at the northwest corner of the property. Eleven precast storm drain manholes and eight catch basins were installed.

The abandonment of the existing 42-inch storm sewer was completed by clearing debris and sediment from the north and south ends of the pipe, pouring a lean concrete plug at each end with a 2-inch pipe cast in-place and pumping lean concrete through the 2-inch pipe. The required volume of 198 cubic yards of lean concrete was pumped into the pipe and was then considered abandoned.

Inspections, sampling, and testing were conducted routinely in accordance with the Site Construction Quality Assurance Project Plan (CQAPP) in order to document substantial conformance with the performance standards, project design, specifications and procedures. Field Change Approvals were utilized to document changes to the approved plans and specifications.

The final inspection was conducted on Tuesday, October 29, 1996 with the State/EPA representative, the Companies Representative, the Companies QA/QC oversight representative, and the construction contractors representative present. A "punch list" of items were observed and rectified according to plans and specifications.

The storm sewer will be dedicated to the City of Niagara Falls. Operation and maintenance will consist of general inspections and repairs as needed or as scheduled by the City of Niagara Falls.

The remedial activities implemented for the abandonment and relocation of the storm sewer were completed in substantial conformance with the requirements of the Remedial Design Documents, the ROD, ROD Addendum, and the Administrative Order.

1.0 INTRODUCTION

This Remedial Action Report (RAR) documents the execution of the Remedial Action Program for the abandonment and relocation of the 42-inch 100th Street storm sewer that traversed the site as presented in the Final Engineering Report (FER) (Fluor Daniel, Revised: February 5, 1996). The abandonment and relocation of the storm sewer constitutes Operable Unit-3 (OU-3) at the 102nd Street Landfill Site (Site). The design and selected remedial action (RA) for OU-3 will be described in detail in this RAR.

This RAR has been prepared in accordance with the United States Environmental Protection Agency (EPA) document Close Out Procedures for National Priorities List Sites, dated August 1995 (OSWER Dir. 9320.2-09).

1.1 Site Description

The Site covers approximately 22.1 acres and is located in Niagara Falls, Niagara County, New York. It consists of two separate properties owned by Occidental Chemical Corporation (OxyChem) and Olin Corporation (Olin), (the Companies), plus contiguous and related areas as defined in the September 1990 Record of Decision (ROD) as amended on June 9, 1995. The Companies property is bordered on the south by the Niagara River, on the north by Buffalo Avenue, on the west by Griffon Park, and on the east by privately owned land which includes the Belden site. The Site as defined for the purpose of the overall remediation also includes the areas immediately adjacent to the east, northeast, and to the west, the adjoining river sediments, as well as closely proximate areas necessary to carry out the remediation. The 100th Street storm sewer outfall, owned by the City of Niagara Falls, traversed the Site.

The existing 42-inch diameter reinforced concrete pipe (RCP) storm sewer entered the Site from the north, approximately 10 feet southwest of storm drain manhole (SDMH) -5, and discharged to the Niagara River via a headwall at the south edge of the Site (See Drawing No. 594000-30K-01C). The existing 42-inch storm sewer was abandoned in-

place by filling and plugging it with lean concrete.

Construction of the new storm sewer began along the river at the southeast corner of the Site where a headwall and flap gate were installed. From the headwall, a 48-inch high density polyethylene (HDPE) pipe was installed approximately 680 feet along the eastern property line to the northeast corner of the Site. Precast concrete storm drain manholes SDMH-1, SDMH-2, and SDMH-3 were installed at various intervals along this line. From SDMH-3, at the northeast corner of the site, 54-inch RCP was routed westward approximately 460 feet along Buffalo Avenue until being connected with the existing 42-inch RCP. Storm drain manholes SDMH-4 and SDMH-5 were installed at various locations within this interval. The existing 42-inch RCP ran westward from this junction to existing manhole MH-3. Additional storm drain was installed westward along the south side of Buffalo Avenue from existing manhole MH-3 to the northwest corner of the Site. New 18-inch RCP was installed from existing manhole MH-3 westward to SDMH-8. Storm drain manholes SDMH-6 and SDMH-7 were installed at locations within this interval. New 15-inch RCP was installed westward from SDMH-8 to SDMH-10. Storm drain manhole SDMH-9 was installed within this interval. New storm drain manhole SDMH-11 was installed at the northwest corner of the site and new 12-inch RCP installed between it and storm drain manhole SDMH-10.

1.2 Background

The Site was operated as a disposal site for industrial wastes by both Companies and predecessors. OxyChem, and its predecessors, operated their 15.6-acre portion of the Site as a landfill from approximately 1943 until 1970. Olin, operated their 6.5-acre portion (which occupies the eastern section of the overall Site) as a landfill from 1948 to 1970.

The Site was divided into three Operable Units (OU) for investigative and remedial alternative feasibility studies. The three OUs are:

OU-1: landfill residuals, perimeter soils, shallow groundwater, and non-aqueous

phase liquids;

OU-2: sediments in the Niagara River within 300 feet of the shore;

OU-3: the portion of the 100th Street Storm Sewer that crosses the site.

This report describes the remedy of OU-3 only.

The selected remedial action for the Site was presented in the ROD issued on September 26, 1990. The Remedial Design Work Plan (RDWP) for the Site, which describes the overall approach to the design of remedial measures, was approved by EPA on May 6, 1992. The selected remedial alternative for the storm sewer was to clean the pipe and leave it in place, line it with a chemically resistant sleeve made of high density polyethylene (HDPE) plastic, and pressure-grout the annular space between the original pipe and the sleeve.

Predesign Field Activities (PFA) were conducted at the Site between September 22 to October 27, 1992. The PFA obtained information on the soil conditions along the perimeter of the Site for the engineering design. The Predesign Field Activity Report (PFAR), which documented the PFA, was submitted to the EPA on November 20, 1992.

In 1993, the Companies decided and the EPA agreed to re-route the storm sewer around the site rather than lining it in place. This decision was embodied in an Explanation of Significant Differences (ESD) issued by the EPA in 1993.

A boring program was completed in August 1994 along the proposed alignment for relocation of the 100th Street Storm Sewer. In support of the design of the new storm sewer, an Addendum to the PFA Geotechnical Sampling and Testing Plan (GSTP) was issued on March 25, 1994. The GSTP and GSTP Addendum for the Storm Sewer Relocation Drilling Program provided the procedures and methods that were used for soil sample collection and testing along the new storm sewer alignment. The results of the program were documented in the Storm Sewer Relocation Drilling Program Addendum to the PFAR issued on September 15, 1994.

This document provided the basis for a revised remedial alternative for OU-3 as presented in the Amended ROD issued on June 9, 1995. The selected remedial alternative was the relocation of the 100th Street storm sewer outfall around the perimeter of the Site.

The Final Engineering (FER), which incorporated and accommodated comments by the City of Niagara Falls, was documented in the FER issued September 9, 1995 and revised February 5, 1996. The FER, including drawings and technical specifications, constitutes the Remedial Design (RD) Report as defined in the Site's Administrative Order (AO) for Remedial Design and Remedial Action, September 30, 1991. The Remedial Design is consistent with the selected remedy described in the Amended ROD and has taken into account and accommodated applicable or relevant and appropriate requirements (ARARS).

1.3 Purpose/Scope of Work

The purpose of the remedial program for OU-3 was to prevent Site ground water from infiltrating the 42-inch RCP storm sewer, to remove the potential for NAPL to infiltrate the 42-inch RCP storm sewer, and to eliminate the transport of constituents of concern to the Niagara River via this pathway. The remedial action program for the storm sewer relocation included the following activities:

- clearing and grubbing,
- fencing/delineation of Work Zone,
- excavation/trenching
- traffic controls,
- stormwater/groundwater management,
- erosion and sediment control,
- survey for line, grade and elevation control,
- removal of select existing storm drain and manhole,
- installation of storm drain and appurtenances,
- load, hauling and placement of excavated soils under the landfill cap,

- pressure lean concrete and plug existing storm sewer,
- backfill and restoration of excavated areas.

This RAR documents the remedial activities that took place at OU-3 as specified in the Record of Decision (ROD).

2.0 CHRONOLOGY OF EVENTS

- 7/90 Remedial Investigation Final Report, Vol. 1 & 2 and the Feasibility Study Final Report, Vol. 1 & 2 were accepted by EPA Region II & State of New York.
- 9/26/90 EPA's Region II Administrator signed the ROD which included the installation and pressure grouting of an HDPE slipliner in the existing storm sewer as appropriate remedial action for OU-3.
- 9/30/91 EPA's Region II Assistant Regional Counsel signed the Administrative Order (AO) for Remedial Design and Remedial Action, Index No. II CERCLA-10223.
- 5/6/92 Remedial Design Work Plan (RDWP) issued.
- 9/22/92-
10/27/92 Predesign field activities (PFA) took place.
- 11/20/92 Predesign Field Activities Report (PFAR) issued.
- 3/3/93 Feasibility Review of Remedial Approach for 42-inch Storm Sewer including hydraulic analysis of existing Storm Sewer submitted.
- 3/25/94 The PFA GSTP Addendum for the Storm Sewer Relocation Drilling Program issued.
- 8/94 Storm Sewer Relocation Drilling Program was completed to determine subsurface characteristics along the proposed alignment.
- 9/94 Storm Sewer Relocation Drilling Program Addendum to the PFAR issued.

6/9/95 EPA's Region II Administrator signed the ROD Amendment which includes the in-place abandonment of the existing storm sewer instead of sliplining it in place, and re-routing of the storm sewer around the Site to the east.

9/9/95 Remedial Design Package including the Engineering Report and Construction Management Plan issued.

10/03/95 City of Niagara Falls approved the Storm Sewer Relocation Design Plans and Specifications.

11/07/95 EPA's Region II Chief approved the Storm Sewer Relocation Design Plans and Specifications.

2/5/96 Remedial Design Package including the Engineering Report and Construction Management Plan revised and issued.

3/21/96 Remedial Action Contract Awarded.

4/96 Site mobilization.

5/10/96 Final Excavation Plan issued.

5/96 Erosion and Sediment Control began.

7/9/96 Storm Sewer Excavation/Trenching and Installation began.

9/16/96 Existing Storm Sewer Abandonment Began.

9/20/96 Storm Sewer Excavation/Trenching and Installation complete.

10/4/96 Existing Storm Sewer Abandonment complete.

3.0 PERFORMANCE STANDARDS AND CONSTRUCTION QUALITY CONTROL

The objective of the remedial activities for OU-3, as presented in the ROD and ROD Addendum, was to abandon the existing 42-inch storm sewer in order to eliminate the transport of Site constituents of concern to the Niagara River via this pathway, and to provide a hydraulically equivalent pipeline that would be re-routed around the Site. The performance standard, or the design basis/criteria for the new storm sewer is that it be able to accommodate a 2-year, 24-hour storm event. The FER presents the design drawings and specifications for the new storm sewer construction and for the abandonment of the existing storm sewer. The following is a list of specifications that pertain to the storm sewer abandonment and relocation:

Specification 02200 - Earthwork

Specification 02725 - Underground Piping Systems

Specification 03300 - Cast-In-Place Concrete

Specification 03400 - Precast Concrete

This section provides a discussion on how the quality control (QC) objectives were met.

The EPA/State on-site representative and the Companies quality assurance representative provided oversight of the construction activities throughout the execution of the remedial action program. Inspections, sampling, and testing were conducted routinely in accordance with the Site Construction Quality Assurance Project Plan (CQAPP) in order to maintain compliance with the performance standards, project design, specifications and procedures. Inspections of construction equipment, materials, and site conditions and structures were performed and documented in specification checklists, non-conformance reports, quality control inspection reports, and daily and monthly summary reports.

Geotechnical and analytical tests were conducted on samples of the backfill material prior to placement at the Site. A summary of the test results are presented in Tables 1 and 2,

respectively. Laboratory reports for the backfill material geotechnical results are presented in Appendix A. A Laboratory Data Validation Report for the backfill material analytical results is presented in Appendix B.

In-situ backfill density (compaction) and moisture tests were performed during backfilling operations in order to verify that the specified backfill requirements were met. The results of the compaction tests are presented in Appendix C. Concrete placement and field testing reports, compression test results, and batch delivery tickets are provided in Appendix D. The requirements of the remedial design specifications and drawings were met. Field Change Approvals, which document changes to the approved plans and specifications, are included in Appendix E.

4.0 CONSTRUCTION ACTIVITIES

The Remedial Action Program for OU-3 was conducted between July 9, 1996 and October 4, 1996 and included installation of the storm sewer and appurtenances and storm sewer abandonment. Field activities were monitored by the EPA/State oversight representative and the Companies QA/QC representative.

4.1 Preconstruction Activities

The following activities were completed prior to commencing field work:

- Construction access agreements for properties adjoining the new storm sewer route were obtained.
- A pre-construction survey of the new storm sewer route was performed in April 1996.
- City of Niagara Falls permit for closure of Buffalo Avenue and re-routing of traffic was obtained in June, 1996. Inquiries were made to the New York State Department of Transportation (NYSDOT) for obtaining a Highway Work Permit, but NYSDOT did not require a Permit to be issued.

4.2 Fencing/Demarcation of Work Zone

The chain link fencing, removed prior to the excavation activities, was replaced with new temporary chain link fencing. The temporary fencing along the north side of the property was placed along the edge of Buffalo Avenue to facilitate operations for the Storm Sewer relocation. Buffalo Avenue was closed and traffic was re-routed onto Frontier Avenue according to the permit issued by the City of Niagara Falls. A permanent fence was installed on top of the retaining wall in 1997.

4.3 Equipment Cleaning

Trucks and excavation equipment were inspected for cleanliness upon mobilization to the Site and found to be acceptable. At the completion of excavation activities the excavation equipment was cleaned with a pressure washer.

4.4 Storm Sewer Excavation/Installation/Abandonment

Excavation began July 9, 1996 at the SDMH-1 location and proceeded north toward Buffalo Avenue and south toward the river. The soil was excavated and temporarily staged for potential use as backfill. If the soil did not pass the backfill criteria, it was transported and placed on the landfill.

The 48-inch HDPE pipe and precast concrete storm drain manholes SDMH-1, SDMH-2, and SDMH-3 were installed from the river to the northeast corner of the Site. Use of precast concrete manholes as opposed to cast-in-place manholes was a field change documented in the Field Change Approval (FCA) included in Appendix E, and "As Built" drawings. A precast concrete manhole was also used in place of the prefabricated HDPE manhole as originally designed for SDMH-2. The "As Built" drawings also present the actual location of SDMH-3 which was placed 5.36 feet from the design location. From SDMH-3, 54-inch RCP and SDMH-4 and SDMH-5 were installed along Buffalo Avenue westward approximately 460 feet. SDMH-5 was also installed at a location differing from the design, approximately 20 feet southeast of existing MH-2 (See Drawing No. 594000-30K-04C).

Existing MH-2, along with an approximately 30 foot long section of the existing 42-inch RCP storm sewer located west of MH-2, was removed, crushed, and placed on the landfill. The 30 foot long section of RCP was removed due to the unacceptable condition of the pipe joints for re-use as documented in the FCA (Appendix E). The 30 foot section was replaced with new 42-inch RCP. In addition, an approximately 20 foot long section of new 42-inch RCP was installed between existing MH-2 and SDMH-5. Also, an

approximately 15 foot section of existing 42-inch RCP that traversed the Site in a southerly direction from existing MH-2 was removed to facilitate installation of the slurry wall, and was crushed, and placed on the landfill.

New storm drain manholes, SDMH-6 through SDMH-11, and corresponding catch basins (CB) CB-1 through CB-6, respectively, were installed westward along Buffalo Avenue. Installation of new 18-inch RCP began at the location of existing MH-3 and continued west along Buffalo Avenue until reaching SDMH-8. New 15-inch RCP was installed between SDMH-8 and SDMH-10 and new 12-inch RCP was installed between SDMH-10 and SDMH-11.

Two additional catch basins were installed along Buffalo Avenue. CB-7 between SDMH-3 and SDMH-4 which drains into SDMH-4, and CB-8 with associated under-drain, between SDMH-6 and SDMH-5 which drains into SDMH-5. The installation of CB-7 is a field change prompted by a change in the swale along the shoulder of Buffalo Avenue. This change in the swale is documented with an FCA found in Appendix E. The installation of CB-8 with associated under-drain is a field change and was documented in the FCA (Appendix E).

Bedding material for stable subgrade conditions included a 6-inch layer (minimum) of well graded granular gravel (#67 stone) that was placed prior to pipe installation. See detail on DWG. 594000-30K-13. Bedding material for unstable subgrade conditions included a 16 ounce non-woven geotextile fabric to line the trench and a 2 foot layer (minimum) of #3 stone placed on top of the fabric. See detail on DWG 594000-30K13. The procedure for stable subgrade conditions were followed thereafter. Following placement, the pipe was backfilled and the backfill compacted and tested as it was placed. The inverts of the manholes were formed with lean concrete to direct water from the inlet to the outlet of the manholes. An FCA was completed for the modification of the flow channel in SDMH-1, SDMH-4, and SDMH-5. A shallow invert replaced the high flow channel on the west side of SDMH-1. The height of the flow channel was changed from full height of the pipe to the spring line in SDMH-4 and SDMH-5.

Laying of pipe was completed on August 20, concrete forming of the insides of the manholes was completed on August 21, and backfilling of pipe and manholes was completed on August 26, 1996. The headwall was formed between September 11 and September 18, 1996. The new storm sewer installation required 14 concrete pours. Nine (9) sets of concrete cylinders were collected and laboratory tested for strength for QC purposes. The laboratory strength test results are included in Appendix D. One hundred twenty four compaction tests (troxler tests) of the backfill were completed on the soil, with a total of 25 failures. The failures were identified to the contractor, re-compacted and re-tested until they passed. The compaction test results are included in Appendix C.

An additional change in the original design, as documented in an FCA, was the installation of a strip drain along the base of the retaining wall to drain the landfill runoff (see Appendix E). The strip drains are designed and installed to drain to the catch basins (see "As Built" drawings).

Construction water that collected in the trench was pumped to the module tank and treated at the on-site treatment facility. The construction water was treated to within established discharge limits and discharged to the Niagara River.

The abandonment of the existing 42-inch sewer began on September 16, 1996 and was completed on October 4, 1996. The north and south ends of the pipe were cleared of debris and sediment and a lean concrete plug poured at each end. The plug at the north end of the sewer pipe had a 2-inch pipe cast in-place to allow connection to the concrete pump truck. An opening was left at the south end of the pipe to allow for visual inspection of the lean concrete as it arrived. After pumping 115 cubic yards of lean concrete into the pipe, back pressure built up. Two locations along the pipe line were excavated and observation holes cut into the pipe to determine how far the lean concrete had travelled. The first observation hole revealed recently poured lean concrete and the second observation hole revealed none. A 2-inch pipe was cast in-place at the southernmost endplug. The southernmost endplug was used to pump 83.5 cubic yards of lean concrete into the pipe for a total of 198.5 cubic yards. The second observation

hole was used to inspect for the arrival of the lean concrete. The required volume was 198 cubic yards of lean concrete was pumped into the pipe. The pipe was then considered abandoned.

4.5 Temporary Traffic Control

Buffalo Avenue was closed along the frontage of the Site and traffic was re-routed onto 102nd Street and Frontier Avenue. Reflective traffic warning signs, with top-mounted flashing lights, were placed along the edge of Buffalo Avenue and 102nd Street approaching the work area. A flagman was used to control traffic when trucks were entering and exiting Buffalo Avenue during excavation and backfilling activities.

4.6 Stormwater Management/Erosion Control

After excavation for the storm sewer relocation and prior to backfilling, construction water accumulated within some portions of the excavation. Water was removed from the excavation and transported to the module tank for treatment at the on-site facility. Silt fence was installed around the area of excavation and hale bails were placed around the drainage inlet grate for each catch basin to prevent runoff of sediment.

4.7 Placement of Excavated Soils

Excavated materials were re-used for backfill when suitable. If not suitable, the material was transported to a suitable location on the landfill and spread continuously in layers approximately 12 inches thick, and compacted. The material excavated from OxyChem's property and Olin's property was transported to their respective properties and placed under the future landfill cap. Sediment/erosion control measures are in place at the landfill as part of the work plan for operation and maintenance of the site.

4.8 Backfill/Restoration

Backfill material was obtained from the Frontier borrow source in Lockport, New York and Grand Island borrow source in Grand Island, New York. Results of the geotechnical and analytical tests conducted prior to placement of the backfill at the site are presented in Tables 1 and 2, respectively. The data reported by the analytical laboratory were QA/QC reviewed and found acceptable. The data validation report is included in Appendix B.

The backfill material was spread in layers approximately 12 inches thick and then compacted. In-situ compaction and moisture testing was performed during backfilling in order to verify that the specified backfill requirements were met. The results of the compaction testing, that substantiate compliance with the specification for compaction, are presented in Appendix C.

TABLE 1

**GEOTECHNICAL TEST RESULTS
BACKFILL MATERIALS**

**STORM SEWER RELOCATION
102ND STREET LANDFILL SITE
NIAGARA FALLS, NEW YORK**

	Grand Island	Frontier
Maximum Dry Density	117.5	114.5 pounds per cubic foot
Optimum Moisture Content	14.5	16%
USCS Soil Classification	CL	CL
Atterberg Limits:		
Liquid Limit	35	31
Plastic Limit	16	18
Plasticity Index	19	-

TABLE 2

**ANALYTICAL TEST RESULTS
BACKFILL MATERIAL**

**STORM SEWER RELOCATION
102ND STREET LANDFILL SITE
NIAGARA FALLS, NY**

Sample I.D.	CERRONE GI-01	FRONTIER 01
Sample Description	Grand Island Backfill	Frontier Backfill

Analysis Date	06/17/96	06/04/96
---------------	----------	----------

TAL Inorganics

Analyte	Units		
Aluminum	mg/kg	11000	9400
Antimony	mg/kg	ND 5.0	ND 5.0
Arsenic	mg/kg	5.4	7.3
Barium	mg/kg	100	100
Beryllium	mg/kg	ND 0.5	ND 0.5
Cadmium	mg/kg	ND 0.5	ND 0.5
Calcium	mg/kg	160000	14000
Chromium	mg/kg	17	14
Cobalt	mg/kg	10	9.2
Copper	mg/kg	18	14
Iron	mg/kg	31000	17000
Lead	mg/kg	28	22
Manganese	mg/kg	700	1200
Magnesium	mg/kg	38000	690
Mercury	mg/kg	ND 0.5	ND 0.5
Nickel	mg/kg	18	20
Potassium	mg/kg	2700	1900
Selenium	mg/kg	ND 0.5	ND 0.5
Silver	mg/kg	ND 0.5	ND 0.5
Sodium	mg/kg	240	160
Thallium	mg/kg	6.5	ND 5.0
Vanadium	mg/kg	20	16
Zinc	mg/kg	100	46

ND 5.0 = Not Detected (Practical Quantifiable Limit)

TABLE 2 (Cont'd.)

**ANALYTICAL TEST RESULTS
BACKFILL MATERIAL**

**STORM SEWER RELOCATION
102ND STREET LANDFILL SITE
NIAGARA FALLS, NY**

Sample I.D.	CERRONE GI-01	FRONTIER 01
Sample Description	Grand Island Backfill	Frontier Backfill
Analysis Date	06/17/96	06/04/96

TCL - Volatiles, Method 8240

Compound	Units		
Chloromethane	ug/kg	ND 10	ND 10
Bromomethane	ug/kg	ND 10	ND 10
Vinyl Chloride	ug/kg	ND 10	ND 10
Chloroethane	ug/kg	ND 10	ND 10
Methylene Chloride	ug/kg	ND 10	ND 10
Acetone	ug/kg	ND 10	ND 10
Carbon Disulfide	ug/kg	ND 10	ND 10
1,1-Dichloroethene	ug/kg	ND 10	ND 10
1,1-Dichloroethane	ug/kg	ND 10	ND 10
1,2-Dichloroethene (total)	ug/kg	ND 10	ND 10
Chloroform	ug/kg	ND 10	ND 10
2-Butanone	ug/kg	ND 10	ND 10
1,2-Dichloroethane	ug/kg	ND 10	ND 10
1,1,1-Trichloroethane	ug/kg	ND 10	ND 10
Carbon Tetrachloride	ug/kg	ND 10	ND 10
Vinyl Acetate	ug/kg	ND 10	ND 10
Bromodichloromethane	ug/kg	ND 10	ND 10
1,2-Dichloropropane	ug/kg	ND 10	ND 10
Cis-1,3-Dichloropropene	ug/kg	ND 10	ND 10
Trichloroethene	ug/kg	ND 10	ND 10
Benzene	ug/kg	ND 10	ND 10
Dibromochloromethane	ug/kg	ND 10	ND 10
Trans-1,3-Dichloropropene	ug/kg	ND 10	ND 10
1,1,2-Trichloroethane	ug/kg	ND 10	ND 10
Bromoform	ug/kg	ND 10	ND 10
4-Methyl-2-Pentanone	ug/kg	ND 10	ND 10
2-Hexanone	ug/kg	ND 10	ND 10
1,1,2,2-Tetrachloroethane	ug/kg	ND 10	ND 10
Tetrachloroethene	ug/kg	ND 10	ND 10
Toluene	ug/kg	ND 10	ND 10
Chlorobenzene	ug/kg	ND 10	ND 10
Ethylbenzene	ug/kg	ND 10	ND 10
Styrene	ug/kg	ND 10	ND 10

TABLE 2 (Cont'd.)

**ANALYTICAL TEST RESULTS
BACKFILL MATERIAL**

**STORM SEWER RELOCATION
102ND STREET LANDFILL SITE
NIAGARA FALLS, NY**

Sample I.D.	CERRONE GI-01	FRONTIER 01
Sample Description	Grand Island Backfill	Frontier Backfill
Analysis Date	06/17/96	06/04/96

TCL - Volatiles, Method 8240 (Cont'd.)

Compound	Units		
O & P-Xylene	ug/kg	ND 10	ND 10
M-Xylene	ug/kg	ND 10	ND 10

TABLE 2 (Cont'd.)

ANALYTICAL TEST RESULTS
BACKFILL MATERIALSTORM SEWER RELOCATION
102ND STREET LANDFILL SITE
NIAGARA FALLS, NY

Sample I.D.	CERRONE GI-01	FRONTIER 01
Sample Description	Grand Island Backfill	Frontier Backfill
Analysis Date	06/17/96	06/04/96

TCL - Semi-volatiles, Method 8270

Compound	Units		
Phenol	ug/kg	ND 0.33	ND 0.33
Bis (2-Chloroethyl) ether	ug/kg	ND 0.33	ND 0.33
2-Chlorophenol	ug/kg	ND 0.33	ND 0.33
1,3-Dichlorobenzene	ug/kg	ND 0.33	ND 0.33
1,4-Dichlorobenzene	ug/kg	ND 0.33	ND 0.33
Benzyl Alcohol	ug/kg	ND 0.33	ND 0.33
1,2-Dichlorobenzene	ug/kg	ND 0.33	ND 0.33
2-Methylphenol	ug/kg	ND 0.33	ND 0.33
Bis (2-Chloroisopropyl) ether	ug/kg	ND 0.33	ND 0.33
4-Methylphenol	ug/kg	ND 0.33	ND 0.33
N-nitrosodi-n-propylamine	ug/kg	ND 0.33	ND 0.33
Hexachloroethane	ug/kg	ND 0.33	ND 0.33
Nitrobenzene	ug/kg	ND 0.33	ND 0.33
Isophorone	ug/kg	ND 0.33	ND 0.33
2-Nitrophenol	ug/kg	ND 0.33	ND 0.33
2,4-Dimethylphenol	ug/kg	ND 0.33	ND 0.33
Bis (2-Chloroethoxy) methane	ug/kg	ND 0.33	ND 0.33
Benzoic Acid	ug/kg	ND 0.33	ND 0.33
2,4-Dichlorophenol	ug/kg	ND 0.33	ND 0.33
1,2,4-Trichlorobenzene	ug/kg	ND 0.33	ND 0.33
Naphthalene	ug/kg	ND 0.33	ND 0.33
4-Chloroaniline	ug/kg	ND 0.33	ND 0.33
Hexachlorobutadiene	ug/kg	ND 0.33	ND 0.33
4-Chloro-3-Methylphenol	ug/kg	ND 0.33	ND 0.33
2-Methylnaphthalene	ug/kg	ND 0.33	ND 0.33
Hexachlorocyclopentadiene	ug/kg	ND 0.33	ND 0.33
2,4,6-Trichlorophenol	ug/kg	ND 0.33	ND 0.33
2,4,5-Trichlorophenol	ug/kg	ND 0.33	ND 0.33
2-Chloronaphthalene	ug/kg	ND 0.33	ND 0.33
2-Nitroaniline	ug/kg	ND 0.33	ND 0.33
Dimethylphthalate	ug/kg	ND 0.33	ND 0.33
Acenaphthylene	ug/kg	ND 0.33	ND 0.33
3-Nitroaniline	ug/kg	ND 0.33	ND 0.33
2,6-Dinitrotoluene	ug/kg	ND 0.33	ND 0.33
Acenaphthene	ug/kg	ND 0.33	ND 0.33

TABLE 2 (Cont'd.)

ANALYTICAL TEST RESULTS
BACKFILL MATERIALSTORM SEWER RELOCATION
102ND STREET LANDFILL SITE
NIAGARA FALLS, NY

Sample I.D.	CERRONE GI-01	FRONTIER 01
Sample Description	Grand Island Backfill	Frontier Backfill
Analysis Date	06/17/96	06/04/96

TCL - Semi-volatiles, Method 8270 (Cont'd.)

Compound	Units		
2,4-Dinitrophenol	ug/kg	ND 0.33	ND 0.33
4-Nitrophenol	ug/kg	ND 0.33	ND 0.33
Dibenzofuran	ug/kg	ND 0.33	ND 0.33
2,4-Dinitrotoluene	ug/kg	ND 0.33	ND 0.33
Diethylphthalate	ug/kg	ND 0.33	ND 0.33
Fluorene	ug/kg	ND 0.33	ND 0.33
4-Nitroaniline	ug/kg	ND 0.33	ND 0.33
4-Chlorophenylphenylether	ug/kg	ND 0.33	ND 0.33
4,6-Dinitro 2-Methylphenol	ug/kg	ND 0.33	ND 0.33
N-Nitrosodiphenylamine	ug/kg	ND 0.33	ND 0.33
4-Bromophenylphenylether	ug/kg	ND 0.33	ND 0.33
Hexachlorobenzene	ug/kg	ND 0.33	ND 0.33
Pentachlorophenol	ug/kg	ND 0.33	ND 0.33
Phenanthrene	ug/kg	ND 0.33	ND 0.33
Anthracene	ug/kg	ND 0.33	ND 0.33
Carbazole	ug/kg	ND 0.33	ND 0.33
Di-n-butylphthalate	ug/kg	ND 0.33	ND 0.33
Fluoranthene	ug/kg	ND 0.33	ND 0.33
Benzidine	ug/kg	ND 0.33	ND 0.33
Pyrene	ug/kg	ND 0.33	ND 0.33
Butylbenzylphthalate	ug/kg	ND 0.33	ND 0.33
3,3'-Dichlorobenzidine	ug/kg	ND 0.33	ND 0.33
Benzo (a) Anthracene	ug/kg	ND 0.33	ND 0.33
Chrysene	ug/kg	ND 0.33	ND 0.33
Bis (2-ethylhexyl) Phthalate	ug/Kg	ND 0.33	ND 0.33
Di-n-octylphthalate	ug/kg	ND 0.33	ND 0.33
Benzo (b) Fluoranthene	ug/kg	ND 0.33	ND 0.33
Benzo (k) Fluoranthene	ug/kg	ND 0.33	ND 0.33
Benzo (a) Pyrene	ug/kg	ND 0.33	ND 0.33
Indeno (1,2,3-cd) Pyrene	ug/kg	ND 0.33	ND 0.33
Dibenzo (a,h) Anthracene	ug/kg	ND 0.33	ND 0.33
Benzo (g,h,i) Perylene	ug/kg	ND 0.33	ND 0.33

TABLE 2 (Cont'd.)

**ANALYTICAL TEST RESULTS
BACKFILL MATERIAL**

**STORM SEWER RELOCATION
102ND STREET LANDFILL SITE
NIAGARA FALLS, NY**

Sample I.D.	CERRONE GI-01	FRONTIER 01
Sample Description	Grand Island Backfill	Frontier Backfill
Analysis Date	06/17/96	06/04/96

TCL - Pesticides

Compound	Units		
Endrin	ug/kg	ND 0.002	ND 0.002
Endrin Ketone	ug/kg	ND 0.002	ND 0.002
Endrin Aldehyde	ug/kg	ND 0.002	ND 0.002
Heptachlor	ug/kg	ND 0.002	ND 0.002
Heptachlor Epoxide	ug/kg	ND 0.002	ND 0.002
Methoxychlor	ug/kg	ND 0.002	ND 0.002
Toxaphene	ug/kg	ND 0.083	ND 0.083
Aldrin	ug/kg	ND 0.002	ND 0.002
Alpha-BHC	ug/kg	ND 0.002	ND 0.002
Beta-BHC	ug/kg	ND 0.002	ND 0.002
Delta-BHC	ug/kg	ND 0.002	ND 0.002
Gamma-BHC (Lindane)	ug/kg	ND 0.002	ND 0.002
Chlordane	ug/kg	ND 0.033	ND 0.033
4,4'-DDD	ug/kg	ND 0.002	ND 0.002
4,4'-DDE	ug/kg	ND 0.002	ND 0.002
4,4'-DDT	ug/kg	ND 0.002	ND 0.002
Dieldrin	ug/kg	ND 0.002	ND 0.002
Endosulfan I	ug/kg	ND 0.002	ND 0.002
Endosulfan II	ug/kg	ND 0.002	ND 0.002
Endosulfan Sulfate	ug/kg	ND 0.002	ND 0.002

TCL - PCB, Method 8080

Aroclor 1016	mg/kg	ND 0.033	ND 0.033
Aroclor 1221	mg/kg	ND 0.033	ND 0.033
Aroclor 1232	mg/kg	ND 0.033	ND 0.033
Aroclor 1242	mg/kg	ND 0.033	ND 0.033
Aroclor 1248	mg/kg	ND 0.033	ND 0.033
Aroclor 1254	mg/kg	ND 0.033	ND 0.033
Aroclor 1260	mg/kg	ND 0.033	ND 0.033

5.0 FINAL INSPECTION

The final inspection was conducted on Tuesday , October 29, 1996 with the DEC/EPA representative, the Companies Representative, the Companies QA/QC oversight representative, and the construction contractors representative present. The following is a "punch list" of items that were observed and addressed:

- CB-5: hay and soil present inside basin have been removed,

- SDMH-9: rim was knocked off center and has been moved back to center, mortar on inside of rim was broken and chipped and has been repaired,

- CB-2: sealant between sections of CB was peeling/broken on SE side of CB and has been grouted,

- SDMH-6: there was a half inch gap in the bricks on the western side of the riser. The mortar on the outside was chipped/broken and has been filled with grout,

- SDMH-5: the manhole was buried under the access road and has been uncovered and inspected with nothing to report,

- SDMH-4: outside mortar was cracked/broken and has been repaired,

- SDMH-2: rim/riser was knocked off by Geocon during slurry wall construction and has been replaced,

- Headwall: riprap around headwall needed to be placed and has since been installed.

The "punch list" items have been addressed and rectified according to plans and specifications.

6.0 OPERATION AND MAINTENANCE PLAN

The storm sewer will be dedicated to the City of Niagara Falls. Operation and maintenance will consist of general inspections and repairs as needed or as scheduled by the City of Niagara Falls.

7.0 VERIFICATION THAT REMEDY MEETS PERFORMANCE STANDARDS

NEW YORK STATE PROFESSIONAL ENGINEER'S CERTIFICATION for REMEDIAL ACTION REPORT, 100th STREET STORM SEWER ABANDONMENT AND RELOCATION, OPERABLE UNIT 3, 102nd STREET LANDFILL SITE, NIAGARA FALLS, NEW YORK, dated 1/30/98.

This report documents the remedial activities completed for the abandonment and relocation of the 100th Street Storm Sewer, 102nd Street Landfill Site. I certify that the remedial activities implemented for the abandonment and relocation of the storm sewer were completed in substantial conformance with the requirements of the Remedial Design Documents, the ROD, ROD Addendum, and the Administrative Order. The data presented is considered to be technically correct to the best of my knowledge. The accounts of the remedial activities executed during the abandonment and relocation of the storm sewer presented herein are a true and accurate summary of the observations made during the implementation period.

Charles Taylor, Jr. 6-23-98

Signature

Charles Taylor, State of New York Professional Engineer (073024)



APPENDIX A

GEOTECHNICAL LAB REPORTS - BACKFILL MATERIAL


GEOTECHNICAL LABORATORY TESTING DATA SUMMARY

PROJECT NAME: 102ND STREET LANDFILL REMEDIATION PROJECT - NIAGARA FALLS, N.Y. MATERIAL SOURCE: GRAND ISLAND SOURCE - GRAND ISLAND, N.Y.
 PROJECT NO. 55099.00 CLIENT: SMITH ENVIRONMENTAL TECHNOLOGIES CORP. DATE REPORTED: 8/8/96 WORK ORDER NO. 25

IDENTIFICATION			WATER CONTENT	ATTERBERG LIMITS			GRAIN SIZE ANALYSIS		MOISTURE-DENSITY RELATIONSHIP (Standard)		PERMEABILITY TEST				LABORATORY LOG AND SOIL DESCRIPTION
SAMPLE TYPE	SAMPLE NUMBER	DEPTH ft.	%	LL %	PL %	PI	SIEVE -200 %	HYD. -2 μ %	MAX. DRY DENSITY pcf	OPT. WATER CONTENT %	PERME-ABILITY cm/sec.	TYPE OF TEST	DRY UNIT WT pcf	WATER CONTENT %	
BULK	06126-1		19.3	31	16	15	80	29	121.5	13.0	2.9E-07	Kr	115.9	13.2	Reddish Brown Lean Clay with Sand (CL)
	062161														
Notes: 1) See Legend for Geotechnical Laboratory Testing Data Summary.															
2) See Geotechnical Laboratory Test Procedures for specific test procedures completed.															


PARTICLE-SIZE DISTRIBUTION

U.S. STANDARD SIEVE SIZE



COBBLES	GRAVEL		SAND			SILT	CLAY
	COARSE	FINE	COARSE	MEDIUM	FINE		

Hydrometer sample dispersed with a mechanical stirring device, Type A, for 1 min. Dispersed sample was separated on a No. 200 sieve. Hydrometer readings obtained on fraction finer than No. 200 sieve.



MOISTURE-DENSITY RELATIONSHIP

SOIL PROPERTIES

SOIL DESCRIPTION: Reddish Brown Lean Clay with Sand (CL)

OPT. WATER CONTENT 13 % MAX. DRY UNIT WT. 121.5 pcf
LIQUID LIMIT 31 % PLASTIC LIMIT 16 % SPECIFIC GRAVITY

COMPACTION METHOD

ASTM TEST D698-91 PROCEDURE A
AASHTO TEST METHOD
MOLD HEIGHT 4.59 in. MOLD DIA. 4 in.
NO. LAYERS 3 BLOWS/LAYER 25
HAMMER WT. 5.5 lbs. DROP HEIGHT 12 in.
SAMPLE PREPARATION - DRY METHOD
COMPACTED BY MECHANICAL RAMMER

102ND STREET LANDFILL REMEDIATION
PROJECT - NIAGARA FALLS, NEW YORK

PARTICLE-SIZE ANALYSIS
MOISTURE-DENSITY RELATIONSHIP

EXPLOR. NO. BULK SAMPLE
SAMPLE NO. 06216-1
DEPTH STOCKPILE
TECH. HAK/RAR
REVIEWER RAR
SOURCE GRAND ISLAND SOURCE
GRAND ISLAND, N.Y.

WORK ORDER
NO. 2644
DATE 7/1/96
FILE 55099.00

102ND STREET REMEDIATION PROJECT
NIAGARA FALLS, NEW YORK

HYDRAULIC CONDUCTIVITY USING A FLEXIBLE WALL PERMEAMETER
ASTM D 5084 - 90

GZA FILE: 55099.0 GZA WORK ORDER NO. 2644 COMPLETED: July 1, 1996

SAMPLE NUMBER: 06216-1
MATERIAL SOURCE: GRAND ISLAND SOURCE - GRAND ISLAND, N.Y.
SAMPLE TYPE: RECONSTITUTED USING HAND RAMMER AND 5 LIFTS
TEST SERIES NO.: Kr9.1


SAMPLE DATA:	INITIAL	FINAL
DIAMETER (in.)	2.831	2.832
LENGTH (in.)	1.970	1.963
WATER CONTENT (%)	13.2	16.2
DRY UNIT WEIGHT (pcf.)	115.9	116.2

TEST PARAMETERS:

TOTAL BACK PRESSURE (psi.)	80
MAXIMUM EFFECTIVE STRESS (psi.)	5
MINIMUM EFFECTIVE STRESS (psi.)	3
INITIAL HYDRAULIC GRADIENT	31
FINAL HYDRAULIC GRADIENT	30
PERMEANT LIQUID	DEAIRED TAP WATER

AVERAGE HYDRAULIC CONDUCTIVITY (cm./sec.) 2.9E-07

PERMEABILITY vs TIME



GZA GeoEnvironmental of New York
Engineers and Scientists
AUG 8 1996


GEOTECHNICAL LABORATORY TESTING DATA SUMMARY

PROJECT NAME: 102ND STREET LANDFILL REMEDIATION PROJECT - NIAGARA FALLS, N.Y. MATERIAL SOURCE: GRAND ISLAND SOURCE 2ND AREA - GRAND ISLAND, N.Y. PROJECT NO. 55099.00 CLIENT: SMITH ENVIRONMENTAL TECHNOLOGIES CORP. DATE REPORTED: 8/8/96 WORK ORDER NO. 2652

IDENTIFICATION			WATER CONTENT	ATTERBERG LIMITS			GRAIN SIZE ANALYSIS		MOISTURE-DENSITY RELATIONSHIP (Standard)		PERMEABILITY TEST					LABORATORY LOG AND SOIL DESCRIPTION	
SAMPLE TYPE	SAMPLE NUMBER	DEPTH ft.	%	LL %	PL %	PI	SIEVE -200 %	HYD. -2 μ %	MAX. DRY DENSITY pcf	OPT. WATER CONTENT %	PERME- ABILITY cm/sec.	TYPE OF TEST	$\bar{\sigma}_c$ psf	DRY UNIT WT pcf	WATER CONTENT %		
BULK	06286-1		15.5	35	16	19	77	27	117.5	14.5	1.3E-06	Kr	720	106.4	14.6	Dark Brown Lean Clay with Sand (CL)	
<div>Notes: 1) See Legend for Geotechnical Laboratory Testing Data Summary.</div> <div>2) See Geotechnical Laboratory Test Procedures for specific test procedures completed.</div>																	


PARTICLE-SIZE DISTRIBUTION

U.S. STANDARD SIEVE SIZE



COBBLES	GRAVEL		SAND			SILT	CLAY
	COARSE	FINE	COARSE	MEDIUM	FINE		

Hydrometer sample dispersed with a mechanical stirring device, Type A, for 1 min. Dispersed sample was separated on a No. 200 sieve. Hydrometer readings obtained on fraction finer than No. 200 sieve.



MOISTURE-DENSITY RELATIONSHIP

SOIL PROPERTIES

SOIL DESCRIPTION: Dark Brown Lean Clay with Sand (CL)

OPT. WATER CONTENT: 14.5 % MAX. DRY UNIT WT.: 117.5 pcf

LIQUID LIMIT: 35 % PLASTIC LIMIT: 16 % SPECIFIC GRAVITY

COMPACTION METHOD

ASTM TEST: D698-91 PROCEDURE: A

AASHTO TEST: METHOD

MOLD HEIGHT: 4.59 in. MOLD DIA.: 4 in.

NO. LAYERS: 3 BLOWS/LAYER: 25

HAMMER WT.: 5.5 lbs. DROP HEIGHT: 12 in.

SAMPLE PREPARATION: DRY METHOD

COMPACTED BY: MECHANICAL RAMMER

102ND STREET LANDFILL REMEDIATION PROJECT - NIAGARA FALLS, NEW YORK

PARTICLE-SIZE ANALYSIS MOISTURE-DENSITY RELATIONSHIP

EXPLOR. NO. BULK SAMPLE
SAMPLE NO.: 06296-1
DEPTH:
TECH. REVIEWER: HAK
SOURCE: RAR
GRAND ISLAND SOURCE
2ND AREA

WORK ORDER NO.: 2652
DATE: 7/25/96
FILE: 55099.00

102ND STREET LANDFILL REMEDIATION PROJECT
 NIAGARA FALLS, NEW YORK

HYDRAULIC CONDUCTIVITY USING A FLEXIBLE WALL PERMEAMETER
 ASTM D 5084 - 90

GZA FILE: 55099.0 GZA WORK ORDER NO. 2652 COMPLETED: July 11, 1996

SAMPLE NUMBER: 06286-1
 MATERIAL SOURCE: GRAND ISLAND SOURCE - 2ND AREA
 SAMPLE TYPE: RECONSTITUTED USING HAND RAMMER AND 5 LIFTS
 TEST SERIES NO.: Kr10.1


SAMPLE DATA:	INITIAL	FINAL
DIAMETER (in.)	2.830	2.835
LENGTH (in.)	1.975	1.935
WATER CONTENT (%)	14.6	19.2
DRY UNIT WEIGHT (pcf.)	106.4	108.2

TEST PARAMETERS:

TOTAL BACK PRESSURE (psi.)	80
MAXIMUM EFFECTIVE STRESS (psi.)	5
MINIMUM EFFECTIVE STRESS (psi.)	4
INITIAL HYDRAULIC GRADIENT	17
FINAL HYDRAULIC GRADIENT	16
PERMEANT LIQUID	DEAIRED TAP WATER

AVERAGE HYDRAULIC CONDUCTIVITY (cm./sec.) 1.3E-06

PERMEABILITY vs TIME



GZA GeoEnvironmental of New York
 Engineers and Scientists
 AUG 8 1996


GEOTECHNICAL LABORATORY TESTING DATA SUMMARY

PROJECT NAME: 102ND STREET LANDFILL REMEDIATION PROJECT - NIAGARA FALLS, N.Y. MATERIAL SOURCE: VARIES WORK ORDER NO. 2579
 PROJECT NO. 55099.00 CLIENT: SMITH ENVIRONMENTAL TECHNOLOGIES CORP. DATE REPORTED: 6/3/96

IDENTIFICATION		WATER CONTENT	ATTERBERG LIMITS			GRAIN SIZE ANALYSIS			MOISTURE-DENSITY RELATIONSHIP (Standard)		PERMEABILITY TEST				LABORATORY LOG AND SOIL DESCRIPTION
SAMPLE TYPE	SAMPLE NUMBER	DEPTH ft.	LL %	PL %	PI	SIEVE -200 %	HYD. -2 μ %	MAX. DRY DENSITY pcf	OPT. WATER CONTENT %	PERMEABILITY cm/sec.	TYPE OF TEST	σ_c psf	DRY UNIT WT pcf	WATER CONTENT %	
BULK	05176-1	N. Bank -2 ft.	23.4	51	24	27	98	60	103.0	22.0	4.9E-08	Kr	92.7	22.1	Brownish Gray Fat Clay (CH) Source: Summit Park Borrow Pit
BULK	05176-2	S. Bank Surface	17.6	31	18	13	86	31	114.5	16.0	9.1E-08	Kr	103.6	16.0	Reddish Brown Lean Clay (CL) Source: Frontier Stone Quarry
BULK	05176-3	N. Bank Surface	10.2	17	14	3	52	8	128.5	9.0	4.7E-05	Kr	115.7	8.9	Reddish Brown Sand Silt (ML) Source: Wheeler Road Borrow Pit
Notes: 1) See Legend for Geotechnical Laboratory Testing Data Summary sheet. 2) See Geotechnical Laboratory Test Procedures for specific test procedures completed.															


PARTICLE-SIZE DISTRIBUTION

U.S. STANDARD SIEVE SIZE



COBBLES	GRAVEL		SAND			SILT	CLAY
	COARSE	FINE	COARSE	MEDIUM	FINE		

Hydrometer sample dispersed with a mechanical stirring device, Type A, for 1 min. Dispersed sample was separated on a No. 200 sieve. Hydrometer readings obtained on fraction finer than No. 200 sieve.



MOISTURE-DENSITY RELATIONSHIP

SOIL PROPERTIES

SOIL DESCRIPTION: Reddish Brown Lean Clay (CL)

OPT. WATER CONTENT 16 % MAX. DRY UNIT WT. 114.5 pcf
 LIQUID LIMIT 31 % PLASTIC LIMIT 18 % SPECIFIC GRAVITY

COMPACTION METHOD

ASTM TEST D698-91 PROCEDURE A
 AASHTO TEST METHOD
 MOLD HEIGHT 4.75 in. MOLD DIA. 4 in.
 NO. LAYERS 3 BLOWS/LAYER 25
 HAMMER WT. 5.5 lbs. DROP HEIGHT 12 in.
 SAMPLE PREPARATION - DRY METHOD
 COMPACTED BY MECHANICAL RAMMER

102ND STREET REMEDIATION PROJECT NIAGARA FALLS, NEW YORK PARTICLE-SIZE ANALYSIS MOISTURE-DENSITY RELATIONSHIP

EXPLOR. NO. BULK SAMPLE
 SAMPLE NO. 05178-2
 DEPTH SURFACE
 TECH. DEW
 REVIEWER JJD
 SOURCE FRONTIER STONE QUARRY SOUTH BANK

WORK ORDER NO. 2579
 DATE 5/23/98
 FILE 55088.00

102ND STREET REMEDIATION PROJECT
NIAGARA FALLS, NEW YORK

HYDRAULIC CONDUCTIVITY USING A FLEXIBLE WALL PERMEAMETER
ASTM D 5084 - 90

GZA FILE: 55099.0 GZA WORK ORDER NO. 2579 COMPLETED: June 2, 1996


SAMPLE NUMBER: 05176-2
MATERIAL SOURCE: FRONTIER STONE - LOCKPORT, NEW YORK
SAMPLE TYPE: RECONSTITUTED USING HAND RAMMER AND 5 LIFTS
TEST SERIES NO.: Kr3.1

SAMPLE DATA:	INITIAL	FINAL
DIAMETER (in.)	2.831	2.807
LENGTH (in.)	1.971	1.930
WATER CONTENT (%)	16.0	20.3
DRY UNIT WEIGHT (pcf.)	103.6	107.6

TEST PARAMETERS:	
TOTAL BACK PRESSURE (psi.)	100
MAXIMUM EFFECTIVE STRESS (psi.)	5
MINIMUM EFFECTIVE STRESS (psi.)	3
INITIAL HYDRAULIC GRADIENT	31
FINAL HYDRAULIC GRADIENT	28
PERMEANT LIQUID	DEAIRED TAP WATER

AVERAGE HYDRAULIC CONDUCTIVITY (cm./sec.) 9.1E-08

PERMEABILITY vs TIME



APPENDIX B

ANALYTICAL LAB DATA VALIDATION REPORTS - BACKFILL MATERIAL

TreaTek-CRA

2055 Niagara Falls Boulevard
Suite Three
Niagara Falls, New York 14304
(716) 297-2160
(716) 297-2265 Telecopier

MEMO

Bruce Sharon

TO: Jim Thornton

REFERENCE NO: 9920

FROM: Denise Tuhovak/ms/16

DATE: February 5, 1998

(REVISED: February 6, 1998)

RE: 102nd Street Source Materials

CC: A. Weston, L. Miller

EXECUTIVE SUMMARY

Representative soil samples were collected and analyzed for target compound list/target analyte list (TCL/TAL) organics and metals to characterize the soils for use as backfill at the 102nd Street landfill. Based on the results of these analyses, it was determined that these soils are acceptable for this use.

INTRODUCTION

Composite samples were collected between 1996 and 1997 from six different soil sources. The samples were analyzed for TCL/TAL organics and metals to characterize the material for use as backfill at the 102nd Street Landfill. A QA/QC review was performed on the data and a copy is attached to this memo.

RESULTS

A copy of the analytical results is summarized in the attached Table 1. Organic compounds were not detected in the samples with the exception of some very low level bis(2-ethylhexyl)phthalate (a common laboratory artifact). Various metals were detected in the samples at different concentrations.

Based on the QA/QC review, these data were acceptable for use in characterizing the soil material.

DISCUSSION

The analytical data were compared to New York State Department of Environmental Conservation (NYSDEC) criteria to determine if the soils could be recommended for use at the 102nd Street Landfill. Since the 102nd Street Landfill is a secured area, the organic data for these samples were compared to the Soil Cleanup Objectives to Protect Groundwater Quality (TAGM, January 1994) and the sample results met these levels.

Metals results are normally compared to site background levels; the TAGM Eastern USA Background Level were used for reference purposes only. Four metals exceeded the TAGM Eastern USA Background Levels. The exceedances were as follows:

<i>Metal</i>	<i>Eastern USA Background Level (ppm)</i>	<i>Sample Result (ppm)</i>
Cadmium	0.1-1	ND-1.1
Calcium	130-3500	1000-160000
Nickel	0.5-2.5	3.2-31
Zinc	9-50	28-100

The exceedances for cadmium, nickel and zinc are minor, and the concentrations are comparable to the site background levels expected in an industrial area such as Niagara Falls. Calcium is not a heavy metal and the high calcium concentrations are not a concern.

CONCLUSION

The soil samples contain various metals and low levels of bis(2-ethylhexyl)phthalate. Based on the analytical results, it was determined that the soils are acceptable for use at the 102nd Street Landfill.

TABLE 1
ANALYTICAL RESULTS SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

	Soil Source	FRONTIER-01	CERRONEGI-01	CARL WALCK	SUMMIT PARK	HELMICK	CHESTNUT RIDGE
	Units						
TCL Volatiles							
Chloromethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Bromomethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Vinyl chloride	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Chloroethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Methylene chloride	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Acetone	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 16	ND 300
Carbon disulfide	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,1-Dichloroethene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,1-Dichloroethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,2-Dichloroethene (total)	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
2-Butanone	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Chloroform	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,2-Dichloroethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,1,1-Trichloroethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Carbon tetrachloride	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Bromodichloromethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,2-Dichloropropane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
cis-1,3-Dichloropropene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Trichloroethene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Benzene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Dibromochloromethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
trans-1,3-Dichloropropene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,1,2-Trichloroethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Bromoform	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
4-Methyl-2-pentanone	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
2-Hexanone	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Tetrachloroethene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,1,2,2-Tetrachloroethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Toluene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Chlorobenzene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Ethyl benzene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Styrene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Xylene (total)	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300

TABLE 1
ANALYTICAL RESULTS SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

	Soil Source	FRONTIER-01	CERRONEGI-01	CARL WALCK	SUMMIT PARK	HELMICK	CHESTNUT RIDGE
	Units						
TCL Semi-Volatiles							
Phenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
bis(2-Chloroethyl) ether	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2-Chlorophenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
1,3-Dichlorobenzene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
1,4-Dichlorobenzene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
1,2-Dichlorobenzene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2-Methylphenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2,2oxybis(1-Chloropropane)	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
4-Methylphenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
n-Nitroso-di-n-propylamine	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Hexachloroethane	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Nitrobenzene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Isophorone	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2-Nitrophenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2,4-Dimethylphenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
bis(2-Chloroethoxy)methane	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2,4-Dichlorophenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
1,2,4-Trichlorobenzene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Naphthalene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
4-Chloroaniline	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Hexachlorobutadiene	µg/Kg	ND 410	ND 400	ND 660	ND 420	ND 410	ND 330
4-Chloro-3-methylphenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2-Methylnaphthalene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Hexachlorocyclopentadiene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2,4,6-Trichlorophenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2,4,5-Trichlorophenol	µg/Kg	ND 1000	ND 990	ND 330	ND 1100	ND 1000	ND 1600
2-Chloronaphthalene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2-Nitroaniline	µg/Kg	ND 1000	ND 990	ND 1600	ND 1100	ND 1000	ND 1600
Dimethyl phthalate	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Acenaphthylene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2,6-Dinitrotoluene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
3-Nitroaniline	µg/Kg	ND 1000	ND 990	ND 330	ND 1100	ND 1000	ND 1600
Acenaphthene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2,4-Dinitrophenol	µg/Kg	ND 1000	ND 990	ND 1600	ND 1100	ND 1000	ND 1600
4-Nitrophenol	µg/Kg	ND 1000	ND 990	ND 1600	ND 1100	ND 1000	ND 1600
Dibenzofuran	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330

TABLE 1
ANALYTICAL RESULTS SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

	Soil Source	FRONTIER-01	CERRONEGI-01	CARL WALCK	SUMMIT PARK	HELMICK	CHESTNUT RIDGE
	Units						
TCL Semi-Volatiles (Cont'd.)							
2,4-Dinitrotoluene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Diethylphthalate	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Fluorene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
4-Chlorophenyl phenyl ether	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
4-Nitroaniline	µg/Kg	ND 1000	ND 990	ND 660	ND 1100	ND 1000	ND 1600
4,6-Dinitro-2-methylphenol	µg/Kg	ND 1000	ND 990	ND 1600	ND 1100	ND 1000	ND 1600
n-Nitrosodiphenylamine	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
4-Bromophenyl phenyl ether	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Hexachlorobenzene	µg/Kg	ND 1000	ND 990	ND 1600	ND 1100	ND 1000	ND 1600
Pentachlorophenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Phenanthrene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Anthracene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Carbazole	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Di-n-butyl phthalate	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Fluoranthene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Pyrene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Butyl benzyl phthalate	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Benzo(a)anthracene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
3,3'-Dichlorobenzidine	µg/Kg	ND 410	ND 400	ND 660	ND 420	ND 410	ND 660
Chrysene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
bis(2-Ethylhexyl)phthalate	µg/Kg	ND 410	ND 400	ND 330	67J	57J	ND 330
Di-n-octyl phthalate	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Benzo(b)fluoranthene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Benzo(k)fluoranthene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Benzo(a)pyrene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Indeno(1,2,3-cd)pyrene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Dibenzo(a,h)anthracene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Benzo(g,h,i)perylene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330

TABLE 1
ANALYTICAL RESULTS SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

	Soil Source	FRONTIER-01	CERRONEGI-01	CARL WALCK	SUMMIT PARK	HELMICK	CHESTNUT RIDGE
	Units						
Pesticides/PCBs							
alpha-BHC	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
beta-BHC	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
delta-BHC	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
gamma-BHC (Lindane)	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
Heptachlor	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
Aldrin	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
Heptachlor epoxide	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
Endosulfan I	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
Dieldrin	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
4,4'-DDE	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
Endrin	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
Endosulfan II	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
4,4'-DDD	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
Endosulfan sulfate	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
4,4'-DDT	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
Methoxychlor	µg/Kg	ND 21	ND 20	ND 19	ND 21	ND 21	ND 21
Endrin ketone	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
Endrin aldehyde	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
alpha-Chlordane	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
gamma-Chlordane	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
Toxaphene	µg/Kg	ND 210	ND 200	ND 190	ND 210	ND 210	ND 210
Aroclor-1016	µg/Kg	ND 40	ND 39	ND 38	ND 42	ND 41	ND 41
Aroclor-1221	µg/Kg	ND 82	ND 79	ND 76	ND 84	ND 83	ND 83
Aroclor-1232	µg/Kg	ND 40	ND 39	ND 38	ND 42	ND 41	ND 41
Aroclor-1242	µg/Kg	ND 40	ND 39	ND 38	ND 42	ND 41	ND 41
Aroclor-1248	µg/Kg	ND 40	ND 39	ND 38	ND 42	ND 41	ND 41
Aroclor-1254	µg/Kg	ND 40	ND 39	ND 38	ND 42	ND 41	ND 41
Aroclor-1260	µg/Kg	ND 40	ND 39	ND 38	ND 42	ND 41	ND 41

TABLE 1
ANALYTICAL RESULTS SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

	Soil Source	FRONTIER-01	CERRONEGI-01	CARL WALCK	SUMMIT PARK	HELMICK	CHESTNUT RIDGE
	Units						
TAL Metals							
Aluminum	mg/Kg	9400	11000	4300	20000.0	12000	4400
Antimony	mg/Kg	ND 5.0	ND 5.0	ND 5.3	0.81	ND 5.0	ND 5.4
Arsenic	mg/Kg	7.3J	5.4J	ND 0.5	4.8	8.6J	3.9J
Barium	mg/Kg	100	100	35	140	100	27
Beryllium	mg/Kg	ND 0.5	ND 0.5	ND 0.5	1.0	ND 0.5	ND 0.5
Cadmium	mg/Kg	ND 0.5	ND 0.5	1.1	ND 0.03	ND 0.5	ND 0.5
Calcium	mg/Kg	14000	160000	29000	55000	51000	1000
Chromium	mg/Kg	14	17	6.6	29	15	4.3
Cobalt	mg/Kg	9.2	10	3.0	14	9.9	ND 1.1
Copper	mg/Kg	14	18	6.1	27	23	2.2
Iron	mg/Kg	17000	31000	7000	32000	22000	4400
Lead	mg/Kg	22	28	ND 5.3	12	21	22
Magnesium	mg/Kg	12000	38000	4600	14000	10000	530
Manganese	mg/Kg	690	700	340	610	580	22
Mercury	mg/Kg	ND 0.5	ND 0.5	ND 0.5	ND 0.06	ND 0.5	ND 0.5
Nickel	mg/Kg	20	18	7.7	31	18	3.2
Potassium	mg/Kg	1900	2700	660	5300	1300	180
Selenium	mg/Kg	ND 0.5	ND 0.5	ND 0.5	ND 0.30	ND 0.5	ND 0.5
Silver	mg/Kg	ND 0.5	ND 0.5	ND 0.5	ND 0.10	ND 0.5	ND 0.5
Sodium	mg/Kg	160	240	130	300	140	55
Thallium	mg/Kg	ND 5.0	6.5	77	ND 0.24	120	31
Vanadium	mg/Kg	16	20	6.2	40	18	7.5
Zinc	mg/Kg	46	100	77	70	50	28

Notes:

- Not Applicable.
- J Estimated.
- NDx Not detected at or above x.
- PCBs Polychlorinated Biphenyls.
- R Data Rejected.
- TAL Target Analyte List.
- TCL Target Compound List.

ANALYTICAL RESULTS AND QA/QC REVIEW
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

TABLE OF CONTENTS

	<u>Page</u>
1.0 EXECUTIVE SUMMARY.....	1
2.0 QA/QC REVIEW.....	2
3.0 CONCLUSION.....	6

LIST OF TABLES
(Following Report)

TABLE 1	SAMPLING AND ANALYSIS SUMMARY
TABLE 2	ANALYTICAL RESULTS
TABLE 3	ANALYTICAL RESULTS SUMMARY
TABLE 4	HOLDING TIME SUMMARY
TABLE 5	SURROGATE RECOVERY SUMMARY (PERCENT)
TABLE 6	METHOD BLANK RESULTS SUMMARY
TABLE 7	BLANK SPIKE RECOVERY RESULTS (PERCENT)
TABLE 8	MATRIX SPIKE/MATRIX SPIKE DUPLICATE SUMMARY (PERCENT)
TABLE 9	LABORATORY DUPLICATE RESULTS

1.0 EXECUTIVE SUMMARY

Soil was obtained from six different sources for use as backfill at the 102nd Street Landfill. Representative composite samples were collected from each source and analyzed for target compound list/target analyte list (TCL/TAL) organics and metals to characterize the material.

A quality assurance/quality control (QA/QC) assessment was performed on the data and all results were judged to be acceptable. The results were all non-detect with the exception of some low level bis(2-ethyhexyl)phthalate concentrations and various concentrations of some metals.

2.0 QA/QC REVIEW

Introduction

Composite soil samples were collected between June 1996 and July 1997 from sources of material for use as backfill at the 102nd Street Landfill. The samples were analyzed for TCL organics and TAL metals. Upon initial review of the data, it was determined that supporting QA/QC data were not available for some of the analytical reports. Additional samples were collected from these sources and analyzed for the appropriate parameters. A sampling and analysis summary is presented in Table 1 and the analytical methods used are summarized in Table 2. The analytical results are summarized in Table 3.

Final sample results and supporting QA/QC results (including spike recoveries, duplicate results, surrogate recoveries internal standard recoveries and laboratory blank results) were assessed to determine whether the data were acceptable for their intended use - characterization of the backfill material.

The criteria by which these data were assessed are outlined in the analytical methods and the guidance documents entitled "USEPA Contract Laboratory Program National Functional Guidelines for Organic Data Review", EPA 540/R-94-012, February 1994 and "USEPA Contract Laboratory Program National Function Guidelines for Inorganic Data Review, February 1994, EPA 540/R-94/013.

Sample Holding Times

The sample holding time criteria used were as follows:

<i>Parameter</i>	<i>Holding Time</i>
Volatiles	14 days from collection to extraction
Semi-Volatiles	14 days from collection to extraction, 40 days from extraction to analysis
Pesticides/PCBs	14 days from collection to extraction, 40 days from extraction to analysis
Metals (Except Mercury)	180 days from collection to analysis
Mercury	28 days from collection to analysis

As summarized in table 4, all samples were prepared and analyzed within the required holding times with the exception of two volatiles samples which were analyzed one day outside of the holding time. The volatiles results reported for these samples were judged to be acceptable based on the minor extent of the exceedance.

Surrogate Analyses - Organics

Surrogates were added to all samples, blanks, and QC samples prior to extraction and/or analysis for organic parameters, and the recoveries are summarized in Table 5. All recoveries were acceptable showing acceptable analytical accuracy.

Internal Standard Analysis - Volatiles and Semi-volatiles

The proper internal standard (IS) compounds were added to all samples, blanks, standards, and spiked samples prior to analysis. All IS recoveries were acceptable with the exception of sample the from Chestnut Ridge which had one low semi-volatile IS recovery. All associated sample results were

non-detect and were judged to be acceptable based on the minor extent of the exceedance.

Method Blank Analyses

Method blanks were extracted and/or analyzed for all parameters, and the results are summarized in Table 6. The results were non-detect with the following exceptions:

- i) Low level concentrations of methylene chloride and acetone (common laboratory artifacts) were detected in one of the blanks. Associated sample results at concentrations near the blank levels were qualified non-detect.
- ii) Some metals were detected in one of the laboratory blanks at low concentrations. The concentrations of these metals in the associated sample were significantly higher than the levels in the blank and the results would not have been affected.

Blank Spike (BS) Analyses

BSs containing a representative set of the analytes of interest were prepared and analyzed for all parameters. BS recoveries were assessed against general control limits and are summarized in Table 7. All BS recoveries were within the control limits showing acceptable overall analytical accuracy.

Matrix Spike/Matrix Spike Duplicate (MS/MSD) Analyses - Organics

MS/MSD samples were prepared and analyzed for the organic parameters and the results are summarized in Table 8. The spike recoveries showed acceptable accuracy and precision with the following exceptions:

- i) Slightly high recoveries were reported for a few volatile compounds. These compounds were not detected in the samples and the data would not have been affected by a potential high bias.
- ii) there was a low endrin recovery for the MSD analysis. Based on acceptable recoveries for the MS and the BS for this compound, and the fact that this compound and its decomposition metabolites were not detected in associated samples, the results for this compound were judged to be acceptable.

Duplicate Analyses - Metals

Two separate portions of one composite sample were prepared and analyzed separately for all metals of interest (see Table 9). The results compared well showing good overall analytical precision.

Graphite Furnace Analyses

Several of the arsenic and selenium analyses exceeded the specified post-digestion spike recoveries or coefficients of variation criteria. All associated positive sample results were qualified as estimated, all non-detect results were judged to be acceptable based on sufficient analyte recovery.

3.0 CONCLUSION

Based on the QA/QC review, the data reported in Table 3 were judged to be acceptable for their intended use with the qualifications noted.

TABLE 1
 SAMPLING AND ANALYSIS SUMMARY
 102ND STREET SOURCE MATERIALS
 OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
 NIAGARA FALLS, NEW YORK
 1996-1997

<i>Location</i>	<i>Sample ID</i>	<i>Date</i>	<i>Parameters</i>
Frontier-01	GNN6265	06/04/96	TCL VOCs, TAL Metals
	Comp B	12/11/97	TCL SVOCs, Pesticides/PCBs
Cerrone GI-01	GNN62AL	06/17/96	TCL VOCs, TAL Metals
	Comp E	12/11/97	TCL SVOCs, Pesticides/PCBs
Summit Park	GNN633C-1	09/23/96	(1)
	Comp F	12/15/97	TCL VOCs, TCL SVOCs, TCL Pesticides/PCBs, TAL Metals
Helmick	HAT722Z	05/27/97	TAL Metals
	Comp A	12/11/97	TCL VOCs, TCL SVOCs, TCL Pesticides/PCBs
Chestnut Ridge	GNN72K4-1	07/29/97	TCL VOCs, TCL SVOCs, TAL Metals
	Comp D	12/11/97	TCL Pesticides/PCBs
Carl Walck	GNN72MA-2	08/07/97	TCL SVOCs, TAL Metals
	Comp C	12/11/97	TCL VOCs, Pesticides/PCBs

Notes:

(1) Analytical results for this sample were not used due to the unavailability of supporting QA/QC data.

PCBs Polychlorinated Biphenyls.

SVOC Semi-Volatile Organic Compounds.

TAL Target Analyte List.

TCL Target Compound List.

VOCs Volatile Organic Compounds.

TABLE 2
ANALYTICAL METHODS
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

<i>Parameter</i>	<i>Method (1)</i>
TCL VOCs	8240
TCL SVOCs	8270
TCL Pesticides/PCBs	8080
TAL Metals	6010/7060/7471/7740

Notes:

- (1) Methods referenced from "Test Methods for Evaluating Solid Waste, Physical/Chemical Methods", Third Edition, SW-846, September 1986 (with revisions).

PCBs Polychlorinated Biphenyls.

SVOC Semi-Volatile Organic Compounds.

TAL Target Analyte List.

TCL Target Compound List.

VOCs Volatile Organic Compounds.

TABLE 3
ANALYTICAL RESULTS SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

	Soil Source	FRONTIER-01	CERRONEGI-01	CARL WALCK	SUMMIT PARK	HELMICK	CHESTNUT RIDGE
	Units						
TCL Volatiles							
Chloromethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Bromomethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Vinyl chloride	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Chloroethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Methylene chloride	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Acetone	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 16	ND 300
Carbon disulfide	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,1-Dichloroethene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,1-Dichloroethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,2-Dichloroethene (total)	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
2-Butanone	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Chloroform	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,2-Dichloroethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,1,1-Trichloroethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Carbon tetrachloride	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Bromodichloromethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,2-Dichloropropane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
cis-1,3-Dichloropropene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Trichloroethene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Benzene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Dibromochloromethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
trans-1,3-Dichloropropene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,1,2-Trichloroethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Bromoform	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
4-Methyl-2-pentanone	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
2-Hexanone	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Tetrachloroethene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
1,1,2,2-Tetrachloroethane	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Toluene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Chlorobenzene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Ethyl benzene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Styrene	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300
Xylene (total)	µg/Kg	ND 10	ND 10	ND 11	ND 13	ND 12	ND 300

TABLE 3
ANALYTICAL RESULTS SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

	Soil Source	FRONTIER-01	CERRONEGI-01	CARL WALCK	SUMMIT PARK	HELMICK	CHESTNUT RIDGE
	Units						
<i>TCL Semi-Volatiles</i>							
Phenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
bis(2-Chloroethyl) ether	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2-Chlorophenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
1,3-Dichlorobenzene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
1,4-Dichlorobenzene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
1,2-Dichlorobenzene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2-Methylphenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2,2'-oxybis(1-Chloropropane)	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
4-Methylphenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
n-Nitroso-di-n-propylamine	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Hexachloroethane	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Nitrobenzene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Isophorone	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2-Nitrophenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2,4-Dimethylphenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
bis(2-Chloroethoxy)methane	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2,4-Dichlorophenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
1,2,4-Trichlorobenzene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Naphthalene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
4-Chloroaniline	µg/Kg	ND 410	ND 400	ND 660	ND 420	ND 410	ND 330
Hexachlorobutadiene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
4-Chloro-3-methylphenol	µg/Kg	ND 410	ND 400	ND 660	ND 420	ND 410	ND 330
2-Methylnaphthalene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Hexachlorocyclopentadiene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2,4,6-Trichlorophenol	µg/Kg	ND 1000	ND 990	ND 330	ND 1100	ND 1000	ND 1600
2,4,5-Trichlorophenol	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2-Chloronaphthalene	µg/Kg	ND 1000	ND 990	ND 1600	ND 1100	ND 1000	ND 1600
2-Nitroaniline	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Dimethyl phthalate	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Acenaphthylene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2,6-Dinitrotoluene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
3-Nitroaniline	µg/Kg	ND 1000	ND 990	ND 330	ND 1100	ND 1000	ND 1600
Acenaphthene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
2,4-Dinitrophenol	µg/Kg	ND 1000	ND 990	ND 1600	ND 1100	ND 1000	ND 1600
4-Nitrophenol	µg/Kg	ND 1000	ND 990	ND 1600	ND 1100	ND 1000	ND 1600
Dibenzofuran	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330

TABLE 3
ANALYTICAL RESULTS SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

	Soil Source	FRONTIER-01	CERRONEGI-01	CARL WALCK	SUMMIT PARK	HELMICK	CHESTNUT RIDGE
	Units						
TCL Semi-Volatiles (Cont'd.)							
2,4-Dinitrotoluene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Diethylphthalate	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Fluorene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
4-Chlorophenyl phenyl ether	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
4-Nitroaniline	µg/Kg	ND 1000	ND 990	ND 660	ND 1100	ND 1000	ND 1600
4,6-Dinitro-2-methylphenol	µg/Kg	ND 1000	ND 990	ND 1600	ND 1100	ND 1000	ND 1600
n-Nitrosodiphenylamine	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
4-Bromophenyl phenyl ether	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Hexachlorobenzene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Pentachlorophenol	µg/Kg	ND 1000	ND 990	ND 1600	ND 1100	ND 1000	ND 1600
Phenanthrene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Anthracene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Carbazole	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Di-n-butyl phthalate	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Fluoranthene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Pyrene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Butyl benzyl phthalate	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Benzo(a)anthracene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
3,3'-Dichlorobenzidine	µg/Kg	ND 410	ND 400	ND 660	ND 420	ND 410	ND 660
Chrysene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
bis(2-Ethylhexyl)phthalate	µg/Kg	ND 410	ND 400	ND 330	67J	57J	ND 330
Di-n-octyl phthalate	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Benzo(b)fluoranthene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Benzo(k)fluoranthene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Benzo(a)pyrene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Indeno(1,2,3-cd)pyrene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Dibenzo(a,h)anthracene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330
Benzo(g,h,i)perylene	µg/Kg	ND 410	ND 400	ND 330	ND 420	ND 410	ND 330

TABLE 3
ANALYTICAL RESULTS SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

Pesticides/PCBs	Soil Source Units	FRONTIER-01	CERRONEGI-01	CARL WALCK	SUMMIT PARK	HELMICK	CHESTNUT RIDGE
alpha-BHC	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
beta-BHC	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
delta-BHC	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
gamma-BHC (Lindane)	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
Heptachlor	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
Aldrin	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
Heptachlor epoxide	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
Endosulfan I	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
Dieldrin	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
4,4'-DDE	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
Endrin	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
Endosulfan II	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
4,4'-DDD	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
Endosulfan sulfate	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
4,4'-DDT	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
Methoxychlor	µg/Kg	ND 21	ND 20	ND 19	ND 21	ND 21	ND 21
Endrin ketone	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
Endrin aldehyde	µg/Kg	ND 4.0	ND 3.9	ND 3.8	ND 4.2	ND 4.1	ND 4.1
alpha-Chlordane	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
gamma-Chlordane	µg/Kg	ND 2.1	ND 2.0	ND 1.9	ND 2.1	ND 2.1	ND 2.1
Toxaphene	µg/Kg	ND 210	ND 200	ND 190	ND 210	ND 210	ND 210
Aroclor-1016	µg/Kg	ND 40	ND 39	ND 38	ND 42	ND 41	ND 41
Aroclor-1221	µg/Kg	ND 82	ND 79	ND 76	ND 84	ND 83	ND 83
Aroclor-1232	µg/Kg	ND 40	ND 39	ND 38	ND 42	ND 41	ND 41
Aroclor-1242	µg/Kg	ND 40	ND 39	ND 38	ND 42	ND 41	ND 41
Aroclor-1248	µg/Kg	ND 40	ND 39	ND 38	ND 42	ND 41	ND 41
Aroclor-1254	µg/Kg	ND 40	ND 39	ND 38	ND 42	ND 41	ND 41
Aroclor-1260	µg/Kg	ND 40	ND 39	ND 38	ND 42	ND 41	ND 41

TABLE 3
ANALYTICAL RESULTS SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

	Soil Source	FRONTIER-01	CERRONEGI-01	CARL WALCK	SUMMIT PARK	HELMICK	CHESTNUT RIDGE
	Units						
<i>TAL Metals</i>							
Aluminum	mg/Kg	9400	11000	4300	20000.0	12000	4400
Antimony	mg/Kg	ND 5.0	ND 5.0	ND 5.3	0.81	ND 5.0	ND 5.4
Arsenic	mg/Kg	7.3J	5.4J	ND 0.5	4.8	8.6J	3.9J
Barium	mg/Kg	100	100	35	140	100	27
Beryllium	mg/Kg	ND 0.5	ND 0.5	ND 0.5	1.0	ND 0.5	ND 0.5
Cadmium	mg/Kg	ND 0.5	ND 0.5	1.1	ND 0.03	ND 0.5	ND 0.5
Calcium	mg/Kg	14000	160000	29000	55000	51000	1000
Chromium	mg/Kg	14	17	6.6	29	15	4.3
Cobalt	mg/Kg	9.2	10	3.0	14	9.9	ND 1.1
Copper	mg/Kg	14	18	6.1	27	23	2.2
Iron	mg/Kg	17000	31000	7000	32000	22000	4400
Lead	mg/Kg	22	28	ND 5.3	12	21	22
Magnesium	mg/Kg	12000	38000	4600	14000	10000	530
Manganese	mg/Kg	690	700	340	610	580	22
Mercury	mg/Kg	ND 0.5	ND 0.5	ND 0.5	ND 0.06	ND 0.5	ND 0.5
Nickel	mg/Kg	20	18	7.7	31	18	3.2
Potassium	mg/Kg	1900	2700	660	5300	1300	180
Selenium	mg/Kg	ND 0.5	ND 0.5	ND 0.5	ND 0.30	ND 0.5	ND 0.5
Silver	mg/Kg	ND 0.5	ND 0.5	ND 0.5	ND 0.10	ND 0.5	ND 0.5
Sodium	mg/Kg	160	240	130	300	140	55
Thallium	mg/Kg	ND 5.0	6.5	77	ND 0.24	120	31
Vanadium	mg/Kg	16	20	6.2	40	18	7.5
Zinc	mg/Kg	46	100	77	70	50	28

Notes:

- Not Applicable.
- J Estimated.
- NDx Not detected at or above x.
- PCBs Polychlorinated Biphenyls.
- R Data Rejected.
- TAL Target Analyte List.
- TCL Target Compound List.

TABLE 4
HOLDING TIME SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

Sample ID	Sample	Extraction	Analysis	Holding Time Exceedance (days)	
	Date	Date	Date	to Extraction	to Analysis
VOCs					
Frontier Stone	06/04/96	-	06/05/96	-	0
Summit Park	12/15/97	-	12/19/97	-	0
Cerrone GI	06/17/96	-	06/18/96	-	0
Carl Walck	12/11/97	-	12/19/97	-	1
Chestnut Ridge	07/29/97	-	07/30/97	-	0
Helmick	12/11/97	-	12/19/97	-	1
SVOCs					
Frontier Stone	12/11/97	12/16/97	12/18/97	0	0
Summit Park	12/15/97	12/16/97	12/18/97	0	0
Cerrone GI	12/11/97	12/16/97	12/18/97	0	0
Helmick	12/11/97	12/16/97	12/18/97	0	0
Carl Walck	08/07/97	08/11/97	08/11/97	0	0
Chestnut Ridge	07/29/97	07/31/97	08/04/97	0	0
Pesticides/PCBs					
Frontier Stone	12/11/97	12/16/97	12/31/97	0	0
Summit Park	12/15/97	12/16/97	12/31/97	0	0
Cerrone GI	12/11/97	12/16/97	12/31/97	0	0
Helmick	12/11/97	12/16/97	01/01/98	0	0
Carl Walck	12/11/97	12/16/97	12/31/97	0	0
Chestnut Ridge	12/11/97	12/16/97	12/31/97	0	0
Metals except Mercury					
Frontier Stone	06/04/96	-	06/96	-	0
Summit Park	12/15/97	-	1/98	-	0
Cerrone GI	06/17/96	-	06/96	-	0
Helmick	05/27/97	-	05/97	-	0
Carl Walck	08/07/97	-	08/97	-	0
Chestnut Ridge	07/29/97	-	07/97	-	0
Mercury					
Frontier Stone	06/04/96	-	06/05/96	-	0
Summit Park	12/15/97	-	12/23/97	-	0
Cerrone GI	06/17/96	-	06/18/96	-	0
Helmick	05/27/97	-	05/28/97	-	0
Carl Walck	08/07/97	-	08/08/97	-	0
Chestnut Ridge	07/29/97	-	07/30/97	-	0

Notes:

Dup Duplicate.

- Not Applicable.

PCBs Polychlorinated Biphenyls.

SVOC Semi-Volatile Organic Compounds.

VOCs Volatile Organic Compounds.

TABLE 5
 SURROGATE RECOVERY SUMMARY (PERCENT)
 102ND STREET SOURCE MATERIALS
 OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
 NIAGARA FALLS, NEW YORK
 1996-1997

<i>Surrogate:</i>	<i>DCA</i>	<i>TOL</i>	<i>BFB</i>
<i>Recovery Limits:</i>	<i>70-121</i>	<i>81-117</i>	<i>74-121</i>
VOCs			
Frontier Stone	88	104	94
Summit Park	88	95	86
Cerrone GI	94	100	100
Carl Walck	91	86	85
Chestnut Ridge	93	101	95
Helmick	89	98	82

<i>Surrogate:</i>	<i>2-FP</i>	<i>PHL</i>	<i>2CP (1)</i>	<i>DCB (1)</i>	<i>NBZ</i>	<i>FBP</i>	<i>TBP</i>	<i>TPH</i>
<i>Recovery Limits:</i>	<i>25-121</i>	<i>24-113</i>	<i>20-130</i>	<i>20-130</i>	<i>23-120</i>	<i>30-115</i>	<i>19-122</i>	<i>18-137</i>
SVOCs								
Frontier Stone	80	85	80	70	72	64	60	67
Cerron GI	78	86	79	70	70	63	59	66
Helmick	77	84	77	67	74	65	60	65
Carl Walck	63	75	-	-	68	71	77	109
Chestnut Ridge	72	90	-	-	84	96	89	111
Summit Park	78	85	79	69	71	66	58	68

<i>Surrogates:</i>	<i>TCMX</i>	<i>TCMX</i>	<i>DCBP</i>	<i>DCBP</i>
<i>Control Limits:</i>	<i>60-150</i>	<i>60-150</i>	<i>60-150</i>	<i>60-150</i>
Pesticides				
Helmick	81	106	88	98
Frontier Stone	101	94	105	95
Carl Walck	80	74	95	87
Chestnut Ridge	91	89	92	89
Cerrone GI	82	81	92	79
Summit Park	87	93	94	92

Notes:

- (1) Optional surrogate, not required.
 - Not available

Surrogates:

BFB Bromofluorobenzene
 DCA Dichloroethane-d4.
 TOL Toluene-d4.
 FBP 2-Fluorobiphenyl.
 TBP 2,4,6-Tribromophenol.
 2-FP 2-Fluorophenol.
 PHL Phenol-d6.
 NBZ Nitrobenzene-d5.
 TPH Terphenyl-d14.
 DCBP Decachlorobiphenyl
 CMX Tetrachloro-m-xylene
 CP 2-Chlorophenol-d4
 DCB 1,2-Dichlorobenzene-d4

TABLE 6
METHOD BLANK RESULTS SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

	Analysis Date:	06/05/96	06/18/96	07/30/97	12/19/97
	Units				
TCL Volatiles					
Chloromethane	µg/Kg	ND 10	ND 10	ND 10	ND 10
Bromomethane	µg/Kg	ND 10	ND 10	ND 10	ND 10
Vinyl chloride	µg/Kg	ND 10	ND 10	ND 10	ND 10
Chloroethane	µg/Kg	ND 10	ND 10	ND 10	ND 10
Methylene chloride	µg/Kg	ND 10	ND 10	ND 10	3J
Acetone	µg/Kg	ND 10	ND 10	ND 10	2J
Carbon disulfide	µg/Kg	ND 10	ND 10	ND 10	ND 10
1,1-Dichloroethene	µg/Kg	ND 10	ND 10	ND 10	ND 10
1,1-Dichloroethane	µg/Kg	ND 10	ND 10	ND 10	ND 10
1,2-Dichloroethene (total)	µg/Kg	ND 10	ND 10	ND 10	ND 10
2-Butanone	µg/Kg	ND 10	ND 10	ND 10	ND 10
Chloroform	µg/Kg	ND 10	ND 10	ND 10	ND 10
1,2-Dichloroethane	µg/Kg	ND 10	ND 10	ND 10	ND 10
1,1,1-Trichloroethane	µg/Kg	ND 10	ND 10	ND 10	ND 10
Carbon tetrachloride	µg/Kg	ND 10	ND 10	ND 10	ND 10
Bromodichloromethane	µg/Kg	ND 10	ND 10	ND 10	ND 10
1,2-Dichloropropane	µg/Kg	ND 10	ND 10	ND 10	ND 10
cis-1,3-Dichloropropene	µg/Kg	ND 10	ND 10	ND 10	ND 10
Trichloroethene	µg/Kg	ND 10	ND 10	ND 10	ND 10
Benzene	µg/Kg	ND 10	ND 10	ND 10	ND 10
Dibromochloromethane	µg/Kg	ND 10	ND 10	ND 10	ND 10
trans-1,3-Dichloropropene	µg/Kg	ND 10	ND 10	ND 10	ND 10
1,1,2-Trichloroethane	µg/Kg	ND 10	ND 10	ND 10	ND 10
Bromoform	µg/Kg	ND 10	ND 10	ND 10	ND 10
4-Methyl-2-pentanone	µg/Kg	ND 10	ND 10	ND 10	ND 10
2-Hexanone	µg/Kg	ND 10	ND 10	ND 10	ND 10
Tetrachloroethene	µg/Kg	ND 10	ND 10	ND 10	ND 10
1,1,2,2-Tetrachloroethane	µg/Kg	ND 10	ND 10	ND 10	ND 10
Toluene	µg/Kg	ND 10	ND 10	ND 10	ND 10
Chlorobenzene	µg/Kg	ND 10	ND 10	ND 10	ND 10
Ethyl benzene	µg/Kg	ND 10	ND 10	ND 10	ND 10
Styrene	µg/Kg	ND 10	ND 10	ND 10	ND 10
Xylene (total)	µg/Kg	ND 10	ND 10	ND 10	ND 10

TABLE 6
METHOD BLANK RESULTS SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

TCL Semi-Volatiles	Extraction Date:			Units	
	08/11/97	07/31/97	12/16/97		
Phenol	ND 330	ND 330	ND 330	µg/Kg	ND 330
bis(2-Chloroethyl) ether	ND 330	ND 330	ND 330	µg/Kg	ND 330
2-Chlorophenol	ND 330	ND 330	ND 330	µg/Kg	ND 330
1,3-Dichlorobenzene	ND 330	ND 330	ND 330	µg/Kg	ND 330
1,4-Dichlorobenzene	ND 330	ND 330	ND 330	µg/Kg	ND 330
1,2-Dichlorobenzene	ND 330	ND 330	ND 330	µg/Kg	ND 330
2-Methylphenol	ND 330	ND 330	ND 330	µg/Kg	ND 330
2,2'-oxybis(1-Chloropropane)	ND 330	ND 330	ND 330	µg/Kg	ND 330
4-Methylphenol	ND 330	ND 330	ND 330	µg/Kg	ND 330
n-Nitroso-di-n-propylamine	ND 330	ND 330	ND 330	µg/Kg	ND 330
Hexachloroethane	ND 330	ND 330	ND 330	µg/Kg	ND 330
Nitrobenzene	ND 330	ND 330	ND 330	µg/Kg	ND 330
Isophorone	ND 330	ND 330	ND 330	µg/Kg	ND 330
2-Nitrophenol	ND 330	ND 330	ND 330	µg/Kg	ND 330
2,4-Dimethylphenol	ND 330	ND 330	ND 330	µg/Kg	ND 330
bis(2-Chloroethoxy)methane	ND 330	ND 330	ND 330	µg/Kg	ND 330
2,4-Dichlorophenol	ND 330	ND 330	ND 330	µg/Kg	ND 330
1,2,4-Trichlorobenzene	ND 330	ND 330	ND 330	µg/Kg	ND 330
Naphthalene	ND 330	ND 330	ND 330	µg/Kg	ND 330
4-Chloroaniline	ND 330	ND 330	ND 330	µg/Kg	ND 330
Hexachlorobutadiene	ND 330	ND 330	ND 330	µg/Kg	ND 330
4-Chloro-3-methylphenol	ND 330	ND 330	ND 330	µg/Kg	ND 330
2-Methylnaphthalene	ND 330	ND 330	ND 330	µg/Kg	ND 330
Hexachlorocyclopentadiene	ND 330	ND 330	ND 330	µg/Kg	ND 330
2,4,6-Trichlorophenol	ND 330	ND 330	ND 330	µg/Kg	ND 330
2,4,5-Trichlorophenol	ND 330	ND 1600	ND 830	µg/Kg	ND 830
2-Chloronaphthalene	ND 330	ND 330	ND 330	µg/Kg	ND 330
2-Nitroaniline	ND 330	ND 1600	ND 830	µg/Kg	ND 830
Dimethyl phthalate	ND 330	ND 330	ND 330	µg/Kg	ND 330
Acenaphthylene	ND 330	ND 330	ND 330	µg/Kg	ND 330
2,6-Dinitrotoluene	ND 330	ND 330	ND 330	µg/Kg	ND 330

TABLE 6
METHOD BLANK RESULTS SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

TCL Semi-Volatiles (Cont'd.)	Extraction Date:		Units	
	08/11/97	07/31/97	12/16/97	
3-Nitroaniline	ND 330	ND 1600	ND 830	
Acenaphthene	ND 330	ND 330	ND 330	
2,4-Dinitrophenol	ND 330	ND 1600	ND 830	
4-Nitrophenol	ND 330	ND 1600	ND 830	
Dibenzofuran	ND 330	ND 330	ND 330	
2,4-Dinitrotoluene	ND 330	ND 330	ND 330	
Diethylphthalate	ND 330	ND 330	ND 330	
Fluorene	ND 330	ND 330	ND 330	
4-Chlorophenyl phenyl ether	ND 330	ND 330	ND 330	
4-Nitroaniline	ND 330	ND 1600	ND 830	
4,6-Dinitro-2-methylphenol	ND 330	ND 1600	ND 830	
n-Nitrosodiphenylamine	ND 330	ND 330	ND 330	
4-Bromophenyl phenyl ether	ND 330	ND 330	ND 330	
Hexachlorobenzene	ND 330	ND 330	ND 330	
Pentachlorophenol	ND 330	ND 1600	ND 830	
Phenanthrene	ND 330	ND 330	ND 330	
Anthracene	ND 330	ND 330	ND 330	
Carbazole	ND 330	ND 330	ND 330	
Di-n-butyl phthalate	ND 330	ND 330	ND 330	
Fluoranthene	ND 330	ND 330	ND 330	
Pyrene	ND 330	ND 330	ND 330	
Butyl benzyl phthalate	ND 330	ND 330	ND 330	
Benzo(a)anthracene	ND 330	ND 330	ND 330	
3,3'-Dichlorobenzidine	ND 330	ND 660	ND 330	
Chrysene	ND 330	ND 330	ND 330	
bis(2-Ethylhexyl)phthalate	ND 330	ND 330	ND 330	
Di-n-octyl phthalate	ND 330	ND 330	ND 330	
Benzo(b)fluoranthene	ND 330	ND 330	ND 330	
Benzo(k)fluoranthene	ND 330	ND 330	ND 330	
Benzo(a)pyrene	ND 330	ND 330	ND 330	
Indeno(1,2,3-cd)pyrene	ND 330	ND 330	ND 330	
Dibenzo(a,h)anthracene	ND 330	ND 330	ND 330	
Benzo(g,h,i)perylene	ND 330	ND 330	ND 330	

TABLE 6
METHOD BLANK RESULTS SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

	Extraction Date: 12/16/97	Units
TCL Pesticides/PCBs		
alpha-BHC	ND	1.7
beta-BHC	ND	1.7
delta-BHC	ND	1.7
gamma-BHC(Lindane)	ND	1.7
Heptachlor	ND	1.7
Aldrin	ND	1.7
Heptachlor epoxide	ND	1.7
Endosulfan I	ND	1.7
Dieldrin	ND	3.3
4,4'-DDE	ND	3.3
Endrin	ND	3.3
Endosulfan II	ND	3.3
4,4'-DDD	ND	3.3
Endosulfan sulfate	ND	3.3
4,4'-DDT	ND	3.3
Methoxychlor	ND	17
Endrin ketone	ND	3.3
Endrin aldehyde	ND	3.3
alpha-Chlordane	ND	1.7
gamma-Chlordane	ND	1.7
Toxaphene	ND	170
Aroclor-1016	ND	33
Aroclor-1221	ND	67
Aroclor-1232	ND	33
Aroclor-1242	ND	33
Aroclor-1248	ND	33
Aroclor-1254	ND	33
Aroclor-1260	ND	33

TABLE 6
METHOD BLANK RESULTS SUMMARY
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

	Digestion Date:	06/04/96	06/05/96	06/18/96	05/28/97	07/29/97	08/07/97	08/08/97	1/2/98	12/22/97
	Units									
<i>TAL Metals</i>										
Aluminum	mg/Kg	ND 5.0	-	ND 5.0	ND 5.0	ND 5.0	-	ND 5.0	1.5	-
Antimony	mg/Kg	ND 5.0	-	ND 5.0	ND 5.0	ND 5.0	-	ND 5.0	ND 0.25	-
Arsenic	mg/Kg	ND 0.5	-	ND 0.5	ND 0.5	ND 0.5	ND 0.5	-	ND 0.11	-
Barium	mg/Kg	ND 0.5	-	ND 0.5	ND 0.5	ND 0.5	-	ND 0.5	0.74	-
Beryllium	mg/Kg	ND 0.5	-	ND 0.5	ND 0.5	ND 0.5	-	ND 0.5	ND 0.010	-
Cadmium	mg/Kg	ND 0.5	-	ND 0.5	ND 0.5	ND 0.5	-	ND 0.5	ND 0.020	-
Calcium	mg/Kg	ND 10	-	ND 10	ND 10	ND 10	-	ND 10	7.0	-
Chromium	mg/Kg	ND 1.0	-	ND 1.0	ND 1.0	ND 1.0	-	ND 1.0	0.59	-
Cobalt	mg/Kg	ND 1.0	-	ND 1.0	ND 1.0	ND 1.0	-	ND 1.0	ND 0.13	-
Copper	mg/Kg	ND 1.0	-	ND 1.0	ND 1.0	ND 1.0	-	ND 1.0	0.12	-
Iron	mg/Kg	ND 5.0	-	ND 5.0	ND 5.0	ND 5.0	-	ND 5.0	1.3	-
Lead	mg/Kg	ND 5.0	-	ND 5.0	ND 5.0	ND 5.0	-	ND 5.0	ND 0.07	-
Magnesium	mg/Kg	ND 5.0	-	ND 5.0	ND 5.0	ND 5.0	-	ND 5.0	1.0	-
Manganese	mg/Kg	ND 0.5	-	ND 0.5	ND 0.5	ND 0.5	-	ND 0.5	0.063	-
Mercury	mg/Kg	-	ND 0.5	ND 0.5	ND 0.5	ND 0.5	ND 0.5	-		ND 0.050
Nickel	mg/Kg	ND 2.0	-	ND 2.0	ND 2.0	ND 2.0	-	ND 2.0	ND 0.16	-
Potassium	mg/Kg	ND 100	-	ND 100	ND 100	ND 100	-	ND 100	1.6	-
Selenium	mg/Kg	ND 0.5	-	ND 0.5	ND 0.5	ND 0.5	-	ND 0.5	ND 0.24	-
Silver	mg/Kg	ND 0.5	-	ND 0.5	ND 0.5	ND 0.5	ND 0.5	-	0.10	-
Sodium	mg/Kg	ND 10	-	ND 10	ND 10	ND 10	-	ND 10	1.2	-
Thallium	mg/Kg	ND 5.0	-	ND 5.0	ND 5.0	ND 5.0	-	ND 5.0	ND 0.19	-
Vanadium	mg/Kg	ND 1.0	-	ND 1.0	ND 1.0	ND 1.0	-	ND 1.0	ND 0.10	-
Zinc	mg/Kg	ND 2.0	-	ND 2.0	ND 2.0	ND 2.0	-	ND 2.0	0.30	-

Notes:

TCL Target Compound List.

TAL Target Analyte List.

- Not Applicable.

TABLE 7
BLANK SPIKE RECOVERY RESULTS (PERCENT)
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

	Analysis Date: Control	06/05/96	06/18/96	07/30/97	12/19/97
TCL Volatiles	Limits				
Chloromethane	56-128	122	124	118	114
Bromomethane	60-134	106	106	110	90
Vinyl chloride	48-137	92	102	112	120
Chloroethane	64-124	112	108	106	102
Methylene chloride	76-114	110	106	104	95
Acetone	31-171	-	-	116	54
Carbon disulfide	46-137	-	-	106	92
1,1-Dichloroethene	58-129	100	104	90	91
1,1-Dichloroethane	67-125	106	106	102	88
1,2-Dichloroethene (total)	73-115	98	94	108	92
2-Butanone	38-170	-	-	108	72
Chloroform	75-113	112	110	104	78
1,2-Dichloroethane	79-111	108	100	106	76
1,1,1-Trichloroethane	69-118	102	104	96	73
Carbon tetrachloride	62-124	106	108	96	75
Bromodichloromethane	80-109	104	106	100	80
1,2-Dichloropropane	80-111	112	112	108	89
cis-1,3-Dichloropropene	77-111	112	120	86	84
Trichloroethene	69-118	108	110	102	80
Benzene	73-115	104	106	102	86
Dibromochloromethane	80-109	112	110	98	81
trans-1,3-Dichloropropene	79-109	104	98	90	84
1,1,2-Trichloroethane	81-110	120	116	102	85
Bromoform	74-116	112	110	96	87
4-Methyl-2-pentanone	68-118	-	-	90	90
2-Hexanone	42-169	-	-	96	64
Tetrachloroethene	59-124	118	116	98	77
1,1,2,2-Tetrachloroethane	75-116	116	116	96	87
Toluene	71-115	104	108	104	81
Chlorobenzene	74-113	112	114	96	92
Ethyl benzene	58-149	110	112	98	77
Styrene	68-118	-	-	96	79
m-Xylene	67-118	-	-	94	-
o/p-Xylene	67-118	-	-	95	-
Xylene (total)	67-118	-	-	-	87

TABLE 7
 BLANK SPIKE RECOVERY RESULTS (PERCENT)
 102ND STREET SOURCE MATERIALS
 OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
 NIAGARA FALLS, NEW YORK
 1996-1997

TCL Semi-Volatiles	Extraction Date:		Control Limits		
	08/11/97	12/16/97			
Phenol	87	89	30-126		
bis(2-Chloroethyl)ether	-	80	23-119		
2-Chlorophenol	80	76	32-122		
1,3-Dichlorobenzene	-	71	39-111		
1,4-Dichlorobenzene	76	72	38-116		
1,2-Dichlorobenzene	-	70	40-112		
2-Methylphenol	-	77	27-141		
2,2'-oxybis(1-Chloropropane)	-	104	39-108		
4-Methylphenol	-	79	15-141		
n-Nitroso-di-n-propylamine	90	91	19-133		
Hexachloroethane	-	73	39-111		
Nitrobenzene	-	80	39-129		
Isophorone	-	75	30-126		
2-Nitrophenol	-	70	37-121		
2,4-Dimethylphenol	-	82	31-133		
bis(2-Chloroethoxy)methane	-	70	46-112		
2,4-Dichlorophenol	-	69	40-124		
1,2,4-Trichlorobenzene	81	66	48-114		
Naphthalene	-	74	46-118		
4-Chloroaniline	-	32	13-121		
Hexachlorobutadiene	-	64	49-115		
4-Chloro-3-methylphenol	86	73	39-135		
2-Methylnaphthalene	-	71	49-121		
Hexachlorocyclopentadiene	-	32	14-98		
2,4,6-Trichlorophenol	-	70	37-133		
2,4,5-Trichlorophenol	-	68	16-148		
2-Chloronaphthalene	-	73	47-125		
2-Nitroaniline	-	80	33-135		
Dimethylphthalate	-	72	49-127		
Acenaphthylene	-	79	47-119		
2,6-Dinitrotoluene	-	70	48-120		
3-Nitroaniline	-	51	11-171		
Acenaphthene	82	75	49-127		
2,4-Dinitrophenol	-	53	10-99		
4-Nitrophenol	72	66	10-166		

TABLE 7
BLANK SPIKE RECOVERY RESULTS (PERCENT)
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

TCL Semi-Volatiles (Cont'd.)	Extraction Date:		Control Limits	
	08/11/97	12/16/97		
Dibenzofuran	-	73	48-120	
2,4-Dinitrotoluene	88	69	46-118	
Diethylphthalate	-	74	50-128	
Fluorene	-	75	50-122	
4-Chlorophenyl-phenylether	-	69	51-123	
4-Nitroaniline	-	69	14-118	
4,6-Dinitro-2-methylphenol	-	65	29-137	
n-Nitrosodiphenylamine	-	78	52-124	
4-Bromophenyl-phenylether	-	71	55-127	
Hexachlorobenzene	-	70	55-127	
Pentachlorophenol	76	62	13-123	
Phenanthrene	-	78	54-126	
Anthracene	-	77	58-124	
Carbazole	-	81	44-146	
Di-n-butylphthalate	-	83	50-128	
Fluoranthene	-	83	48-120	
Pyrene	122	78	46-124	
Butylbenzylphthalate	-	83	42-132	
Benzo[a]anthracene	-	80	48-120	
3,3'-Dichlorobenzidine	-	57	23-123	
Chrysene	-	81	47-125	
bis(2-Ethylhexyl)phthalate	-	84	29-127	
di-n-Octylphthalate	-	78	41-125	
Benzo[b]fluoranthene	-	73	35-119	
Benzo[k]fluoranthene	-	85	40-136	
Benzo[a]pyrene	-	71	49-121	
Indeno[1,2,3-cd]pyrene	-	75	34-130	
Dibenz[a,h]anthracene	-	71	35-131	
Benzo[g,h,i]perylene	-	73	29-131	

TABLE 7
BLANK SPIKE RECOVERY RESULTS (PERCENT)
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

TCL Pesticides/PCBs	Extraction Date:	
	Control	Limits
alpha-BHC	37-134	101
beta-BHC	17-147	79
delta-BHC	19-140	79
gamma-BHC (Lindane)	32-127	114
Heptachlor	34-111	93
Aldrin	42-122	92
Heptachlor epoxide	37-142	95
Endosulfan I	45-153	83
Dieldrin	36-146	103
4,4'-DDE	30-145	91
Endrin	30-147	105
Endosulfan II	10-202	93
4,4'-DDD	31-141	104
Endosulfan sulfate	26-144	81
4,4'-DDT	25-160	78
Methoxychlor	58-199	114
Endrin ketone	57-166	103
Endrin aldehyde	10-128	79
alpha-Chlordane	19-150	115
gamma-Chlordane	44-144	110

TABLE 7
BLANK SPIKE RECOVERY RESULTS (PERCENT)
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

	Digestion Date:	06/04/96	06/05/96	06/18/96	05/28/97	07/29/97	01/02/98	12/22/97
<i>TAL Metals</i>	<i>Control Limits</i>							
Aluminum	57-143	97	-	97	101	108	118	-
Antimony	65-205	97	-	96	102	104	89	-
Arsenic	74-126	105	-	95	100	110	103	-
Barium	77-123	94	-	95	94	100	104	-
Beryllium	78-122	94	-	94	98	103	101	-
Cadmium	77-123	96	-	96	102	106	103	-
Calcium	68-132	94	-	95	101	104	101	-
Chromium	80-120	95	-	95	100	101	103	-
Cobalt	80-120	95	-	95	101	105	100	-
Copper	80-120	95	-	94	99	101	102	-
Iron	52-148	93	-	94	99	104	129	-
Lead	76-124	96	-	98	103	105	105	-
Magnesium	72-128	93	-	95	101	103	104	-
Manganese	75-125	94	-	95	100	102	106	-
Mercury	64-136	-	105	99	99	104	-	96
Nickel	78-122	95	-	95	101	106	102	-
Potassium	66-134	95	-	99	98	100	101	-
Selenium	74-126	90	-	100	108	104	100	-
Silver	74-126	94	-	99	99	108	105	-
Sodium	68-133	98	-	104	97	95	100	-
Thallium	65-135	94	-	96	94	92	107	-
Vanadium	68-131	94	-	96	96	92	100	-
Zinc	77-123	95	-	95	102	104	107	-

Notes:

- Not Applicable.
- BS Blank Spike.
- PCBs Polychlorinated Biphenyls.
- TAL Target Analyte List.
- TCL Target Compound List.

TABLE 8
 MATRIX SPIKE/MATRIX SPIKE DUPLICATE SUMMARY (PERCENT)
 102ND STREET SOURCE MATERIALS
 OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
 NIAGARA FALLS, NEW YORK
 1996-1997

<i>Parameters</i>	<i>MS/MSD Control Limits</i>	<i>RPD Control Limits</i>	<i>Composite A</i>		
			<i>MS</i>	<i>MSD</i>	<i>RPD</i>
<i>Volatiles</i>					
Chloromethane	56-128	20	132*	136*	3
Bromomethane	60-134	20	105	106	1
Vinyl chloride	48-137	20	131	139*	6
Chloroethane	64-124	20	112	119	6
Methylene chloride	76-114	20	104	107	3
Acetone	31-171	20	112	129	14
Carbon disulfide	46-137	20	85	93	9
1,1-Dichloroethene	58-129	20	95	100	5
1,1-Dichloroethane	67-125	20	103	104	2
1,2-Dichloroethene(total)	73-115	20	120*	120*	0
2-Butanone	38-170	20	135	136	0
Chloroform	75-113	20	90	90	1
1,2-Dichloroethane	79-111	20	92	90	3
1,1,1-Trichloroethane	69-118	20	93	93	0
Carbon tetrachloride	62-124	20	85	86	2
Bromodichloromethane	80-109	20	98	93	5
1,2-Dichloropropane	80-111	20	115	110	4
cis-1,3-Dichloropropene	77-111	20	98	90	9
Trichloroethene	69-118	20	90	94	4
Benzene	73-115	20	106	101	4
Dibromochloromethane	80-109	20	98	92	6
trans-1,3-Dichloropropene	79-109	20	91	88	3
1,1,2-Trichloroethane	81-110	20	110	104	5
Bromoform	74-116	20	104	91	13
4-Methyl-2-Pentanone	68-118	20	149*	140*	6
2-Hexanone	42-169	20	142	140	1
Tetrachloroethene	59-124	20	84	93	11
1,1,2,2-Tetrachloroethane	75-116	20	116	94	21*
Toluene	71-115	20	97	103	5
Chlorobenzene	74-113	20	103	110	7
Ethylbenzene	58-149	20	89	89	0
Styrene	68-118	20	91	91	0
Xylene(total)	67-118	20	120*	127*	6

TABLE 8
 MATRIX SPIKE/MATRIX SPIKE DUPLICATE SUMMARY (PERCENT)
 102ND STREET SOURCE MATERIALS
 OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
 NIAGARA FALLS, NEW YORK
 1996-1997

Parameters	MS/MSD	RPD	Composite A		
	Control Limits	Control Limits	MS	MSD	RPD
Semi-Volatiles					
Phenol	26-90	35	77	77	0
2-Chlorophenol	25-102	50	71	74	4
1,4-Dichlorobenzene	28-104	27	67	67	0
N-Nitroso-di-n-propylamine	41-126	38	86	86	0
1,2,4-Trichlorobenzene	38-107	23	62	62	0
4-Chloro-3-methylphenol	26-103	33	68	71	4
Acenaphthene	31-137	19	71	71	0
4-Nitrophenol	11-114	50	68	65	5
2,4-Dinitrotoluene	28-89	47	62	62	0
Pentachlorophenol	17-109	47	52	42	21
Pyrene	35-142	36	76	76	0
Pesticides					
gamma-BHC (Lindane)	46-127	50	95	88	8
Heptachlor	35-130	31	86	81	6
Aldrin	34-132	43	86	80	7
Dieldrin	31-134	38	95	82	15
Endrin	42-139	45	111	11*	164*
4,4'-DDT	23-134	50	107	94	13

Notes:

* Value outside of associated control limit.

MS Matrix Spike.

MSD Matrix Spike Duplicate.

RPD Relative Percent Difference.

TABLE 9
LABORATORY DUPLICATE RESULTS
102ND STREET SOURCE MATERIALS
OCCIDENTAL CHEMICAL CORPORATION, OLIN CORPORATION
NIAGARA FALLS, NEW YORK
1996-1997

Parameter	Units	Composite A		
		Original	Duplicate	RPD
<i>Metals</i>				
Aluminum	mg/Kg	13000	14000	7
Antimony	mg/Kg	1.3	1.3	1
Arsenic	mg/Kg	8.0	8.2	2
Barium	mg/Kg	190	180	5
Beryllium	mg/Kg	0.73	0.70	3
Cadmium	mg/Kg	11	9.5	15
Calcium	mg/Kg	50000	49000	2
Chromium	mg/Kg	94	93	1
Cobalt	mg/Kg	9.2	9.1	1
Copper	mg/Kg	110	110	0
Iron	mg/Kg	23000	23000	0
Lead	mg/Kg	220	210	5
Magnesium	mg/Kg	16000	15000	6
Manganese	mg/Kg	360	360	0
Mercury	mg/Kg	0.99	0.90	10
Nickel	mg/Kg	48	51	6
Potassium	mg/Kg	2700	3400	23
Selenium	mg/Kg	0.49	0.35	33
Silver	mg/Kg	4.5	4.3	5
Sodium	mg/Kg	1200	1200	0
Thallium	mg/Kg	0.30	ND 0.26	*
Vanadium	mg/Kg	28	29	5
Zinc	mg/Kg	270	240	12

Notes:

* RPD cannot be calculated due to one or more non-detect value(s).

NDx Not detected at or above x.

RPD Relative Percent Difference.

APPENDIX C

IN-SITU BACKFILL DENSITY & MOISTURE TEST RESULTS

Summary Table of Storm Sewer Compaction Tests

Test #	Date	GZA #	Location	Soil Type	Water(%)	% Proctor	Pass/Fail	Corrective Measures
1	July 17	3	30 feet S. of MH#2	GI	10.9	99.9	Pass	
2	July 18	4	Near MH-2	GI	13.7	94.2	Pass	
3	July 18	5	Near MH-2	GI	9.4	95.4	Pass	
4	July 18	6	Near MH-2	GI	11.9	99.5	Pass	
5	July 19	4	150 ft S. of Buffalo Ave., 1 ft above pipe	GI	13.4	93.9	Pass	
6	July 19	5	220 ft N of River, final grade	GI	11.9	95.1	Pass	
7	July 22	1	100 ft S. of Buffalo Ave, 2-3 feet above pipe	GI	11.4	95.6	Pass	
8	July 22	2	150 ft S. of Buffalo Ave, 3-4 feet above pipe	On-site soil	12.0	95.6	Pass	
9	July 26	3	100 ft east of MH#3, lift #1	Frontier	13.1	92.9	Pass	
10	July 26	4	100 ft east of MH#3, lift #2	Frontier	12.8	99.2	Pass	
11	July 26	5	80 ft east of MH#3, lift #3	On-site soil	18.2	92.0	Pass	
12	July 26	6	Near MH#3, lift #1	On-site soil	16.2	96.4	Pass	
13	July 29	1	Between MH#3 & 4	GI	15.6	94.0	Pass	
14	July 29	9	15 ft from MH#3	On-site soil	17.6	87.8	Failed	Retested - #11, 7/29
15	July 29	10	40 ft from MH#3	On-site soil	17.8	88.6	Failed	Retested - #11, 7/29
16	July 29	11	Retest of #9	On-site soil	16.9	92.8	Pass	
17	July 29	12	Retest of #10	On-site soil	14.9	92.9	Pass	
18	July 30	5	Between MH3/4, 2nd lift	GI	13.8	97.3	Pass	
19	July 30	6	Between MH3/4, 2nd lift	GI	15.2	93.3	Pass	
20	July 30	7	Between MH3/4, 1st lift	GI	15.2	96.6	Pass	
21	July 30	8	Between MH3/4, 3rd lift	GI	15.7	97.5	Pass	
22	July 31	8	Between MH3/4	GI	21.6	72.6	Failed	Area wet, allowed to dry and reworked following week
23	July 31	9	Between MH3/5	GI	20.2	87.5	Failed	Area wet, allowed to dry and reworked following week
24	July 31	10	Between MH3/6	GI	18.2	87.5	Failed	Area wet, allowed to dry and reworked following week
25	August 2	5	Near MH#2, 1st lift	GI	10.1	103.1	Pass	
26	August 2	8	Near MH#2, 2nd lift	GI	11.7	96.8	Pass	
27	August 2	9	Near MH#3, 1st lift	GI	15.5	91.4	Pass	
28	August 2	10	Near MH#3, 2nd lift	GI	15.2	91.9	Pass	
29	August 2	11	Near MH#3, 3rd lift	GI	12.1	91.7	Pass	
30	August 5	3	Between MH#4 & 5, 1st lift	GI	13.8	90.7	Pass	
31	August 6	4	Just east of MH-3, 1st lift	GI	17.4	87.0	Failed	Retested - #5, 8/6
32	August 6	5	Retest of #4	GI	14.3	91.2	Pass	
33	August 6	6	Just east of MH-3, 2nd lift	GI	26.2	72.9	Failed	Retested - #10, 8/6
34	August 6	10	Retest of #6	GI	15.3	90.0	Pass	
35	August 6	11	Just east of MH-3, 3rd lift	GI	16.4	91.1	Pass	
36	August 6	12	Between existing MH and MH-6, 1st lift	GI	18.2	88.6	Failed	Retested - #14, 8/6
37	August 6	13	Just east of MH-3, 4th lift	GI	15.9	92.2	Pass	
38	August 6	14	Retest of #12	GI	18.1	90.7	Pass	
39	August 6	15	Just east of MH-3, 5th lift	GI	17.6	90.1	Pass	
40	August 7	2	Just NE of MH-1, 1st lift	GI	19.0	73.5	Failed	Reworked August 16 & 20
41	August 7	3	Just SE of MH-3	GI	14.1	89.1	Failed	Retested - #6 & 11, 8/7
42	August 7	4	Between existing MH and MH-6, 1st lift	GI	19.7	86.0	Failed	Retested - #4, 8/7
43	August 7	5	Retest of #2	GI	16.1	84.3	Failed	Reworked August 16 & 20
44	August 7	6	Retest of #3	GI	16.9	86.0	Failed	Retested - #11, 8/7
45	August 7	7	Retest of #4	GI	18.7	89.2	Allowed to pass	Allowed to pass after significant compaction
46	August 7	8	Just E of MH-1, 2nd lift	GI	17.9	92.7	Pass	
47	August 7	9	Just E of MH-1, 3rd lift	GI	19.5	86.6	Failed	Retested - #10, 8/7
48	August 7	10	Retest of #9	GI	19.9	90.0	Pass	
49	August 7	11	Retest of #3	GI	14.1	94.1	Pass	
50	August 7	13	30 ft east of MH-6, 1st lift	GI	18.6	84.9	Failed	Retested - #14, 16, 17, & 18, 8/7
51	August 7	14	Retest of #13	GI	19.6	87.0	Failed	Retested - #16, 17, & 18, 8/7
52	August 7	15	Retest of #4	GI	15.7	90.1	Pass	
53	August 7	16	Retest of #13	GI	17.3	89.2	Failed	Retested - #17, & 18, 8/7
54	August 7	17	Retest of #13	GI	18.5	88.0	Failed	Retested - #18, 8/7
55	August 7	18	Retest of #13	GI	17.2	92.6	Pass	
56	August 7	19	30 ft east of MH-6, 2nd lift	GI	18.2	87.0	Failed	Retested - #20, 8/7
57	August 7	20	Retest of #19	GI	19.3	90.3	Pass	
58	August 8	1	70 ft west of MH-6, 1st lift	GI	16.1	93.9	Pass	
59	August 8	3	40 ft west of MH-6, 2nd lift	GI	15.2	95.9	Pass	
60	August 8	4	8 ft from MH-4, 1st lift	GI	20.3	90.0	Pass	
61	August 8	5	8 ft from MH-4, 2nd lift	GI	14.3	97.3	Pass	
62	August 8	6	8 ft from MH-4, 3rd lift	GI	13.2	96.4	Pass	
63	August 9	1	Just west of MH-6, 1st lift	Frontier	14.6	95.9	Pass	
64	August 9	2	67 ft west of MH-6, 1st lift	Frontier	14.7	92.6	Pass	
65	August 9	3	87 ft west of MH-6, 2nd lift	Frontier	11.6	105.0	Pass	
66	August 9	6	107 ft west of MH-6, 3rd lift	Frontier	13.5	98.2	Pass	
67	August 12	3	10 ft west of MH-6, 1st lift	GI	16.6	88.0	Failed	Retested - #5, 8/12
68	August 12	4	5 ft east of MH-7, 1st lift	GI	11.4	94.8	Pass	
69	August 12	5	Retest of #3	GI	15.3	91.1	Pass	
70	August 12	6	8 ft North of MH-2, 1st lift	GI	14.3	94.4	Pass	
71	August 12	7	Near MH-7, 2nd lift	GI	13.8	94.2	Pass	
72	August 12	12	75 ft west of MH-7, 3rd lift	GI	16.3	90.1	Pass	
73	August 12	13	50 ft west of MH-7, 4th lift	GI	15.8	90	Pass	
74	August 12	14	20 ft west of MH-7, 5th lift	GI	16.5	91.4	Pass	
75	August 13	1	10 ft west of MH-2, 1st lift	GI	13.4	95.3	Pass	
76	August 13	2	140 ft west of MH-7, 1st lift	GI	19.8	81.6	Failed	Retested - #3, 8/14
77	August 13	3	10 ft southeast of MH-3, 1st lift	GI	14.1	98.9	Pass	
78	August 13	4	6 ft east of MH-4, 1st lift	GI	16.8	88.2	Failed	Retested - #5, 8/13
79	August 13	5	Retest of #4	GI	17.6	90.5	Pass	
80	August 14	1	20 west of MH-4, 1st lift	GI	11.6	16.8	Pass	
81	August 14	2	75 ft south of MH-3, 1st lift	GI	15.3	94.9	Pass	
82	August 14	3	?	GI	15.6	91.2	Pass	
83	August 14	4	100 ft east of MH-4	GI	15.4	98.1	Pass	
84	August 15	4	17 ft west of MH-3, 1st lift	GI	13.1	95.5	Pass	
85	August 15	6	10 ft west of MH-4, 1st lift	Frontier	14.0	97.8	Pass	
86	August 15	8	50 ft west of MH-5, 1st lift	Frontier	13.9	94.5	Pass	
87	August 15	9	45 ft east of MH-7, 1st lift	Frontier	13.7	90.1	Pass	
88	August 15	10	35 ft west of MH-5, 2nd lift	Frontier	11.5	100.8	Pass	
89	August 16	1	25 ft east of MH-7, 1st lift	Frontier	14.8	97.0	Pass	
90	August 16	2	6 ft west of existing MH, 1st lift	Frontier	12.8	104.6	Pass	
91	August 16	3	10 ft west of MH-6, 1st lift	Frontier	12.9	103.1	Pass	

Fluor Daniel GTI

Summary Table of Storm Sewer Compaction Tests

Test #	Date	GZA #	Location	Soil Type	Water(%)	% Proctor	Pass/Fail	Corrective Measures
92	August 16	4	25 ft west of MH-5, 1st lift	Frontier	12.6	101.0	Pass	
93	August 16	7	25 ft east of MH-5, 1 st lift	Frontier	14.5	98.0	Pass	
94	August 16	9	4 ft east of MH-1, 1st lift	Frontier	12.3	102.8	Pass	
95	August 16	11	40 ft east of MH-9, 1st lift	Frontier	15.7	92.5	Pass	
96	August 19	1	70 ft west of MH-9, 1st lift	GI	16.5	86.0	Failed	Retested - #1, 8/19
97	August 19	2	Retest of #1	GI	13.7	97.1	Pass	
98	August 19	3	1 ft south of MH-9, 1st lift	GI	16.2	92.3	Pass	
99	August 19	4	1 ft south of MH-7, 1st lift	GI	10.6	91.4	Pass	
100	August 19	5	1 ft south of MH-6, 1st lift	GI	11.1	102.6	Pass	
101	August 19	7	40 ft west of MH-9, 2nd lift	GI	13.0	94.7	Pass	
102	August 20	1	7 ft east of MH-5, 1st lift	GI	10.4	90.6	Pass	
103	August 20	3	30 ft west of MH-9, 1 st lift	GI	13.8	96.5	Pass	
104	August 20	4	15 ft east of MH-5, 2nd lift	GI	10.9	91.5	Pass	
105	August 20	5	1 ft west of MH-1, 1st lift	GI	7.9	99.8	Failed	Retested - #7, 8/20
106	August 20	6	45 ft west of MH-10, 1st lift	GI	14.4	90.6	Pass	
107	August 20	7	1 ft west of MH-10, 1st lift	GI	10.3	93.9	Pass	
108	August 20	8	36 ft east of MH-11, 1st lift	GI	9.6	96.9	Pass	
109	August 26	1	Just west of MH-5, 1st lift	GI	10.6	100.9	Pass	
110	August 26	2	Just south of MH-5, 2nd lift	GI	15.9	89.6	Failed	Retested - #2, 8/26
111	August 26	3	Retest of #2	GI	14.9	90.0	Pass	
112	August 26	4	South of MH-5, 3rd lift	GI	12.2	90.9	Pass	
113	August 26	5	South of MH-5, 4th lift	GI	15.9	90.2	Pass	
114	August 26	6	South of MH-5, 5th lift	GI	14.9	90.0	Pass	
115	August 26	7	South of MH-5, 6th lift	GI	16.0	91.8	Pass	
116	August 26	8	South of MH-5, 7th lift	GI	15.2	93.2	Pass	
117	August 26	9	South of MH-5, 8th lift	GI	16.2	91.5	Pass	
118	August 26	10	South of MH-5, 9th lift	GI	16.3	91.8	Pass	
119	August 26	12	South of MH-5, 10th lift	GI	15.2	93.4	Pass	
120	August 26	13	South of MH-5, 11th lift	GI	15.8	90.0	Pass	
121	August 26	14	South of MH-5, 12th lift	GI	15.6	92.4	Pass	

DAILY FIELD SUMMARY

DATE 7/17/96

FILE No. 55099

REPORT No. DFS-28

SHEET 1 of 4

PROJECT 102 nd Street Landfill Site

LOCATION Niagara Falls, New York

OWNER Oxy Chem / Olin

CONTRACTOR Smith Environmental Tech Inc

WEATHER CONDITIONS clear; temp 70 to 85°F; wind light

REMARKS _____

REPORT

9⁰⁰ Left the office

9³⁰ Arrive at site.

Met with P. Porter

Standardize Troxler Moisture/Density Gauge (SN 20803)

MS 641	-1.6 %	} ✓ OK
DS 2658	-0.3 %	

Made in-place moisture density tests on perimeter soils in North east part of site. See attached location sketch and summary of results.

3³⁰ Left Site Lunch (1 hr)

4⁰⁰ End day

REVIEWED BY:

JOHN J. DANFET, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See attached Daily Accounting Summary



Gary Klawinski

PREPARED BY

Date 7/17/96

File No. 55099

Technician G. H. Lawinshi

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill Rem
 Location Massena Falls, NY
 Contractor Smith Environmental Tech Corp

TEST NO.	TEST LOCATION	DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	TEST DEPTH	REMARKS
1	North east part of site perimeter soils. See location plan	1st lift today	120.2	12.8	C	102.1	12	% M from opt
2	"	2nd lift today	115.3	10.3	C	98.0	12	% M from opt
3	Along storm line backfill. 30ft x 50ft of manhole along east side pipe at elev of about top of pipe	—	117.6	10.9	C	99.9	12	% M from opt
4	North east part of site perimeter soils.	1st lift	118.6	9.9	C	101.5	6	-3.7 % M from opt
5	"	2nd lift	110.8	12.4	C	94.1	8	% M from opt
6	"	1st lift	106.5	11.4	C	90.5	8	% M from opt
7								% M from opt
8								% M from opt
9								% M from opt
10								% M from opt

PROCTOR CODE			MATERIAL TYPE AND SOURCE		
A	113.5	15.0	Love Canal Material		
B	108.5	19.0	DCF Material		
C	117.7	13.6	Grand Island Material		

REMARKS: ① Standard Proctor

DAILY FIELD SUMMARY

DATE 7/18/96FILE No. 55099REPORT No. DFS-29SHEET 1 of 4PROJECT 102 nd Street Landfill SiteLOCATION Niagara Falls, New YorkOWNER Oxy Chem / OlinCONTRACTOR Smith Environmental Tech IncWEATHER CONDITIONS overcast; temp 70 to 80 °F; wind light

REMARKS _____

REPORT

9⁰⁰ Left office9³⁰ Arrive at site.Standardized Trolox moisture/density gauge (SN 20003)

MS	645	-0.2%	7
PS	2658	-0.2%	3 ✓ OK

Made in-place moisture density tests on perimeter soils at North side of site. See location sketch for details.Collect bag sample of the following materials

07186-1 No 1 Stone from along storm sewer line about 100 ft south of road.

07186-2 Frontier Stone Material from east end of Coffey Dam. Near final elevation.

11³⁰ Left Site12⁰⁰ Arrive office

REVIEWED BY:

JOHN J. DANZER, P.E.

Field Time _____
Travel Time _____
Office Time _____
Total Time _____

} See attached Daily Accounting Summary

Gary Klawinski

PREPARED BY

DAILY FIELD SUMMARY

DATE 7/19/96

FILE No. 55099

REPORT No. DFS-30

SHEET 1 of 4

PROJECT 102 nd Street Landfill Site LOCATION Niagara Falls, New York

OWNER Oxy Chem / Olin

CONTRACTOR Smith Environmental Tech Inc

WEATHER CONDITIONS Overcast; temp 70 to 80°F; High Wind

REMARKS _____

REPORT

12⁰⁰ Left the office

12³⁰ Arrive at site.

Standardize Troxler moisture/density gauge (SN 20803)

MS	653	1.3	%	7
PS	2671	0.4	%	3 ✓

Made in-place moisture/density tests on north side of site perimeter soils.

2³⁰ Left the site

3⁰⁰ End day

REVIEWED BY:

JOHN J. DANZEL, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See attached Daily Accounting Summary



Gary Klawinski

PREPARED BY

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill Rem
Location Wasson Falls, NY
Contractor Smith Environmental Tech Corp

[illegible]

DAILY FIELD SUMMARY

DATE 7/22/96

FILE No. 55099

REPORT No. DFS-31

SHEET 1 of 4

PROJECT 102 nd Street Landfill Site

LOCATION Niagara Falls, New York

OWNER Oxy Chem / Olin

CONTRACTOR Smith Environmental Tech. Inc.

WEATHER CONDITIONS Clear; temp 70 to 80°F; wind light

REMARKS _____

REPORT

9¹⁵ Left the office

9⁴⁵ Arrive at site

Standardized Troxler moisture/density gauge SN 20803

MS = 648 0.2 % }
DS = 2660 D % } for

Made in-place moisture/density tests on north side of site perimeter soils. See location sketch and summary of results.

11³⁰-12³⁰ Lunch

1⁰⁰ Left the site. Travel in my car.

1³⁰ Arrive at Frontier Stone with Smith.

Collect two samples of rip-rap material

07226-1 < 3 inch size material from surge pile

07226-2 < 3 inch size material from Bird Island pile

2⁰⁰ Left the Frontier site

2³⁰ Arrive at office

REVIEWED BY:

JOHN J. DANZER, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See attached Daily Accounting Summary



Gary Klawinski

PREPARED BY

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill Rem
 Location Niagara Falls, NY
 Contractor Smith Environmental Tech Corp

Date 7/22/96File No. 55099Technician G. K. Kowinski

TEST NO.	TEST LOCATION	DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	TEST DEPTH	REMARKS
1	Storm sewer line backfill.	240.3 ft above top pipe	112.6	11.4	C	95.6	10	% M from opt
2	About 100 ft south of Buffalo Ave.	340.8 ft above top pipe	111.8	12.0	On site Natural Soils	—	6	% M from opt
3	About 145 ft south of Buffalo Ave	1st 14 ft	106.2	13.9	C	90.2	6	% M from opt
4	North Side Perimeter Soils	2nd 1.5 ft	114.6	13.9	C	97.4	8	% M from opt
5	See location sketch	3rd 1.5 ft	115.2	14.0	C	97.8	8	% M from opt
								% M from opt
								% M from opt
								% M from opt
								% M from opt
								% M from opt
								% M from opt

PROCTOR CODE	MAXIMUM DRY DENSITY (PCF) ①	OPTIMUM WATER CONTENT (%)	MATERIAL TYPE AND SOURCE
A	113.5	15.0	Love Canal Material
B	108.5	19.0	DCF Material
C	117.7	13.6	Grand Island Material

REMARKS: ① Standard Proctor

DAILY FIELD SUMMARY

DATE 7/26/96FILE No. 55099REPORT No. DFS-35SHEET 1 of 7PROJECT 102ND ST LANDFILL REMED. LOCATION NIAGARA FALLS, N.Y.OWNER OXY Chem / OLINCONTRACTOR Smith EnvironmentalWEATHER CONDITIONS SUNNY TO PARTLY CLOUDY, 70°SREMARKS SITE IS GENERALLY DRY

REPORT

7:00 AM - Arrived on SiteSTANDARDIZED Trolox Moisture / Density GaugeGAUGE S/N 20803DS-2674 (VAN. 0.2%) MS-646 (VAN. 0.6%)

PERFORMED FIELD SOIL TESTS (IN PLACE DENSITY / MOISTURE ;
POCKET PENETROMETER, TORVANE) ON FRONTIER STONE MATERIAL
PLACED FOR COFFENDAM. AS REQUESTED BY Smith ENVIRONMENTAL.
TEST WERE TAKEN AT TWO TEST PITS DUG INTO COFFENDAM.
SEE SHEETS 2 AND 3 FOR TEST LOCATIONS AND TEST DATA.

PERFORMED IN-PLACE DENSITY / MOISTURE TESTS FOR PERIMETER
SOIL BACKFILL AND STORMWATER DRAINAGE SYSTEM BACKFILL
PLACED ALONG BUFFALO AVE. BY ARMAND LITTON, INC.
SEE SHEETS 4 AND 5 FOR TEST LOCATIONS AND SHEET
6 FOR TEST RESULTS.

P. 1000

MONITORED CONCRETE PLACEMENT FOR PIPE CONNECTION WITH
STORM DRAIN MANHOLE MH-3.


- CONCRETE SUPPLIER: EMPIRE BUILDERS SUPPLY INC. - TRUCK 108
- CONCRETE MIX: 4000 PSI Mix No. 67 AE w/ Ash
- TIME BATCHED: 12:30
- TIME ON SITE: 12:50
- TIME OF PLACEMENT: 12:55 - 1:45
- No. C.Y.'S PLACED: < 1 C.Y.
- SLUMP: 2 1/2 INCHES MEASURED BY GZA
- PREPARED 3 CYLINDERS (C-4, C-5 & C-6) FOR STRENGTH
TESTING

4:15 PM LEAVE SITE FOR GZA OFFICEField Time 8.75 HRSTravel Time 0.5 HRSOffice Time Total Time 9.25 HRS

John J. Dawson, P.E.
PREPARED BY JJD



1	Project	102 ND STREET REMEDIATION	File No.	55099
2	Location	NIAGARA FALLS, N.Y.	Date	7/26/96
3	Subject		By	J. DANZON
4	Based on		Checked	By
			Revised	By



IN-PLACE DENSITY TEST RESULTS

PROJECT 102nd Street Landfill Remediation
 LOCATION Niagara Falls, N.Y.
 CONTRACTOR Smith Environmental Technologies, Corp
 DATE 7/26/96
 FILE NO. SS099
 TECHNICIAN J. Dauten

TEST NO.	TEST LOCATION DESCRIPTION	DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	REMARKS
1	Perimeter Soil Excavation Backfill Along Buffalo Ave.	1st Lift	115.2	12.9	C	97.9	Within 0.7% of Opt Moisture
2	Perimeter Soil Excavation Backfill Along Buffalo Ave	2nd Lift	119.3	12.2	C	100+	Within 1.4% of Opt Moisture
3	Storm Sewer Trench Backfill Along Buffalo Ave	1st Lift	109.4	13.1	C	97.9	Soil Backfill Appears Similar to Gravel Island Material
4	Storm Sewer Trench Backfill Along Buffalo Ave.	2nd Lift	116.7	12.8	C	99.2	" " "
5	Storm Sewer Trench Backfill Along Buffalo Ave	3rd Lift	104.5	18.2	A	92.0	Soil Backfill Appears Similar to Love Canal Clay
6	Storm Sewer Trench Backfill Along Buffalo Ave	1st Lift	109.4	16.2	A	96.4	" " "
7	Perimeter Soil Excavation Backfill Along Buffalo Ave.	1st Lift	106.0	16.2	D	92.6	Within 1.2% of Opt Moisture
8	Perimeter Soil Excavation Backfill Along Buffalo Ave	2nd Lift	116.9	12.1	D	100+	Within 2.9% of Opt Moisture

PROCTOR CODE	MAXIMUM DRY DENSITY (PCF)	OPTIMUM WATER CONTENT (%)	MATERIAL TYPE AND SOURCE
A	113.5	15.0	Love Canal Clay
C	117.7	13.6	Gravel Island Material
D	114.5	15.0	Frontier Stone Bonnow Material

REMARKS



DAILY FIELD SUMMARY

DATE 7/29/96

FILE No. 55099

REPORT No. DFS-36

SHEET 1 of 6

PROJECT 102 nd Street Landfill Site

LOCATION Niagara Falls, New York

OWNER Oxy Chem / Olin

CONTRACTOR Smith Environmental Tech Inc

WEATHER CONDITIONS clear; temp 70 to 80°F; wind light

REMARKS _____

REPORT

9⁰⁰ Left the office

9³⁰ Arrive at site.

Met with P. Porter.

Standardize Troxler moisture / density gauge. SN 20803

MS = 645 -0.5% }
DS = 2645 -0.9% } OK

Made in-place density tests on perimeter soils and storm
sewer backfill. See attached summary of data and
location sketch.

12⁰⁰ Lunch (30 min)

3³⁰ Left the site

4⁰⁰ End of day

REVIEWED BY:

JOHN J. DANZER, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See attached Daily Accounting Summary



Gary Klawinski

PREPARED BY

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill Run
 Location Niagara Falls, NY
 Contractor Smith Environmental Tech Corp

TEST NO.	TEST LOCATION	DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	TEST DEPTH	REMARKS
1	Storm Sewer Backfill along Buffalo Ave. See location sketch	1st lift today	110.7	15.6	C	94.0	8	+2.0 % M from opt
2	Perimeter Soils along the north side of the site.	1st lift above waste	108.1	11.5	C	91.8	8	-2.1 % M from opt
3	"	"	112.5	11.8	C	95.6	8	-1.8 % M from opt
4	"	2nd lift today	107.1	12.7	C	91.0	8	-0.9 % M from opt
5	"	3rd lift	96.4	14.8	C	81.9	8	Test failed - % M from opt
6	Rat pit of 5.	"	108.6	12.8	C	92.3	8	-0.8 % M from opt
7	Perimeter soils along north side of site.	3rd lift	108.1	13.6	C	91.8	8	0 % M from opt
8	"	4th lift	107.1	14.9	C	90.1	8	+0.7 % M from opt
9	Storm sewer backfill. About 15' South west of Manhole #3.	"	107.4	17.6	C	87.8	8	- % M from opt
10	" About 50' foot South west of manhole #3	"	104.3	17.8	C	88.6	8	- % M from opt
11	Retest of No 9	"	109.2	16.9	C	92.8	12	- % M from opt

MATERIAL TYPE AND SOURCE

Love Canal Material

DCF Material

Grand Island Material

REMARKS: ① Standard Proctor

② Natural soils similar to Grand Island Material

Date 7/29/96File No. 55098Technician G. Klawnski

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill Rem
 Location Niagara Falls, NY
 Contractor Smith Environmental Tech Corp

TEST NO.	TEST LOCATION	DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	TEST DEPTH	REMARKS
12	Retest of No 10	-	109.4	14.9	C ⁽²⁾	92.9	12	- % M from opt
								% M from opt
								% M from opt
								% M from opt
								% M from opt
								% M from opt
								% M from opt
								% M from opt
								% M from opt
								% M from opt
								% M from opt
								% M from opt
								% M from opt


MATERIAL TYPE AND SOURCE

Love Canal Material
 PCF Material
 Grand Island Material

REMARKS: ⁽¹⁾ Standard Proctor



1	Project	102nd Street Landfill Site	File No.	55099
2	Location	Niagara Falls, New York	Date	7/29/96
3	Subject		By	G. Klawinski
4	Based on		Checked	
			Revised	
			By	



DAILY FIELD SUMMARY

DATE 7/30/96

FILE No. 55099

REPORT No. DFS-37 SHEET 1 of 4

PROJECT 102 nd Street Landfill Site LOCATION Niagara Falls, New York

OWNER Oxy Chem / Olin

CONTRACTOR Smith Environmental Tech Inc.

WEATHER CONDITIONS Heavy rain last night; overcast; temp 70 to 85°F; wind moderate.

REMARKS _____

REPORT

11⁰⁰ Left the office

11³⁰ Arrive at site

Met with P. Porter.

Standardize Troxler moisture / density gauge SN 20803

MS = 649 0.3 % 2
PS = 2664 -0.1 % 3 OK

2⁰⁰ Leave the site.

2³⁰ Arrive at office.

Lean concrete will be poured at about 2³⁰ pm today in
Manhole No 3 according to the contractor. No testing
required by GZA.

REVIEWED BY:

JOHN J. DANZEL, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See attached Daily Accounting Summary



Gary Klawinski

PREPARED BY

Date 7/20/96

File No. 55099

Technician G. Hlawinski

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill Rem
Location Niagara Falls, NY
Contractor Smith Environmental Tech Corp

TEST NO.	TEST LOCATION	DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	TEST DEPTH	REMARKS
1	north side of site perimeter 5 mi. S. See location sketch	1st lift today	106.6	15.8	C	90.8	12	+2.2 % M from opt
2	"	2nd lift today	110.6	13.9	C	93.9	12	+0.3 % M from opt
3	"	1st lift today	108.7	15.3	C	92.3	8	+1.7 % M from opt
4	"	2nd lift today	106.6	12.1	C	90.6	8	-1.2 % M from opt
5	storm sewer backfill along 160 ft. Ave. See location sketch	2nd lift today	114.5	13.8	C	97.3	12	+0.2 % M from opt
6	"	"	109.8	15.2	C	93.3	12	+1.6 % M from opt
7	"	1st lift	113.7	15.2	C	96.6	12	Extruded down to 1st lift +1.6 % M from opt
8	"	3rd lift	114.8	15.7	C	97.5	8	+2.1 % M from opt
								% M from opt
								% M from opt
								% M from opt


MATERIAL TYPE AND SOURCE

PROCTOR CODE	MAXIMUM DRY DENSITY (PCF) ①	OPTIMUM WATER CONTENT (%)	MATERIAL TYPE AND SOURCE
A	113.5	15.0	Love Canal Material
B	108.5	19.0	DCF Material
C	117.7	13.6	Grand Island Material

REMARKS: ① Standard Proctor



1	Project 102nd Street Landfill Site	File No. 55099
2	Location Niagara Falls, New York	Date 7/30/96 By G. Klawinski
3	Subject	Checked By
4	Based on	Revised By



DAILY FIELD SUMMARY

DATE 7/31/96FILE No. 55099REPORT No. DFS-38SHEET 1 of 4PROJECT 102 nd Street Landfill SiteLOCATION Niagara Falls, New YorkOWNER Oxy Chem / OlinCONTRACTOR Smith Environmental Tech IncWEATHER CONDITIONS rain last night; overcast; temp 70 to 80°F; wind light

REMARKS _____

REPORT

10⁰⁰ Left the office.10³⁰ Arrive at site.Standardize Troxler moisture/density gauge (SN 20803)

MS =	640	-1.2%	} OK
DS =	2668	0.3%	

Made in-place moisture density tests on perimeter soils
along the north side of the site; on backfill material west of
manhole 4 and on berm along the south side of the site.
See attached density test data sheet and location sketch.

12⁰⁰ Lunch (30 min)5⁰⁰ Left Site5³⁰ End day

REVIEWED BY:

JOHN J. DANZEL, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See attached Daily Accounting SummaryGary Klawinski

PREPARED BY

Date 7/1/96
 File No. 55098
 Technician G. Klawnski




IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill Rem
 Location Moscow Falls, NY
 Contractor Smith Environmental Tech Corp

Contractor <u>Smith Environmental 1800 Corp</u>									
TEST NO.	TEST LOCATION	DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	TEST DEPTH	REMARKS	
1	North side of site perimeter	1st 1.14	107.8	15.0	C	91.6	6	+1.4 % M from opt	
2	Soils; See location plan	1st 1.14	110.9	15.0	C	94.2	6	+1.4 % M from opt	
3	"	2nd 1.14	109.2	14.1	C	91.9	8	% M from opt	
4	"	1)	107.8	14.6	C	91.6	8	% M from opt	
5	"	3rd 1.14	109.5	14.4	C	93.0	8	% M from opt	
6	"	3rd 1.14	109.0	14.9	C	92.6	8	% M from opt	
7	"	4th 1.14	110.8	13.7	C	94.1	8	% M from opt	
8	North side of site storm sewer Backfill	2nd below pavement	85.5	21.6	C	72.6	8	material removed. % M from opt	
9	"	3rd 1.14	103.0	20.2	C	87.5	12	material removed. % M from opt	
10	"	1st 1.14	103.0	18.2	C	87.5	8	material removed. % M from opt	
11	South side of site berm	4th 1.14	112.0	13.6	B	103.3	12	% M from opt	
			103.0	20.5	MATERIAL TYPE AND SOURCE				
			75.0 8						
PROCTOR CODE		MAXIMUM DRY DENSITY (PCF) ①	OPTIMUM WATER CONTENT (%)						
A		113.5	15.0	Loose Canal Material					
B		108.5	19.0	DCF Material					
C		117.7	13.6	Grand Island Material					
REMARKS: ① Standard Proctor									



1	Project	102 nd Street Landfill Site		File No.	55099
2	Location		Date	7/21/96	By GJK
3	Subject		Checked		By
4	Based on		Revised		By



DAILY FIELD SUMMARY

DATE 8/2/96

FILE No. 55099

REPORT No. DFS-40

SHEET 1 of 5

PROJECT 102nd Street Landfill Site

LOCATION Niagara Falls, NY

OWNER OxyChem / Olin

CONTRACTOR Smith Environmental Inc. Inc.

WEATHER CONDITIONS clear ; temp 70-80° ; wind light. Heavy rain last

REMARKS night

REPORT

9:15 Left office

9:45 Arrived at site

Met with P. Porter

Standardized Troxler moisture/density gauge SN 20803

<u>MS 650</u>	<u>0.6</u>	<u>} ✓ on</u>
<u>DS 2672</u>	<u>0.4</u>	

Made in-place density tests on north side of site
perimeter spoils and storm sewer backfill near manholes
No 2 and No 3. See attached data sheet and location sketch.

12:00 Lunch 30 min

5:00 Left the site

5:30 End day

REVIEWED BY:

JOHN J. DANZER, P.E.

Field Time

Travel Time

Office Time

Total Time

} See attached Daily Accounting Summary



Gary Klawinski

PREPARED BY

Report No. DFS-40

Page 2 of 5

Date 8/2/96

File No. 55097

Technician GJA


IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill
Location N.Y.C. F-115, N.Y.
Contractor S.M.A.


Contractor <u>S.M.T.S.</u>								
TEST NO.	TEST LOCATION	DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	TEST DEPTH	REMARKS
1	North side of site perimeter soils. See location sketch	1st 1.5 ft	115.6	12.1	C	98.2	8	Lower area
2	"	1st 1.5 ft	121.5	10.3	C	103.2	8	Upper area
3	"	2nd 1.5 ft	111.9	12.6	C	95.1	8	Lower area
4	"	"	116.4	12.0	C	98.9	8	Upper area
5	Near manhole #2	1st 1.5 ft today	121.3	10.1	C	103.1	8	
6	North side of site perimeter soils.	2nd 1.5 ft	115.2	12.1	C	97.8	8	Both areas at same elev
7	"	4th 1.5 ft	107.8	14.3	C	91.6	8	"
8	Near manhole #2	2nd 1.5 ft today	113.9	11.7	C	96.8	8	
9	Near manhole #3	1st 1.5 ft today	107.6	15.5	C	91.4	8	
10	"	2nd 1.5 ft today	108.1	15.2	C	91.9	8	
11	"	3rd 1.5 ft	107.9	12.1	C	91.7	8	
MATERIAL TYPE AND SOURCE								
PROCTOR CODE	HATCHING DRY DENSITY (PCF)	OPTIMUM WATER CONTENT (%)						
C	117.7	13.6	Grand Island material					
REMARKS:								




1	Project	102nd Street Landfill	File No.	55099
2	Location		Date	8/2/97
3	Subject		By	GJK
4	Based on		Checked	By
			Revised	By



In-place density test locations
at Manhole No 2



In-place density test location
at Manhole 3



DAILY FIELD SUMMARY

DATE 8/5/96FILE No. 55099REPORT No. DFS-41SHEET 1 of 5PROJECT 102nd StreetLOCATION Niagara Falls, NYOWNER Oxy / OlinCONTRACTOR Smith Env TechWEATHER CONDITIONS clear; temp 70 to 90°F; wind light

REMARKS _____

REPORT

7³⁰ Left the office. Pick up Torvane and bentonite pellets.

8⁰⁰ Arrive at site.

Standardize Troxler moisture/density gauge (SN 20803).

Moisture Standard Count	646	(-0.2 % var)	} OK
Density Standard Count	2649	(-0.7 % var)	

Made in-place density / moisture tests on perimeter soils and storm sewer line backfill. See attached in-place density test results and location sketch.

Contractor hauling and placing Frontier stone material (Bulkhead Soil) along south side of site. First lift placed and compacted. No testing done by GZA on first lift as requested by Smith.

According to Smith 27,395 Tons of Frontier Stone Soils were placed in the coffer dam. Gap area is remaining.

Concrete Placement at Manhole # 1 and # 3 (one batch)

Supplier: Empire Builders Supply

Truck No: 128

Batch Time: Not on ticket (2yds)

Placement Time: 2⁰⁰ - 2⁴⁵ pm

Mix No: 67

GZA Measured Slump: 5 inches

Water added to batch: 4 gal

* See attached ticket for additional info.

Cylinders collected: Set No 4, C-10, C-11, C-12

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See attached accounting summary



Gary Klawinski

PREPARED BY

DAILY FIELD SUMMARY

DATE 8/5/96

FILE No. 55099

REPORT No. DFS-41

SHEET 2 of 8

PROJECT 102 nd Street

LOCATION Niagara Falls, NY

OWNER Oxy / Olin

CONTRACTOR Smith Env Tech

WEATHER CONDITIONS See sheet 1

REMARKS _____

REPORT

Concrete Placement at Existing Manhole # 3

Supplier: Empire Builders Supply

* No cylinders taken

Truck No: 118

as requested by Oxy

Batch Time: 3³⁵ pm

/ Smith

Placement Time: 4⁰⁰ - 4¹⁰ pm

Mix No: 67

G2A Measured Slump: 3.5 inches

Water added to batch: NO

* See attached ticket for additional info.

Made in-place density / moisture tests on Frontier Stone

Material at Bulk-head area on south west corner of site.

See attached results and location sketch.

5⁰⁰ Left the site.

REVIEWED BY:

JOHN J. DANZER, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____



Gary Klawinski

PREPARED BY

Date 8/5/96
File No. 55099
Technician GJK

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill
Location Wasson Falls, NY
Contractor Smith

TEST NO.	TEST LOCATION	DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	TEST DEPTH	REMARKS
1	Perimeter Soils; North side of site; See location sketch.	1st lift today	110.0	18.6	C	93.4	8	Lift is about 3.3 ft below Bull Ave
2	"	1st lift today	107.5	19.8	C	91.3	8	Lift is about 6 inches below Bull Ave
3	Storm Sewer Pipe Backfill; Between Manhole No 4 and No 5	1st lift today	106.7	13.8	C	90.7	8	Lift is about 6 inches below Bull Ave
4	Perimeter Soils; North side of site; See location sketch	2nd lift today	110.4	14.1	C	93.8	8	Lift is about 1.5 ft below Bull Ave
5	South side of site bulk head material. See location sketch	2nd lift today	113.0	13.8	D	98.7	8	Note: 1st lift not tested. Torvane = $0.45 \times 2.5 = 1.13 \text{ kg/cm}^2$ Lift is about level with Bull Ave
6	Perimeter Soils; North side of site; See location plan	3rd lift today	108.6	14.2	C	92.3	8	Lift is about 6 inches below Bull Ave
7	"	"	108.1	15.3	C	91.8	8	Lift is about 1 ft below Bull Ave
8	"	4th lift today	107.5	14.5	C	91.3	8	
9	South side of site bulk head material. See location sketch	3rd lift today	115.0	13.9	D	100.4	8	Torvane = $0.45 \times 2.5 = 1.13 \text{ kg/cm}^2$



MATERIAL TYPE AND SOURCE

PROCTOR CODE	MAXIMUM DRY DENSITY (PCF)	OPTIMUM WATER CONTENT (%)	MATERIAL TYPE AND SOURCE
D	114.5	15.0	Frontion Stone
C	117.7	13.6	Grand Island Material (Clay)

REMARKS:



1	Project	102nd Street Landfill	File No.	55099
2	Location	Niagara Falls, NY	Date	8/5/96
3	Subject		By	GJK
4	Based on		Checked	By
			Revised	By



DAILY FIELD SUMMARY

DATE 8/6/96FILE No. 55099REPORT No. DFS-42SHEET 1 of 7PROJECT 102nd Street LandfillLOCATION Nia Falls, NYOWNER Oxy / OlinCONTRACTOR Smith Env TechWEATHER CONDITIONS Clear; temp 70 to 90°F; wind light

REMARKS _____

REPORT

7³⁰ Left for the site.8⁰⁰ Arrive at site.Standardize Troxler moisture/density gauge (SN 20803)

Moisture Standard Count	646	(-0.1 % var)	} OK
Density Standard Count	2660	(-0.2 % var)	

Made in-place moisture/density tests on perimeter soils, storm sewer backfill and bulk head soils. See summary of results and location sketch attached.12⁰⁰ Lunch (30 min)Collected one sample of Fraction Stone Material (Bulk Head Area) for laboratory testing. Sample No 08066-15³⁰ Left the site

REVIEWED BY:

JOHN J. DANZEL, P.E. 

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

Gary Klawnsky

PREPARED BY

Date 8/16/96
File No. 55899
Technician GJM


IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill
Location New Falls, NY
Contractor Smith

Contractor		S.M. & S.						
TEST NO.	TEST LOCATION	DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	TEST DEPTH	REMARKS
1	Perimeter soils; North side of site; See location sketch	1st lift today	107.1	17.8	C	91.0	8	Lift is about 1 ft below top Bulk Ave
2	"	1st lift today	108.6	13.9	C	92.3	8	Lift is about 3.5 ft below Bulk Ave
3	"	2nd lift today	106.0	15.8	C	90.1	8	Lift is level with Bulk Ave
4	Stem Sewer Line Backfill. Mix of Grand Island Clay and Wet Soils	1st lift today	102.4	17.4	C	87.0	8	Lift is about 6 ft below Bulk Ave. Test failed
5	Rest of No 4	"	107.4	14.3	C	91.2	8	
6	Stem Sewer Line Backfill. Mix of Grand Island Clay and Wet Soil	2nd lift today	85.0	26.2	C	72.9	8	Test failed
7	Perimeter soils; North side of site; See location plan	3rd lift today	107.2	14.3	C	91.1	8	Lift is about 2 ft below top Bulk Ave
8	"	4th lift today	106.0	15.0	C	90.1	8	Lift is about 3 inches below top Bulk Ave
9	South side of site Bulk Head fill. See location plan.	1st lift today	113.9	15.5	D	96.8	8	3rd lift + top 4 ft Torvane = 0.4 x 2.5 = 1 kg/cm ²
10	Rest of No 6	"	105.9	15.3	C	90.0	8	
11	Stem sewer line backfill. Mix of Grand Island Clay and Wet Soil	3rd lift today	107.2	16.4	C	91.1	8	
MATERIAL TYPE AND SOURCE								
PROCTOR CODE	MAXIMUM DRY DENSITY (PCF)	OPTIMUM WATER CONTENT (%)						
D	114.5	15.0	Frontier Stone					
C	117.7	13.6	Grand Island Material (Clay)					
REMARKS:								



1	Project	102nd Street Landfill	File No.	55099
2	Location		Date	8/6/96
3	Subject		By	GJN
4	Based on		Checked	By
			Revised	By



DAILY FIELD SUMMARY

DATE 8/7/96FILE No. 55099REPORT No. DFS-43 SHEET 1 of 8PROJECT 102nd Street LandfillLOCATION Niagara Falls, NYOWNER Oxy /olinCONTRACTOR Smith Env TechWEATHER CONDITIONS clear; temp 70 to 90°F; wind light

REMARKS _____

REPORT

7⁰⁰ Arrive at office. Drop off concrete cylinders (Set 3 and 4) and bag sample 08066-1. Submit samples for testing. Pick up lab data transmittal for Smith.

7⁴⁵ Left the office. Travel to site.

8²⁰ Arrive at site.

Standardize Troxler moisture/density gauge (SN 20403)

Moisture Standard Count	649	(0.1 % var)	} on
Density Standard Count	2687	(0.9 % var)	

Made in-place density and moisture test on bulkhead material and storm sewer line backfill. See attached test results sheet and location sketch.

12⁰⁰ Lunch (30 min)

1²⁰ Placed concrete at Manhole #4. See attached concrete test report and ticket.

5³⁰ Left the site.

REVIEWED BY:

JOHN J. DANZEL, P.E. 

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See attached accounting summary

Gary Klawnski

PREPARED BY

Date 8/7/96

File No. 55099

Technician GJK

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill
Location Niagara Falls, NY
Contractor Smith

Contractor		TEST LOCATION		DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	TEST DEPTH	REMARKS
TEST NO.										
1	Bulkhead area. Retest of No 18 (8/6/96)			—	110.3	16.1	D	96.4	8	• 4th lift total • Termination: 0.4, 0.45, 0.4, 0.4, 0.4, 0.45 • Avg Termination: $0.42 \times 5 = 1.05$ kg/cm ²
2	Storm Sewer Backfill. Manhole No. 1			1st lift today	86.5	19.0	C	73.5	8	
3	Storm Sewer Backfill. Manhole No. 3			1st lift today	104.9	14.1	C	89.1	8	• Lift is about level with top of MH 3.
4	Storm Sewer Backfill; Between existing MH 3 and New MH-6			1st lift today	101.2	19.7	C	86.0	8	• Material is a mix of Grand Island material and natural soils.
5	Retest of No. 2 (recompacted)			—	99.2	16.1	C	84.3	8	
6	Retest of No. 2 (recompacted)			—	101.	16.9	C	86.0	8	"
7	Retest of No. 2 (recompacted)			—	104.9	18.7	C	89.2	8	The contractor placed the next lift with Dry approval.
8	Storm Sewer Backfill Manhole 1			2nd lift today	109.1	17.9	C	92.7	8	• Material is mix of Grand Island material and natural soils.
9	"			3rd lift today	101.9	19.5	C	86.6	8	"
10	Retest of No. 9 (recompacted)			—	105.9	19.9	C	90.0	8	"
11	Retest of No. 3 (recompacted)			—	111.4	14.1	C	94.1	8	"
MATERIAL TYPE AND SOURCE										
PROCTOR CODE	MAXIMUM DRY DENSITY (PCF)	OPTIMUM WATER CONTENT (%)								
D	114.5	16.0	Frontier Stone Material							
C	117.7	13.6	Grand Island Material							
REMARKS:										

Date 8/7/96

File No. 55099

Technician GJK

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill
 Location New Falls, NY
 Contractor Smith

TEST NO.	TEST LOCATION	DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	TEST DEPTH	REMARKS
12	Bulk Hand Fill So. location sketch	1st lift today this area	112.6	16.2	D	98.4	8	Total 2nd lift. Torvane readings: 0.46, 0.40, 0.56, 0.49, 0.40 Avg Torvane = $0.46 \times 2.5 = 1.15$ kN/m ² Material is Bulk Hand Fill clay mix with natural soil. Lift is about 2.5 ft below Bulk Ave
13	Storm Sewer Bulkfill So. location plan	1st lift today	100.0	18.6	C	84.9	8	
14	Rest of No 13 (recompacted)	-	102.4	19.6	C	87.0	8	
15	Rest of No 4	-	106.0	15.7	C	90.1	8	
16	Rest of No 13 (recompacted)	-	105.0	17.3	C	89.2	8	
17	Rest of No 13 (recompacted)	-	103.6	18.5	C	88.0	8	
18	Rest of No 13 (Smooth Drum)	-	109.0	17.2	C	92.6	8	Material is mix of Bulk Hand Fill and natural soil. Lift is about 2.5 ft below Bulk Ave
19	Storm Sewer Bulkfill So. location plan	2nd lift today	102.4	18.2	C	87.0	8	
20	Rest of No 19	3rd lift today	106.3	19.3	C	90.3	8	
21	Bulk Hand Fill Rest of No 12	-	111.5	14.1	D	97.4	8	Torvane readings: 0.52, 0.40, 0.66, 0.51, 0.42 Avg Torvane = $0.50 \times 2.5 = 1.25$ kN/m ²
22								

MATERIAL TYPE AND SOURCE

PROCTOR CODE	MAXIMUM DRY DENSITY (PCF)	OPTIMUM WATER CONTENT (%)

REMARKS:



File No. 55099

Date 8/7/96

By GJK


Checked

By


Revised

By _____

(Not to scale)




Storm Sewer Line Backfill
In-place Density Test Location
Sketch (not to scale)






1	Project	102nd Street Landfill	File No.	55099
2	Location		Date	8/7/96
3	Subject		By	GJK
4	Based on		Checked	
			Revised	


Storm Sewer Line Backfilling
In-place Density Test Location
Sketch (not to scale)



Manhole 1



Manhole 3



DAILY FIELD SUMMARY

DATE 8/8/96

FILE No. 55099

REPORT No. DFS-44 SHEET 1 of 4

PROJECT 102nd Street Landfill

LOCATION Niagara Falls, NY

OWNER Oxy 1011

CONTRACTOR Smith Environmental

WEATHER CONDITIONS rain → overcast; temp 70 to 80°F; wind light

REMARKS _____

REPORT

8³⁰ Arrive at the site. Heavy rain

Make plans to do a gradation test on Rip Rap at Frontin Stone.

Standardize Troxler moisture/density gauge (SN 20803)

Moisture Standard Count	652	(0.7% var)	} OK
Density Standard Count	2672	(0.2% var)	

Make in-place moisture/density test on storm sewer line backfill and bulk head material. See attached results and location sketch.

12⁰⁰ Lunch (30 min) Heavy

4⁰⁰ Left the site

REVIEWED BY:

JONAS J. DANZEL, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See accumulation summary



Greg M. Davis

PREPARED BY

Page 2 of 4

Date 8/2/96

File No. 55099

Technician CSM

IN-PLACE DENSITY 'TEST' RESULTS

Project 102nd Street Landfill
Location Niagara Falls, NY
Contractor Smith


[illegible]

GOLDBERG-ZOINO ASSOCIATES OF NEW YORK, P.C.
GEOTECHNICAL-GEOHYDROLOGICAL CONSULTANTS




1	Project	102nd Street Landfill	File No.	55099
2	Location		Date	8/8/96
3	Subject		By	GJH
4	Based on		Checked	
			Revised	
			By	

Bulk Head material In-place
Density Test Location Sketch
(Not to Scale)



Storm Sewer Line Backfill
In-place Density Test Location
Sketch (Not to Scale)



DAILY FIELD SUMMARY

DATE 8/9/96

FILE No. 55099

REPORT No. DFS-45 SHEET 1 of 4

PROJECT 102nd Street Landfill

LOCATION Niagara Falls, NY

OWNER Oxy /olin

CONTRACTOR Smith Environmental Tech

WEATHER CONDITIONS clear; temp 60 to 80°F; wind moderate; Heavy rain

REMARKS last night.

REPORT

8¹⁵ Left for the site

8⁴⁵ Arrive at the site.

Standardize Troxler moisture / density gauge (SN 20803)

<u>Moisture Standard Count</u>	<u>652</u>	<u>(0.0 % var)</u>	<u>} OK</u>
<u>Density Standard Count</u>	<u>2674</u>	<u>(+0.1 % var)</u>	

Collected bag sample of Frontier Stone Material for soils laboratory testing. 08096-1

Made in-place density tests on Bulk Head material and Storm Sewer Line backfill material. See attached test results and location sketch.

12⁰⁰ Lunch

4³⁰ Left the site

REVIEWED BY:

JOHN J. DANZER, P.E.

Field Time

Travel Time

Office Time

Total Time

See attached accounting summary




Gary Klawnski

PREPARED BY



1	Project	102nd Street Landfill	File No.	55099
2	Location		Date	8/9/96
3	Subject		By	GJK
4	Based on		Checked	By
			Revised	By



DAILY FIELD SUMMARY

DATE 8/12/96FILE No. 55099REPORT No. DFS-46SHEET 1 of 5PROJECT 102nd Street LandfillLOCATION Niagara Falls, NY

OWNER _____

CONTRACTOR Smith Environmental TechWEATHER CONDITIONS clear; temp 65 to 75 °F; wind light

REMARKS _____

REPORT

7⁴⁵ Arrive at office. Drop off soil and concrete sample for testing.8¹⁵ Left the office.8⁴⁵ Arrive at the site.Standardize Troxler moisture/density gauge SN 20803Moisture Standard Count 651 (0.4% over)Density Standard Count 2649 (-0.7% over)Made 'in-place' moisture/density tests on backfill for storm
drain, on fill material on north side of landfill and bulk head
material. See attached results and location sketch.12⁰⁰ Lunch (30 min)Smith went with GZA (Dan Wolf) to test the gradation of Rip-Rap
material at Frontier Stone.Bulk head material from Frontier Stone was not hauled to
the site in the afternoon.

REVIEWED BY:

JOHN J. DANZEL, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See attached accounting summary

Gary Klawnski

PREPARED BY

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill
Location Min Falls, NY
Contractor Smith

Date 8/12/16
File No. 55099
Technician BJM

TEST NO.		TEST LOCATION	DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	TEST DEPTH	REMARKS
1		Bulk head material See location plan	Existing 1st lift	119.8	14.3	D	104.6	12	• Terrene readings: 0.35, 0.39, 0.42, 0.31, 0.40 • Avg Terrene = $0.37 \times 2.5 = 0.94 \text{ kg/cm}^2$
2		"	1st lift today	109.2	14.6	D	95.3	12	• Terrene readings: 0.35, 0.40, 0.32, 0.38, 0.36 • Avg Terrene = $0.36 \times 2.5 = 0.90 \text{ kg/cm}^2$
3		Storm sewer backfill. 10ft west of manhole 6.	1st lift today	103.5	16.6	C	88.0	12	• Lift is about 2.5ft below Bulk Ave.
4		Storm sewer backfill. 5ft east of manhole 7.	1st lift today	111.6	11.4	C	94.8	12	• Lift is about 4.5ft below Bulk Ave
5		Retest of No. 3	-	107.2	15.3	C	91.1	12	✓
6		Storm sewer backfill. 8ft north of manhole No. 3.	1st lift today	111.1	14.3	C	94.4	12	• Lift is about 3ft below Bulk Ave
7		Storm sewer backfill. 10 west of manhole No. 7	2nd lift today	110.9	13.8	C	94.2	12	• Lift is about 4 ft below Bulk Ave
8		North side of landfill near Decall. East side	1st lift today	115.5	8.4	F.11 E	92.4	10	• Fill material segregated from top of landfill.
9		Same test location as No. 8. Retest at BS depth		102.0	9.7	F.11 E	-	BS	
10		North side of landfill near Decall West side	1st lift today	109.0	11.9	F.11 E	87.2	8	
11		Same general area as test No 10 but not compacted	"	99.7	13.7	F.11 E		8	• Test requested by city/Flour
MATERIAL TYPE AND SOURCE									
PROCTOR CODE			MAXIMUM DRY DENSITY (PCF)	OPTIMUM WATER CONTENT (%)					
D			114.5	16.0	Fracture Stone Material				
C			117.7	13.6	Gravel Island				
F			125.0	11.5	Fill Material				
REMARKS:									

DAILY FIELD SUMMARY

DATE 8/13/96

FILE No. 55099

REPORT No. DFJ-47

SHEET 1 of 7

PROJECT 102nd Street Landfill

LOCATION Niagara Falls, NY

OWNER Oxy / Olin

CONTRACTOR Smith Env Tech

WEATHER CONDITIONS clear; temp 70 to 85°F; wind moderate

REMARKS _____

REPORT

8³⁰ Arrive at the site.

Met with P. Porter.

Standardize Troxler moisture/density gauge SN 20803

Moisture standard 651 (0.2 % var) 7

Density standard 2659 (-0.3 % var) 3✓

Made in-place moisture/density tests on storm sewer line back fill.

12⁰⁰ Lunch.

Concrete placed at MH 1, MH 4, MH 5, MH 6 and MH 7.

See attached Tickets and Placement Report.

4³⁰ Left the site.

REVIEWED BY:

JOHN J. DANZEL, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} see accounting summary



Gary Klawnski

PREPARED BY

DAILY FIELD SUMMARY

DATE 8/14/96FILE No. 55099REPORT No. DFS-48SHEET 1 of 3PROJECT 102nd Street LandfillLOCATION: Niagara Falls, NYOWNER Oxy 10/12CONTRACTOR Smith Enviro TechWEATHER CONDITIONS clear; temp 70 to 85°F; wind light

REMARKS _____

REPORT

9⁰⁰ Left the office. Travel to the site.9³⁰ Arrived at siteMet with P. PorterStandardize Troxler moisture/density gauge SN20803

Moisture count	654	(0% var)	} on
Density count	2667	(0% var)	

Made in-place moisture/density test on storm sewer backfill. See attached test results.12⁰⁰ Lunch2³⁰ Left the site

REVIEWED BY:

JOHN J. DANZON, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See daily accounting summary

Gary Klawnski

PREPARED BY

2667

Report No. DFS-48
Page 2 of 3

Page 2 of 3

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Roadkill
Location Newburg Falls, NY
Contractor Smith

[illegible]

DAILY FIELD SUMMARY

DATE 8/15/96 FILE No. 55099

REPORT No. DFS-49 SHEET 1 of 5

PROJECT 102nd Street Landfill LOCATION Niagara Falls, NY
OWNER Oxy / Olin CONTRACTOR Smith Environmental Tech
WEATHER CONDITIONS clear; temp 70 to 85°F; wind moderate
REMARKS _____

REPORT

8³⁰ Arrive at site

Met with P. Portor.

Standardize Troxler moisture / density gauge SN 20003

moisture standard count	648	(-0.6% var)	7
Density standard count	2674	(0.5% var)	5 ✓

Made in place moisture / density tests on storm sewer
backfill, bulk head material and at Level C RPE on
landfill clean fill.

12⁰⁰ Lunch (30 min)

3³⁰ Left the site

REVIEWED BY:

JOHN J. DANZEL, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See daily accounting summary



Gary Klawnski

PREPARED BY

Date 8/15/96
File No. 55099
Technician G. A. Lawlor

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill
Location Albany Falls, NY
Contractor Smith

Contractor <u>Smith</u>										
TEST NO.	TEST LOCATION	DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	TEST DEPTH	REMARKS		
See Location sketch										
1	Regrade of existing landfill material. South of D cell. North slope	At Surface	119.7	10.3	E	95.7	12			
2	11	1ft below surface	118.7	13.3	E	94.9	12			
3	11	2.5 ft below surface	111.4	13.2	E	89.1	12	Proctor value must be 123.8 or less for this test to be 90% of yd max. Lift is 1 ft below top of landfill Ave.		
4	Storm sewer backfill; 17ft west of manhole 3, 10ft south of road edge	1st lift 2nd lift overall	112.4	13.1	C	95.5	12	Torvaue readings: 0.46, 0.51, 0.65, 0.38 Avg Torvaue = $0.50 \times 2.5 = 1.25$ (1.2 yd max) Lift is 1 ft below top of landfill Ave		
5	Bulkhead material; See location sketch	1st lift 2nd lift overall	109.3	16.0	D	95.4	12			
6	Storm sewer backfill; 10ft west of manhole 4, 5ft south of road edge	1st lift 2nd lift overall	112.0	14.0	D	97.8	12			
7	Regrade of existing landfill material. South of D cell. North slope	1st lift 2nd lift overall	119.3	12.7	E	95.4	12	Lift is 3.5ft below landfill Ave		
8	Storm sewer backfill; 50ft west of MH-5; 12ft south of edge of road	1st lift 2nd lift overall	111.2	13.9	D	94.5	12	Material is a mix of Friction Stone, and natural soils. Lift is 3ft below landfill Ave.		
9	Storm sewer backfill; 45ft east of MH-7; 6ft south of edge of road	1st lift 2nd lift overall	106.0	13.7	D	90.1	8			
10	Storm sewer backfill; 35ft west of MH-5; 5ft south of edge of road	1st lift 2nd lift overall	110.7	11.5	D	100.8	8			
MATERIAL TYPE AND SOURCE										
PROCTOR CODE	MAXIMUM DRY DENSITY (PCF)	OPTIMUM WATER CONTENT (%)								
C	117.7	13.6	Gravel, Island							
D	114.5	16.0	Friction Stone							
E	125.0	11.5	Landfill Material							
REMARKS:										

DAILY FIELD SUMMARY

DATE 8/16/96

FILE No. 55099

REPORT No. DFS-50 SHEET 1 of 4

PROJECT 102nd Street Landfill

LOCATION Niagara Falls, NY

OWNER Oxy 101in

CONTRACTOR Smith Environmental Tech

WEATHER CONDITIONS overcast; temp 65 to 75°F; wind light

REMARKS _____

REPORT

9⁰⁰ Left the office

9³⁰ Arrived at site.

Standardize Troxler moisture/density gauge SN 20803

Moisture Standard Count 653 (0.3% Ver)

Density Standard Count 2662 (0.0% Ver)

Made in-place density moisture tests on storm sewer backfill and bulk head material. See attached results and location sketch.

12⁰⁰ Lunch. (1 hr)

4¹⁵ Left the site

REVIEWED BY:

JOHN J. DANZEL, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See daily accounting summary



Gary Klawnski

PREPARED BY

DAILY FIELD SUMMARY

DATE 8/19/96

FILE No. 55099

REPORT No. DFS-51

SHEET 1 of 7

PROJECT 102nd Street Landfill

LOCATION Niagara Falls, NY.

OWNER Oxy. Inc.

CONTRACTOR Smith Environmental Inc

WEATHER CONDITIONS clear; temp 70 to 85°F; wind light

REMARKS _____

REPORT

9³⁰ Left for the site.

10⁰⁰ Arrive at site.

Met with P. Porter.

I walked the landfill grading area (inside exclusion zone) to observe compaction and grading operation as requested by Smith.

Standardize Troxler moisture/density gauge SN 20803.

Moisture Standard Count	644	(-1.2 % Var)	} v. ok
Density Standard Count	2669	(0.1 % Var)	

12¹⁵ Lunch

Collected bag sample of Frontier Stone material from Bulk haul area of cell 2. Sample No 08196-1

4¹⁵ Left the site

4⁴⁵ Return to office to drop off samples

REVIEWED BY:

JOHN J. DANZON, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See daily accounting summary



Gary Klawnski

PREPARED BY

Date 8/19/96File No. 55099Technician G. K. Lawrence

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill
 Location Niagara Falls, NY
 Contractor Smith

Contractor <u>J.M.P.H.</u>		TEST LOCATION		DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	X PROCTOR DENSITY	TEST DEPTH	REMARKS
1	Storm sewer backfill 2.5 feet below top of Buff Ave. 70 ft west of MH-9, 4 ft south of road edge	1st lift today	100.7	16.5	C	86.0	12	Material is mix of Grand Island and natural soils.		
2	Refuse of No 1	—	114.3	13.7	C	97.1	12	Material is mix of Grand Island and natural soils.		
3	Storm sewer backfill. 1 ft south of MH-9. 3 ft below top of Buff Ave	1st lift today	108.7	16.2	C	92.3	12	Material was compacted on 8/16/96		
4	Storm sewer backfill. 1 ft south of MH-7. 1 ft below top of Buff Ave	1st lift today	107.5	10.6	C	91.4	12	"		
5	Storm sewer backfill. 1 ft south west of MH-6. 1 ft below top of Buff Ave	"	120.8	11.1	C	102.6	"	2nd lift overall.		
6	Bulkhead area. Cell 2 See location plan	1st lift today	120.3	15.3	D	105.1	12	Trimmed Area: 0.56, 0.41, 0.38, 0.40, 0.42		
7	Storm sewer backfill. 40 ft west of MH-9. 2.5 ft below Buff Ave	2nd lift today	111.5	13.0	C	94.7	12	Avg Terzago = $0.43 \times 2.5 = 1.1$ Kslan 2 5 ft south of edge of Buff Ave		
8										
9										
10										
PROCTOR CODE		MAXIMUM DRY DENSITY (PCF)	OPTIMUM WATER CONTENT (%)	MATERIAL TYPE AND SOURCE						
C		117.7	13.6	Grand Island						
D		114.5	16.0	Frontier Stone						
REMARKS:										

DAILY FIELD SUMMARY

DATE 8/20/96

FILE No. 55099

REPORT No. DFS-52

SHEET 1 of 4

PROJECT 102nd Street Landfill

LOCATION Niagara Falls, NY

OWNER Cox 10/10

CONTRACTOR Smith Environmental Tech

WEATHER CONDITIONS overcast; temp 70 to 85°F; wind moderate to high

REMARKS _____

REPORT

9⁰⁰ Left for the site.

9³⁰ Arrive at site.

Standardizing Troxlor moisture/density SN 20803

Moisture Standard Count 647 (-0.4% var) 7

Density Standard Count 2658 (-0.4% var) 5 V

Made in-place moisture and density tests on storm sewer backfill and bulk head area cell 2. See attached test results and location sketch

12⁰⁰ Lunch (30 min)

4³⁰ Left the site

5⁰⁰ Arrive at office. Drop off slurry wall test samples

REVIEWED BY:

JOHN J. DANZER, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

See daily accounting summary



Gary Klawnski

PREPARED BY

DAILY FIELD SUMMARY


DATE 8/21/96FILE No. 55099REPORT No. DFS-53SHEET 1 of 5PROJECT 102nd Street LandfillLOCATION Niagara Falls, NYOWNER Oxy / JohnCONTRACTOR Smith Envir TechWEATHER CONDITIONS clear; temp 70 to 85°F; wind light

REMARKS _____

REPORT

9⁰⁰ Left the office9³⁰ Arrived at site.Met with P. Porter.Standardized Troxlor moisture / density gauge SN 20803Moisture Standard Count 644 (-0.6 % Var)Density Standard Count 2656 (-0.4 % Var) } ✓ OKConcrete placed concrete in invert of MH 9, 10 and 11. Time of placement according to Corro was 8³⁰ to 9⁰⁰. See attachedNo CONCRETE FIELD TESTS WERE MADE BY GEA FOR THIS PLACEMENT. Ticket.12⁰⁰ Lunch1⁰⁰ Collected two bags of Summit Material with Smith.Made in-place moisture / density tests on ^{GEA} Storm Sewer Backfill and Bulkhead material (Area 2)3¹⁵ Left the site3⁴⁵ Arrived at office. Drop off Summit Pit samples

REVIEWED BY:

JOHN J. DANZON, P.E. 

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} see daily accounting summary

Gary Klaminski

PREPARED BY

DF-53

2 of 5

Date 8/21/96 Page 2 of 5

File No. 35094

Technician CJM

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill
 Location Wassena Falls, NY
 Contractor Smith

TEST NO.	TEST LOCATION	DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	TEST DEPTH	REMARKS
1	Bulkhead Fill Area	1st 1.1 ft	118.7	13.5	D	103.6	12	
2	2nd 1.1 ft overall	"	115.8	12.3	"	101.1	12	
3	North of test No. 1	"	118.9	13.1	"	103.8	12	
4	South of test No. 1	"	115.2	14.5	"	100.6	12	
5	East of test No. 1	"	119.0	13.8	"	103.9	12	Scanned, water added, computed prior to test
6	West of test No. 1	"	118.2	14.2	D	103.2	12	Forward Reading: 0.69, 0.39, 0.40, 0.37, 0.39 Avg. Forward: 0.45 x 2.5 = 1.145/cm ²
7	Bulkhead Fill Area	2nd 1.1 ft overall	116.4	14.5	D	101.6	12	Forward Reading: 0.40, 0.42, 0.42, 0.42, 0.40 Avg. Forward: 0.41 x 2.5 = 1.045/cm ²
	3rd 1.1 ft overall	"						


MATERIAL TYPE AND SOURCE			
PROCTOR CODE	MAXIMUM DRY DENSITY (PCF)	OPTIMUM WATER CONTENT (%)	
D	114.5	16.0	Frontier Stone

REMARKS:



1	Project	102nd Street Landfill	File No.	55099
2	Location		Date	8/21/96
3	Subject		By	GSN
4	Based on		Checked	
			Revised	
			By	

Bulk Head In-place Density Test
Location Sketch (not to scale)



ESB BUREAU OF ENGINEERING SUPPLY DIV. OF
BUFFALO, NEW YORK 14211-1798

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
8:10	8:25	8:31	9:00	9:25		

WARNING

WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

GAL X

X

TEST
TAKEN:

ANT 16	TICKET NO. 418	ORDER NO. 43	TRUCK NO. 110	LOAD SIZE 3.50	MIX 4000 PSI SIZE 57 AE/ASH LA	SLUMP 3.0	DATE 21-Aug-96
CUSTOMER NO. 345000		SOLD TO CERRONE, INC. ARMAND		P.O. NO.		PROJECT NO.	
DELIVERY ADDRESS 102ND. STREET & RIVER RD.			MAP PAGE	USE UNKNOWN	DRIVER	TIME DUE 08:30	

INSTRUCTIONS
LANDFILL

Frank Stran...

LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
3.50	3.50	3.50	440572	4000 #57 AE/A 41	YD		

Harry...

SUB TOTAL
TAX
TOTAL

Report No. DFS-53
INSPECTOR COPY 2

SHEET 4 OF 5
Report No. DFS-53

DAILY FIELD SUMMARY

DATE 8/22/96

FILE No. 55099

REPORT No. DFS-5A SHEET 1 of 4

PROJECT 102nd Street Landfill LOCATION Niagara Falls, NY

OWNER Oxy/olin CONTRACTOR Smith Env Tech

WEATHER CONDITIONS clear; temp 70 to 85°F; wind moderate

REMARKS _____

REPORT

9³⁰ Left for the site

10⁰⁰ Arrive at site

Standardize Trolox moisture/density gauge SN 20803

Moisture standard count 645 (-0.3 % over)

Density standard count 2664 (0.1 % over)

Made in-place density tests on Bulkhead material. See test results and location sketch.

Collected one bag sample of Frontier Stone Material from Bulkhead Area (Cell 12) 08226-1.

12⁰⁰ Lunch (30 min)

Made in-place density test on storm sewer backfill/perimeter soils along east side of site.

4³⁰ Left the site

REVIEWED BY:

JOHN J. DANZON, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See daily accounting summary



Gary Klawnski

PREPARED BY

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Curb, 11
Location New York Falls, NY
Contractor Santa

Date 8/22/86
File No. 55029
Technician GJA

[illegible]

DAILY FIELD SUMMARY

DATE 8/26/96

FILE No. 55099

REPORT No. DFS-56

SHEET 1 of 5

PROJECT 102nd Street Landfill

LOCATION Niagara Falls, NY

OWNER Oxy 101.3

CONTRACTOR Smith Env Tech

WEATHER CONDITIONS clear; temp 70 to 85°F; wind light

REMARKS _____

REPORT

9¹⁰ Left the office.

9⁴⁰ Arrive at site.

Standardize Troxler moisture/density gauge SN 20803

Moisture Standard Count 640 (-0.6% var)

Density Standard Count 2653 (-0.1% var)

In-place moisture/density test made on stream
some backfill near MH 5 and Bulkhead section cell 2

12⁰⁰ Lunch (45 min)

5⁰⁰ Left the site

REVIEWED BY:

JOHN J. DANZEN, P.E.

Field Time _____

Travel Time _____

Office Time _____

Total Time _____

} See daily accounting summary.



Gary Klawnski

PREPARED BY

IN-PLACE DENSITY TEST RESULTS

Project 102nd Street Landfill
 Location Maggoe Valley, NY
 Contractor Smith

TEST NO.	TEST LOCATION	DEPTH OR ELEV.	DRY DENSITY (PCF)	WATER CONTENT (%)	PROCTOR CODE	% PROCTOR DENSITY	TEST DEPTH	REMARKS
1	Storm Sewer Backfill. 3.5 feet below Buff Ave. See location plan	1st lift today	118.8	10.6	C	100.9	12	
2	"	2nd lift today	105.2	15.9	C	89.6	10	
3	Retest of No 2	-	105.5	14.9	C	90.8	12	
4	Storm Sewer Backfill. 5.5 ft below Buff Ave. See location plan	3rd lift today	107.0	12.2	C	90.9	12	
5	"	4th lift today	106.2	15.9	C	90.2	12	
6	5 ft below Buff Ave	5th lift today	105.6	14.9	C	90.0	12	
7	ft below Buff Ave	6th lift today	108.1	16.8	C	91.8	10	
8	3.5 ft below Buff Ave	7th lift today	109.7	15.2	C	93.2	12	
9	2.5 ft below Buff Ave	8th lift today	107.7	16.2	C	91.5	12	
10	2.0 ft below Buff Ave	9th lift today	108.1	16.3	C	91.8	12	
11	Bulkhead area. Cell 12. See location plan. 5th lift overall	1st lift today	115.4	15.9	D	100.7	12	Torrance readings: 0.45, 0.42, 0.38, 0.61 Avg Torrance = 0.49 x 2.5 = 1.2 Ks/cm ²

MATERIAL TYPE AND SOURCE

Frontier Stone Material
 Grand Island Material

REMARKS:

IN-PLACE DENSITY TEST RESULTS



Project 102nd Street Cor'd. 11
Location Niagara Falls, NY
Contractor Smith

[illegible]



1	Project	102nd Street Landfill	File No.	55099
2	Location		Date	8/26/96
3	Subject		By	G. Klawinski
4	Based on		Checked	
			Revised	
			By	

Bulk Head In-place Density Test
Location Sketch (not to scale)



← Buffalo Ave →

DAILY FIELD SUMMARY

DATE 8/27/96

FILE No. 55099

REPORT No. DFS-57 SHEET 1 of 3

PROJECT 102nd Street Landfill LOCATION Niagara Falls, NY
OWNER Oxy/olin CONTRACTOR Smith Envir Tech Inc.
WEATHER CONDITIONS overcast; rain; temp 60 to 75°F; wind moderate
REMARKS _____

REPORT

9¹⁵ Left the office

9⁴⁵ Arrived at site. Heavy rain 9⁴⁵ to 10⁴⁵

Complete daily report for 8/26

Standardize Troxler moisture/density gauge SN 20803

Moisture Standard Count	649	(1.1 %V _{max})	} ✓ OK
Density Standard Count	2685	(1.0 %V _{max})	

12⁰⁰ Lunch (45 min)

Made in-place density tests on perimeter soils / storm sewer backfill. around MH-1.

Geo-Con started slurry trench excavation at Sta 2+00 moving north.

3³⁰ Left the site.

4⁰⁰ Returned to office.

REVIEWED BY:

JOHN J. DAUER, P.E.

Field Time _____
Travel Time _____
Office Time _____
Total Time _____

} See attached daily accounting summary



Gary Klawnski

PREPARED BY

APPENDIX D

CONCRETE QUALITY CONTROL DOCUMENTATION

Quality Inspection Services, Inc.

Corporate Office

186 Warwick Ave. • P.O. Box 732 • Buffalo, New York 14215-0732
(716) 836-0131 • Fax (716) 836-9608

CONCRETE COMPRESSIVE STRENGTH REPORT ASTM C-39


Project: 102nd Street Remediation
Client: GZA - GEO Environmental of NY
Contractor: Smith Environmental Technologies Corp.
Project No.: BT-96-027 Report No.: CT-1A
Supplier: Empire Builders Supply

Mix Data: _____ Set No.: #1
Date Molded: 07-23-96 Date Rec'd: 7-29-96
Condition Received: Good
Placement Location: Manhole #2 Invert.
Cubic Yards Placed: _____
Specimens Cast By: G. Klawinski
Time Specimens Made: _____ Truck No.: _____
Concrete Temperature: _____ Air Temperature: _____
Slump: _____ Air Content: _____
Remarks: _____
Strength Specification @ 28 Days: 3000 PSI

COMPRESSIVE STRENGTH DATA

(Cylinder Size: 6" x 12" Unless Otherwise Noted)

Laboratory Number	Date Tested	Age (Days)	Cross-Sectional Area (in ²)	Maximum Load (lbs)	Compressive Strength (PSI)
GZ 4999	7-30-96	7	28.27	89220	3150
GZ 5000	8-20-96	28	28.27	151980	5380
GZ 5001	8-20-96	28	28.27	150380	5320



James T. Hendrich
Respectfully Submitted,
Quality Inspection Services, Inc.

Warren, PA Office
920 Pennsylvania Avenue West
Warren, Pennsylvania 16365
Phone and Fax (814) 726-1988

East Syracuse Office
6730 Myers Road
East Syracuse, New York 13057
(315) 431-4291 • Fax (315) 431-4292


For Job Satisfaction - Think Quality

Quality Inspection Services, Inc.

Corporate Office

186 Warwick Ave. • P.O. Box 732 • Buffalo, New York 14213
(716) 836-0131 • Fax (716) 836-9608

CONCRETE COMPRESSIVE STRENGTH REPORT ASTM C-39



Project: 102nd Street Remediation
Client: GZA - GEO Environmental of NY
Contractor: Smith Environmental Technologies Corp.
Project No.: BT-96-027 Report No.: CT-2A
Supplier: Empire Builders Supply

Mix Data: 4000 PSI AE W/ASH Set No.: #2
Date Molded: 07-26-96 Date Rec'd: 08-02-96
Condition Received: Good
Placement Location: Storm Drain MH-3 Pipe Connection
Cubic Yards Placed: _____
Specimens Cast By: J. Danzer
Time Specimens Made: 1:15 PM Truck No.: 109
Concrete Temperature: _____ Air Temperature: _____
Slump: 2.5" Air Content: _____
Remarks: _____
Strength Specification @ 28 Days: 4000 PSI

COMPRESSIVE STRENGTH DATA (Cylinder Size: 6" x 12" Unless Otherwise Noted)

Laboratory Number	Date Tested	Age (Days)	Cross-Sectional Area (in ²)	Maximum Load (lbs)	Compressive Strength (PSI)
GZ 5044	8-2-96	7	28.27	105020	3700
GZ 5045	8-23-96	28	28.27	139900	4950
GZ 5046	8-23-96	28	28.27	140150	4960

James T. Handley
Respectfully Submitted,
Quality Inspection Services, Inc.

FORM 40062

Warren, PA Office
920 Pennsylvania Avenue West
Warren, Pennsylvania 16365
Phone and Fax (814) 726-1988

East Syracuse Office
6730 Myers Road
East Syracuse, New York 13057
(315) 431-4291 • Fax (315) 431-4292

For Job Satisfaction - Think Quality

Quality Inspection Services, Inc.

Corporate Office

186 Warwick Ave. • P.O. Box 732 • Buffalo, New York 14215-0732
(716) 836-0131 • Fax (716) 836-9608

CONCRETE COMPRESSIVE STRENGTH REPORT ASTM C-39

Project: 102nd Street Remediation
Client: GZA - GEO Environmental of NY
Contractor: Smith Environmental Technologies Corp.
Project No.: BT-96-027 Report No.: CT-3A
Supplier: Empire Builders Supply


Mix Data: 4000 PSI AE/ ASM LA Set No.: #3
Date Molded: 08-01-96 Date Rec'd: 08-08-96
Condition Received: Good
Placement Location: Manhole #4 - Pipe Connections.

Cubic Yards Placed: 5
Specimens Cast By: G. Klawinski
Time Specimens Made: 4:00 PM Truck No.: 116
Concrete Temperature: Air Temperature: 80°
Slump: 3.0" Air Content:
Remarks:
Strength Specification @ 28 Days: 4000 PSI

COMPRESSIVE STRENGTH DATA

(Cylinder Size: 6" x 12" Unless Otherwise Noted)

Laboratory Number	Date Tested	Age (Days)	Cross-Sectional Area (in ²)	Maximum Load (lbs)	Compressive Strength (PSI)
GZ 5151	8-8-96	7	28.27	95410	3390
GZ 5152	8-29-96	28	28.27	149630	5290
GZ 5153	8-29-96	28	28.27	144310	5110



FORM #0021

Warren, PA Office
920 Pennsylvania Avenue West
Warren, Pennsylvania 16365
Phone and Fax (814) 726-1988

James T. Hough
Respectfully Submitted,
Quality Inspection Services, Inc.

East Syracuse Office
6730 Myers Road
East Syracuse, New York 13057
(315) 431-4291 • Fax (315) 431-4292

For Job Satisfaction - Think Quality


Quality Inspection Services, Inc.

Quality Inspection Services, Inc.

Corporate Office

186 Warwick Ave. • P.O. Box 732 • Buffalo, New York 14215-0732
(716) 836-0131 • Fax (716) 836-9608

CONCRETE COMPRESSIVE STRENGTH REPORT ASTM C-39




Project: 102nd Street Remediation
Client: GZA - GEO Environmental of NY
Contractor: Cerrone Inc / Armond Technologies Corp.
Project No.: BT-96-027 Report No.: CT-6A
Supplier: Empire Builders Supply

Mix Data: 4000 PSI AE/ ASM LA Set No.: #6
Date Molded: 08-13-96 Date Rec'd: 08-20-96
Condition Received: Good
Placement Location: Manhole 5 Around Gast Pipe; Manhole 4 Around Mouth Pipe; Manhole 1 Cast Wall Invert/Wall, Part Invest at Manhole 6
Cubic Yards Placed: 2.5
Specimens Cast By: G. Klawinski
Time Specimens Made: 11:00 AM Truck No.: 117
Concrete Temperature: _____ Air Temperature: _____
Slump: 2.5" Air Content: _____
Remarks: _____
Strength Specification @ 28 Days: 4000 PSI

COMPRESSIVE STRENGTH DATA (Cylinder Size: 6" x 12" Unless Otherwise Noted)

Laboratory Number	Date Tested	Age (Days)	Cross-Sectional Area (in ²)	Maximum Load (lbs)	Compressive Strength (PSI)
GZ 5246	8-20-96	7	28.27	114100	4040
GZ 5247	9-10-96	28	28.27	152340	5390
GZ 5248	9-10-96	28	28.27	154510	5470

FORM #0062


Respectfully Submitted,
Quality Inspection Services, Inc.

Warren, PA Office
920 Pennsylvania Avenue West
Warren, Pennsylvania 16365
Phone and Fax (814) 726-1988

East Syracuse Office
6730 Myers Road
East Syracuse, New York 13057
(315) 431-4291 • Fax (315) 431-4292


For Job Satisfaction - Think Quality

Quality Inspection Services, Inc.

Corporate Office

186 Warwick Ave. • P.O. Box 732 • Buffalo, New York 14215-0732
(716) 836-0131 • Fax (716) 836-9608

CONCRETE COMPRESSIVE STRENGTH REPORT ASTM C-39



Project: 102nd Street Remediation
Client: GZA - GEO Environmental of NY
Contractor: Smith Envornmental
Project No.: BT-96-027 Report No.: CT-7A
Supplier: Empire Builders Supply

Mix Data: 57 AE/A 41 Set No.: #7
Date Molded: 09-11-96 Date Rec'd: 09-17-96
Condition Received: Good
Placement Location: Head Wall at South End of Storm Sewer
(Bottom Concrete Pad)
Cubic Yards Placed: 4.5
Specimens Cast By: G. Klawinski
Time Specimens Made: 3:00 PM Truck No.: 126
Concrete Temperature: 78° Air Temperature: 80°
Slump: 3.5" Air Content: 4.6%

Remarks: _____
Strength Specification @ 28 Days: 4000 PSI

COMPRESSIVE STRENGTH DATA (Cylinder Size: 6" x 12" Unless Otherwise Noted)

Laboratory Number	Date Tested	Age (Days)	Cross-Sectional Area (in ²)	Maximum Load (lbs)	Compressive Strength (PSI)
GZ 5541	9-18-96	7	28.27	101450	3590
GZ 5542	9-18-96	7	28.27	95370	3370
GZ 5543	10-8-96	28	28.27	148850	5270
GZ 5544	10-8-96	28	28.27	141770	5020
GZ 5545	Hold	H			
GZ 5546	Hold	H			


FORM #0062

Warren, PA Office
920 Pennsylvania Avenue West
Warren, Pennsylvania 16365
Phone and Fax (814) 726-1988

Respectfully Submitted,
Quality Inspection Services, Inc.

East Syracuse Office
6730 Myers Road
East Syracuse, New York 13057
(315) 431-4291 • Fax (315) 431-4292


For Job Satisfaction - Think Quality



Quality Inspection Services, Inc.

Corporate Office
186 Warwick Ave. • P.O. Box 732 • Buffalo, New York 14250-0732
(716) 836-0131 • Fax (716) 836-9608

CONCRETE COMPRESSIVE STRENGTH REPORT ASTM C-39



Project: 102nd Street Remediation
Client: GZA - GEO Environmental of NY
Contractor: Smith Environmental
Project No.: BT-96-027 Report No.: CT-8A
Supplier: Empire Builders Supply

Mix Data: 57 AE/A 40 Set No.: #8
Date Molded: 09-18-96 Date Rec'd: 09-24-96
Condition Received: Good
Placement Location: Head Wall at South End of Storm Sewer
(Wall & Pipe)
Cubic Yards Placed: 1.5
Specimens Cast By: T. Seider
Time Specimens Made: 1:30 PM Truck No.: 133
Concrete Temperature: 72° Air Temperature: 70°
Slump: 1.75" Air Content: 4.1%
Remarks: _____
Strength Specification @ 28 Days: 4000 PSI

COMPRESSIVE STRENGTH DATA (Cylinder Size: 6" x 12" Unless Otherwise Noted)

Laboratory Number	Date Tested	Age (Days)	Cross-Sectional Area (in ²)	Maximum Load (lbs)	Compressive Strength (PSI)
GZ 5622	9-25-96	7	28.27	109580	3880
GZ 5623	9-25-96	7	28.18	112290	3980
GZ 5624	10-16-96	28	28.27	158130	5590
GZ 5625	10-16-96	28	28.27	138440	4900
GZ 5626	Hold	H			
GZ 5627	Hold	H			


James T. Hanafin
Respectfully Submitted
Quality Inspection Services, Inc.

FORM #0062

Warren, PA Office
920 Pennsylvania Avenue West
Warren, Pennsylvania 16365
(814) 726-1988 • Fax (814) 726-7850

East Syracuse Office
6730 Myers Road
East Syracuse, New York 13057
(315) 431-4291 • Fax (315) 431-4292


For Job Satisfaction - Think Quality



Quality Inspection Services, Inc.

Corporate Office
186 Warwick Ave. • P.O. Box 732 • Buffalo, New York 14215-0732
(716) 836-0131 • Fax (716) 836-9608

CONCRETE COMPRESSIVE STRENGTH REPORT ASTM C-39



Project: 102nd Street Remediation
Client: GZA - GEO Environmental of NY
Contractor: Smith Envornmental
Project No.: BT-96-027 Report No.: CT-9A
Supplier: American Concrete

Mix Data: Batch 4491 / Mix 4 Set No.: #9
Date Molded: 09-19-96 Date Rec'd: _____
Condition Received: Good
Placement Location: North End Plug on Storm Sewer.

Cubic Yards Placed: 6.5
Specimens Cast By: G. Klawiaski
Time Specimens Made: 1:30 PM Truck No.: 217
Concrete Temperature: 70° Air Temperature: 75°
Slump: 3.0" Air Content: 4.5%

Remarks: _____
Strength Specification @ 28 Days: 3000 PSI

COMPRESSIVE STRENGTH DATA (Cylinder Size: 6" x 12" Unless Otherwise Noted)

Laboratory Number	Date Tested	Age (Days)	Cross-Sectional Area (in ²)	Maximum Load (lbs)	Compressive Strength (PSI)
GZ 5600	9-26-96	7	28.27	76010	2690
GZ 5601	9-26-96	7	28.27	86480	3060
GZ 5602	10-17-96	28	28.27	114810	4060
GZ 5603	10-17-96	28	28.27	130850	4630
GZ 5604	Hold	H			
GZ 5605	Hold	H			


James T. Hargrett
Respectfully Submitted,
Quality Inspection Services, Inc.

FORM #0062

Warren, PA Office
920 Pennsylvania Avenue West
Warren, Pennsylvania 16365
(814) 726-1988 • Fax (814) 726-7850

East Syracuse Office
6730 Myers Road
East Syracuse, New York 13057
(315) 431-4291 • Fax (315) 431-4292


For Job Satisfaction - Think Quality



Quality Inspection Services, Inc.

Corporate Office
186 Warwick Ave. • P.O. Box 732 • Buffalo, New York 14215-0732
(716) 836-0131 • Fax (716) 836-9608

CONCRETE COMPRESSIVE STRENGTH REPORT ASTM C-39



Project: 102nd Street Remediation
Client: GZA - GEO Environmental of NY
Contractor: Smith Envornmental
Project No.: BT-96-027 Report No.: CT-10A
Supplier: Empire Concrete

Mix Data: #57 AE/A 40 Set No.: #10
Date Molded: 09-20-96 Date Rec'd: 09-27-96
Condition Received: Good
Placement Location: East & West Wing Walls at South End
of New Storm Sewer.
Cubic Yards Placed: 1.5
Specimens Cast By: _____
Time Specimens Made: 1:20 PM Truck No.: 4699
Concrete Temperature: 78° Air Temperature: 80°
Slump: 2.0" Air Content: 4.5%
Remarks: _____
Strength Specification @ 28 Days: 3000 PSI

COMPRESSIVE STRENGTH DATA (Cylinder Size: 6" x 12" Unless Otherwise Noted)

Laboratory Number	Date Tested	Age (Days)	Cross- Sectional Area (in ²)	Maximum Load (lbs)	Compressive Strength (PSI)
GZ 5678	9-27-96	7	28.27	132490	4690
GZ 5679	9-27-96	7	28.27	126520	4480
GZ 5680	10-18-96	28	28.27	172960	6120
GZ 5681	10-18-96	28	28.27	175770	6220
GZ 5682	Hold	H			
GZ 5683	Hold	H			


FORM #0062

Warren, PA Office
920 Pennsylvania Avenue West
Warren, Pennsylvania 16365
(814) 726-1988 • Fax (814) 726-7850

James T. Hargreaves
Respectfully Submitted,
Quality Inspection Services, Inc.

East Syracuse Office
6730 Myers Road
East Syracuse, New York 13057
(315) 431-4291 • Fax (315) 431-4292


For Job Satisfaction - Think Quality



Quality Inspection Services, Inc.

Corporate Office
186 Warwick Ave. • P.O. Box 732 • Buffalo, New York 14215-0732
(716) 836-0131 • Fax (716) 836-9608

CONCRETE COMPRESSIVE STRENGTH REPORT ASTM C-39



Project: 102nd Street Remediation
Client: GZA - GEO Environmental of NY
Contractor: Smith Envornmental
Project No.: BT-96-027 Report No.: CT-11A
Supplier: American Concrete

Mix Data: 4 Set No.: #11
Date Molded: 09-20-96 Date Rec'd: 09-27-96
Condition Received: Good
Placement Location: South End Storm Sewer Line Plug.
(Old Storm Sewer Line)
Cubic Yards Placed: 8.5
Specimens Cast By: _____
Time Specimens Made: 3:30 PM Truck No.: 207
Concrete Temperature: 78° Air Temperature: 80°
Slump: 2.0" Air Content: 5.0%

Remarks: _____

Strength Specification @ 28 Days: 3000 PSI

COMPRESSIVE STRENGTH DATA (Cylinder Size: 6" x 12" Unless Otherwise Noted)

Laboratory Number	Date Tested	Age (Days)	Cross-Sectional Area (in ²)	Maximum Load (lbs)	Compressive Strength (PSI)
GZ 5669	9-27-96	7	28.27	853500	3020
GZ 5670	9-27-96	7	28.27	827000	2930
GZ 5671	10-18-96	28	28.27	126860	4490
GZ 5672	10-18-96	28	28.27	128750	4550
GZ 5673	Hold	H			
GZ 5674	Hold	H			


FORM #0062

Warren, PA Office
920 Pennsylvania Avenue West
Warren, Pennsylvania 16365
(814) 726-1988 • Fax (814) 726-7850

James T. Harrell
Respectfully Submitted,
Quality Inspection Services, Inc.

East Syracuse Office
6730 Myers Road
East Syracuse, New York 13057
(315) 431-4291 • Fax (315) 431-4292

For Job Satisfaction - Think Quality



Quality Inspection Services, Inc.

Corporate Office

186 Warwick Ave. • P.O. Box 732 • Buffalo, New York 14215-0732
(716) 836-0131 • Fax (716) 836-9608

CONCRETE COMPRESSIVE STRENGTH REPORT ASTM C-39

Project: 102nd Street Remediation
Client: GZA - GEO Environmental of NY
Contractor: Smith Envornmental
Project No.: BT-96-027 Report No.: CT-12A
Supplier: Empire Builders Supply


Mix Data: 4000 PSI Set No.: #12
Date Molded: 11-26-96 Date Rec'd: 12-03-96
Condition Received: Good
Placement Location: Catch Basin Along Buffalo Avenue

Cubic Yards Placed: 2
Specimens Cast By: TRS
Time Specimens Made: 3:00 PM Truck No.: 125
Concrete Temperature: 55° Air Temperature: 30°
Slump: 3.0" Air Content:
Remarks:
Strength Specification @ 28 Days: 4000 PSI

COMPRESSIVE STRENGTH DATA (Cylinder Size: 6" x 12" Unless Otherwise Noted)

Laboratory Number	Date Tested	Age (Days)	Cross-Sectional Area (in ²)	Maximum Load (lbs)	Compressive Strength (PSI)
GZ 6450	12-03-96	7	28.37	87710	3090
GZ 6451	12-24-96	28	28.27	145620	5150

FORM #0062




James T. Kraft
Respectfully Submitted
Quality Inspection Services, Inc.

Warren, PA Office
920 Pennsylvania Avenue West
Warren, Pennsylvania 16365
(814) 726-1988 • Fax (814) 726-7850

East Syracuse Office
6730 Myers Road
East Syracuse, New York 13057
(315) 431-4291 • Fax (315) 431-4292

For Job Satisfaction - Think Quality



TERMS NET 15 DAYS

CONTROL NO. 4038

INVOICE NO.

(CO. USE ONLY)

JOB ADDRESS

JOB START

SYSTEM REQUIRED

MATERIAL PUMPED

SUPPLIER

DAMAGE

DOWN TIME

REASON

BOOM SIZE

MORE WORK ON THIS PROJECT Y ☐ N ☐

ACCEPTED BY

NAME (PLEASE PRINT)

RENTAL CONTRACT CONDITIONS:

The contractor agrees to furnish water to concrete pump, accept responsibility for delays caused by varying job conditions, improper scheduling of trucks, changes in gradation of aggregate or incorrect batching of concrete.

Back charges are not accepted for machine down time, lost concrete, costs due to uncompleted pours or equipment failure if stand-by pump is not hired.

Over time hours are charged as defined in the local prevailing Union Agreement.

The above signed customer by placing of this order or the acceptance of this invoice agrees to pay reasonable attorney's fees, 18% interest charges and collection charges in the event action hereinafter becomes necessary for the collection of the due value of the work herein authorized.

MO DY YR

DATE

10/6/96

CUST. NO.

CONTRACTOR

ADDRESS

P.C.

OFFICE PHONE NO.

OPERATOR ON JOB

LEFT JOB

TOTALS

\$

RATE

HOURS

DESCRIPTION

OPERATOR REG.

OP. OVERTIME

HELPER REG. ☐ Y ☐ N

HELP. OVERTIME

TRAVEL TIME

MACH. RENTAL

VOL. PUMPED

RADIOS

MISC CHARGES

LABOUR TOTAL

MACHINE TOTAL

NET TOTAL

Tax %

Tax %

TOTAL AMOUNT

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
FAX: 439-8158

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
10:00	10:00	10:00	10:00	10:00	10:00	10:00

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

TEST TAKEN: 10/04/96

PLANT	TICKET NO.	ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	SLUMP	DATE
1	1008363	2	202	8.00	GROUT MIX 32	4.5	04-06-96
CUSTOMER NO.	SOLD TO		P.O. NO.		PROJECT NO.		
1915000	SMITH ENVIRONMENTAL TECH, CORP.		GORDEN				
DELIVERY ADDRESS	MAP PAGE		USE		DRIVER		TIME DUE
3029 BUFFALO AVE - NIA FALLS	4		MISC.		1000		09:02
INSTRUCTIONS							
LOCKPORT RD L/T WILMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T							
BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)							
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
8.00	16.00	80.00	GROUT	GROUT MIX 32	YD		
BATCH NO.	3169	1000	SIZE	FORMULA			
TRUCK NO.	202	01/01	BSZ	CODE			
WAY WITH	1000						
AGG 02	23000 LB	MC	6.1				
CEH 01	3750 LB						
WATER	271 OL						
				TOTAL		TOTAL	
				TAX		TOTAL	

TIME 00:24:24
END TARS 00 02
AXA 00 02
AXE 00 02
50 LB 00 02
00 02
00 02
CEH 00 02
GXC 00 02
AXG 00 02
10 LB 00 02
00 02
00 02
WAT 00 02
GXD 00 02

HENDERLERS CONCRETE
 500 RICHFIELD STREET
 LOCKPORT, NEW YORK 14094

OFFICE: 439-0320
 FAX: 439-8158

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT

WARNING

WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

GAL X TEST TAKEN: X

PLANT	TICKET NO.	ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	SLUMP	DATE
1	1000364	2	204	0.00	GROUT MIX 32	4.5	04-06-96
CUSTOMER NO.	SOLD TO		P.O. NO.		PROJECT NO.		
1915000	SMITH ENVIRONMENTAL TECH, CORP.		GORDEN				
DELIVERY ADDRESS	MAP PAGE	USE	DRIVER	TIME DUE			
9029 BUFFALO AVE - NIA FALLS		MISC.	HARRY D. DAN.	09:07			
INSTRUCTIONS							
LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T							
BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)							
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
0.00	24.00	80.00	GROUT	GROUT MIX 32	YD		

BATCH NO. 5170 LOAD SIZE 0.00 FORMULA 32
 TRUCK NO. 204 01/01 BSZ 0.00 CODE 32
 WAT TRIM + 10.00
 AGG 02 23100 LB MC 6.1
 CEM 01 3740 LB
 WATER 271 GL

Paul F. [Signature]

TIME 00:31:16
 END TAFES 00 OZ
 AXA 00 OZ
 AXE 00 OZ

ACC 50 LB
 AXB 00 OZ
 AXF 00 OZ

CEM 50 LB
 CXC 00 OZ
 CXG 00 OZ

WAT 10 LB
 WAX 00 OZ
 WAX 00 OZ

00 GL
 00 OZ

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

[illegible]

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto unimproved road by vehicles ordered off said property.

WARNING

WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

PLANT		TICKET NO.		ORDER NO.		TRUCK NO.		ROAD SIZE		MIX		GAL X		TEST TAKEN:	
1		1008366		2		210		8.00		GROUT MIX-32		X		SLUMP 4.5 DATE 04-06-96 PROJECT NO. 10	
CUSTOMER NO.		SOLD TO		MAP PAGE		USE		P.O. NO.		DRIVER		TIME DUE			
1915000		SMITH ENVIRONMENTAL TECH, CORP.		2		GROUT		GORDEN		PAT H.		09:13			
DELIVERY ADDRESS															
9929 HUFFALO AVE - NIA FALLS															
INSTRUCTIONS															
LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T HUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)															
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT								
8.00	32.00	32.00	GROUT	GROUT MIX 32	YD										
BATCH NO. 5172				LOAD SIZE 8.00											
TRUCK NO. 210				CODE 132											
WAY TRIM 10.0															
H50 02 23000 LB MC 6.1															
CEN 01 3740 LB															
WATER 221 GL															
SUB TOTAL															
TOTAL															

2000

1981

1999 2000

000000

20	99
20	99
20	99

996
997
998

TIME 08:42:47
END TYPES 00 0Z
QXQ 00 0Z
QXE 00 0Z

[illegible]

7000000000

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
FAX: 439-8158

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
#####	#####	#####	#####	#####	#####	#####

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN:

X

GAL X

PLANT	TICKET NO.	ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	SLUMP	DATE
1	1008360	2	200	8.00	GROUT MIX-32	4" 5	10-4-96
CUSTOMER NO.	SOLD TO		P.O. NO.		PROJECT NO.		
1915000	SMITH ENVIRONMENTAL TECH. CORP.		GORDEN				
DELIVERY ADDRESS	MAP PAGE		USE	DRIVER	TIME DUE		
9829 BUFFALO AVE - NIA FALLS				KEVIN S.	09:26		
INSTRUCTIONS							
LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T							
BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)							
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
8.00	40.00	80.00	GROUT	GROUT MIX 32	YD		
BATCH NO.	NO.	LOAD	SIZE	FORMULA		TIME	
5174	200	61/01	BSZ	CODE		DATE	
WAT TRUCK NO.	WAT TRUCK NO.		WAT TRUCK NO.		WAT TRUCK NO.		
4100	4100		4100		4100		
AGG 02 23100 LB MC 6.1							
CEM 01 3750 LB							
WATER 271 GL							
SUB TOTAL				TAX			
				TOTAL			

TIME 00:56:07
END TARES 00 0Z
AXA 00 0Z
AXE 00 0Z
AGG 100 LB
00 0Z
CEM 00 0Z
00 0Z
WAT 20 LB
00 0Z
00 0Z
00 0Z
00 0Z
00 0Z

FRANCIS CORP. LLC
500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
FAX: 439-8158

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
#####	#####	09:40	#####	#####	:	#####

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN: NO

20 GAL X		X					
PLANT	TICKET NO.	ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	SLUMP	DATE
1	1008370	2	205	0.00	GROUT MIX 32	4.5	04-Oct-96
CUSTOMER NO.	SOLD TO		P.O. NO.		PROJECT NO.		
1915000	SMITH ENVIRONMENTAL TECH, CORP.		GORDEN				
DELIVERY ADDRESS	MAP PAGE		USE	DRIVER	TIME DUE		
9029 BUFFALO AVE - NIA FALLS			MISC.	BOB M.	09:40		
INSTRUCTIONS							
LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T							
BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)							
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
0.00	40.00	00.00	GROUT	GROUT MIX 32	YD		
BATCH NO.	5176	1000	512E	FORMULA			
TRUCK NO.	205	01/01	08Z	CODE			
WAT-TRAM				TIME DATE			
10-9				09:06:21			
AGG 02 23050 LB				10/04/96			
CEM 01 3740 LB							
WATER 272 GL							
SUB TOTAL							
TAX							
TOTAL							

TIME 09:11:07	000	100 LB	CEM	20 LB	WAT	00.00
END FARES 00 02	000	00 0Z	AXC	00 0Z	OXD	00 0Z
AXE 00 0Z	000	00 0Z	AXC	00 0Z		

HIERLIN LUNGELE
500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
FAX: 439-8158

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
10:00	10:00	10:35	10:50	10:50	10:50	10:50

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

TEST
TAKEN:

PLANT		TICKET NO.	ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	SLUMP	DATE	PROJECT NO.
1		1008375	2	206	A.00	GROUT MIX 32	4.5	04-08-96	
CUSTOMER NO.		SOLD TO		P.O. NO.		USE		TIME DUE	
1915800		SMITH ENVIRONMENTAL, TECH, CORP.		GORDEN		MISC.		05-18	
DELIVERY ADDRESS		MAP PAGE		DRIVER		FRED A.			
9829 BUFFALO AVE - NIA FALLS									
INSTRUCTIONS									
LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T									
BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)									
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	LOAD SIZE	BSZ	FORMULA CODE	UNIT OF MEASURE	UNIT PRICE	AMOUNT
8.00	56.00	80.00	GROUT	01/01	BSZ	0.00	YD		
BATCH NO.		LOAD SIZE		FORMULA CODE		TIME		DATE	
5101		01/01		0.00		09:31:43		10/04/96	
TRUCK NO.		BSZ		FORMULA CODE		SUB TOTAL		TAX	
206		0.00		0.00		00.00		00.00	
WAT TRIN		12.0		NC		C.1			
AGG 02		32950 LB		MC		C.1			
CEM 01		3740 LB							
WATER		207 GL							

TIME 09:41:03
END TARES 00 0Z
AXA 00 0Z
AXE 00 0Z
AGG 00 0Z
AXD 00 0Z
AXF 00 0Z
CEM 100 LB
AXC 00 0Z
AXG 00 0Z
WAT 20 LB
AXD 00 0Z
AXE 00 0Z

OFFICE: 439-8320
FAX: 439-8158

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min. (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

WARNING

**WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:**

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

TEST
TAKEN:

PLANT	TICKET NO.	ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	SLUMP	DATE
1	1008377	2	201	8.00	GROUT MIX 32	4.5	04-Oct-96
CUSTOMER NO.		SOLD TO			PROJECT NO.		
191500		SMITH ENVIRONMENTAL TECH, CORP.			P.O. NO.		
DELIVERY ADDRESS		MAP PAGE			DRIVER		
9029 BUFFALO AVE - NIA. FALLS					ROBERT T.		
					TIME DUE		
					10:15		

INSTRUCTIONS

2.

L/T WALMORE RD R/T NIA. ¹⁶ FALLS RD L/T WILLIAMS RD R/T
DOCKPORT RD L/T WALMORE RD R/T NIA. ¹⁶ FALLS RD L/T WILLIAMS RD R/T
RUEFAO AVE CHARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE

LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
0.00	64.00	00.00	GR00T	GR004 MIX 32	YD		
BATCH NO. 5183			LOAD SIZE	FORMULA		TIME	09:55:15
TRUCK NO. 201			01/01 RSZ	CODE		DATE	10/04/96
NO. TRIM 12.0							
ACC 02 23600 LB MC 0.0						Sub Total	
CEM 01 3740 LB						TAX	
WATER 230 GL						TOTAL	

[illegible]

HARVEST
500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

FAX:

LOAD TIME #####	LEAVE PLANT #####	ARRIVE JOB SITE 10:30	START DISCHARGE #####	FINISH DISCHARGE #####	LEAVE JOB SITE :	ARRIVE PLANT #####
--------------------	----------------------	--------------------------	--------------------------	---------------------------	---------------------	-----------------------

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company of its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN:

80 GAL X		SLUMP 4-5		DATE 04-06-96	
PLANT 1	TICKET NO. 1008370	ORDER NO. 2	TRUCK NO. 202	LOAD SIZE 0.00	MIX GROUT MIX 32
CUSTOMER NO. 1915000	SOLD TO SMITH ENVIRONMENTAL TECH, CORP.		P.O. NO. GORDEN		PROJECT NO.
DELIVERY ADDRESS 9020 BUFFALO AVE - NIA FALLS	MAP PAGE		USE MISC.	DRIVER LEROY S.	TIME DUE 10:41
INSTRUCTIONS LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)			32		
LOAD QUANTITY 0.00	CUMULATIVE QUANTITY 72.00	ORDERED QUANTITY 00.00	PRODUCT DESCRIPTION GROUT MIX 32	UNIT OF MEASURE YD	UNIT PRICE AMOUNT
BATCH NO. 5104	LOAD SIZE 01/01 MSZ	FORMULA CODE 0.00	TIME 10:01:37 DATE 10/04/96		
TRUCK NO. 202	MC 0.0	SHIP TOTAL			
WAT TRM AGG 02 23500 LB	CEM 01 3790 LB	TAX			
WATER	230 GL	TOTAL			

TIME 10:06:31	100 LB	WAT	00 GL
END TARES	00 OZ	00 OZ	00 OZ
AXA	00 OZ		
AXE			
AGG	100 LB		
AXB	00 OZ		
AXF	00 OZ		
CEM			
AXC			
AXG			

CUSTOMER COPY

500 KILPATRICK STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-0320
FAX: 439-0158

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
00:00	00:00	00:00	00:00	00:00	00:00	00:00

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact flush thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

TEST TAKEN: X

PLANT	TICKET NO.	ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	SLUMP	DATE
1	1000301	100	210	8.00	GROUT MIX 32	4.5	04-06-96

CUSTOMER NO.	SOLD TO	P.O. NO.	PROJECT NO.
1215000	SMITH ENVIRONMENTAL TECH, CORP.	000000	

DELIVERY ADDRESS	MAP PAGE	USE	DRIVER	TIME DUE
9029 BUFFALO AVE - HIO FALLS		MISC.	AT	11:00

INSTRUCTIONS							32
LOCKPORT RD L/T WALMORE RD R/T HIO FALLS RD L/T WILLIAMS RD R/T BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)							
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
0.00	00.00	00.00	GROUT	GROUT MIX 32	YD		
BATCH NO. 1107			LOAD SIZE 0.00	FORMULA			
TRUCK NO. 210			CL. 01 0SZ	CODE			
MAY 1996						TIME 10:19:01 DATE 10/04/96	
AGG 02 23050 LB		MC 6.5					
CEM 01 3000 LB							
WATER 275 GL							
						TOTAL	

TIME 10:24:00
END TARES 00 07
AXA 00 07
AXE 00 07

100 LB 00 02
CEM 00 02
OXC 00 02
NKG 00 02

10 LB 00 02
WAT 00 02
NKG 00 02

00 01 00 02
00 02 00 02

500 RICHFIELD STREET
 LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
 FAX: 439-8158

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
11:38						

WARNING

WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

X *[Signature]* TEST TAKEN:

PLANT	TICKET NO.	ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	SLUMP	DATE
1	1008306	2	203	0.00	GROUT MIX 32	4.5	14-Oct-96
CUSTOMER NO.	SOLD TO		P.O. NO.		PROJECT NO.		
1915000	SMITH ENVIRONMENTAL TECH, CORP.		GORDEN				
DELIVERY ADDRESS	MAP PAGE		USE	DRIVER	TIME DUE		
9029 BUFFALO AVE - NIA FALLS			MISC.	DAVE R.	11:06		
INSTRUCTIONS							
LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T 32							
BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)							
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
0.00	00.00	00.00	GROUT	GROUT MIX 32	YD		
BATCH NO. 5191	TRUCK NO. 203	LOAD SIZE 01/01 05Z	FORMULA CODE				
WAT. TRIM 12.0	AGG 02 23150 LB	MC 6.5					
CEM 01 3790 LB							
WATER							
SUB TOTAL						TOTAL	

TIME 10:50:57
 END TAKES 00 02
 AXA 00 02
 AXE 00 02


00 LB CEM
 00 OZ AXB
 00 OZ AXF

10 LB
 00 OZ
 00 OZ

WAT 00 02
 AXD 00 02

00 02
 00 02

CONCRETE DELIVERY TICKET



TERMS NET 15 DAYS

CONTROL NO.

(CO. USE ONLY) INVOICE NO.

3992

MO DY YR

DATE 09/22/96

CUST. NO.

CONTRACTOR SMIT

ADDRESS

JOB ADDRESS

JOB START

OFFICE PHONE NO.

OPERATOR ON JOB

P.C.

LEFT JOB

8:24 1:20

RATE \$ TOTALS

DESCRIPTION	HOURS	RATE	\$	TOTALS
OPERATOR REG.	X		=	
OP. OVERTIME	X		=	
HELPER REG. <input type="checkbox"/> Y <input type="checkbox"/> N	X		=	
HELP. OVERTIME	X		=	
TRAVEL TIME	0		LABOUR TOTAL	
MACH. RENTAL	5		=	
VOL. PUMPED	160		=	
RADIOS	X		=	
MISC CHARGES			=	

MACHINE TOTAL

NET TOTAL

Tax w %

Tax w %

TOTAL AMOUNT

RENTAL CONTRACT CONDITIONS:

The contractor agrees to furnish water to concrete pump. accept responsibility for delays caused by varying job conditions, improper scheduling of trucks, changes in gradation of aggregate or incorrect batching of concrete.

Back charges are not accepted for machine down time, lost concrete, costs due to uncompleted pours or equipment failure if stand-by pump is not hired.

Overtime hours are charged as defined in the local prevailing Union Agreement.

The above signed customer by placing of this order or the acceptance of this invoice agrees to pay reasonable attorney's fees, 18% interest charges and collection charges in the event action hereinafter becomes necessary for the collection of the due value

MORE WORK ON THIS PROJECT Y ☐ N ☐

ACCEPTED BY

NAME (PLEASE PRINT)

Eric Green

5000 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
FAX: 439-8158

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
#####	#####	#####	#####	#####	#####

WARNING

WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

PLANT		TICKET NO.		ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	GROUT MIX 32		SLUMP	DATE
1		1007902		1	200	0.00				5.0	24-Sep-96
CUSTOMER NO.		SOLD TO		P.O. NO.							
1915000		SMITH ENVIRONMENTAL TECH, CORP.		GORDEN							
DELIVERY ADDRESS		MAP PAGE		USE		DRIVER		TIME DUE			
9029 BUFFALO AVE - NIA FALLS				MISC.		BILL F.		09:00			
INSTRUCTIONS		32									
LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T											
BUFFALO AVE											
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT				
0.00	0.00	200.00	GROUT	GROUT MIX 32	YD						
BATCH NO.	4715	LOAD SIZE	0.00	FORMULA							
TRUCK NO.	200	USZ	0.00	CODE							
WAT TRIM	5.5										
AGG 02	23000 LB	MC	5.6								
CEM 01	3790 LB										
WATER	210 OL										
SUB TOTAL							TAX				
TOTAL											

TIME 00:30:45
END TARES 00 OZ
AXA 00 OZ
AXE 00 OZ

AGG 00 OZ
AXR 00 OZ
AXF 00 OZ

100 LB
00 OZ
00 OZ

CEM 00 OZ
OXC 00 OZ
AXG 00 OZ

10 LB
00 OZ
00 OZ

WAT 00 GL
AXD 00 OZ

Eric Gallen

CUSTOMER COPY

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
FAX: 439-8158

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
#####	#####	#####	#####	#####	#####	#####

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN:

X

GAL X

PLANT 1	TICKET NO. 1007904	ORDER NO. 1	TRUCK NO. 201	LOAD SIZE 0.00	MIX GROUT MIX 32	SLUMP 5.0	DATE 24-Sep-96
CUSTOMER NO. 1915000	SOLD TO SMITH ENVIRONMENTAL TECH, CORP.		P.O. NO. GORDEN		PROJECT NO.		
DELIVERY ADDRESS 9029 BUFFALO AVE - NIA FALLS		MAP PAGE	USE MISC.	DRIVER ROBERT T.	TIME DUE 09:10		
INSTRUCTIONS LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T BUFFALO AVE							
LOAD QUANTITY 0.00	CUMULATIVE QUANTITY 16.00	ORDERED QUANTITY 200.00	PRODUCT CODE GROUT	UNIT OF MEASURE YD	UNIT PRICE 32	AMOUNT	
BATCH NO. 4717	LOAD SIZE 0.00	FORMULA CODE 0.00	TIME 08:41:32 DATE 09/24/96				
TRUCK NO. 201							
WAT TRIM + 15.0							
AGG 02	22050 LB	MC	5.6	SUB TOTAL			
CEM 01	3700 LB	TAX					
WATER	325 GL	TOTAL					

TIME 08:46:11
END TARES 00 OZ
AXA 00 OZ
AXE 00 OZ

AGG 00 OZ
AXB 00 OZ
AXF 00 OZ

50 LB 00 OZ
00 OZ 00 OZ
00 OZ 00 OZ

CEM 00 OZ
AXC 00 OZ
AXG 00 OZ

10 LB 00 OZ
00 OZ 00 OZ
00 OZ 00 OZ

WAT 00 GL
AXD 00 OZ

Em Green

CONCRETE DELIVERY TICKET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
FAX: 439-8158

LOAD TIME #####	LEAVE PLANT #####	ARRIVE JOB SITE 09:15	START DISCHARGE #####	FINISH DISCHARGE #####	LEAVE JOB SITE :	ARRIVE PLANT #####
--------------------	----------------------	--------------------------	--------------------------	---------------------------	---------------------	-----------------------

WARNING

WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN:

X

GAL X

PLANT 1	TICKET NO. 1007906	ORDER NO. 1	TRUCK NO. 205	LOAD SIZE 0.00	MIX GROUT MIX 32	SLUMP 5" 0	DATE 24-Sep-96
CUSTOMER NO. 1915000	SOLD TO SMITH ENVIRONMENTAL TECH, CORP.		P.O. NO. GORDEN		PROJECT NO.		
DELIVERY ADDRESS 9829 BUFFALO AVE - NIA FALLS		MAP PAGE	USE MISC.	DRIVER BOB M.	TIME DUE 09:15		
INSTRUCTIONS LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T BUFFALO AVE							

LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	LOAD SIZE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
3.00	24.00	200.00	GROUT	01/01 BSZ	GROUT MIX 32	YD		
BATCH NO. 4719								
TRUCK NO. 205								
WAT TRIM 4 15.0								
AGG 02 2200 LB								
CEM 01 3770 LB								
WATER 325 GL								
MC 5.6								
SUB TOTAL								
TAX								
TOTAL								

TIME 08:53:20
AXA 00 OZ
AXE 00 OZ

AGG 00 LB
AXB 00 OZ
AXF 00 OZ

CEM 00 LB
AXC 00 OZ
AXG 00 OZ

WOT 00 LB
AXD 00 OZ
AXH 00 OZ

00 GL
00 OZ

CA

CUSTOMER COPY

OFFICE: 439-8320
FAX: 439-8158

LOAD TIME ###	LEAVE PLANT ###	ARRIVE JOB SITE 9:45	START DISCHARGE ###	FINISH DISCHARGE 9:55	LEAVE JOB SITE :	ARRIVE PLANT ###
------------------	--------------------	-------------------------	------------------------	--------------------------	---------------------	---------------------

WARNING

WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company of its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

GAL X

PLANT 1		TICKET NO. 1007911		ORDER NO. 1	TRUCK NO. 215	LOAD SIZE 0.00	MIX GROUT MIX 32	TEST TAKEN:	
CUSTOMER NO. 1915000		SOLD TO SMITH ENVIRONMENTAL TECH, CORP.		P.O. NO. GORDEN		PROJECT NO.		DATE 24-Sep-96	
DELIVERY ADDRESS 3029 BUFFALO AVE - NIA FALLS		MAP PAGE		USE MISC.		DRIVER PAT M.		TIME DUE 09:25	
INSTRUCTIONS LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T BUFFALO AVE									
LOAD QUANTITY 0.00	CUMULATIVE QUANTITY 32.00	ORDERED QUANTITY 200.00	PRODUCT CODE GROUT	LOAD SIZE 01/01 MSZ	PRODUCT DESCRIPTION GROUT MIX 32	UNIT OF MEASURE YD	UNIT PRICE	AMOUNT	
BATCH TRUCK NO. 4723	NO. 15.0	LOAD NO. 01/01	SIZE MSZ	0.00	FORMULA CODE	32	TIME DATE 09:26:31 09/24/96	32	
WAT TRIM AGG 02 23000 LB		MC 5.6				SUR TOTAL TAX		TOTAL	
CEM 01 3750 LB									
WATER 325 GL									

TIME 09:30:03
END TARES
AXA 00 OZ
AXE 00 OZ

AGG
AXB
AXF

100 LB
00 OZ
00 OZ

CEM
AXC
AXG

20 LB
00 OZ
00 OZ

WAT
OXD

00 GL
00 OZ

43

CUSTOMER COPY

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
FAX: 439-8158

LOAD TIME #####	LEAVE PLANT #####	ARRIVE JOB SITE 9:54	START DISCHARGE #####	FINISH DISCHARGE :	LEAVE JOB SITE :	ARRIVE PLANT #####
--------------------	----------------------	-------------------------	--------------------------	-----------------------	---------------------	-----------------------

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company of its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN:

X

GAL X

PLANT 1	TICKET NO. 1007912	ORDER NO. 1	TRUCK NO. 219	LOAD SIZE MIX	GROUT MIX 32	SLUMP 5.0	DATE 24-Sep-96
CUSTOMER NO. 1915800	SOLD TO SMITH ENVIRONMENTAL TECH, CORP.		P.O. NO. GORDEN		PROJECT NO.		
DELIVERY ADDRESS 9029 BUFFALO AVE - NIA.FALLS		MAP PAGE		USE MISC.	DRIVER JOE P.	TIME DUE 10:00	
INSTRUCTIONS LOCKPORT RD L/T WALMORE RD R/T NIA.FALLS RD L/T WILLIAMS RD R/T BUFFALO AVE 32							
LOAD QUANTITY 0.00	CUMULATIVE QUANTITY 40.00	ORDERED QUANTITY 200.00	PRODUCT CODE GROUT	PRODUCT DESCRIPTION GROUT MIX 32	UNIT OF MEASURE yd	UNIT PRICE	AMOUNT
BATCH NO. 4724	LOAD SIZE 01/01	SIZE RS7	FORMULA CODE	TIME 09:30:44 DATE 09/24/96			
TRUCK NO. 219	WAT TRIM + 15.0			SUB TOTAL			
AGG 02 22900 LB			MC 5.6	TAX			
CEM 01 3740 LB			TOTAL				
WATER 325 GL							

CA

CUSTOMER COPY

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
FAX: 439-8158

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
#####	#####	#####	#####	#####	#####	#####

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN:

GAL X		X		TEST TAKEN:				
PLANT 1	TICKET NO. 1007913	ORDER NO. 1	TRUCK NO. 204	LOAD SIZE 8.00	MIX GROUT MIX 32	SLUMP 5.0	DATE 24-Sep-96	
CUSTOMER NO. 1915000	SOLD TO SMITH ENVIRONMENTAL TECH, CORP.		P.O. NO. GORDEN		PROJECT NO.			
DELIVERY ADDRESS 9029 BUFFALO AVE - NIA FALLS		MAP PAGE		USE MISC.	DRIVER KEVIN S.	TIME DUE 10:05		
INSTRUCTIONS LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)								
LOAD QUANTITY 0.00	CUMULATIVE QUANTITY 48.00	ORDERED QUANTITY 200.00	PRODUCT CODE GROUT	PRODUCT DESCRIPTION GROUT MIX 32	UNIT OF MEASURE YD	UNIT PRICE	AMOUNT	
ITEM NO. 0905: 24725 ENDOCK TARGES 204 00001 RSZ 50.00 FORMULA CODE AXG MAXES.6 CEM 01 3740 LB WATER 326 GL				LOAD SIZE 8.00 LOAD 0001 RSZ 50.00 AXG 00 02 MAXES.6 CEM 01 3740 LB WATER 326 GL				TIME 09:37:44 DATE 09/24/00 GL
SUB TOTAL				00 02		00 02		
TAX				00 02		00 02		
TOTAL				00 02		00 02		

TIME 09:42:55
END TARGES 00 02
AXA 00 02
AXE 00 02
AGG 00 02
AXB 00 02
AXF 00 02
100 LB
00 02
00 02
CEM
AXC
AXG
10 LB
00 02
00 02
WAT
AXD
00 GL
00 02

3

CUSTOMER COPY

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
FAX: 439-8150

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
#####	#####	10:00	#####	10:13	10:15	#####

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

PLANT		TICKET NO.		ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	GROUT MIX 32		SLUMP	DATE	TEST TAKEN:
1		1007914		1	216	3.00				5.0	24-Sep-96	
CUSTOMER NO.		SOLD TO		PROJECT NO.								
1915800		SMITH ENVIRONMENTAL TECH, CORP.										
DELIVERY ADDRESS		MAP PAGE		USE		DRIVER		TIME DUE				
9029 BUFFALO AVE - NIA FALLS				MISC.		RICH J.		10:12				
INSTRUCTIONS												
BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)												
32												
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT					
3.00	56.00	200.00	GROUT	GROUT MIX 32	YD							
BATCH NO.	4726	LOAD SIZE	8.00	FORMULA	32	TIME	09:43:46					
TRUCK NO.	216	RSZ	0.00	CODE	32	DATE	09/24/96					
WAT 1 KM + 15.0												
AGG 02 22900 LB MC 5.6												
CEM 01 3760 LB												
WATER 325 GL												
SUB TOTAL												
TAX												
TOTAL												

TIME 09:40:05
END TARES 00 OZ
AXA 00 OZ
AXE 00 OZ
AGG 00 OZ
AXB 00 OZ
AXF 00 OZ
CEM 00 LB
CXC 00 OZ
AXG 00 OZ
WAT 20 LB
AXD 00 OZ
00 GL
00 OZ

EA

439-8320
439-8320
439-8158

439-8320
439-8320
439-8158

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
#####	#####	10:15	#####	#####	:	#####

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact flush thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

PLANT		TICKET NO.		ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	GROUT MIX 32		SLUMP	DATE
1		1007915		1	203	8.00				5.0	24-Sep-96
CUSTOMER NO.		SOLD TO		PROJECT NO.							
1315000		SMITH ENVIRONMENTAL TECH, CORP.		P.O. NO. GORDEN							
DELIVERY ADDRESS		MAP PAGE		USE		DRIVER		TIME DUE			
5029 BUFFALO AVE - NIA FALLS				MISC.		DAVE		10:18			
INSTRUCTIONS											
LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T 32											
BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)											
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION		UNIT OF MEASURE	UNIT PRICE	AMOUNT			
8.00	64.00	200.00	GROUT	GROUT MIX 32		YD					
BATCH NO.	4727	LOAD SIZE	8.00	FORMULA		32		TIME 09:49:09			
TRUCK NO.	203	01/01	8.00	CODE		32		DATE 09/24/96			
WAT TRIM + 15.0		NC 5.6						SUB TOTAL			
AGG 02 23050 LB								TAX			
CEM 01 3790 LB								TOTAL			
WATER 326 GL											

TIME 09:53:42	AGG	00 LB	CEM	20 LB	WAT	00 GL
END TAKES	AXB	00 OZ	AXC	00 OZ	AXD	00 OZ
AXA	AXF	00 OZ	AXG	00 OZ		
AXE						

37

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8330
FAX: 439-8158

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
#####	#####	10:15	#####	10:30	:	#####

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

GAL X *Car Green* TEST TAKEN:

PLANT 1	TICKET NO. 1007916	ORDER NO. 1	TRUCK NO. 204	LOAD SIZE 8.00	MIX GROUT MIX 32	SLUMP 5.0	DATE 24-Sep-96
CUSTOMER NO. 1915800	SOLD TO SMITH ENVIRONMENTAL TECH, CORP.		P.O. NO. GURDEN		PROJECT NO.		
DELIVERY ADDRESS 9829 BUFFALO AVE - NIA.FALLS	MAP PAGE		USE MISC.	DRIVER DAVE K. Lapey	TIME DUE 10:23		
INSTRUCTIONS LOCKPORT RD L/T WALMORE RD R/T NIA.FALLS RD L/T WILLIAMS RD R/T BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)							
LOAD QUANTITY 8.00	CUMULATIVE QUANTITY 72.00	ORDERED QUANTITY 200.00	PRODUCT CODE GROUT	UNIT OF MEASURE YD	UNIT PRICE	AMOUNT	
BATCH NO. 4720	LOAD SIZE 8.00	BSZ 0.00	FORMULA CODE GROUT MIX 32	TIME 09:55:00	DATE 09/24/96		
WAT TRIM + 15.0							
AGG 02 23000 LB MC 5.6							
CEM 01 3740 LB							
WATER 325 GL							
SUB TOTAL				TOTAL			

TIME 09:59:32	50 LB	WAT	00 GL
END TARES 00 OZ	00 OZ	AXC	00 OZ
AXA 00 OZ	00 OZ	AXB	00 OZ
AXE 00 OZ	00 OZ	AXC	00 OZ
	00 OZ	AXD	00 OZ

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

TELEPHONE
OFFICE: 439-8320
FAX: 439-8158

LOAD TIME	ARRIVE PLANT	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
10:30	10:30	10:45	10:45	10:45	10:45	10:45	10:45

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST TAKEN: *x D E W Green*

PLANT	TICKET NO.	ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	GROUT MIX 32	SLUMP	DATE
1	1007517	1	202	6.00			5.0	24-Sep-96
CUSTOMER NO.	SOLD TO	P.O. NO.						PROJECT NO.
1915800	SMITH ENVIRONMENTAL TECH, CORP.	GORDEN						
DELIVERY ADDRESS	MAP PAGE		USE	DRIVER	TIME DUE			
9829 BUFFALO AVE - NIA FALLS			MISC.	LEROY S.	10:29			
INSTRUCTIONS								
LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T								
BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)								
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT	
8.00	80.00	200.00	GROUT	GROUT MIX 32	YD			
BATCH NO.	4729	LOAD SIZE	8.00	FORMULA				
TRUCK NO.	200	Q1/Q1	RSZ	CODE				
WAT TRIN 4-15.0					32	TIME	10:10:05	
AGG 02 22900 LB MC 5.6					32	DATE	09/24/96	
CEM 01 3740 LB								
WATER 325 GL								
SUB TOTAL								
TAX								
TOTAL								

TIME 10:15:11
END TARES 00 OZ
AXE 00 OZ
AGG 00 OZ
AXB 00 OZ
AXF 00 OZ
CEM 00 LB
AXC 00 OZ
AXG 00 OZ
WAT 10 LB
AXD 00 OZ
00 OZ
00 OZ

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
FAX: 439-8158

LOAD TIME ###	LEAVE PLANT ###	ARRIVE JOB SITE 10:30	START DISCHARGE ###	FINISH DISCHARGE :	LEAVE JOB SITE :	ARRIVE PLANT ###
------------------	--------------------	--------------------------	------------------------	-----------------------	---------------------	---------------------

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN:

PLANT 1	TICKET NO. 1007918	ORDER NO. 1	TRUCK NO. 202	LOAD SIZE 8.00	MIX GROUT MIX 32	SLUMP 5.0	DATE 24-Sep-96
CUSTOMER NO. 1515000	SOLD TO SMITH ENVIRONMENTAL TECH, CORP.		P.O. NO. GORDEN		PROJECT NO.		
DELIVERY ADDRESS 5029 BUFFALO AVE - NIA FALLS	MAP PAGE		USE MISC.	DRIVER LEROY S.	TIME DUE 10:52		
INSTRUCTIONS LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)							
LOAD QUANTITY 0.00	CUMULATIVE QUANTITY 05.00	ORDERED QUANTITY 200.00	PRODUCT CODE GROUT	PRODUCT DESCRIPTION GROUT MIX 32	UNIT OF MEASURE YD	UNIT PRICE	AMOUNT
BATCH NO. 4730		LOAD SIZE 8.00	FORMULA CODE				
TRUCK NO. 202		LOAD SIZE 8.00	FORMULA CODE				
WAT TRIM + 15.0		MC 5.6					
AGG 02 22950 LB							
CEM 01 3740 LB							
WATER 326 GL							
SUB TOTAL							
TAX							
TOTAL							

TIME 10:20:30
END TARES 00 OZ
AXA 00 OZ
AXE 00 OZ
AGG 00 LB
AXB 00 OZ
AXF 00 OZ
CEM 00 LB
AXC 00 OZ
AXG 00 OZ
WAT 10 LB
AXD 00 OZ
WAX 00 OZ

CH

CONCRETE DELIVERY TICKET

OFFICE: 439-8320
FAX: 439-8158

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	FINISH DISCHARGE	START DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
10:45	10:45	10:45	10:45	10:45	10:45	10:45

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

X *Qui Green* TEST TAKEN:

PLANT	TICKET NO.	ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	GROUT MIX	SLUMP	DATE
1	1007920	1	206	8.00		GROUT MIX 32	5.0	24-Sep-96
CUSTOMER NO.		SOLD TO		P.O. NO.		PROJECT NO.		
1915800		SMITH ENVIRONMENTAL TECH, CORP.		GORDEN				
DELIVERY ADDRESS		MAP PAGE		USE		DRIVER		TIME DUE
9829 BUFFALO AVE - NIA FALLS				MISC.		FRED A.		10:52
INSTRUCTIONS								
LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T								
BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)								
32								
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT	
0.00	96.00	200.00	GROUT	GROUT MIX 32	TD			
BATCH NO.	4732	LOAD SIZE	8.00	FORMULA				
TRUCK NO.	206	SIZE	8.00	CODE				
WAT TRM 4 15.0		MC 5.6						
AGG 02 22950 LB								
CEM 01 3740 LB								
WATER 326 GL								
SUB TOTAL						TOTAL		
TAX								

TIME 10:30:34
END TAKES 00 OZ
AXA 00 OZ
AXE 00 OZ
AGG 00 OZ
AXB 00 OZ
AXF 00 OZ
50 LB 00 OZ
CEM 00 OZ
AXC 00 OZ
AXD 00 OZ
10 LB 00 OZ
WAT 00 GL
OXD 00 OZ

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
FAX: 439-8158

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
#####	#####	10:50	#####	11:05	11:15	#####

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN: 100

17 GAL X		X		TEST TAKEN: 100			
PLANT 1	TICKET NO. 1007921	ORDER NO. 1	TRUCK NO. 205	LOAD SIZE 0.00	MIX GROUT MIX 32	SLUMP 5.0	DATE 24-Sep-96
CUSTOMER NO. 1915000	SOLD TO SMITH ENVIRONMENTAL TECH, CORP.		P.O. NO. GORDEN		PROJECT NO.		
DELIVERY ADDRESS 9829 BUFFALO AVE - NIA FALLS		MAP PAGE		USE MISC.	DRIVER BOB M.	TIME DUE 10:57	
INSTRUCTIONS LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)							
LOAD QUANTITY 0.00	CUMULATIVE QUANTITY 104.00	ORDERED QUANTITY 200.00	PRODUCT CODE GROUT	PRODUCT DESCRIPTION GROUT MIX 32	UNIT OF MEASURE YD	UNIT PRICE 32	AMOUNT
BATCH NO. 4733	LOAD 01/01	SIZE RSZ	FORMULA CODE	TIME DATE	10:35:40 09/24/96		
WAT TRIM 4.15.00				SUB TOTAL			
AGG 02 23000 LB MC 5.6				TAX			
CEM 01 3760 LB				TOTAL			
WATER 325 GL							

TIME 10:39:33
END TARES 00 OZ
AXA 00 OZ
AXE 00 OZ
AGG 00
AXB 00 OZ
AXC 00 OZ
AXD 00 OZ
AXE 00 OZ
WAT 20 LB
AXD 00 OZ
AXC 00 OZ
AXE 00 OZ

43

CONCRETE DELIVERY TICKET

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

DISPATCH
OFFICE: 439-8320
FAX: 439-8158

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
#####	#####	11:05	#####	11:20	:	#####

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

PLANT		TICKET NO.		ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	GROUT MIX 32		SLUMP	DATE	TEST TAKEN:
1		10079231		1	215	4.00				3" 0	24-Sep-96	
CUSTOMER NO.		SOLD TO		PROJECT NO.								
1915000		SMITH ENVIRONMENTAL TECH, CORP.										
DELIVERY ADDRESS		MAP PAGE		USE		DRIVER		TIME DUE				
9029 BUFFALO AVE - NIA FALLS				MISC.		PAT M.		11:12				
INSTRUCTIONS												
LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T 32												
BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)												
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT					
0.00	112.00	200.00	GROUT	GROUT MIX 32	YD							
BATCH NO. 4734		LOAD SIZE 01/01 BSZ	0.00	FORMULA CODE	32							
TRUCK NO. 215		01/01	0.00		32							
WAT TRIN + 15.0												
AGG 02 22900 LB		MC 5.6										
CEM 01 3740 LB												
WATER 326 GL												
SUB TOTAL												
TAX												
TOTAL												

TIME 10:53:01
END TAKES 00 OZ
AXA 00 OZ
AXB 00 OZ
AXC 00 OZ
AXD 00 OZ
AXE 00 OZ
AXF 00 OZ
AGG 00 OZ
CEM 00 OZ
FORM 00 OZ
WAT 20 LB
AXD 00 OZ
AXG 00 OZ
AXH 00 OZ
GL 00 GL
OZ 00 OZ

Handwritten signature

CONCRETE DELIVERY TICKET

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
FAX: 439-8158

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
#####	#####	#####	#####	#####	#####	#####

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN:

X

GAL X

PLANT 1	TICKET NO. 1007925	ORDER NO. 1	TRUCK NO. 204	LOAD SIZE 0.00	MIX GROUT MIX 32	SLUMP 5.0	DATE 24-Sep-96
CUSTOMER NO. 1915000	SOLD TO SMITH ENVIRONMENTAL TECH, CORP.		P.O. NO. GORDEN		PROJECT NO.		
DELIVERY ADDRESS 9029 BUFFALO AVE - NIA FALLS	MAP PAGE		USE MISC.	DRIVER KEVIN S.	TIME DUE 11:30		
INSTRUCTIONS LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)							
LOAD QUANTITY 0.00	CUMULATIVE QUANTITY 120.00	ORDERED QUANTITY 200.00	PRODUCT CODE GROUT	PRODUCT DESCRIPTION GROUT MIX 32	UNIT PRICE YD	UNIT PRICE YD	AMOUNT
BATCH NO. 4737	LOAD SIZE 0.00	BSZ 0.00	FORMULA CODE	TIME 11:03:44	DATE 09/24/96		
TRUCK NO. 200							
WAT TRIM + 15.0							
AGG 02 22900 LB							
CEM 01 3760 LB							
WATER 326 GL							
SUB TOTAL				TOTAL			

TIME 11:07:42
END TARES 00 OZ
AXA 00 OZ
AXE 00 OZ
AGG 00 LB
AXB 00 OZ
AXF 00 OZ
CEM 00 LB
AXC 00 OZ
AXD 00 OZ
WAT 10 LB
AXD 00 OZ
00 GL
00 OZ

CUSTOMER COPY

500 RICHFIELD STREET
 LOCKPORT, NEW YORK 14094

PHONE: 439-0300
 FAX: 439-8158

LOAD TIME #####	LEAVE PLANT #####	ARRIVE JOB SITE :	START DISCHARGE #####	FINISH DISCHARGE :	LEAVE JOB SITE :	ARRIVE PLANT #####
--------------------	----------------------	----------------------	--------------------------	-----------------------	---------------------	-----------------------

WARNING
 WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
 IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
 1. Avoid all contact with eyes.
 2. In case of eye contact FLUSH thoroughly with water.
 3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
 4. Wear rubber boots, gloves and appropriate eye protection.
 5. If irritation persists, get medical attention promptly.
 6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

X *Green* TEST TAKEN:

PLANT 1	TICKET NO. 1007927	ORDER NO. 1	TRUCK NO. 203	LOAD SIZE 8.00	MIX GROUT MIX 32	SLUMP 5.0	DATE 24-Sep-96
CUSTOMER NO. 1915800	SOLD TO SMITH ENVIRONMENTAL TECH, CORP.		P.O. NO. GORDEN		PROJECT NO.		
DELIVERY ADDRESS 3829 BUFFALO AVE	NIA FALLS		MAP PAGE	USE MISC.	DRIVER <i>DAVE</i>	TIME DUE 11:42	
INSTRUCTIONS LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)							
LOAD QUANTITY 8.00	CUMULATIVE QUANTITY 128.00	ORDERED QUANTITY 200.00	PRODUCT CODE GROUT	PRODUCT DESCRIPTION GROUT MIX 32	UNIT OF MEASURE YD	UNIT PRICE	AMOUNT
BATCH NO. 4739	LOAD SIZE 21/01 RSZ	0.00	FORMULA CODE	32	TIME 11:13:46	DATE 09/24/96	
WAT TRIM + 15.0				SUB TOTAL			
AGG 02 22900 LB MC 5.6				TAX			
CEM 01 3770 LB				TOTAL			
WATER 326 GL							

TIME 11:17:42	00 GL	00 OZ
END TARES 00.02	WAT	00 OZ
AXA 00.02	AXD	00 OZ
AXE 00.02	20 LB	00 OZ
	00 OZ	00 OZ
	00 OZ	00 OZ
	CEM	00 OZ
	AXC	00 OZ
	AXG	00 OZ
	00 LB	00 OZ
	00 OZ	00 OZ
	00 OZ	00 OZ
	AGG	00 OZ
	AXB	00 OZ
	AXF	00 OZ

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
FAX: 439-8158

LOAD TIME #####	LEAVE PLANT #####	ARRIVE JOB SITE 12:00	START DISCHARGE #####	FINISH DISCHARGE :	LEAVE JOB SITE :	ARRIVE PLANT #####
--------------------	----------------------	--------------------------	--------------------------	-----------------------	---------------------	-----------------------

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

PLANT 1		TICKET NO. 1007320		ORDER NO. 1		TRUCK NO. 210		LOAD SIZE 8.00		MIX GROUT MIX 32		SLUMP 5.0		DATE 24-Sep-96	
CUSTOMER NO. 1915000		SOLD TO SMITH ENVIRONMENTAL TECH, CORP.		P.O. NO. 606060		USE MISC.		PROJECT NO.		TIME DUE 11:48					
DELIVERY ADDRESS 3029 BUFFALO AVE - NIA FALLS		MAP PAGE 6		DRIVER JOHN J.											
INSTRUCTIONS LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)														32	
LOAD QUANTITY 0.00	CUMULATIVE QUANTITY 136.00	ORDERED QUANTITY 200.00	PRODUCT CODE GROUT	PRODUCT SIZE 1000	PRODUCT DESCRIPTION GROUT MIX 32	UNIT OF MEASURE YD	UNIT PRICE 32	AMOUNT							
BATCH NO. 4740		TRUCK NO. 210		LOAD SIZE 8.00		FORMULA CODE		TIME 11:25:07		DATE 09/24/96					
WATER TRIM + 15.0		AGG 02 22900 LB		MC 5.6		SUB TOTAL		TAX							
CEM 01 3740 LB		WATER 325 GL				TOTAL									

TIME 11:34:30
END TARES 00 OZ
AXA 00 OZ
AXE 00 OZ
AGG 00 LB
AXH 00 OZ
AXF 00 OZ
CEM 00 LB
AXC 00 OZ
AXG 00 OZ
WAT 20 LB
AXD 00 OZ
AXZ 00 OZ
00 GL
00 OZ

CA

DISPATCH: 439-8323
OFFICE: 439-8320
FAX: 439-8158

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

LOAD TIME #####	LEAVE PLANT #####	ARRIVE JOB SITE :	START DISCHARGE #####	FINISH DISCHARGE 12:40	LEAVE JOB SITE 12:45	ARRIVE PLANT #####
--------------------	----------------------	----------------------	--------------------------	---------------------------	-------------------------	-----------------------

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

PLANT 1		TICKET NO. 1007929	ORDER NO. 1	TRUCK NO. 214	LOAD SIZE 8.00	MIX GROUT MIX 32	SLUMP 5.0	DATE 24-Sep-96	TEST TAKEN:	
CUSTOMER NO. 1915000		SOLD TO SMITH ENVIRONMENTAL TECH, CORP.		P.O. NO. GORDEN		PROJECT NO.				
DELIVERY ADDRESS 9829 BUFFALO AVE - NIA FALLS		MAP PAGE		USE MISC.		DRIVER LARRY W.		TIME DUE 12:09		
INSTRUCTIONS LOCKPORT RD L/T WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T BUFFALO AVE (HARD MAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)										
LOAD QUANTITY 8.00	CUMULATIVE QUANTITY 144.00	ORDERED QUANTITY 200.00	PRODUCT CODE GROUT	LOAD SIZE 8.00	PRODUCT DESCRIPTION GROUT MIX 32	UNIT OF MEASURE YD	UNIT PRICE	AMOUNT		
BATCH NO. 4741		LOAD SIZE 8.00		FORMULA CODE		TIME 11:35:06				
TRUCK NO. 214		LOAD SIZE 8.00		FORMULA CODE		DATE 09/24/96				
WAT TRIM + 15.0		MC 5.6				SUB TOTAL				
AGG 02 22900 LB						TAX				
CEM 01 3770 LB						TOTAL				
WATER 325 GL										

TIME 11:41:29	00 LB	00 GL
END TARES	00 OZ	00 OZ
AXA	00 OZ	00 OZ
AXE	00 OZ	00 OZ
AGG	00 LB	00 GL
AXB	00 OZ	00 OZ
AXF	00 OZ	00 OZ
CEM	00 LB	00 GL
AXC	00 OZ	00 OZ
AXG	00 OZ	00 OZ
WAT	00 LB	00 GL
AXD	00 OZ	00 OZ

CONCRETE DELIVERY TICKET

500 RICHFIELD STREET
LOCKPORT, NEW YORK 14094

OFFICE: 439-8320
FAX: 439-8158

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
#####	#####	#####	#####	#####	#####	#####

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN:

PLANT		TICKET NO.		ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	GROUT MIX 32		SLUMP	DATE
1		1007931		1	200	8.00				5.0	24-Sep-96
CUSTOMER NO.		SOLD TO		PROJECT NO.							
191500		SMITH ENVIRONMENTAL TECH, CORP.		GORDEN							
DELIVERY ADDRESS		MAP PAGE		USE		DRIVER		TIME DUE			
9929 BUFFALO AVE - NIA FALLS				MISC.		BILL F.		12:09			
INSTRUCTIONS											
LOCKPORT RD L/T, WALMORE RD R/T NIA FALLS RD L/T WILLIAMS RD R/T											
BUFFALO AVE (HARD HAT & SAFETY GLASSES MUST BE WORN ON JOBSITE)											
LOAD QUANTITY		CUMULATIVE QUANTITY		ORDERED QUANTITY		PRODUCT CODE		PRODUCT DESCRIPTION		UNIT OF MEASURE	UNIT PRICE
8.00		152.00		200.00		GROUT		GROUT MIX 32		YD	
MATCH NO.		NO.		LOAD SIZE		PRODUCT CODE		FORMULA		32	
TRUCK NO.		4743		04/04		86Z		0.00		32	
WAT TRIM		+15.0		MC		5.6					
AGG 02		22900 LB									
CEM 01		3760 LB									
WATER		326 GL									
TIME 11:45:33											
DATE 09/24/96											
SUB TOTAL											
TAX											
TOTAL											

TIME 11:49:40
END TARES
AXA 00 OZ
AXE 00 OZ
AGG 00 OZ
AXB 00 OZ
AXF 00 OZ
CEM 50 LB
00 OZ
AXC 00 OZ
AXG 00 OZ
WAT 10 LB
00 OZ
AXD 00 OZ
00 GL
00 OZ

E B

CUSTOMER COPY

DUFFALL: 439-8320
 OFFICE: 439-8320
 FAX: 439-8158

WARNING

WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min. (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TIME 11:56:32
TARES 00 OZ

008 70 92 888 00 02

WAD 72 00 02

BRIDGE PLANT, NEW YORK 14211-179A

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
8:57	9:05	9:25	10:00	10:40		

WARNING

WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST TAKEN: *[Signature]*

GAL X

PLANT	TICKET NO.	ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	SLUMP	DATE
16	3437	12	100	7.50	4000 PSI	3.0	23-JUL-96
CUSTOMER NO.	SOLD TO		P.O. NO.		PROJECT NO.		
345000	CERRONE INTERMEDI		96--F				
DELIVERY ADDRESS	MAP PAGE		USE		DRIVER		
LANDFILL - 102ND AND BUFFALO			UNKNOWN		TIME DUE		
INSTRUCTIONS					09:30		
AVE					41		

LOAD QUANTITY	CUMULATIVE QUANTITY	PROD. CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
7.50	7.50	440572	4000 PSI 7" DIA 41	YD		

GROSS TOTAL
TAX TOTAL

96E
CONCRETE
FOR SDMA #2

EMERGENCY SUPPLY DIV. OF
BUFFALO, NEW YORK 14211-1700

LOAD TIME 2:52	LEAVE PLANT 3:04	ARRIVE JOB SITE 3:16	START DISCHARGE 3:26	FINISH DISCHARGE :	LEAVE JOB SITE :	ARRIVE PLANT :
-------------------	---------------------	-------------------------	-------------------------	-----------------------	---------------------	-------------------

WARNING

IT CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

- Avoid all contact with eyes.
- In case of eye contact FLUSH thoroughly with water.
- Avoid skin contact whenever possible and wash exposed skin promptly with water.
- Wear rubber boots, gloves and appropriate eye protection.
- If irritation persists, get medical attention promptly.
- Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN:

X

GAL X

TICKET NO. 14	ORDER NO. APR 119	TRUCK NO. 119	LOAD SIZE 5.000	MIX 42400 1951 512E 62 00/0001 10 011E	SLUMP 10 011E	DATE 01-14-96
OWNER NO. 245000	SOLD TO CERRONE INCORPORATED		P.O. NO. 96-1E	PROJECT NO.		
VERY ADDRESS WIND. STREET &	MAP PAGE	USE LINKED IN	DRIVER	TIME DUE 15:15		

LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
5.000	6.000	1.000	4-42400 1951	42400 1951 512E 62	YD		
TOTAL							6.0

Placed 3 40 to 10
Concrete

EMULSION POLYMER SUPPLY DIV. OF
BUFFALO, NEW YORK 14213-179A

LOAD TIME 3:35	LEAVE PLANT 3:43	ARRIVE JOB SITE 3:58	START DISCHARGE 4:01	FINISH DISCHARGE 4:05	LEAVE JOB SITE :	ARRIVE PLANT :
-------------------	---------------------	-------------------------	-------------------------	--------------------------	---------------------	-------------------

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN:

X

GAL X

PLANT 16	TICKET NO. 3761	ORDER NO. 54	TRUCK NO. 113	LOAD SIZE 1.4M3	MIX 4000 PSI	SLUMP 3.0	DATE 05-09-96
CUSTOMER NO. 345000	SOLD TO CENTRAL THERMOPLAST		P.O. NO. 915-1		PROJECT NO.		
DELIVERY ADDRESS 102ND STREET & RIVER RD.			MAP PAGE	USE 11-000000	DRIVER		TIME DUE 16:02
INSTRUCTIONS LANDFILL							
LOAD QUANTITY 1.0M3	CUMULATIVE QUANTITY 3.0M3	ORDERED QUANTITY 3.0M3	PRODUCT CODE 440672	PRODUCT DESCRIPTION 4000 PSI 4000		UNIT OF MEASURE YD	UNIT PRICE \$1.00
AMOUNT							
SUB TOTAL							
TAX							
TOTAL							

Placed 4'00" - 4'10"
3.5 inch slump in field

EMPIRE VALLEY SUPPLY DIV. OF
EMPIRE VALLEY SUPPLY
322 BUFFALO, NEW YORK 14211-1750

LOAD TIME	ARRIVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
:	:	:	:	:	:	:

WARNING
WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN:

X

GAL X

PLANT 16	TICKET NO. 3754	ORDER NO. 44	TRUCK NO. 124	LOAD SIZE 2.00	MIX 40000 DSI	SLUMP 3.0	DATE 05-08-96
CUSTOMER NO. 345000	SOLD TO CEFRONE MANAHOLO		P.O. NO. 96--F		PROJECT NO.		
DELIVERY ADDRESS WEND. STREET & RIVER RD.		MAP PAGE		USE UNKNOWN	DRIVER	TIME DUE 14:00	
INSTRUCTIONS LANDFILL							

LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
2.00	2.00	2.00	440072	40000 DSI 6.5	YD		
SUB TOTAL							
TAX							
TOTAL							

placed 2:00 - 2:40 pm

add 4 gal water to batch
& at the site

707

8/7/96

continued

0135 PM

Field Observations and Tests:

[illegible]

1005
 1006
 1007
 1008
 1009
 1010
 1011
 1012
 1013
 1014
 1015
 1016
 1017
 1018
 1019
 1020
 1021
 1022
 1023
 1024
 1025
 1026
 1027
 1028
 1029
 1030
 1031
 1032
 1033
 1034
 1035
 1036
 1037
 1038
 1039
 1040
 1041
 1042
 1043
 1044
 1045
 1046
 1047
 1048
 1049
 1050
 1051
 1052
 1053
 1054
 1055
 1056
 1057
 1058
 1059
 1060
 1061
 1062
 1063
 1064
 1065
 1066
 1067
 1068
 1069
 1070
 1071
 1072
 1073
 1074
 1075
 1076
 1077
 1078
 1079
 1080
 1081
 1082
 1083
 1084
 1085
 1086
 1087
 1088
 1089
 1090
 1091
 1092
 1093
 1094
 1095
 1096
 1097
 1098
 1099
 1100
 1101
 1102
 1103
 1104
 1105
 1106
 1107
 1108
 1109
 1110
 1111
 1112
 1113
 1114
 1115
 1116
 1117
 1118
 1119
 1120
 1121
 1122
 1123
 1124
 1125
 1126
 1127
 1128
 1129
 1130
 1131
 1132
 1133
 1134
 1135
 1136
 1137
 1138
 1139
 1140
 1141
 1142
 1143
 1144
 1145
 1146
 1147
 1148
 1149
 1150
 1151
 1152
 1153
 1154
 1155
 1156
 1157
 1158
 1159
 1160
 1161
 1162
 1163
 1164
 1165
 1166
 1167
 1168
 1169
 1170
 1171
 1172
 1173
 1174
 1175
 1176
 1177
 1178
 1179
 1180
 1181
 1182
 1183
 1184
 1185
 1186
 1187
 1188
 1189
 1190
 1191
 1192
 1193
 1194
 1195
 1196
 1197
 1198
 1199
 1200
 1201
 1202
 1203
 1204
 1205
 1206
 1207
 1208
 1209
 1210
 1211
 1212
 1213
 1214
 1215
 1216
 1217
 1218
 1219
 1220
 1221
 1222
 1223
 1224
 1225
 1226
 1227
 1228
 1229
 1230
 1231
 1232
 1233
 1234
 1235
 1236
 1237
 1238
 1239
 1240
 1241
 1242
 1243
 1244
 1245
 1246
 1247
 1248
 1249
 1250
 1251
 1252
 1253
 1254
 1255
 1256
 1257
 1258
 1259
 1260
 1261
 1262
 1263
 1264
 1265
 1266
 1267
 1268
 1269
 1270
 1271
 1272
 1273
 1274
 1275
 1276
 1277
 1278
 1279
 1280
 1281
 1282
 1283
 1284
 1285
 1286
 1287
 1288
 1289
 1290
 1291
 1292
 1293
 1294
 1295
 1296
 1297
 1298
 1299
 1300
 1301
 1302
 1303
 1304
 1305
 1306
 1307
 1308
 1309
 1310
 1311
 1312
 1313
 1314
 1315
 1316
 1317
 1318
 1319
 1320
 1321
 1322
 1323
 1324
 1325
 1326
 1327
 1328
 1329
 1330
 1331
 1332
 1333
 1334
 1335
 1336
 1337
 1338
 1339
 1340
 1341
 1342
 1343
 1344
 1345
 1346
 1347
 1348
 1349
 1350
 1351
 1352
 1353
 1354
 1355
 1356
 1357
 1358
 1359
 1360
 1361
 1362
 1363
 1364
 1365
 1366
 1367
 1368
 1369
 1370
 1371
 1372
 1373
 1374
 1375
 1376
 1377
 1378
 1379
 1380
 1381
 1382
 1383
 1384
 1385
 1386
 1387
 1388
 1389
 1390
 1391
 1392
 1393
 1394
 1395
 1396
 1397
 1398
 1399
 1400
 1401
 1402
 1403
 1404
 1405
 1406
 1407
 1408
 1409
 1410
 1411
 1412
 1413
 1414
 1415
 1416
 1417
 1418
 1419
 1420
 1421
 1422
 1423
 1424
 1425
 1426
 1427
 1428
 1429
 1430
 1431
 1432
 1433
 1434
 1435
 1436
 1437
 1438
 1439
 1440
 1441
 1442
 1443
 1444
 1445
 1446
 1447
 1448
 1449
 1450
 1451
 1452
 1453
 1454
 1455
 1456
 1457
 1458
 1459

Remarks:

GZA Technician *GJA*

4015

OXYCHEM/OLIN
102nd STREET LANDFILL REMEDIATION
NIAGARA FALLS, NEW YORK

Date: 8/13/96

Field Observations and Tests:

[illegible]

Concrete Tests: (1) Slump (ASTM C143); (2) Air Content (ASTM C173); (3) Concrete Temp (ASTM C1064); (4) Test Cylinder Fabrication (ASTM C31)

Remarks: ~~So. Island~~ *Islet.*

GZA Technician *674*

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
11:00	11:25	11:35	11:41	11:45	11:55	12:00

**WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN
IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:**

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

X

GAL'X

PLANT 16	TICKET NO. 3922	ORDER NO. 66	TRUCK NO. 117	LOAD SIZE 2.50	MIX 4000 PS1 S17E 57 AE/ASH LA	SLUMP 3.0	DATE 13-Aug-96
CUSTOMER NO. 345000		SOLD TO CERRONE INC (ARMAND)		P.O. NO.		PROJECT NO.	
DELIVERY ADDRESS 102ND. STREET & RIVER RD. LANDFILL				MAP PAGE	USE UNKNOWN	DRIVER	TIME DUE 10:00
INSTRUCTIONS #1							
LOAD QUANTITY 2.50	CUMULATIVE QUANTITY 2.50	ORDERED QUANTITY 2.50	PRODUCT CODE 440572	PRODUCT DESCRIPTION 4000 #57 AE/A 41	UNIT OF MEASURE YD	UNIT PRICE	AMOUNT

		SUB TOTAL
		TAX
		TOTAL
20 - 10 40	Macholo 5	around each side pipe
10 - 10 50	Macholo 4	around fourth side pipe
10 - 10 50	Macholo 1	each end of it
10 55 - 11 30		
10 20 - 11 30		

30/5

OXYCHEM/OLIN
102nd STREET LANDFILL REMEDIATION
NIAGARA FALLS, NEW YORK

Date: 8/13/96

Weather: clear; temp 70-75°F

anbu/a 7 17v-17s

Mix No: 4-000 16 ^a 57 AE/A 41

330-400 p

Field Observations and Tests:

[illegible]

Concrete Tests: (1) Slump (ASTM C143); (2) Air Content (ASTM C173); (3) Concrete Temp (ASTM C1064); (4) Test Cylinder Fabrication (ASTM C31)

Remarks:

GZA Technician 6524

500 BARRY ROAD
MURFELLO, NEW YORK 14211-1794

LOAD TIME 10:00	LEAVE PLANT :	ARRIVE JOB SITE :	START DISCHARGE :	FINISH DISCHARGE :	LEAVE JOB SITE :	ARRIVE PLANT :
--------------------	------------------	----------------------	----------------------	-----------------------	---------------------	-------------------

WARNING

WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off paid property.

TEST
TAKEN:

X

GAL X

PLANT 16	TICKET NO. 3942	ORDER NO. 66	TRUCK NO. 119	LOAD SIZE 4.500	MIX 4000A PSI STRE 57 (HEAVY 10)	SLUMP 3.0	DATE 12-10-96
CUSTOMER NO. 345000		SOLD TO GERONIMO INDUSTRIES		P.O. NO.		PROJECT NO.	
DELIVERY ADDRESS 10000 STREET & RIVER RD.				MAP PAGE		DRIVER	
INSTRUCTIONS LANDFILL				USE 10000000		TIME DUE 10:15	
						41	

LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
4.500	7.000	2.500	4400572	4000A PSI STRE 57 (HEAVY 10)	YD		

TOTAL
TAX
TOTAL

Placed 3rd - 4th
at invert of MH 8 a.17

1000 DELLEY AVENUE

MURFORD, NEW YORK 14811-1796

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
9:50	10:05					

WARNING

WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN:

X

GAL X

PLANT	TICKET NO.	ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	SLUMP	DATE
16	4056	48	117	3.00	4000 PSI	3.0	19-APR-96
CUSTOMER NO.	SOLD TO		P.O. NO.		PROJECT NO.		
345000	CERRONE INF/AR/AND						
DELIVERY ADDRESS		MAP PAGE		USE		DRIVER	
102ND. STREET & RIVER RD.				UNIKITION		TIME DUE	
INSTRUCTIONS						10:00	
LANDFILL						41	
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
3.00	3.00	3.00	440572	4000 PSI 41	YD		
							41
SUB TOTAL							1120.00
TAX							
TOTAL							

Inverts on MH-8 + MH-9

Set Pipe @ MH-5 (Top of Pipe)

5" dia

OXYCHEM/OLIN
102nd STREET LANDFILL REMEDIATION
NIAGARA FALLS, NEW YORK

OXYCIEM/OLIN

102nd STREET LANDFILL REMEDIATION
NIAGARA FALLS, NEW YORK

$$\frac{6}{4}$$

Mix No.: 57 A/A 40
Time of Placement: 1:15 ~ 1:30
Concrete Supplier: EMPRES
Cubic Yards Placed: 1.5
SPEC: 1-20178 DA

SPEC.
207 DAYS 780% 28 DAY
2078" 24,000 PSI

Field Observations and Tests:

[illegible]

Concrete Tests: (1) Slump (ASTM C143); (2) Air Content (ASTM C173); (3) Compressive Strength (ASTM C31)

Remarks: * See attached copy of ticket.

GZA Technician *Tori Seider*

U.S. DEPARTMENT OF JUSTICE

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT
12:30	12:41	12:48	13:16			

CONDITIONS: Free unloading time will be allowed at a rate of ~~3~~ 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto payment by vehicles ordered off said property.

WARNING

WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

[illegible]

Travel Time _____
Office Time _____
Total Time _____

see daily accounting summary

Tom Seider
~~Gary Klawinski~~
PREPARED BY

מחלקת המחקר והפיתוח

OXYCHEM/OLIN
102nd STREET LANDFILL REMEDIATION
NIAGARA FALLS, NEW YORK

Field Observations and Tests:

[illegible]

Concrete Tests: (1) Slump (ASTM C143); (2) Air Content (ASTM C173); (3) Concrete Temp (ASTM C1064); (4) Test Cylinder Fabrication (ASTM C31)

[illegible]

CUSTOMER COA

6
X
✓

OXYCHEM/OLIN
102nd STREET LANDFILL REMEDIATION
NIAGARA FALLS, NEW YORK

Date: 9/20/97

Mix No.: 57 AE/40

[illegible]

Concrete Tests: (1) Slump (ASTM C143); (2) Air Content (ASTM C173); (3) Concrete Temp (ASTM C1064); (4) Test Cylinder Fabrication (ASTM C31)

Remarks: \neq See attached copy of ticket.

GZA Technician *C. Klawnski*

11:15 AM, 10/11/96
 100000, NEW YORK 10011-1798

LOAD TIME 10:00-14	LEAVE PLANT :	ARRIVE JOB SITE :	START DISCHARGE :	FINISH DISCHARGE :	LEAVE JOB SITE :	ARRIVE PLANT :
-----------------------	------------------	----------------------	----------------------	-----------------------	---------------------	-------------------

WARNING
 WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:
 1. Avoid all contact with eyes.
 2. In case of eye contact FLUSH thoroughly with water.
 3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
 4. Wear rubber boots, gloves and appropriate eye protection.
 5. If irritation persists, get medical attention promptly.
 6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
 TAKEN:

GAL X

PLANT 5	TICKET NO. 5008243	ORDER NO. 203	TRUCK NO. 41	LOAD SIZE 1.500	MIX 9000 PORT 514, 57 402/001 10	SLUMP 3.0	DATE 20-Sep-96
CUSTOMER NO. 345000	SOLD TO CITY OF NEW YORK		P.O. NO.		PROJECT NO.		
DELIVERY ADDRESS 10000 RIVER RD.		MAP PAGE		USE 10000000	DRIVER HENDON	TIME DUE 1500	
INSTRUCTIONS RECEIVED FROM YORK							
LOAD QUANTITY 1.500	CUMULATIVE QUANTITY 1.500	ORDERED QUANTITY 3	PRODUCT CODE 440500	PRODUCT DESCRIPTION 40000 400 100/11 400	UNIT OF MEASURE YD	UNIT PRICE	AMOUNT 6

TOTAL
 TAX
 TOTAL

3 5 1/2

3 slumps : 5 1/2

1) 1/2 batch covered
 per placement

★

Load rejected by Sec. (F. 10-1), material not placed.

as per order 10000 10000 10000 10000

LOAD TIME	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	LEAVE JOB SITE	ARRIVE PLANT

WARNING

WET CONCRETE CAN CAUSE INJURY TO THE EYES AND SKIN IRRITATION WITH POSSIBLE BURNS. TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

CONDITIONS: Free unloading time will be allowed at a rate of 5 min. per yd. with a minimum of 15 min. per load. Additional time will be charged at the rate of \$1.00 per min (\$60.00 per hr.). Any water added to the mix as furnished, shall be only on the request of and at the purchaser's risk. Acceptance by signature or payment of this order by the owner, contractor or his representative relieves this Company or its agents of any responsibility for any damage caused by moving vehicle beyond limits of improved road or right of way. This also includes carrying of mud, dirt, etc. onto pavement by vehicles ordered off said property.

TEST
TAKEN:

X

GAL X

PLANT	TICKET NO.	ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	SLUMP	DATE
CUSTOMER NO.	SOLD TO		P.O. NO.		PROJECT NO.		
DELIVERY ADDRESS	MAP PAGE		USE	DRIVER	TIME DUE		
INSTRUCTIONS							
MATERIALS FOR THE YEAR							
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT
1.500	1.500	1.500	4 101 7	40000 11-7 10 11 400	YD		
						SHR TOTAL	
						TAX	
						TOTAL	

Slump 2"

Air 4.5%

6 cyl

10 to 120

Storm sewer 500-14

and wing walls

70x7

OXYCIEM/OLIN

Date: 9/10/96

Mix No.: 4

Field Observations and Tests:

[illegible]

Concrete Tests: (1) Slump (ASTM C143); (2) Air Content (ASTM C173); (3) Concrete Temp (ASTM C1064); (4) Test Cylinder Fabrication (ASTM C31)

x C. a. l. l. supplied ticket.

GZA Technician G. Klammer

45

WARNING

1. Avoid all contact with EYES.
2. In case of eye contact FLUSH thoroughly with water.
3. Avoid skin contact whenever possible and wash exposed skin promptly with water.
4. Wear rubber boots, gloves and appropriate eye protection.
5. If irritation persists, get medical attention promptly.
6. Keep children away.

GAL X

TEST
TAKEN:

PLANT	TICKET NO.	ORDER NO.	TRUCK NO.	LOAD SIZE	MIX	TAKEN:			
4	1007773	13	207	4.50	3000	SLUMP	DATE		
CUSTOMER NO.						PROJECT NO.			
SOLD TO									
1915A04						P.O. NO.			
DELIVERY ADDRESS						USE			
2020 RUFFALO AVE - HOLLANDS						DRIVER			
INSTRUCTIONS						DATE R.			
CHECKPORT RD LFT WOLFPORT RD RFT HOLLANDS RD LFT WILLIAMS RD RFT						4			
30FEALD AVE									
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	AMOUNT		
4.50	4.50	4.50	3000	FLX 3	YD				
Slump 2 A-1 5% 3 15 - 3 45 pm									
TOTAL TRUCK WOLFPORT 30FEALD AVE						SUB TOTAL TOTAL TOTAL			
1000 307 1000 307 1000 307 1000 307						14-14-30 07/20/96			

VALCO BROS.
BRIEL

[illegible]

SECRET






[illegible]

40 000

APPENDIX E

FIELD CHANGE APPROVALS

FIELD CHANGE APPROVAL (FCA)

Project Name: 102ND ST LANDFILL	Project Number:	AWA Number: 31	Date: 11-5-96
<u>Identification of Area and Item:</u> BID ITEM 1H - RETAINING WALL			
<u>Description of Change:</u> INSTALL DRAIN LINE & DRAIN INTO EXISTING (PLUS ONE NEW) CATCH BASINS / MANHOLES ALONG BUFF AVE. THIS IS TO ELIMINATE FROST ACTION ON RETAINING WALL WATER WOULD BE TRAPPED WITHOUT DRAINAGE. THIS IS APPROVED BY CITY OF NIAG. FALLS			
<u>Authorization/Acknowledgment:</u>			
Owner's Field Construction Manager:		Date:	11/7/96
Contractor's Site Representative:		Date:	11/7/96
Owner's Project Managers/Environmental:	 J.C. Thornton	Date:	11/7/96
Owner's Construction Quality Assurance:	Scott Lawrence for Cliff Maus PE	Date:	11/7/96
<u>NYSDEC Comments:</u> 			
Approved: 			
NYSDEC Construction Inspection		Date: 11/25/96	
<u>Distribution:</u>			
NYSDEC: T. Robinson Fluor Daniel: C. Mars S. Lawrence		Olin: J.T. Serfass L.M. Miller R. Taylor	OCC: L. Nigro G. Catlin B. Hout J. Thornton File

OxyChem®

October 15, 1996

Mr. Kevin O'Brien
City Engineer
Engineering Department
City Hall
Niagara Falls, New York 14302

Dear Mr. O'Brien,

This letter is in regards to our conversation on Thursday regarding the 102nd Street Landfill project being undertaken by Occidental Chemical and Olin Corporation. At that time we discussed the crib wall structure which is being installed along the south side of Buffalo Avenue. I mentioned that the wall is installed 1' below grade but the original design did not indicate a need for underdrain to remove water from this area.

We are proposing to install an underdrain system composed of AKWADRAIN prefabricated soil strip drain. Some information on this product is attached. It is a plastic geogrid type of material with filter fabric around the exterior. We would install this material on the north side of the wall at the same level as the bottom of the wall structure. This would be approximately 13' south of the south edge of Buffalo Avenue. The area around the AKWADRAIN would be filled with 1a stone. The drain would be fitted with tees and end connectors with schedule 80 PVC pipe to connect to the existing storm sewer manholes and catchbasins along Buffalo Avenue. I have attached some sketches indicating the plan location and elevation of the drain system.

I have also included an overall view of the location of the crib wall. We would like to connect the new system to SDMH-3, SDMH-4, CB-1, CB-2, CB-3, CB-4, CB-5, and CB-6.

If you need additional information please call me at 773-8304.

Sincerely yours,



James C. Thornton P.E.
Civil Engineer


cc (with attachments)
J. Serfass - Olin Corporation
G. Catlin
R. Hout ✓
T. Robinson - NYSDEC

UNDERD.KOB
G:\...102ND

AKWADRAIN™

Prefabricated soil strip drain


6"




AKWADRAIN strip drain is a prefabricated, high flow drainage system that offers better drawdown of water than pipe while costing around 60 % less to install.

AKWADRAIN strip drain consists of a formed polymeric core surrounded by a geotextile filter fabric. The fabric allows water to pass into the core while restraining soil particles which might clog the core. The core allows water to flow to designated drain exits. **AKWADRAIN** strip drain is 1" thick by 4" wide and is available in 100' long rolls.


With a crush strength of 4,000 or 8,000 psf, **AKWADRAIN'S** core easily withstands the pressures of backfilling and compaction during installation with no loss of flow area. And the multichannel structure of the formed polyethylene core provides significantly increased water flow. The tough non-woven, needle-punched polypropylene filter fabric covering prevents core clogging while allowing water entry through every inch of its surface.




For golf course tees, fairways and greens



For other athletic fields or recreational areas




For residential and commercial properties




For parking areas and planters


Standard AKWADRAIN™ strip drain fittings



Splice to connect sections of drain



Tee to make 90° connections




End connector to attach strip drain to 4" PVC or corrugated polyethylene sewer pipe

Typical AKWADRAIN™ strip drain product properties


Fabric Properties	
Weight, oz/sq yd	4.0
Grab strength, lbs	135
Puncture strength, psi	70
Trapezoidal tear, lbs	60
Burst strength, psi	240
Elongation, %	80
EOS	70
Permeability, cm/sec	0.20
Flow rate, gpm/sq ft	120
Permittivity, sec-1	1.96
Fungus resistance	No Growth

Core Properties	
Thickness, in	1
Compressive strength, lbs/sq ft	4,000/8,000
Flow capacity, gpm/sq ft of width	30
Specific gravity	0.951
Water absorption, % at 24 hours	.01
Tensile strength, psi at yield	3800
Fungus resistance	No Growth




French Drain

Pipe	None required
Fabric	Yes
Stone or Sand	Yes
Backhoe	Yes
Trencher	No
Dump Truck	Yes
Pickup	Yes
Laborers	3 minimum
Trench Width	12" minimum
BOTTOM LINE	_____



Pipe Drain

4" minimum
Yes
Yes
Yes
No
Yes
Yes
3 minimum
12" minimum



Strip Drain

Not required
Already on core
Not required
Not required
2" Trencher
Not required
Yes
1
2"

PROFIT

AMERICAN WICK DRAIN CORPORATION


316 Warehouse Drive
Matthews, NC 28105

Phones: (800) 438-9281 (704) 821-7681

Form Services, Inc.
P.O. Box 30

Linthicum Hgts., MD 21086-3030
Local: 789-5900 MD: 800-438-9281
Out of State: 800-638-3395

Fax (704) 821-6441
Telex 572385



SMITH ENVIRONMENTAL
 PREPARED BY: CHIA CHANG
 DRAWING NO.: DATE

TYPICAL CROSS SECTION
CRIB WALL
SKETCH 2

- NOTES:
1. ALL CRIB WALL INFORMATION ARE SUPPLIED BY CRIB RETAINING WALL SYSTEM, INC. 139 SOUTH STREET, NEW PROVIDENCE, NEW JERSEY 07974 TEL. 908-464-9249
 2. THE SELECT COVER FILL CONTAINS CL, CH, ML OR SC SOILS. THE LATE PRESSURE COEFFICIENT IS ABOUT 0 BASED ON DM7.2 DESIGN MANUAL.
 3. TO DRAW THE WATER INSIDE THE CRIB WALL IN PREVENTING FLOODING WILL BE DETERMINED BY THE ENGINEER.






SELECT COVER FILL
 (SPECIFIC 02200
 SECTION 2.1.C.2)
 (SEE NOTE 2)

CONCRETE
 FOOTING & FENCE POST
 (SPECIFICATION
 02834)

TO BE DETERMINED
 BY THE ENGINEER

6 SLOPE

FIELD CHANGE APPROVAL (FCA)

Project Name: 102 nd Street, LANDFILL	Project Number:	AWA Number:	Date: 7-23-97
<u>Identification of Area and Item:</u> Center Access Road at Buffalo Avenue			
<u>Description of Change:</u> Install 50' long subsurface collection trench and catch Basin to connect with Storm Drain Manhole #5. Collection Trench to be 1' wide and contain a 4" PVC perforated Draining Pipe to be connected to catch Basin and MH-5. See attached Drawings.			
<u>Authorization/Acknowledgment:</u>			
Owner's Field Construction Manager:		Date:	7/23/97
Contractor's Site Representative:		Date:	7/24/97
Owner's Project Managers/Environmental:		Date:	7-23-97
Owner's Construction Quality Assurance:	Scott Lawrence	Date:	7-23-97
<u>NYSDEC Comments:</u>			
Approved:  per  & Nica City OK'd			
NYSDEC Construction Inspection		Date: 7/24/97	
<u>Distribution:</u>			
NYSDEC: T. Robinson Fluor Daniel: C. Mars S. Lawrence		J. Burns Olin: J.T. Serfass L.M. Miller R. Taylor	
		OCC: L. Nigro G. Catlin B. Hout J. Thornton File	

Riser Elev. 574.00
 Invert PVC pipe 570.00
 Invert pipe to MHS 569.00
 Sump elev. 567.50

New Catch Basin

cribwall

1' wide x 50' long

Subsurface collection Trench (See Detail)

Manhole #5

Slurry wall

Cribwall

Access Road


Manhole #5 Coordinates


1120187.99 N

402785.28 E

Riser Elev 573.48

Inv. Elev 563.66






Notes:

1. Collection pipe shall be 4" PVC
2. USE 1A Stone AS Backfill
3. LINE Trench with a woven Geotextile.

4. Connect collection pipe to New Catch Basin. Connect catch basin to MH-5 with 8" Pipe.
5. Location of Trench will be determined in the field by Oxymeter/Fluor Daniel
6. Slope trench to the West.





KISTNER CONCRETE
PRODUCTS INC.
8713 READ ROAD
E. PEMBROKE, N.Y.
14058
(716) 894-2267

PRODUCT DESIGNATION


DWG. NO.

2' SQ. X 4.5' CATCH BASIN

CB-2444



SPECIFICATIONS:

CONCRETE: 4,000 P.S.I. @ 28 DAYS.
ENTRAINED AIR: 5% - 9%
STEEL: A.S.T.M. A496-A615
GRADE 60-60 KSI.
DESIGN LOADING: A.A.S.H.T.O. HS-20-44
WITH 30% IMPACT AND
EQUIVALENT SOIL PRESSURE
OF 130 (PSF). FLOATION FORCES
NOT ACCOUNTED FOR.
3,130 LBS.



FRAME & GRATE:

- A: ☒ BY G.C. - NEENAH R 433
CODE: CB315B
B: ☐ NEENAH R4832B OR EQUAL
HS20-44, BICYCLE PROOF.
CODE: CB316B
C: ☐ N.Y.S.D.O.T. RECTANGULAR
655-6R1 HS20-44, BICYCLE
PROOF.
CODE: CB316BR



NOTE:
WALL THICKNESS AT
KNOCKOUT TO BE 2'
MINIMUM.

PATCH
ALL KNOCKOUTS
TO FULL 6" THICKNESS
OF WALLS AFTER SECTION A-A
PIPING IS INSTALLED (TYP)

FIELD CHANGE APPROVAL (FCA)

Project Name: 102ND ST LANDFILL	Project Number: 33	AWA Number: 33	Date: 11-5-96
Identification of Area and Item: DRAINAGE SWALE ALONG BUFF AVE			
Description of Change: ELIMINATE TOPSOIL & SEEDING IN THE AREA BETWEEN EDGE OF ASPHALT SHOULDER & CRIB WALL & REPLACE IT WITH STONE CHECKED WITH THE CITY OF NIAG. FALLS WHO IS IN AGREEMENT WITH THIS BECAUSE IT WILL HELP ELIMINATE			
Authorization/Acknowledgment: A MAINTENANCE PROBLEM			
Owner's Field Construction Manager:	<u>Lee W. Nigro</u>	Date:	11/7/96
Contractor's Site Representative:	<u>Paul Port</u>	Date:	11/3/96
Owner's Project Managers/Environmental:	<u>JCT Hamilton of Serfass</u>	Date:	10/7/96
Owner's Construction Quality Assurance:	<u>Scott Lawrence for Cliff Manspe</u>	Date:	11/9/96
NYSDEC Comments: JK			
Approved: <u>Thomas Robinson</u>			
NYSDEC Construction Inspection		Date:	
Distribution:			
NYSDEC: T. Robinson Fluor Daniel: C. Mars S. Lawrence		Olin: J.T. Serfass L.M. Miller R. Taylor	OCC: L. Nigro G. Catlin B. Hout J. Thornton File

Project Submittal
102nd Street Landfill Site - Remedial Action
Niagara Falls, New York

Smith Environmental Technologies Corp.
800 Canonie Drive
Porter, Indiana 46304

Project Number: 96-015

Priority: Normal
 x Urgent (ASAP)

Submittal Number: 03400-900


Submittal Description: SDMH #4 - Catch Basin (Extra)

Contract Drawing Number(s): None

Notes: Concrete used to backfill the excavation will be 4000 psi min. Conection to SDMH #4
will be made with 8" DIP using non shrink grout.
Shop drawing attached.

Certification Statement:

By this submittal, I hereby represent that I have determined and verified all field measurements, field construction criteria, materials, dimensions, catalog numbers, and similar data and I have checked and coordinated each item with other applicable approved shop drawings and all Contractor requirements.

Signature: 

Date: 11/21/96

tn: Engineering Submittals
Contract No. FP-E-NI-102, Remedial Action
102nd Street Landfill Site

cc: Cliff Mars, Fluor Daniel (2)
Jack Serfass, Olin (1)
Lorraine Miller, Olin (1)
James Thornton, Oxy (1)
Tom Robinson, NYSDEC/EPA (1)

Signature: _____

Date: _____

Approved (APP)

Approved as Noted (AAN)

Approved as Noted and Resubmit (ANR)

Disapproved (DIS)

Information Only (IO)

Field Approved (FA)

☐☐☐☐☐☐

Comments: _____



KISTNER CONCRETE
PRODUCTS INC.
8713 READ ROAD
E. PEMBROKE, N.Y.
14056
(716) 894-2267

PRODUCT DESIGNATION

2' SQ. X 4.5' CATCH BASIN

DWG. NO.

CB-2454

SPECIFICATIONS:

CONCRETE:

4,000 P.S.I. @ 28 DAYS.

ENTRAINED AIR:

5% - 9%.

STEEL:

A.S.T.M. A496-A615

GRADE 60-60 KSI.

DESIGN LOADING:

A.A.S.H.T.O. HS-20-44

WITH 30% IMPACT AND


EQUIVALENT SOIL PRESSURE

OF 130 (PSF). FLOATION FORCES

NOT ACCOUNTED FOR.

WEIGHT:

3,130 LBS.



TOP VIEW

FRAME & GRATE:

A: ☐ BY G.C..

CODE: CB315B

B: ☒ NEENAH R4832B OR EQUAL.
HS20-44, BICYCLE PROOF.

CODE: CB316B

C: ☐ N.Y.S.D.O.T. RECTANGULAR
655-6R1 HS20-44, BICYCLE
PROOF.

CODE: CB316BR

Rim ELEV. 573.08

1" TYP.
TAPER

3'-0"
TYP.

20"
TYP.

4'-6"

5'-0"

INVERT ELEV. 569.58

BOTTOM ELEV. 568.58

6"
TYP.

min. 3-inches of
4,000 psi CONG.

24"
SQ.

3'-0"


SQ.

6"

BEDDING STONE
AS PER SPECS.

NOTE:

WALL THICKNESS AT
KNOCKOUT TO BE 2'
MINIMUM.



GRATE DET.



SECTION B-B

SECTION A-A

FIELD CHANGE APPROVAL (FCA)

Project Name:	Project Number:	AWA Number:	Date:
102 nd Street Landfill			7-10-96
Identification of Area and Item:			
Storm drain manholes precast alternate Drawing Numbers : 59400-30K - 04C, 59400-30K - 14			
Bid ITEM WO# 31205 - 700 - 10E			
Description of Change:			
Use precast manholes and catch basins for storm sewer relocation in lieu of cast in place or block catch basins.			
Authorization/Acknowledgment:			
Owner's Field Construction Manager:	<u>[Signature]</u>	Date:	7/11/96
Contractor's Site Representative:	<u>[Signature]</u>	Date:	7/11/96
Owner's Project Managers/Environmental:	<u>[Signature]</u>	Date:	7/11/96
Owner's Construction Quality Assurance:	<u>[Signature]</u>	Date:	7-10-96
NYSDEC Comments:			
OK			
Approved:	<u>[Signature]</u>	Date:	7/15/96
NYSDEC Construction Inspection			
Distribution:			
NYSDEC: T. Robinson Fluor Daniel: C. Mars Olin: J.T. Serfass OCC: L. Nigro S. Laurence L.M. Miller G. Catlin J. Taylor B. Hout J. Thornton File			

FIELD CHANGE APPROVAL (FCA)

Project Name: 102ND STREET LANDFILL	Project Number:	AWA Number:	Date: 7-10-96
<u>Identification of Area and Item:</u> BID ITEM 31208-700-10H Relocation of SD MH #5			
<u>Description of Change:</u> "See attached Submitted Number 03400-600-C			
<u>Authorization/Acknowledgment:</u> Owner's Field Construction Manager: <u>John W. Nigro</u> Date: <u>7/11/96</u> Contractor's Site Representative: <u>DA - [Signature]</u> Date: <u>7/11/96</u> Owner's Project Managers/Environmental: <u>OC Thornton</u> <u>J. Serfass</u> Date: <u>7/11/96</u> Owner's Construction Quality Assurance: <u>Chuck T. [Signature], PE</u> Date: <u>7-10-96</u>			
<u>NYSDEC Comments:</u> 			
Approved: <u>Thomas Robinson</u>			
NYSDEC Construction Inspection		Date: <u>7/15/96</u>	
<u>Distribution:</u>			
NYSDEC: T. Robinson Fluor Daniel: C. Mars Olin: J.T. Serfass OCC: L. Nigro S. Laurence L.M. Miller G. Catlin J. Taylor B. Hout J. Thornton File			

**Project Submittal
102nd Street Landfill Site - Remedial Action
Niagara Falls, New York**

With Environmental Technologies Corp.
Canonie Drive
Porter, Indiana 46304

Project Number: 96-015

Priority: x Normal
 Urgent (ASAP)

Submittal Number: 03400-600-C

Submittal Description: Relocation of SDMH #5

Contract Drawing Number(s): 594000-30K-04 & 594000-10U-04

Notes: See attached reasoning and procedure.

Certification Statement:

By this submittal, I hereby represent that I have determined and verified all field measurements, field construction criteria, materials, dimensions, catalog numbers, and similar data and I have checked and coordinated each item with other applicable approved shop drawings and all Contractor requirements.

Signature: 

Date: 7/5/96

Attn: Engineering Submittals
Contract No. FP-E-NI-102, Remedial Action
102nd Street Landfill Site

cc: Cliff Mars, Fluor Daniel (2)
Jack Serfass, Olin (1)
Lorraine Miller, Olin (1)
James Thornton, Oxy (1)

Signature: Chuck Taylor, PE

Date: 7-5-96

Approved (APP)

Approved as Noted (AAN)

Approved as Noted and Resubmit (ANR)

Disapproved (DIS)

Information Only (IO)

Field Approved (FA)

Comments:

NOTES

Submittal No. 03400-600C Relocation of SDMH #5

Reason for change

1. The Manhole can be installed prior to interrupting the flow of the existing manhole and sewer.
2. Minimize the shut down for the existing sewer during the connection.
3. Speed up the installation of SDMH #5.

Noted 7/9/9
CT

Procedure

1. Install SDMH #5 in accordance with the specifications.
2. Remove existing manhole.
3. Excavate back to the first joint of the existing 42" RCP.
4. Install new 42" RCP from the existing 42" RCP to the new location of SDMH #5. Installation of the new 42" RCP will be in accordance with the project specifications.

"Acceptable"

(716) 282-1218

DATE	6/14/96	JOB NO.	96 E
ATTENTION	PETER PORTER		
RE:	PROPOSED RELOCATION MANHOLE SDMH-5 OXYGEN/OLIN REMEDIAL DESIGN 102ND ST. LANDFILL NIAGARA FALLS, NY		

SMITH ENVIRONMENTAL INC
BUFFALO AVE
NIAGARA FALL, NY

WE ARE SENDING YOU ☒ Attached ☐ Under separate cover via _____ the following items:

- ☐ Shop drawings ☐ Prints ☐ Plans ☐ Samples ☐ Specifications
☐ Copy of letter ☐ Change order ☒ SKETCH

COPIES	DATE	NO.	DESCRIPTION
7	6/14	-	SK-R6614-1 PROPOSED RELOCATION OF SDMH-5

THESE ARE TRANSMITTED as checked below:

- ☒ For approval ☐ Approved as submitted ☐ Resubmit _____ copies for approval
☐ For your use ☐ Approved as noted ☐ Submit _____ copies for distribution
☐ As requested ☐ Returned for corrections ☐ Return _____ corrected prints
☒ For review and comment ☐ _____
☐ FOR BIDS DUE _____ 19 _____ ☐ PRINTS RETURNED AFTER LOAN TO US

REMARKS WE PROPOSE THE RELOCATION OF SDMH-5 FOR
THE FOLLOWING REASONS
1. THE MANHOLE CAN BE INSTALLED PRIOR TO INTERRUPTING
FLOW OF THE EXISTING MH AND SEWER.
2. THE DEMOLITION OF THE EXISTING MANHOLE AND
PIPE PLUS THE CONNECTION OF THE EXISTING
42" Ø PIPE CAN BE PERFORMED IN MINIMAL
TIME. THIS WILL MAKE THE JOB SAFER,
REQUIRE LESS SHUT DOWN OF THE EXISTING
SEWER AND ALLOW FOR BETTER PLANNING DUE
TO SHORTER SCHEDULE.

N.W.

SIGNED: Russ Galbo

PROPOSED
RELOCATION
SDMH-5

SPECIFIED
LOCATION
SDMH-5

201

BUFFALO AVENUE

EXIST.
8" W

PIEZOMETER (TYP.)
FOR DETAIL REFER
TO DWG. 30K-06

PZ-07
N 1120136
E 402840

REMOVE AND RELOCATE
EXIST. CHAIN LINK FENCE
SEE NOTE 6

PARTIAL COPY OF
DWG 594000-30K-04 REV. 1

EXISTING 42' STORM DRAIN
TO BE FILLED WITH LEAN CONCRET
SPECIFICATION 03300

EXIST. OVERHEAD POWER
TO BE REMOVED BY POWER
COMPANY

PROPOSED RELOCATION
OF MANHOLE SDMH-5
102ND STREET LANDFILL

FIELD CHANGE APPROVAL (FCA)

Project Name: 102nd St. Landfill	Project Number: 96-015	AWA Number:	Date: 8-9-96
<u>Identification of Area and Item:</u> <p align="center">Cast In-Place Manholes (Formed Invert Flow Channels in SDMH #1, 4, & 5) ITEM # 10 H</p>			
<u>Description of Change:</u> Modification of the flow channel in SDMH #1, 4, & 5. For SDMH #1 a shallow invert will replace the high flow channel on the west side. For SDMH #4 & #5 the height of the flow channel will change from full height of pipe to the spring line.			
<u>Authorization/Acknowledgment:</u>			
Owner's Field Construction Manager:	<i>[Signature]</i>	Date:	8/15/96
Contractor's Site Representative:	X <i>[Signature]</i>	Date:	8-15-96
Owner's Project Managers/Environmental:	JCT <i>[Signature]</i> 8/17/96	Date:	8/15/96
Owner's Construction Quality Assurance:	<i>[Signature]</i>	Date:	8/11/96
<u>NYSDEC Comments:</u> <p align="center"><i>OK - Scott signed per Clifton - OK</i></p>			
Approved:	<i>[Signature]</i>		
NYSDEC Construction Inspection		Date:	
<u>Distribution:</u>			
NYSDEC: T. Robinson, Fluor Daniel: C. Mars Olin: J.T. Serfass OCC: L. Nigro S. Laurence L.M. Miller G. Catlin J. Taylor B. Hout J. Thornton File			



GENERAL SITE DEVELOPMENT

4625 WITMER ROAD • NIAGARA FALLS, NEW YORK 14305 • PHONE (716) 282-1218 FAX (716) 282-1270

August 1, 1996

Mr. Kevin P. O'Brien, P.E.
City Engineer
City of Niagara Falls Engineering Department
P.O. Box 69
Niagara Falls, New York 14302-0069

Re: 102 nd Street Landfill
Formed Invert Flow Channels in Storm Drainage Manholes 1, 4 and 5

Dear Mr. O'Brien,

Cerrone is in the process of building the 42" Storm Sewer relocation into the 54" RCP and 48" HDPE storm sewer along Buffalo Avenue and the east side of Olin's property. After completing the formed invert flow channels for SDMH #2 and #3 and a review of the design documents we are requesting a revision of the construction details.


For SDMH #1 we are proposing to eliminate the high bulkhead flow channel on the west side. The high bulkhead wall on the east and south sides will still be installed. On the west side we will cast a sloped shallow invert to allow access in to the manhole. If the high bulkhead were to be cast as designed the head room clearance would be restricted to 9 1/4" from the roof to the bulkhead. Refer to sketches SK-102-731-A & B for the proposed changes and SK-192-731-C & D for the original design.

For SDMH 4 & 5 we are proposing to lower the height of the bulkhead flow channel from the full height of the pipe to the spring line of the 54" RCP. This is a more normal configuration and will allow greater head room for maintenance crews. Refer to Sketches SK-102-731-E for the proposed change and Sketches SK-102-731-C & F for the original design.

Based on past experience with Smith Environmental Services and the owners, (OxyChem and Olin), we will have to obtain City acknowledgment and acceptance of the changes in writing before they will consider them. To expedite the process we are requesting your approval first. Cerrone here-in requests the Cities acceptance of the revisions to the manhole flow channels.

If you have any questions pertaining to the above please feel free to contact me at 283-4534 or Norm Williamson at 282-1218.

Sincerely yours



Russell R. Galbo
Project Engineer

Approved By _____ Date _____

Kevin O'Brien, P.E.
City Engineer



NO OPINION . . .


RETURN TO DESIGN

ENGINEER - NOT

CITY.

cc: P. Porter, Chief Construction Engineer, Smith
N. Williamson, ACI
W. Dempsey, ACI
File - 96E






PLAN - BASE SECTION MH # 1

DWG SK-102-731-A

Rev 1



MANHOIE SDMH-1

• 6" @ 4 1/2" O.C.
EA. WAY, TYP. —

ADJUST TO GRADE WITH
MIN. 1 TO MAX. 3
COURSES OF BRICK

LEAN CONCRETE -
FORM TROUGH TO
DIRECT FLOW FROM
INLET TO OUTLET--

VERT. BARS
#6@9" O.C.
TYP.
SPLICE TO
DOWELS—

HORIZ. BARS
609" O.C. TYP.

CLASS B
TENSION
SPLICE—

*6 DOWELS
@9" O.C.
EA. FACE

MAT REINF.
• 609" O.C.
EACH WAY -

UNDISTURBED OR COMPACTED
SUBGRADE, MIN. ALLOWABLE
BEARING - 2500PSF

VARIES

(REFER TO BASE PLANS THIS DWG.)

VARIES

INVERT ELEVATION
REFER TO DWGS.
594000-30K-04C.
& 05C.

FORM TROUGH TO
FULL DIAMETER OF
INLET PIPE

2"X4" KEYWAY W/6"
PVC WATERSTOP, TYP.

TYPICAL SECTION


MANHOLES SDMH-1, 3, 4 & 5

N.T.S.

DW 6 SK-102-731-C

12/24

555




Dwg
 5K-102-731-P
 24
 PI

PLAN - BASE SECTION

MANHOLE SDMH-1



N.T.S.




UNDISTURBED OR COMPACTED
SUBGRADE, MIN. ALLOWABLE
BEARING - 2500PSF

TYPICAL SECTION

DWG -
SK-102-731-E



WORK POINT -
REFER TO PLAN
DRAWINGS FOR
COORDINATES



WORK POINT -
REFER TO PLAN
DRAWINGS FOR
COORDINATES

DWG
SK-102-731-F
R.A.

PLAN - BASE SECTION
MANHOLE SDMH-5
(SDMH-4 SIMILAR)
NTS

Project Submittal
102nd Street Landfill Site - Remedial Action
Niagara Falls, New York

Smith Environmental Technologies Corp.
100 Canobie Drive
Porter, Indiana 46304

Project Number: 96-015

Priority: ☐ Normal
☒ Urgent (ASAP)

Submittal Number: 03400 - 600A

Submittal Description: Storm Drain Manholes (SDMH #1, 3, 4, and 5) Precast Alternate

Contract Drawing Number(s): 59400 - 30k -04C, 30K - 05C, 30K - 14

Notes: City of Niagara Falls Approval Letter

Data was submitted on May 10th.

Certification Statement:

By this submittal, I hereby represent that I have determined and verified all field measurements, field construction criteria, materials, dimensions, catalog numbers, and similar data and I have checked and coordinated each item with other applicable approved shop drawings and all Contractor requirements.

Signature:



Date:

6/7/96

Attn: Engineering Submittals

Contract No. FP-E-NI-102, Remedial Action

102nd Street Landfill Site

cc: Cliff Mars, Fluor Daniel (2)

Jack Serfass, Olin (1)

Lorraine Miller, Olin (1)

Tom Nowocien , Oxy (1)

Signature:

Date:

Approved (APP)

Approved as Noted (AAN)

Approved as Noted and Resubmit (ANR)

Disapproved (DIS)

Information Only (IO)

Field Approved (FA)

Comments:

4820 WYATT ROAD • NIAGARA FALLS, NEW YORK 14305 • PHONE (716) 282-1216 FAX (716) 282-1270

May 30, 1996

Mr. Kevin P. O'Brien, P.E.
City Engineer
City of Niagara Falls Engineering Department
P.O. Box 69
Niagara Falls, New York 14302-0069

Re: 102nd Street landfill use of precast manholes and catch basins for storm sewer relocation.

Dear Mr. O'Brien;

Armand Geroni Construction Company Inc. is hereby requesting approval to utilize precast manholes and catch basins in lieu of cast in place or block catch basins for the above noted project. All material and structural loading requirements will meet or exceed project specifications in accordance to City of Niagara Falls requirements and pending approval of shop drawings sent to the Design Engineer Flour Daniels.

If you should have any questions please contact our office.

Approved By Kevin O'Brien
Kevin O'Brien P.E.
City Engineer

Approved By _____
Flour Daniels
Design Engineer

Sincerely;

Nick V. Soroka

Nick V. Soroka
Project Engineer

FIELD CHANGE APPROVAL (FCA)

Project Name: <u>102ND STREET LANDFILL</u>		Project Number:	AWA Number:	Date: <u>8/27/96</u> <u>7/29/96</u>
Identification of Area and Item: <u>Temp. 48" HDPE Storm Sewer Extension.</u>				
Description of Change: <u>CULVERT UNDER COFFERDAM IS AN Allowable method to allow storm water to reach River. Culvert will replace entire length of pipe.</u>				
Authorization/Acknowledgment:				
Owner's Field Construction Manager:		<u>[Signature]</u>		Date: <u>9/5/96</u>
Contractor's Site Representative:		<u>[Signature]</u>		Date: <u>9/5/96</u>
Owner's Project Managers/Environmental:		<u>JC Thorne 9/5/96</u>		Date: _____
Owner's Construction Quality Assurance:		<u>Scott Lawrence for Cliff Wais, P.E.</u>		Date: <u>8/27/96</u>
NYSDEC Comments:				
Approved:				
NYSDEC Construction Inspection		Date:		
Distribution:				
NYSDEC: T. Robinson <u>Fluor Daniel</u> : C. Mars <u>Olin</u> : J.T. Serfass <u>OCC</u> : L. Nigro S. Laurence L.M. Miller G. Catlin J. Taylor B. Hout J. Thornton File				

FIELD CHANGE APPROVAL (FCA)

Project Name: <u>102ND STREET LANDFILL</u>	Project Number:	AWA Number:	Date: <u>8/27/96</u> <u>8/27/96</u>
<u>Identification of Area and Item:</u> <p>Storm Sewer MH-1</p>			
<u>Description of Change:</u> <p>Rim Elevation was raised to elevation 572.5 due to slurry wall re-alignment/re-gridding.</p>			
<u>Authorization/Acknowledgment:</u>			
Owner's Field Construction Manager:	<u>L. D. Nigro</u>	Date:	<u>9/5/96</u>
Contractor's Site Representative:	<u>PAIT/BA</u>	Date:	<u>9/5/96</u>
Owner's Project Managers/Environmental:	<u>JC Thornton 9/5/96</u>	Date:	
Owner's Construction Quality Assurance:	<u>Scott Lawrence for C Diff Mains, PE</u>	Date:	<u>8/27/96</u>
<u>NYSDEC Comments:</u>			
<p>Approved:</p>			
<u>NYSDEC Construction Inspection</u>		<u>Date:</u>	
<u>Distribution:</u>			
<u>NYSDEC:</u> T. Robinson <u>Fluor Daniel:</u> C. Mars <u>Olin:</u> J.T. Serfass <u>OCC:</u> L. Nigro S. Laurence L.M. Miller G. Catlin J. Taylor J. Thornton File			

DRAWINGS










ABBREVIATIONS					
B	BASE LINE	JT	JOINT	S	SOUTH
BLDG	BUILDING	L	LENGTH (OF CURVE)	SDH	SCHEDULE
BW	BENCH MARK	LH	LEVEL ALARM HIGH	SDP	STORM DRAIN (NEW)
BOT	BOTTOM	LES	LEVEL DIFFERENTIAL SWITCH	SOP	SUPERMAN COLLECTION PIPE
B/C	BOTTOM OF CURVE	LE	LEVEL ELEVATION	SECT	SECTION
C	CENTERLINE	LF	LEVEL FEET	SHT	SHEET
CB	CATCH BASIN	LI	LEVEL INDICATOR TRANSMITTER	SS	SQUARE
CL	CONTROL JOINT	LR	LEVEL RECORDER	SSP	SITE SPECIFIC INDICATORS
C	CURB INLET	LSH	LEVEL SWITCH HIGH	ST	STATION
CP	CAST IRON PIPE	LSH-H	LEVEL SWITCH HIGH-HIGH	STD	STANDARD
CLR	CLEAR	LSL	LEVEL SWITCH LOW	STRUCT	STRUCTURAL
CO	CORNER/OUT	LT	LEVEL TRANSMITTER	SYM	SYMMETRICAL
CONC	CONCRETE			TBD	TO BE DETERMINED
CONST JT	CONSTRUCTION JOINT	MAX	MAXIMUM	T/C	TOP OF CURB
COORD	COORDINATE	MECH	MECHANICAL	T/CONE	TOP OF CONCRETE
		MH	MANHOLE	T/C	TOP OF CURB
		MIN	MINIMUM	THK	THICKNESS
		MISC	MISCELLANEOUS	TP	TYPICAL
				UD	UNDERDRAIN
				UGSD	NEW YORK GUIDELINES FOR URBAN
				UGS	EROSION AND SEDIMENT CONTROL
				UNO	UNDERGROUND
				UNO	UNLESS NOTED OTHERWISE
DEPT	DEPARTMENT			VERT	VERTICAL
DET	DETAIL			VDPE	VERY LOW DENSITY POLYETHYLENE
DI	DIAPHRAGM				
DIA #	DIAMETER	N	NORTH	W	WEST
DIP	DIAPHRAGM	NAL	NON-AQUEOUS PHASE LIQUID	W/F	WELDING POINT
DWG	DRAWING	NOCV	NATIONAL GEODETIC VERTICAL	W/F	WELDED WIRE FABRIC
			DATUM OF 1929	XA	REMOTE PHONE DIALER
				YD	YARD
E	EAST	(NO)	NOT IN CONTRACT		
EA	EAST	# OF NO	NUMBER		
EL	ELEVATION	N/S	NOT TO SCALE		
ELEC	ELECTRIC	NYSDOT	NEW YORK STATE DEPARTMENT OF TRANSPORTATION		
ET	ELECTRIC TRACKING				
EW	EAST WAY				
EXIST	EXISTING	OC	ON CENTER(S)		
EXP	EXPANSION	OD	OUTSIDE DIAMETER		
EXP JT	EXPANSION JOINT	OPP	OPPOSITE		
EXT	EXTerior				
F	FLOW LINE	P	PROPERTY LINE		
FR	FIBERGLASS REINFORCED PLASTIC				
FB	FLAT BUTTOM	PG	PRESSURE GAUGE		
FIN FL EL	FINISHED FLOOR ELEVATION	PI	POINT OF INTERSECTION		
FIN GR	FINISHED GRADE	PSF	POUNDS PER SQUARE FOOT		
FR	FRIBERGLASS	PSI	POUNDS PER SQUARE INCH		
FQI	FLOW TOTALIZER INDICATOR	PVC	POLYVINYL CHLORIDE		
FT	FEET	PVMT	PAVEMENT		
G	GAS	QTY	QUANTITY		
GCL	GEOSYNTHETIC CLAY LINER				
GUARD POST	GUARD POST	R- RAD	RADIUS		
GR	GRASS	RCF	REINFORCED CONCRETE PIPE		
		REV	REVISION		
HDPE	HIGH DENSITY POLYETHYLENE	REINF	REINFORCED		
HORIZ	HORIZONTAL	REQD	REQUIRED		
HP	HIGH POINT	R/W	RIGHT OF WAY		
H-S	HAND SWITCH	R/W	RIGHT OF WAY		
H	HEADWALL				

P & ID LEGEND

FLOW LINE
ELECTRIC LINE
FIELD MOUNTED INSTRUMENT
GATE BALL OR GLOBE HAND VALVE
CHECK VALVE
INTERLOCK
CENTRIFUGAL PUMP
ELECTRIC MOTOR
CONCENTRIC REDUCER / INCREASER
SUBMERSIBLE PUMP
FLANGE
FLOW TOTALIZER INDICATOR
REMOTE PHONE DIALER
CONTROL PANEL MOUNTED INSTRUMENT
HEAT TRACES AND INSULATE
REMOVABLE ELECTRIC PANEL COIL
HEATERS WITH REMOVABLE INSULATION
CARBON FILTER

LEGEND

APL COLLECTION TRENCH		
BUILDING		
CATCH BASIN		
CITY WATER LINE		
CLEANOUT (UNDERGROUND)		
CLEANOUT (APL COLLECTION TRENCH)		
COFFERDAM		
DITCH CONTAINING SOIL	1750N 30N-02B	
CONTOUR		
CURTAIN WALL		
DOUBLE WALL PIPE		
DRAINAGE FLOW		
EASEMENT (PERMANENT)		
EASEMENT (CONSTRUCTION)		
CHAIN LINK FENCE		
FIRE HYDRANT		
FORMER EXCAVATION AREA		
GAS LINE		
GUARD POST		
HEADWALL		
100 YEAR FLOOD LIMIT		
INLINE MANHOLE CLEANOUT (APL SYSTEM)		
IRON PIN		
LEVEL SPREADER		
LIGHT POLE		
MANHOLE		
MONUMENT		
NAPL RECOVERY WELL		
OVERHEAD ELECTRIC POWER & POLE		
PREDOMINANT WELL		
POST CLOSURE MONITORING WELL		
PROPERTY LINE		
REMOVED/ABANDON UNDERGROUND LINES		
RIGHT OF WAY		
RIVER LEVEL GAUGE		
SEDIMENT EXCAVATION AREA (2' DEEP)		
SEDIMENT EXCAVATION AREA (3' DEEP)		
SIGN		
SILT CURTAIN		
SILT FENCE		
SLOPE LINE		
SUPPLY WALL	SEE 30N-01A	
STABILIZED CONSTRUCTION ENTRANCE (SYMBOL)		
SPOT ELEVATION	± 576.2	± 596.00
STONE OUTLET SEDIMENT TRAP (SYMBOL)		

STORM DRAIN LINE	ST	SD
SUBURBAN COLLECTION PIPE		SCP
SEWER		
TEMPORARY OVERFLOW BERM & SWALE		
TREE - CONIFEROUS		
TREE - DECIDUOUS		
TREE LINE		
TREE PROTECTION (TEMPORARY)		
UNDERGROUND INSTRUMENTATION LINE		UC
UNDERGROUND ELECTRIC POWER		UE
UNDERGROUND TELEPHONE LINE	UT	UT
VALVE		
WATERSHED DRAINAGE DIVIDE		
WET WELL		

DETAILS AND SECTIONS
CALLOUT SYMBOLGY

REV.	DATE	REVISION DESCRIPTION	DWG. NO.	APPROVED	REV.	DATE	REVISION DESCRIPTION	DWG. NO.	APPROVED	DWGING.	REFERENCE DRAWINGS	DWGING.	REFERENCE DRAWINGS
A	06/28/90	ENGINEERING REPORT SUBMITTAL (PRELIMINARY/INTERMEDIATE)	FED-TRG	/					/				
B	07/03/90	ISSUED FOR REFERENCE		JTD					/				
C	09/05/90	FINAL ENGINEERING REPORT (DRAFT SUBMITTAL)		RW					/				
D	12/01/90	ISSUED FOR B/D							/				
E	2/3/96	ISSUED FOR CONSTRUCTION							/				
1	3/16/92	STORM SEWER AS-BUILT; REMEDIAL ACTION REPORT (FINAL) w/ RESPONSES TO AGENCY COMMENTS							/				

FLUOR DANIEL

NOTICE: THIS DRAWING HAS NOT BEEN PUBLISHED AND IS THE SOLE PROPERTY OF FLUOR DANIEL, AND IS LOANED TO THE BORROWER FOR HIS CONFIDENTIAL USE ONLY, AND IN CONSIDERATION OF THE LOAN OF THIS DRAWING, THE BORROWER PROMISES AND AGREES TO RETURN IT UPON REQUEST AND AGREES THAT IT SHALL NOT BE REPRODUCED, COPIED, LOANED OR OTHERWISE DISPOSED OF DIRECTLY OR INDIRECTLY, NOR USED FOR ANY PURPOSE OTHER THAN FOR WHICH IT IS LOANED.


DESIGNED BY	K. BARBER
CHECKED BY	B. BOND
DRAWN BY	J. GERVAS
LEAD ENGINEER	C. TAYLOR
PROJECT	P. MARCACCIO
CLIENT	CONCRETE / TBM
APPROVAL DATE	9/13/95
APPROVAL	

OXYCHEM / OLIN
REMEDIAL DESIGN
102nd STREET LANDFILL SITE
NIAGARA FALLS, NEW YORK

LEGEND AND ABBREVIATIONS

SCALE	DISCOUNT RATED
NONE	594000-107-02

2	1ST. CODE.
---	------------





DRAINAGE STRUCTURE SCHEDULE									
MANHOLE				CATCH BASIN					
NO.	COORDINATES		RIM ELEV.	INVERT ELEV.	NO.	COORDINATES		RIM ELEV.	INVERT ELEV.
	NORTH	EAST				NORTH	EAST		
SMH-1	1119.389.53	403.179.24	573.95	562.38	CB-1	1120.295.58	402.602.75	573.37	555.68
SMH-2	1119.653.66	403.178.63	576.66	562.66	CB-2	1120.339.62	402.429.46	573.23	556.59
SMH-3	1119.561.01	403.183.66	574.76	562.71	CB-3	1120.502.74	402.259.31	573.35	567.54
SMH-4	1120.093.45	402.946.31	574.23	563.34	CB-4	1120.402.40	402.063.34	573.31	568.57
SMH-5	1120.187.99	402.785.28	573.49	563.66	CB-5	1120.702.15	401.910.98	572.81	569.03
SMH-6	1120.301.27	402.610.47	574.44	564.72	CB-6	1120.802.94	401.735.72	572.56	569.56
SMH-7	1120.403.75	402.435.62	574.43	565.41	CB-7	1120.096.30	402.939.90	572.97	563.50
SMH-8	1120.505.25	402.266.04	574.43	566.64	CB-8	1120.196.50	402.768.70	573.63	568.79
SMH-9	1120.605.53	402.093.30	574.22	567.60					
SMH-10	1120.705.59	401.919.73	573.77	568.32					
SMH-11	1120.806.04	401.746.36	573.45	569.15					

MONUMENT TABULATION (BENCH MARKS)			
NORTHWEST MONUMENT (INAD 27)	NYSPC	NORTH 1,120,792.586	EAST 401,761.139
		ELEV. NGVD 1929 = 573.22	
NORTHEAST MONUMENT (INAD 27)	NYSPC	NORTH 1,119,965.971	EAST 403,365.131
		ELEV. NGVD 1929 = 574.86	

- GENERAL NOTES:
- REFER TO DWGS. 594000-30K-02C, 04C AND 05C FOR PLANS DEPICTING STORM DRAINAGE LAYOUT.
 - REFER TO DWGS. 594000-30K-13 AND 14 FOR STORM DRAINAGE DETAILS.
 - REFER TO DWG. 594000-102-02 FOR LEGEND & ABBREVIATIONS.

LIST OF EXISTING UTILITIES	
UTILITY	OWNING UTILITY/AGENCY
1. CITY WATER	CITY OF NIAGARA FALLS, NEW YORK
2. GAS	NATIONAL FUEL GAS CORPORATION
3. TELEPHONE	NEW YORK TELEPHONE
4. POWER	NIAGARA MOHAWK POWER CORPORATION
5. CABLE TV	NIAGARA FRONTIER CABLE TELEVISION
6. STORM SEWER	CITY OF NIAGARA FALLS AND TOWN OF WHEATFIELD, NY



REV.	DATE	REVISION DESCRIPTION	DESIGNED BY	APPROVED BY	REV.	DATE	REVISION DESCRIPTION	DESIGNED BY	APPROVED BY	DWG. NO.	REFERENCE DRAWINGS	DWG. NO.	REFERENCE DRAWINGS	DESIGNED BY	APPROVED BY	DATE	SCALE	PROJECT NAME	DATE
A	5/28/94	ISSUED FOR REVIEW AND APPROVAL (STORM DRAINAGE)	J. GERVAS	J. GERVAS	5	3/27/97	STORM SEWER AS-BUILTS	J. GERVAS	J. GERVAS	594000-02-02	LEGEND AND ABBREVIATIONS			J. GERVAS	J. GERVAS		1"=80'	OXICHEM/OLIN REMEDIAL DESIGN 102ND STREET LANDFILL SITE NIAGARA FALLS, NEW YORK	8
	1/16/95	ISSUED FOR CONSTRUCTION (STORM DRAINAGE)	J. GERVAS	J. GERVAS	6	8/10/97	ADDED STORM SEWER CB-8 W/TE N TO SMH-5 AND 4" UDRAN W/TE N TO CB-2	J. GERVAS	J. GERVAS					J. GERVAS	J. GERVAS				
A	3/3/95	FINAL ENGINEERING REPORT (DRAFT SUBMITTAL)	J. GERVAS	J. GERVAS	7	5/10/98	STORM SEWER AS-BUILTS: REMEDIAL ACTION REPORT (FINAL)	J. GERVAS	J. GERVAS					J. GERVAS	J. GERVAS				
	12/27/95	ISSUE FOR BD	J. GERVAS	J. GERVAS	8	6/16/98	STORM SEWER AS-BUILTS: REMEDIAL ACTION REPORT (FINAL) W/ RESPONSES TO AGENCY COMMENTS	J. GERVAS	J. GERVAS					J. GERVAS	J. GERVAS				
	2/5/98	ISSUED FOR CONSTRUCTION	J. GERVAS	J. GERVAS				J. GERVAS	J. GERVAS					J. GERVAS	J. GERVAS				
	10/7/98	REVISED SLURRY WALL LOCATION IN S.E. CORNER	J. GERVAS	J. GERVAS				J. GERVAS	J. GERVAS					J. GERVAS	J. GERVAS				



NOTES: THIS DRAWING HAS BEEN PREPARED AND IS THE SOLE PROPERTY OF FLUOR DANIEL AND IS LOANED TO THE BORROWER FOR HIS/HER/ITS USE ONLY. NO OTHER USE, REPRODUCTION, OR DISSEMINATION OF THIS DRAWING IS PERMITTED WITHOUT THE WRITTEN CONSENT OF FLUOR DANIEL. BORROWER SHALL BE RESPONSIBLE FOR THE PROTECTION OF THIS DRAWING AND ITS CONTENTS. BORROWER SHALL NOT BE RESPONSIBLE FOR ANY DAMAGE TO OR LOSS OF THIS DRAWING OR ITS CONTENTS. BORROWER SHALL NOT BE RESPONSIBLE FOR ANY DAMAGE TO OR LOSS OF THIS DRAWING OR ITS CONTENTS.

OXICHEM/OLIN
REMEDIAL DESIGN
102ND STREET LANDFILL SITE
NIAGARA FALLS, NEW YORK



MASTER SITE REMEDIATION PLAN
STORM DRAINAGE

SCALE: 1"=80'
PROJECT: 594000-30K-01C
DATE: 8



- NOTES:**
- EXISTING GAS LINE, TELEPHONE LINE, OVERHEAD ELECTRICAL LINE AND CABLE TV LINE TO BE RELOCATED AND INSTALLED BY THE OWNING UTILITY/AGENCY.
 - ALL REINFORCED CONCRETE PIPE (RCP) SHALL BE IN CONFORMANCE WITH ASTM C 76, CLASS II.
 - ALL STORM DRAINAGE WITHIN THE R.O.W. SHALL BE INSTALLED IN ACCORDANCE WITH THE CITY OF NIAGARA FALLS, ENGINEERING DEPARTMENT STANDARD SPECIFICATIONS.
 - PRIOR TO WORK ACTIVITIES, THE PUBLIC UTILITY COMPANIES WILL BE NOTIFIED BY THE OWNER OF ANY EXISTING OPERATIONS. UPON AWARD OF CONTRACT, THE CONTRACTOR SHALL NOTIFY EACH UTILITY OF THE WORK SCHEDULE AND COORDINATE ACTIVITIES WITH THE UTILITY COMPANIES. ALL UNDERGROUND UTILITIES WITHIN THE WORK AREA SHALL BE SUITABLY MARKED BY THE UTILITY COMPANIES. EXCAVATION AROUND AND WITHIN 2 FEET OF BURIED UTILITIES, ABOVEGROUND APPURTENANCES AND UTILITY POLES SHALL BE PERFORMED BY USE OF HAND TOOLS. PROVIDE SUITABLE PROTECTION FOR ALL UTILITIES. EXCAVATIONS DEEPER THAN 18 INCHES ADJACENT TO UTILITY POLES SHALL BE SLOPED AT 1:1 FROM THE EDGE OF THE POLE. NO MORE THAN 18 INCHES OF THE BURIED SECTION OF THE POLE SHALL BE UNEARTHED WITHOUT TEMPORARY SUPPORT AS APPROVED BY THE UTILITY.
- GENERAL NOTES:**
- REFER TO DWG. NO. 594000-30K-11, 12 AND 14 FOR STORM DRAINAGE SECTIONS AND DETAILS AND DWG. NO. 594000-30K-01C FOR STORM DRAINAGE STRUCTURE SCHEDULE.
 - REFER TO DWG. 594000-02-02 FOR LEGEND AND ABBREVIATIONS.

MATCH LINE - FOR CONTINUATION SEE DWG. 30K-04C



REV.	DATE	REVISION DESCRIPTION	DES. CHK.	APPROVED	REV.	DATE	REVISION DESCRIPTION	DES. CHK.	APPROVED	DWG. NO.	REFERENCE DRAWINGS	DWG. NO.	REFERENCE DRAWINGS
A	5/25/94	ISSUED FOR REVIEW AND APPROVAL (STORM DRAINAGE)	JTG		5	3/16/98	STORM SEWER AS-BUILTS: REMEDIAL ACTION REPORT (FINAL)					594000-02-02C	LEGEND AND ABBREVIATIONS
0	3/16/98	ISSUED FOR CONSTRUCTION (STORM DRAINAGE)	JTG		6	5/16/98	STORM SEWER AS-BUILTS: REMEDIAL ACTION REPORT (FINAL) W/ RESPONSES TO AGENCY COMMENTS						
1	5/16/98	FINAL ENGINEERING REPORT (DRAFT SUBMITTAL)											
2	12/12/98	ISSUED FOR BID											
3	2/5/99	ISSUED FOR CONSTRUCTION											
4	3/16/97	STORM SEWER AS-BUILTS											

FLUOR DANIEL

NOTES: THIS DRAWING HAS NOT BEEN PUBLISHED AND IS THE SOLE PROPERTY OF FLUOR DANIEL AND IS LOANED TO THE ENGINEER FOR HIS CONSTRUCTION USE ONLY. IN CONSIDERATION OF THE LOAN OF THIS DRAWING THE ENGINEER AGREES TO RETURN IT UPON REQUEST AND AGREE THAT IT SHALL NOT BE REPRODUCED, COPIED, LENT OR OTHERWISE DISPOSED OF DIRECTLY OR INDIRECTLY, NOR USED FOR ANY PURPOSE OTHER THAN FOR WHICH IT IS FURNISHED.


DESIGNED BY: BARBER/GERVAS
CHECKED BY: J. GERVAS
SUPERVISOR: J. GERVAS
DRAWN BY: C. TAYLOR
PROJECT: R. MARQUICCO
CLIENT: OXYCHEM/OLIN

DATE: 6-23-98



SCALE: 1"=40'

DRAWING NO.: 594000-30K-02C

SHEET NO.: 6



- NOTES:**
- EXISTING GAS LINE, TELEPHONE LINE, OVERHEAD ELECTRIC LINE, CABLE TV LINE, AND WATER LINE TO BE RELOCATED AND INSTALLED BY THE OWNING UTILITY/AGENCY.
 - 48" DIA. HOPE STORM DRAIN SHALL BE IN CONFORMANCE WITH ASTM F-894, SPOLOTE GLASS 40 OR APPROVED. EQUAL PIPE SHALL BE INSTALLED PER MANUFACTURER'S RECOMMENDATIONS.
ALL REINFORCED CONCRETE PIPE (RCP) SHALL BE IN CONFORMANCE WITH ASTM C 76, CLASS II.
 - ALL STORM DRAINAGE WITHIN THE R.O.W. SHALL BE INSTALLED IN ACCORDANCE WITH THE CITY OF NIAGARA FALLS, ENGINEERING DEPARTMENT STANDARD SPECIFICATIONS.
 - THE NUMBERING SYSTEM FOR EXISTING MANHOLES IS TAKEN FROM A REPORT ENTITLED "FINAL REPORT, UTILITIES INVESTIGATION/RECORD SEARCH PHASE, 102ND STREET REMEDIAL INVESTIGATION, NIAGARA FALLS, NEW YORK," PREPARED BY WOODWARD-CLOVE CONSULTANTS, 5100 BUTLER PKWY, FLYMOUTH MEETING, PA 19462, DATED JULY 15, 1995.
RM AND INVERT ELEVATIONS FOR EXISTING MANHOLES (WHERE SHOWN) ARE TAKEN FROM A TOPOGRAPHIC SURVEY PERFORMED BY MANTOSH & MANTOSH, P.C., CONSULTING ENGINEERS, BUFFALO, NEW YORK, DATED 5/11/92.
 - INVERT ELEVATIONS OF EXISTING APPURTENANCES, SHOWN WITH AN ASTERISK (*) ARE CITY OF NIAGARA FALLS DATUM.
 - NOTE: NIAGARA FALLS DATUM=USGS DATUM -0.3X
 - PRIOR TO WORK ACTIVITIES, THE PUBLIC UTILITY COMPANIES WILL BE NOTIFIED BY THE OWNER OF PENDING OPERATIONS. UPON AWARD OF CONTRACT, THE CONTRACTOR SHALL NOTIFY EACH UTILITY OF THE WORK SCHEDULE AND COORDINATE ACTIVITIES WITH THE UTILITY COMPANIES. ALL UNDERGROUND UTILITIES WITHIN THE WORK AREA SHALL BE SUITABLY MARKED BY THE UTILITIES COMPANIES. EXCAVATION AROUND AND WITHIN 2 FEET OF BURIED UTILITIES, ABOVEGROUND APPURTENANCES AND UTILITY POLES SHALL BE PERFORMED BY USE OF HAND TOOLS. PROVIDE SUITABLE PROTECTION FOR ALL UTILITIES. EXCAVATIONS DEEPER THAN 18 INCHES ADJACENT TO UTILITY POLES SHALL BE SLOPED AT 1:1 FROM THE EDGE OF THE POLE. NO MORE THAN 18 INCHES OF THE BURIED SECTION OF THE POLE SHALL BE UNEXCAVATED WITHOUT TEMPORARY SUPPORT AS APPROVED BY THE UTILITY.
 - REPLACE APPROXIMATELY 30 LF OF EXISTING STORM DRAIN WITH 42" RCP WEST OF EXISTING MANHOLE MH-2. INSTALLED APPROXIMATELY 20 LF OF NEW 42" RCP EAST OF EXISTING MANHOLE MH-2 TO MANHOLE SDMH-5 FOR A TOTAL OF APPROXIMATELY 50 LF OF NEW 42" RCP. REMOVE APPROXIMATELY 15 LF OF EXISTING 42" RCP THAT RAN SOUTH FROM EXISTING MANHOLE MH-2 AND TRAVERSED THE SITE. PLACE DEBRIS AND SSL IN FALL PLACEMENT CELL AND PLUG END OF PIPE WITH CONCRETE. SCOUR/CLEAN END OF PIPELINE AND COAT WITH EPOXY BONDING AGENT IMMEDIATELY PRIOR TO PLACING CONCRETE. CONCRETE SHALL EXTEND AT LEAST 8" INSIDE OF PIPELINE, 4" BEYOND THE END OF THE PIPELINE AND 2" ABOVE THE PIPELINE. BACKFILL WITH BORROW MATERIAL IN 12" COMPACTED LIFTS (90% PROCTOR).
- GENERAL NOTES:**
- REFER TO DWG. 594000-102-02 FOR LEGEND AND ABBREVIATIONS.
 - REFER TO DWG. NO. 594000-30K-11, 13 AND 14 FOR STORM DRAINAGE SECTIONS AND DETAILS AND DWG. NO. 594000-30K-04C FOR STORM DRAINAGE STRUCTURE SCHEDULE.



0 40 80 FT.


REV.	DATE	REVISION DESCRIPTION	DES. CHK.	APPROVED	BY	DATE	REVISION DESCRIPTION	DES. CHK.	APPROVED	DWG. NO.	REFERENCE DRAWINGS	DWG. NO.	REFERENCE DRAWINGS
1	8/12/94	ISSUED FOR REVIEW AND COMMENT (STORM DRAINAGE)	JTG		5	8/12/94	ADDED STORM SEWER CB-8 W/TE IN TO SDMH-5 AND 4" UDRAN W/TE IN TO CB-8			594000-102-02	LEGEND AND ABBREVIATIONS		
2	11/15/94	ISSUED FOR CONSTRUCTION (STORM DRAINAGE)	JTG		6	11/15/94	STORM SEWER AS-BUILTS: REMEDIAL ACTION REPORT (FINAL)						
3	12/1/95	FINAL ENGINEERING REPORT (DRAFT SUBMITTAL)			7	12/1/95	STORM SEWER AS-BUILTS: REMEDIAL ACTION REPORT (FINAL) W/ RESPONSES TO AGENCY COMMENTS						
4	12/21/95	ISSUED FOR BID											
5	12/21/95	ISSUED FOR CONSTRUCTION											

FLUOR DANIEL

DESIGNED BY: J. GERVAYS
CHECKED BY: J. GERVAYS
SUPERVISOR: J. GERVAYS
DATE: 6/22/98
PROJECT: R. MARQUCCO
CLIENT: OXYCHEM/OLIN


OXYCHEM/OLIN
REMEDIAL DESIGN
102ND STREET LANDFILL SITE
NIAGARA FALLS, NEW YORK
SITE REMEDIATION PLAN AREA 3
STORM DRAINAGE
SCALE: 1"=40'
DATE: 6-22-98
DRAWING NO.: 594000-30K-04C

REDUCED PRINT SCALES
1" = 40'
1" = 80'
1" = 160'




- NOTES:**
- 48" DIA. HDPE STORM DRAIN SHALL BE IN CONFORMANCE WITH ASTM F-894, SPIROLITE CLASS 40 OR APPROVED EQUIVALENT. PIPES SHALL BE INSTALLED PER MANUFACTURER'S RECOMMENDATIONS.
 - REMOVED EXISTING 42" CI FLAP GATE AND PLUGGED END OF PIPE WITH CONCRETE. SCOURED/CLEANED END OF PIPELINE AND COATED WITH EPOXY BONDING AGENT IMMEDIATELY PRIOR TO PLACING CONCRETE. CONCRETE EXTENDED AT LEAST 8' INSIDE OF PIPELINE, 4' BEYOND THE END OF THE PIPELINE AND 2' ABOVE THE PIPELINE. BACKFILLED WITH SODIUM MATERIAL IN 12" COMPACTED LIFTS (90% PROCTOR). EXISTING 42" STORM DRAIN ABANDONED IN PLACE AND FILLED WITH GROUT.

- GENERAL NOTES:**
- REFER TO DWG. NO. 594000-30K-11, 13 AND 14 FOR STORM DRAINAGE SECTIONS AND DETAILS AND DWG. NO. 594000-30K-DIC FOR STORM DRAINAGE STRUCTURE SCHEDULE.
 - REFER TO DWG. NO. 594000-102-02 FOR LEGEND AND ABBREVIATIONS.



DRAWING KEY PLAN



REV.	DATE	REVISION DESCRIPTION	DESIGNER	APPROVED	REV.	DATE	REVISION DESCRIPTION	DESIGNER	APPROVED	DWG. NO.	REFERENCE DRAWINGS	DWG. NO.	REFERENCE DRAWINGS
A	9/26/94	ISSUED FOR REVIEW AND APPROVAL (STORM DRAINAGE)	JG		5	3/10/97	STORM SEWER AS-BUILTS					594000-102-02	LEGEND AND ABBREVIATIONS
C	12/28/94	ISSUED FOR CONSTRUCTION (STORM DRAINAGE)			6	7/24/97	STORM SEWER AS-BUILTS-REVISED OLD SHORELINE						
1	5/6/95	FINAL ENGINEERING REPORT DRAFT SUBMITTAL			7	5/03/98	STORM SEWER AS-BUILTS-REMEDIAL ACTION REPORT (FINAL)						
2	12/28/95	ISSUED FOR BIDS			8	6/16/98	STORM SEWER AS-BUILTS-REMEDIAL ACTION REPORT (FINAL) W/ RESPONSES TO AGENCY COMMENTS						
3	2/5/96	ISSUED FOR CONSTRUCTION											
4	5/7/96	REVISED SLURRY WALL LOCATION IN S.E. CORNER											








FLUOR DANIEL

NOTES: THE DRAWING HAS NOT BEEN PUBLISHED AND IS THE SOLE PROPERTY OF FLUOR DANIEL AND IS LOANED TO THE ENGINEER FOR HIS CONSTRUCTION USE ONLY. NO REPRODUCTION OF THE DRAWING OR ANY PART THEREOF IS PERMITTED WITHOUT THE WRITTEN CONSENT OF FLUOR DANIEL. THE ENGINEER SHALL BE RESPONSIBLE FOR THE ACCURACY OF THE INFORMATION PROVIDED AND FOR THE PROTECTION OF THE PUBLIC. THE ENGINEER SHALL NOT BE RESPONSIBLE FOR THE CONSTRUCTION OF THE PROJECT OR FOR THE RESULTS THEREOF.


DESIGNED BY BARBER/GERVAS	APPROVED BY J. GERVAS
SUPervised J. GERVAS	RELEASE DATE METALS
PROJECT R. MARGUCCIO	DATE OXYCHEM/OLIN
SCALE 1" = 40'	DRAWING NUMBER 594000-30K-05C
8	

OXICHEM/OLIN
REMEDIAL DESIGN
102nd STREET LANDFILL SITE
NIAGARA FALLS, NEW YORK

SITE REMEDIATION PLAN AREA 4
STORM DRAINAGE



- NOTES**
1. LOCATION OF EXISTING STORM DRAIN, GAS LINE, WATER LINE AND TELEPHONE CABLE IS TAKEN FROM A REPORT ENTITLED "FINAL REPORT, UTILITIES INVESTIGATION/RECORD SEARCH PHASE, 102ND STREET REMEDIAL INVESTIGATION, NIAGARA FALLS, NEW YORK", PREPARED BY WOODWARD-CLYDE CONSULTANTS, 3100 BUTLER PKE., PLYMOUTH MEETING, PA 19462, DATED JULY 15, 1985.
 2. GAS LINE SIZE ACCORDING TO NATIONAL FUEL GAS CORPORATION'S 2" SIZE INDICATED IN WCC REPORT (REFER TO NOTE 1 ABOVE) IS 8".



REV.	DATE	REVISION DESCRIPTION	DES. CHK.	APPROVED	REV.	DATE	REVISION DESCRIPTION	DES. CHK.	APPROVED	DWG. NO.	REFERENCE DRAWINGS	DWG. NO.	REFERENCE DRAWINGS
1	1/2/94	ISSUED FOR REVIEW AND COMMENT		JTG	4	2/2/95	ISSUED FOR BIDS						
2	7/25/94	ISSUED FOR APPROVAL UTILITY RELOCATION		JTG	5	12/15/95	ISSUED FOR CONSTRUCTION						
3	8/1/94	ISSUED FOR CONSTRUCTION (WATER LINE/UNDERDRAIN)		JTG	6	10/17/95	REVISED SLURRY WALL LOCATION & FINAL CONTOURS IN SECTION F & G						
4	1/28/96	ISSUED FOR REVIEW AND APPROVAL (STORM DRAINAGE)		JTG	7	12/15/95	STORM SEWER AS-BUILT REMEDIAL ACTION REPORT (FINAL) W/ RESPONSES TO AGENCY COMMENTS						
5	3/15/96	ISSUED FOR CONSTRUCTION (STORM DRAINAGE)		JTG									
6	9/1/95	FINAL ENGINEERING REPORT (DRAFT SUBMITTAL)											

FLUOR DANIEL

NOTES: THIS DRAWING HAS NOT BEEN PUBLISHED AND IS THE SOLE PROPERTY OF FLUOR DANIEL AND IS LOANED TO THE ENGINEER FOR HIS CONFIDENTIAL USE ONLY. NO REPRODUCTION OF THE DRAWING OR ANY PART THEREOF IS PERMITTED WITHOUT THE WRITTEN CONSENT OF FLUOR DANIEL. IF THIS DRAWING IS USED FOR ANY PURPOSE OTHER THAN THAT FOR WHICH IT IS LOANED, THE USER SHALL BE RESPONSIBLE FOR ANY DAMAGE TO FLUOR DANIEL'S REPUTATION OR INTERESTS.

DESIGNED BY: BARBER/GERVAYS
CHECKED BY: J. GERVAYS
SUPERVISOR: J. GERVAYS
PROJECT: C. TAYLOR
CLIENT: OXYCHEM/OLIN
DATE: 10/1/95

OXYCHEM/OLIN
REMEDIAL DESIGN
102ND STREET LANDFILL SITE
NIAGARA FALLS, NEW YORK
UTILITY RELOCATION
SECTIONS AND DETAILS
NOTED
594000-30K-11
7

SECTION A-A

NOTE:
WALL THICKNESS AT
KNOCKOUT TO BE 2
MINIMUM

TOP VIEW

FRAME AND GRATE:
NEENAH R4832B OR EQUAL
HS20-44, BICYCLE PROOF.
CODE: C8315B

GRATE DETAIL

DETAIL 1
N.T.S.

N.T.S

ELEVATION

SECTION

CONNECTION TO EXISTING
MANHOLE - MH-3

NLS

CONNECTION DETAIL
(PRECAST CONCRETE)

NOTES:

1. OPENINGS FOR PIPE IN PRECAST BASE AND RISER UNITS SHALL BE PREFORMED. THE CONTRACTOR SHALL FURNISH THE FABRICATOR WITH ANGLES BETWEEN CENTER LINES, THE INVERT ELEVATION, AND THE SIZE OF ALL HOLES. HOLES SHALL BE TO A MINIMUM OF 6" LARGER THAN THE OUTSIDE DIAMETER OF THE PIPE TO BE INSTALLED.
2. FORM TROUGH TO DIRECT FLOW FROM MANHOLE/IS TO OUTLET FOR ALL PIPES. DEPTH OF TROUGH SHALL BE EQUAL $\frac{1}{2}$ DIAMETER OF OUTLET PIPE.
3. REFER TO SITE REMEDIATION PLANS 594000-30K-01C FOR LOCATIONS, ELEVATIONS AND PIPE SIZES.
4. PRECAST REINFORCED CONCRETE RISER SECTIONS SHALL CONFORM TO ASTM C478. RUBBER GASKETS FOR JOINTS SHALL CONFORM TO ASTM C443.

(EXCAVATION/BACKFILL)
TYPICAL TRENCH DETAIL

NTS

HDPE ANTI-SEEP COLLAR

N.T.S.

PLAN

NOTE: CONTRACTOR TO VERIFY PROJECTION & LOCATION
OF ANCHOR BOLTS FROM CERTIFIED VENDOR DWGS
PRIOR TO PLACING CONCRETE.

ANCHOR BOLT DETAIL
(FOR HEADWALL)

CONCRETE HEADWALL NOTES

1. CONCRETE SHALL HAVE NOT LESS THAN 4000 PSI 28-DAY COMPRESSIVE STRENGTH.
2. ALL REINFORCEMENT SHALL BE ASTM A615, GR60, SIZE #5 BARS
3. SEE DRAWING, 594000-30K-05C FOR HEADWALL LOCATION.
4. FLAP GATE SHALL BE 48 INCH DIAMETER TYPE SF, MODEL VR-5000-SF48 BY NEINAH FOUNDRY COMPANY OR APPROVED EQUAL. THE GATE SHALL BE CAST IRON ASTM A156, THE JOINT FLAPS SHALL BE HIGH TENSILE BRONZE ASTM B584-C485 AND NINCE PIN SHALL BE TYPE 304 STAINLESS STEEL. THE GATE SHALL BE COATED TO COMPLY WITH SIX 1/2 DIA ANCHOR BOLTS. PROVIDE NEOPRENE SEAT BETWEEN HEADWALL AND VALVE BODY.
5. PLACE 2"x2" KEY AT CONSTRUCTION JOINTS.

TYPICAL BEDDING DETAIL A

NTS

TYPICAL BEDDING DETAIL
FOR UNSTABLE SUBGRADE

NTS

ELEVATION

SECTION B-E

CONCRETE HEADWALL DETAIL

REFER TO ENLARGED PLAN
ON DWG. 594000-30K-05C
N.T.S.

REV.	DATE	REVISION DESCRIPTION	BDS OR:	APPROVED	REV.	DATE	REVISION DESCRIPTION	DOS OR:	APPROVED	DWG NO.	REFERENCE DRAWINGS	DWG NO	REFERENCE DRAWINGS
A	9/26/94	ISSUED FOR REVIEW AND APPROVAL (STORM DRAINAGE)	/	JTS	5	8/10/97	ADDED STORM SEWER CATCH BASIN G-8 TO DRAINAGE STRUCTURE SCHEDULE	/	/				
1	3/15/95	ISSUED FOR CONSTRUCTION (STORM DRAINAGE)	/	JTS	6	3/26/97	DRAINAGE STRUCTURE SCHEDULE REMOVED, NOTES & TYPICAL TRENCH DETAIL EDITED, & NEW CATCH BASIN DETAIL ADDED	/	/				
0	9/8/95	FINAL ENGINEERING REPORT (DRAFT SUBMITTAL)	/	/	7	3/10/98	STORM SEWER AS-BUILTS REMEDIATION ACTION REPORT (FINAL)	/	/				
2	12/1/95	ISSUED FOR BDS	/	/	8	6/10/98	STORM SEWER AS-BUILTS REMEDIATION ACTION REPORT (FINAL) W/ RESPONSES TO AGENCY COMMENTS	/	/				
3	2/5/96	ISSUED FOR CONSTRUCTION	/	/				/	/				
4	3/2/97	STORM SEWER AS-BUILTS	/	/				/	/				

FLUOR DANIEL 

NOTICE: THIS DRAWING HAS NOT BEEN PUBLISHED AND IS THE SOLE PROPERTY OF FLUOR DANIEL AND IS LOANED TO THE BORROWER FOR HIS CONFIDENTIAL USE ONLY, AND IN CONSIDERATION OF THE LOAN OF THIS DRAWING, THE BORROWER PROMISES AND AGREES TO RETURN IT UPON REQUEST AND AGREE THAT IT SHALL NOT BE REPRODUCED, COPIED, LOANED OR OTHERWISE DISPOSED OF DIRECTLY OR INDIRECTLY, NOR USED FOR ANY PURPOSE OTHER THAN FOR WHICH IT IS FURNISHED.

DESIGNED BY	BARBER/CERVAIS
CHECKED BY	J. CERVAIS
SUPERVISOR	J. CERVAIS
LEAD ENGINEER	C. TAYLOR
PROJECT	R. MARGUCCIO

OXYCHEM/OLIN
REMEDIAL DESIGN
102nd STREET LANDFILL SITE
NIAGARA FALLS, NEW YORK



STORM DRAINAGE SECTIONS AND DETAILS

594000-30K-13


NAME: _____

CODE	DESCRIPTION
1	...
2	...
3	...
4	...
5	...
6	...
7	...
8	...
9	...
10	...
11	...
12	...
13	...
14	...
15	...
16	...
17	...
18	...
19	...
20	...
21	...
22	...
23	...
24	...
25	...
26	...
27	...
28	...
29	...
30	...
31	...
32	...
33	...
34	...
35	...
36	...
37	...
38	...
39	...
40	...
41	...
42	...
43	...
44	...
45	...
46	...
47	...
48	...
49	...
50	...
51	...
52	...
53	...
54	...
55	...
56	...
57	...
58	...
59	...
60	...
61	...
62	...
63	...
64	...
65	...
66	...
67	...
68	...
69	...
70	...
71	...
72	...
73	...
74	...
75	...
76	...
77	...
78	...
79	...
80	...
81	...
82	...
83	...
84	...
85	...
86	...
87	...
88	...
89	...
90	...
91	...
92	...
93	...
94	...
95	...
96	...
97	...
98	...
99	...
100	...


4




1. REINFORCING STEEL SHALL BE GRADE 60.
2. CONCRETE STRENGTH SHALL BE 4000 PSI AT 28 DAYS;
MAXIMUM WATER/CEMENT RATIO SHALL BE 0.40.
3. PLACE CONCRETE IN ACCORDANCE WITH ACI 301-89.




CLOSURE JOINT DETAIL




ADDITIONAL REINFORCEMENT
AT MANHOLE OPENING DETAIL
N.T.S.




CORNER REINFORCING DETAIL
PLAN VIEW
N.T.S.




TYPICAL LANDFILL/SLURRY WALL DETAIL
TOE AT BUFFALO AVENUE




TOP CORNER REINFORCING DETAIL
ELEVATION VIEW
h.f.s.



TYPICAL SECTION
MANHOLES SDMH-2 & 3
(PRECAST CONCRETE)
N.T.S.



TYPICAL SECTION
MANHOLES SDMH-1
(PRECAST CONCRETE)
N.T.S.




TYPICAL SECTION
MANHOLES SDMH-4 & 5
(PRECAST CONCRETE)
N.T.S.

REV.	DATE	REVISION DESCRIPTION	DWG. NO.	APPROVED	REV.	DATE	REVISION DESCRIPTION	DWG. NO.	APPROVED	DWG. NO.	REFERENCE DRAWINGS	DWG. NO.	REFERENCE DRAWINGS
A	1/8/76	FINAL ENGINEERING REPORT (DRAFT SUBMITAL)		/	5	1/9/76	STORM SEWER AS-BUILTS: REMEDIAL ACTION REPORT (FINAL)		/				
B	10/2/76	ISSUED FOR BIDS		/	6	6/18/76	STORM SEWER AS-BUILTS: REMEDIAL ACTION REPORT (FINAL) w/ RESPONSES TO AGENCY COMMENTS		/				
1	2/3/76	ISSUED FOR CONSTRUCTION		/					/				
2	3/10/77	STORM SEWER AS-BUILTS		/					/				
3	5/8/77	STORM SEWER AS-BUILTS - REVISED DUN SHORELINE		/					/				
4	1/6/87	VARIOUS TEXT CHGS		/					/				

FLUOR DANIEL

NOTING THIS DRAWING HAS NOT BEEN PUBLISHED AND IS THE SOLE PROPERTY OF ALLEN DAVIS, AND IS LOANED TO THE BUREAU FOR HIS INFORMATION, AND ONLY, AND IN RECOGNITION OF THE LOAN OF THIS DRAWING, THE BUREAU FRAMES AND AGREES TO RETURN IT UPON REQUEST AND NOTES THAT IT SHALL NOT BE REPRODUCED, COPIED, LENT OR OTHERWISE DISCLOSED OR DIRECTLY OR INDIRECTLY, AND USED FOR ANY PURPOSE OTHER THAN FOR WHICH IT IS LOANED.

	DESIGNED BY	BARGER/GERVAIS
	DRAWN BY	J. GERVAIS
	SUPERVISOR	J. GERVAIS
	FOR ENLARGING	C. TAYLOR
	PROJECT	R. MARQUICIO
	DATE	OCTOBER 1981

OXYCHEM/OLIN
REMEDIAL DESIGN
102nd STREET LANDFILL SITE
NIAGARA FALLS, NEW YORK

STORM DRAIN
SECTIONS AND DETAILS

20-22	CHERRY FRUIT
NOTED	594000-30K-14

