Pg. 1 of 6

Report no: \_\_\_\_032\_\_\_ Project File: <u>EN-003303-0001</u> Date: <u>04/17/2014</u>

| Now York State Department of Environmental Concernation |  |           |                  | NYSDE      | EC PM: | Scott Deyette |          |            |
|---|--|-----------|------------------|------------|--------|---------------|----------|------------|
| New York State Department of Environmental Conservation |  |           |                  | NYSDEC SM: |        | Richard Dana  |          |            |
| Division of Environmental Remediation                   |  |           |                  | EEEPC PM:  |        | Mark Gillings |          |            |
|   |  |           |                  |            |        | EEEPC TM:     |          | Greg Jones |
| Site Location: N  | Site Location: NYSDEC Lockport Transit Street MPG Site |           |                  |            | EEEPC  |               | Jim Mays |            |
| City of Lockport, Niagara County Lockport, NY 14094     |  |           | Observ           | vation:    |        |               |          |            |
| Arrive at Site:   | 0630   |           | Leave Site: 1630 |            |        |               |          |            |
|   | Weather Conditions                                     |           |                  |            |        |               |          |            |
| General Description: Clear                              |  | am        | Mostly Cloudy    |            | pm     |               |          |            |
| Temperature: 28   |  | am        | 50               |            | pm     |               |          |            |
| Wind Direction: ESE @ 8 mph am S @ 6 mph                |  | S @ 6 mph |                  | pm         |        |               |          |            |

| HEALTH & SAFETY:  *If any box(es) below are checked "Yes", list the deviation this report             | under the "li | tems for Cor | ncern" sect | ion of  |
|---|---------------|--------------|-------------|---------|
| Were there any changes to the Health & Safety Plan?   |               | *Yes ()      | No (x)      | N/A ( ) |
| Were there any exceedances at the perimeter action levels reported by SES on this date?               | Air:          | *Yes ()      | No (x)      | N/A ( ) |
| Were there any Noise /Vibration exceedances reported by   | Noise:        | *Yes ()      | No (x)      | N/A ( ) |
| Russo Development on this date?   | Vibration:    | *Yes ()      | No (x)      | N/A ( ) |
| Were there any breaches to containment structures or silt curtains reported or observed on this date? |               | *Yes ( )     | No (x)      | N/A ( ) |
| Were there any dust/odor issues reported or observed by EEEPC on this date?                           |               | *Yes ( )     | No (x)      | N/A ( ) |

| <u>WASTE HAULING:</u> *If any boxes below are checked "Yes", list the deviation under the "Items of Concern" section of this report. |          |        |         |
|--|----------|--------|---------|
| Were there any vehicles which did not display proper D.O.T numbers and placards?   | *Yes ( ) | No (x) | N/A ( ) |
| Were there any vehicles which were not lined or tarped?  | *Yes ( ) | No (x) | N/A ( ) |
| Were there any vehicles which were not decontaminated prior to exiting the work site?  | *Yes ( ) | No (x) | N/A ( ) |

| Materials Removed From Site: |                                    |                 |               |                      |                     |
|------------------------------|------------------------------------|-----------------|---------------|----------------------|---------------------|
| Disposal Facility            | Type of<br>Material                | Loads this Date | Loads to Date | Est. Daily<br>Weight | Est. Weight to Date |
| Mill Seat Landfill           | non-MGP<br>concrete<br>debris/soil | 8               | 19            | 20 tons              | 380 tons            |
| Covanta Niagara Landfill     | MGP<br>concrete<br>debris/soil     | 0               | 1             | 0 Tons               | 15 Tons             |

### **Summary of Events**

### AM

EEEPC's observer attended the Health &Safety meeting. Topics discussed
were slip, trip, and fall, traffic safety, how to load equipment transport trucks,
make sure trucks are lined with poly, make sure truck tires are clean prior to
departing the site, operator awareness, eye contact with operators,
personnel safety, hearing protection, using flag personal for trucks coming in

Pg. 2 of 6

Report no: \_\_\_\_032\_\_\_ Project File: <u>EN-003303-0001</u> Date: <u>04/17/2014</u>

to and out of the site, machinery hitting power lines, and proper PPE.

- AECOM personnel were on site to set up the CAMP monitoring stations. The
  MET station is permanently stationed at the AECOM trailer near the lay
  down area at 40 State Rd. The CAMP system will be set to monitor for Dust
  and VOC's. Prior to any intrusive activities on site today, a total of 3-stations
  will be deployed; 1-station upwind and 2-stations downwind.
- SES operated the Piian Misting System continuously during intrusive operations and operated a hand held pressure sprayer unit as needed deploying Bio-Solve as an odor control agent.
- AECOM continued crack and Inclinometer readings 2 times per day during all intrusive activities and the vibration monitors run daily from 6AM to 6PM.
- Riccelli tri-axle dump trucks #78, #30 and #45 were used for disposal of non-MGP impacted soil from Cell 5A. SES loaded and shipped a total of 7 trucks for disposal this morning. Each truck hauled approx. 20 tons. AECOM and SES checked each for cleanliness before departing the site. SES performed dry decontamination on the truck tires, and each truck was properly lined and tarped before departing the site. EEEPC checked conditions of Saxton Street after transport trucks departed the site and conditions were visually clean.
- SES iron workers began welding the support lookouts (waler supports) within Cell 5A throughout the morning.
- SES continued excavation and concrete downsizing operations within the
  eastern section of Cell 5A progressing from south to north then west to east.
  SES removed non-MGP impacted material from 0-4 ft. bgs. and downsized
  large concrete debris.
- SES's WWTP Technician continued to work on the WWTP system throughout the morning.

#### PM

- AECOM checked the 2-crack monitors on the north side of the property located at 36 South Transit St during site operations within Cell 5A. AECOM recorded zero movement.
- SES iron workers continued welding the support lookouts (waler supports) within Cell 5A throughout the afternoon.
- Late this afternoon SES loaded and shipped 1 truck for disposal. The truck
  was checked by AECOM and SES for cleanliness before departing the site.
  SES performed dry decontamination of the truck tires and verified the truck
  was properly lined and tarped prior to departing the site. The non-MGP
  impacted material was transported to the Mill Seat Landfill for disposal.
  EEEPC checked conditions of Saxton Street after transport trucks departed
  the site and conditions were visually clean.
- SES removed non-MGP impacted material from 0-4 ft. bgs and downsized large concrete debris throughout the afternoon. Approx.80% of Cell 5A was excavated to a depth of 4.0 ft. bgs.

Pg. 3 of 6

|   | Prime                        | Subcontract | tors  | PRP (NYSEG)  | Consultant<br>(AECOM)     |  |
|---|------------------------------|-------------|---|--|---------------------------|--|
| Superintendent:                                 | Anthony Certo                |             |   | Mark Sivecz  | Sam Rowe (CM)             |  |
| SSO:  | Peter Boland                 |             |   |  | R. Forest Rung (Air Tech) |  |
| PM:   |                              |             |   |  |                           |  |
| Mechanic  | John Ortiz                   |             |   |  |                           |  |
| Operators:                                      | Allan Pless, Jim<br>Rucker   |             |   |  |                           |  |
| Laborers:                                       | Frank Berile                 |             |   |  |                           |  |
| Iron Workers:                                   | Scott Tracey, Bob<br>Gwozdek |             |   |  |                           |  |
| WWTP Tech:                                      | Ed Hathaway                  |             |   |  |                           |  |
| Sheeting<br>Supervisor:                         |                              |             |   |  |                           |  |
| Truck Driver                                    |                              |             |   |  |                           |  |
| Piian System<br>Tech:                           |                              |             |   |  |                           |  |
| Equipment a                                     | nd Materials:                |             |   |  |                           |  |
| 1-PC 220 LC Exc                                 | avator                       |             | 1-mobile generator                          |  |                           |  |
| 1-PC 200 Excava                                 | ator                         |             | 1-20cu.yd. sealed roll off dumpster         |  |                           |  |
| 1-PC 300 Excavator w/ Vibratory Hammer attached |                              |             | 1-Hydraulic pump with1- 3" Submersible pump |  |                           |  |
| 1-Welding Unit                                  |                              |             | 1- Trailer w ACM abatement equipment.       |  |                           |  |
| WA320 Front End Loader                          |                              |             | Chevy pickup truck 37E                      |  |                           |  |
| D41P Dozer                                      |                              |             | 2- Trailers                                 |  |                           |  |
| Backhoe w/rubber tires a Hoe Ram attachment     |                              |             | 1-WTP                                       | 1-WTP Trailer with components  |                           |  |
| 2-Port- a -Johns toilets                        |                              |             | 1-mobi                                      | 1-mobile generator   |                           |  |
| 1 CME 75 Drill Rig with augers, 1 support truck |                              |             |   | 2-Mabey Super Struts, 1- Mabey hydraulic unit and 6-1gallon containers of Mabey hydraulic oil. |                           |  |

| VISITORS TO SITE: |              |                           |
|-------------------|--------------|---------------------------|
| Name              | Representing | Entered Exclusion/CR Zone |
|                   |              |                           |

| PROJECT SCHEDULE:  |  |  |
|--|--|--|
| Per SES Schedule of: Progress meeting of 4-13-14 for week ending 4-20-14 |  |  |
| Install grounding grid on Temporary Fence – not yet started              |  |  |

Pg. 4 of 6

Report no: \_\_\_\_032\_\_\_ Project File: <u>EN-003303-0001</u> Date: <u>04/17/2014</u>

Nothnagle to complete BR-212 and BR-213 - not yet started

Nothnagle drilling installing toe pins on sheets as required - ongoing

Complete clearing of sheeting line for cell 5A - complete

Install sheet piling for cell 5A - complete

Dewater Cell 5A and treat and sample water as necessary- not yet started (assembling equipment)

Initiate cell 5A excavation to waler depth - on going

Nothnagle will initiate work on well abandonments and grout injections point along LaGrange St. - ongoing

Abandon well located in Phase 2 excavation area - completed

| ISSUES PENDING:    |  |
|--------------------|--|
| 1000L0 I LIIDIIIO. |  |
| None               |  |

| ITEMS OF CONCERN: |  |
|-------------------|--|
| None              |  |

| <b>EEEPC Site Observer:</b> | James Mays  | Date: | 04/17/2014 |
|-----------------------------|-------------|-------|------------|
| Signature:                  | Janes Marja |       |            |

cc: CTF EN-003303-0001

S. Deyette - NYSDEC

R. Dana - NYSDEC

M. Gillings - EEEPC

T. Heins - EEEPC

| Photo ID | Description   |
|----------|---|
| DSCN0123 | SES lining the tri-axle dump truck with poly prior to load out.   |
| DSCN0116 | Load out of non-MGP impacted material from Cell 5A. Looking Southeast.                                  |
| DSCN0132 | SES's iron worker welding support lookouts along the southern sheet piles within Cell 5A. Looking East. |
| DSCN0137 | View of Cell 5A showing 80% of the cell to approx. 4 ft. bgs. Looking East.                             |


Pg. 5 of 6

Report no: \_\_\_\_032\_\_\_ Project File: <u>EN-003303-0001</u> Date: <u>04/17/2014</u>





Pg. 6 of 6



report.hw932098.2014-04-17.Lockport DOR 032.docx

support lookouts on the sheet piles within Cell 5A.