

Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: March 17, 2008	Report #: 2008-03-17.JPC
----------------------------	-----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- SWC used excavator bucket to flatten vegetation along shore to create site-lines for survey
- Laborers trimmed branches which were reaching over fence line to MOSF.
- Central Hudson at site removing transformers.

Discussions/comments regarding visitors, contractor and/or engineer:

- Discussed prep items still needed to be completed with CHA. Also excavation goals, treatment of area between fence and MTA property relative to redevelopment plan.

Sampling and Analyses:

-

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
S. Smith, AH & Frank Lavardera TB & workers J. Cook (11:15 -)	CHA OCC Stamford Wrecking Co. NYSDEC	


Site Representative:

Joshua Cook

Date: March 17, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: March 25, 2008	Report #: 2008-03-25.JPC
----------------------------	-----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- JPC noted MW protective casings and risers pulled out & on ground in several locations (~50' from shore, ~40' S of 4th Utility pole) (near 7th utility pole) (E side of site, near northern end) (near RR gate) (near stockpile S of tunnel, center of site)
- Southern area of site cleared, no erosion control in place.
- TB decided to drape turbidity curtain across grubbed area for temporary erosion control.
- SWC worked on placing turbidity curtain at south end of site.

Discussions/comments regarding visitors, contractor and/or engineer:

- Asked TB if wells were decommissioned. Tom stated they were decommissioned by driller. Only 6 wells were done, b/c 7th well in on Bonura's PL and Bonura had decommissioned that one previously.
- Told TB erosion control need immediately.
- ~12:00 TB told me Poughkeepsie Urinal at gate. TB was working, so I went to gate to let them in. When I got to the gate I noted it was actually a reporter and photographer from the Poughkeepsie Journal. Tom later confirmed he knew it was the media. I waited for Tom ~1/2 hour, then went to get him.
- Discussed payment request from SWC to City with AH. Request included payment for

removal of utility poles & monument, which was not completed. Also included payment for 7 MW's. Tom stated only 6 were decommissioned.

Sampling and Analyses:

•

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH Joseph Cinque Tom Drugan TB & Ralph J. Cook (8:20 -)	CHA Central Hudson (meter read) Veolia (meter reading) Stamford Wrecking Co. NYSDEC	

Site Representative: Joshua Cook

Date: March 25, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: April 2, 2008	Report #: 2008-04-02.JPC
----------------------------	----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
 845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- SWC placed concrete near shore to create boat dock/launch.
- Delivery of stakes
- Some clearing completed.
- Some silt fence installed

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
TB & workers J. Cook (8:20 - 8:30, 8:45 - 9:50, 3:00 - 3:30)	Stamford Wrecking Co. NYSDEC	

Site Representative: Joshua Cook

Date: April 2, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: April 3, 2008	Report #: 2008-04-03.JPC
----------------------------	----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
 845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- SWC placed 1 section of turbidity curtain in River.

Discussions/comments regarding visitors, contractor and/or engineer:

-

Sampling and Analyses:

-

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
J. Chenier S Smith, AH J. Bazzoni, S Lewis GP, TB & workers Phil Bell J. Cook & S. Deyette	City of Poughkeepsie CHA OCC Stamford Wrecking Co. Bell Engineering MTA NYSDEC	

Site Representative: Joshua Cook

Date: April 3, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: April 4, 2008	Report #: 2008-04-04.JPC
----------------------------	----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
 845-473-4586 (Consultant's Trailer)

	AM	PM
Weather	Rain	
Temperature	~38oF	
Wind Speed & Direction		

Description of work performed by contr. this report period:

- SWC worked on installing a "tracking" pad near boat launch
- SWC worked on installing the tracking pad for site entrance.

Discussions/comments regarding visitors, contractor and/or engineer:

- Asked TB plan for the day (~9:15 AM). TB said a truck was coming with material for the tracking pad.

Sampling and Analyses:

-

Major Issues	Description & Reason
1) Erosion Control	1) No silt fencing for ~150 linear feet of shore along grubbed area.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
TB & workers J. Cook (8:45 - 9:30, 2:15-3)	Stamford Wrecking Co. NYSDEC	

Site Representative: Joshua Cook

Date: April 4, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: April 10, 2008	Report #: 2009-04-10.JPC
----------------------------	-----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
 845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- SWC worked on assembling 1250.
- SWC worked on installing and maintaining the turbidity curtain
- SWC performed some excavation to prepare working platform for crane

Discussions/comments regarding visitors, contractor and/or engineer:

- Discussed drums with Mike Ryan via phone. SWC had not moved on stabilizing the situation or providing pricing. I asked Mike if we could have CHA do the work. He said could but would need to be noted that it was "in order to take care of in timely manner"
- Told Scott Smith to provide quotes for drum removal, since SWC was not taking care of issue.

Sampling and Analyses:

-

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
J. Chenier S. Smith & AH S. Lewis GP & TB & workers J. Bonura J. Cook (8:30A - 2:45P)	City of Poughkeepsie CHA OCC Stamford Wrecking Co. PWD, LLC NYSDEC	

Site Representative: Joshua Cook

Date: April 10, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: April 15, 2008	Report #: 2008-04-15.JPC
----------------------------	-----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- SWC performed maintenance on 1250
- SWC worked on constructing decon pad
- ProTeck sampled drums (Level C PPE)

Discussions/comments regarding visitors, contractor and/or engineer:

- Discussed location of decon pad. Originally SWC considered placing to SE of entrance, but that would be too close to AOC. Decided to keep in location shown on plans (to SW of entrance).
- Discussed construction of the decon pad. TB wanted to keep manhole above ground and pump from a sump to manhole.
- TB suggested they would not have to decon trucks often. I told him that should not be the assumption.
- Discussed disposal with ProTeck.. They stated soil was going to a landfill in Worcester, MA and probably would not 1 sample per 500 CY.

Sampling and Analyses:

-

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses & Level C (sampling only) - plus Tyveks and APR.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH TB & workers 2 workers Tom (Smalls?) J. Cook (10 - 3:30)	CHA Stamford Wrecking Co. Pro-Teck Newburgh Local 445 NYSDEC	

Site Representative: Joshua Cook

Date: April 15, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: April 17, 2008	Report #: 2008-04-17.JPC
----------------------------	-----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
 845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- SWC worked on removing piers and concrete from shoreline
- Silt fencing installed around stockpiled soils
- SWC placed a depth gauge on Volvo excavator
- Tom & 2 laborers worked in boat (apparently setting buoys)
- Went in boat to look at shoreline

Discussions/comments regarding visitors, contractor and/or engineer:

- Discussed disposal facility with Greg P. Greg said it was not decided that Worcester LF would be the actual facility.
- Discussed issues at SE corner of property. Mike said could issue a Change order for a modified cover system, or install cover as far as possible, and that would be the "Site"
- Spoke to ECO Robert Hodor and mentioned trespassers. ECO Hodor told me and Stamford that if they put No Trespassing signes w/ contact info and placed them at corners and every 660', then he could ticket people for trespassing. TB stated he would place them tomorrow.

Sampling and Analyses:

•

Major Issues	Description & Reason
1) Turbidity curtain	1) Rip was noted in curtain. Curtain ripped from boom.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH GP, TB & workers J. Cook, M.Ryan, M. Hubicki	CHA Stamford Wrecking Co. NYSDEC	


Site Representative:

Joshua Cook

Date: April 17, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: April 24, 2008	Report #: 2008-04-24.JPC
----------------------------	-----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Excavators used to consolidate stockpiles
- Laborers installed silt fencing.

Discussions/comments regarding visitors, contractor and/or engineer:

- Discussed planned test pitting along sewer line with Hank, Aaron, S. Smith & Central Hudson.
- J. Isaacs at construction meeting

Sampling and Analyses:

•

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
S. Smith & AH TB & workers J. Cook, H. Willems & J. Isaacs	CHA Stamford Wrecking Co. Central Hudson NYSDEC	

Site Representative: Joshua Cook

Date: April 24, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: April 29, 2008	Report #: 2008-04-29.JPC
----------------------------	-----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Loads of rip-rap were delivered.
- Volvo (excavator) used to clear shoreline to prepare for rip-rap installation.
- 1250 used to move previously stockpiled soil in AOC 1 to widen work platform for crane & excavator. Several very deteriorated drums were uncovered. Did not appear to contain anything. Drums were stockpiled on plastic.

Discussions/comments regarding visitors, contractor and/or engineer:

- Stopped at New Paltz office & discussed underwater survey results with Jack Isaacs. Looks ok.
- AH had conversation with City of Poughkeepsie Police regarding people allegedly tearing down the No Trespassing signs. Officer said they should file an Open No Trespassing complaint and then the City Police can arrest people.
- JPC reminded TB of need for air monitoring when working in the AOCs.

Sampling and Analyses:

•

Major Issues	Description & Reason
1) Petroleum control	1) Quite a bit of sheen on river, even outside AOCs. AH said sheens come up when they pull out piles. He said he was unsure if came from creosote on the piles or from the sediment being disturbed.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH TB & workers J. Cook (9:30 -)	CHA Stamford Wrecking Co. NYSDEC	

Site Representative: Joshua Cook

Date: April 29, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: May 1, 2008	Report #: 2008-05-01.JPC
----------------------------	--------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Rip-rap stone being delivered
- Volvo (excavator) worked on cutting grade in Zone 2 for revetment installation
- 1250 moving stockpiles from one place to another
- Excavators idle from ~1:45 - 2:30
- MTA safety training held.

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
S. Smith & AH J. Cook	City of Poughkeepsie CHA OCC MTA Stamford Wrecking Co. NYSDEC	

Site Representative: Joshua Cook

Date: May 1, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: May 8, 2008	Report #: 2008-05-08.JPC
----------------------------	--------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Mulcher at site.
- SWC placed mulch over exposed areas for erosion control.

Discussions/comments regarding visitors, contractor and/or engineer:

- JPC reminded TB that he was pretty sure the spec required off-site disposal of wood chips, but that he should check the specifications.
- S. Smith & AH brought up later that if they leave the wood chips there it will be embedded in soil and SWC will have to remove dirt w/mulch

Sampling and Analyses:

-

Major Issues	Description & Reason
--------------	----------------------

1)	1)
----	----

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
SS & AH TB & workers J. Cook	CHA OCC Stamford Wrecking Co. NYSDEC	


Site Representative:

Joshua Cook

Date: May 8, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: May 15, 2008	Report #: 2008-05-15.JPC
----------------------------	---------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
 845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Wood chips still spread on previously grubbed areas & being mixed into dirt by equipment running over it.
- Crane at site.
- Rip-rap stone being delivered.
- 1250 idle.
- Laborers at site hand clearing vegetation in Zone 4/5.

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason
--------------	----------------------

1)	1)
----	----

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH GP & TB & workers J. Cook (9:30 - 1:00)	CHA Stamford Wrecking Co. NYSDEC	


Site Representative:

Joshua Cook

Date: May 15, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: May 21, 2008	Report #: 2008-05-21.JPC
----------------------------	---------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
 845-473-4586 (Consultant's Trailer)

	AM	PM
Weather	Sunny	
Temperature	50oF	
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Soil @ N rock outcrop had been graded from top of slope to top of BR outcropping.
- SWC used front end loader to move stockpiled concrete to make room for sediment pad.
- Loads of rip-rap rock were delivered
- 3 laborers worked in Zone 4/5 doing hand clearing

Discussions/comments regarding visitors, contractor and/or engineer:

- MTA worker on top of wall. AH and JPC spoke to him to locate extent of retaining wall. Wall ends ~1' S of North end of Brick wall.

Sampling and Analyses:

-

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH TB & workers J. Cook (8:15 - 11:30)	CHA Stamford Wrecking Co. NYSDEC	

Site Representative: Joshua Cook

Date: May 21, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: May 29, 2008	Report #: 2008-05-29.JPC
----------------------------	---------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather	Sunny	
Temperature	~50oF	
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Mulch from clearing being used as dust control. Spec calls for offsite disposal
- SWC graded area for sediment pad with front end loader

Discussions/comments regarding visitors, contractor and/or engineer:

-

Sampling and Analyses:

-

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH TB & workers J. Cook (8:15 - 12:30)	CHA Stamford Wrecking Co. NYSDEC	

Site Representative: Joshua Cook

Date: May 29, 2008

Representative's signature: Joshua P. Cook



DAILY INSPECTION REPORT

Site Code #: B00190	Date: June 5, 2008	Report #: 2008-06-05.JPC
----------------------------	---------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Shipment of steel at gate
- Loads of revetment stone delivered
- 1250 working near shore in Zone 1, removing stone placed to fill sink hole. AH stated this is where return wall is going, and SWC was moving over this area previously.
- 1250 demolishing concrete in Zone 2.
- TB & 2 laborers working in boat on turbidity curtain.

Discussions/comments regarding visitors, contractor and/or engineer:

- JPC told AH & SS that if sheens or product gets beyond boom, then a spill must be reported.
- Discussed oil control with laborer, suggesting making a loop with sorbent booms to keep oil from contaminating turbidity curtain.

Sampling and Analyses:

-

Major Issues	Description & Reason
1) Petroleum control	1) Sheens being generated by work in Zone 2. No means to control deployed initially.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan? No.

List deviations: Workers in boat with no personal flotation devices.


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
S. Smith & AH S. Lewis T. Buchino & workers A. Watka & workers J. Cook (7:30 - 1:30)	CHA OCC Stamford Wrecking Co. G. Donaldson Construction NYSDEC	

Site Representative: Joshua Cook

Date: June 5, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: June 10, 2008	Report #: 2008-06-10.JPC
----------------------------	----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- A load of sheet piles were delivered to site. Had been shipped improperly and Adeka swelled. SL stated the load would be shipped back to shop.
- G. Donaldson performed probing along line of anchor wall w/ H beam.
- Mechanic performed maintenance on 1250 (tread)
- Volvo (excavator) and laborer moved material demolished in Zone 3 from shore
- TB performed maintenance on boat.
- In PM Volvo sorted rip-rap stone.
- JPC noted outfall pipe in Zone 1, 8' S of 3+50. Also 2 pieces of broken pipe laid on bank in Zone 1 30' S of 1+50. Another outfall pipe ~10' S of 8+00. Approximately opposite Ginsberg pool house.
- 2:30 TB, 2 laborers & 1250 operator looking at shore. Looking at distance between planned location of Zone 3 bulkhead @ existing structure.

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH SL TB & workers workers J. Cook (9:30 A - 3 P or later)	CHA OCC Stamford Wrecking Co. G. Donaldson Construction NYSDEC	

Site Representative: Joshua Cook

Date: June 10, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: June 12, 2008	Report #: 2008-06-12.JPC
----------------------------	----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- PM - 1 operator and 1 laborer worked on setting Jersey barriers around sediment pad for berms. Created portion of berm with soil.
- Front end loader was used to stockpile debris
- Loads of rip-rap stone arrived throughout day.
- G. Donaldson worked on installing northern return for Zone 1 bulkhead. 6 doubles driven so far. Top of sheets ~10-12'. Design elevation is ~6'. E end of northern return wall - easternmost 2 doubles not driven to design depth. Easternmost ~5-6' high and second ~3-4' high.
- JPC noted an outfall in Zone 1, @ 22' south of 2 + 50
- Headwalls for 54" outfall and 2 smaller outfalls arrived this morning.

Discussions/comments regarding visitors, contractor and/or engineer:

- Truck with stone arrived via Pine Street. JPC told TB. He said he had told them and asked me to tell them. I told driver he needs to use the trucking route which is Rinaldi and not Pine and that Tom had supposedly already told them that. Driver said he didnt know. I told the driver to talk to Tom and reiterated route was down Rinaldi.
- Donaldson noted concern about interference w/ driving piles from existing timber piles

Sampling and Analyses:

•

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
SS & AH SL TB & workers workers J. Cook (9:15A - 4:00P)	CHA OCC Stamford Wrecking Co. G. Donaldson Construction NYSDEC	

Site Representative: Joshua Cook

Date: June 12, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: June 16, 2008	Report #: 2008-06-16.JPC
----------------------------	----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
 845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

•

Discussions/comments regarding visitors, contractor and/or engineer:

- SL stated SWC/G. Donaldson decided to drive sheets upside down so welded interlock would be on the River side. Sheets that had been installed already were removed so the Adeka could be reapplied at shop.

Sampling and Analyses:

•

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH SL workers workers J. Cook (10 - 10:30 AM) M. Ryan	CHA OCC Stamford Wrecking Co. G. Donaldson Construction NYSDEC NYSDEC	


Site Representative:

Joshua Cook

Date: June 16, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: June 19, 2008	Report #: 2008-06-19.JPC
----------------------------	----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
 845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- G. Donaldson installing sheet piling in Zone 1. Approximately 120 feet of Zone 1 bulkhead installed.
- A plastic liner had been placed on "sediment pad"
- Welder/mechanic performing maintenance on tracks of 1250.
- SWC used the Volvo excavator & two laborers to scrape down soil along top of bank in Zone 2.
- TB and 1 laborer performed layout
- TB and laborers set control stakes for revetment
- JPC noted a potential outfall at 3rd double from N end of Zone 1 bulkhead.

Discussions/comments regarding visitors, contractor and/or engineer:

- Spoke to AH and SL - AH said G. Donaldson can pull timber piles; SL confirmed OCC will be able to inspect welds.
- SL asked if it may be better to snap of timber piles at mudline rather than extract.

Sampling and Analyses:

•

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH S Lewis TB & workers workers J. Cook (7:30 - PM)	CHA OCC Stamford Wrecking Co. G. Donaldson Construction NYSDEC	

Site Representative: Joshua Cook

Date: June19, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: June 24, 2008	Report #: 2008-06-24.JPC
----------------------------	----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Small stockpile under plastic present in AOC 2/3 upon arrival
- Dump truck at site (for sediment hauling)
- "Pool" area of sediment pad full of water. No soil in pad
- Volvo worked on grading in Zone 2 on top of bank
- JPC noted outfall in Zone 3 22' S of 2 + 00.

Discussions/comments regarding visitors, contractor and/or engineer:

- JPC asked TB about sampling results for drums and reminded him of 90 day period.
- Asked TB about schedule for outfall. TB said probably still work on that on Monday

Sampling and Analyses:

-

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
TB & workers J. Cook (8:30AM -11:15AM)	Stamford Wrecking Co. NYSDEC	


Site Representative:

Joshua Cook

Date: June 24, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: June 26, 2008	Report #: 2008-06-26.JPC
----------------------------	----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- G Donaldson continued sheet-pile installation, Zone 1 bulkhead
- JPC noted several outfall pipes: Zone 2 at station 5+50
- Zone 3: 15' S of 15 + 30

Discussions/comments regarding visitors, contractor and/or engineer:

- Discussed large oil spill from adjacent MOSF with David Weitz briefly (Spill # 89-05621 Dutchess Dock)

Sampling and Analyses:

-

Major Issues	Description & Reason
--------------	----------------------

1) Spill	1) Vibratory hammer blew a hydraulic line, which leaked into River. OCC reported Donaldson used soap as dispersent. I told Tom to get booms and pads to remove product. Spill reported by JPC. # 0803608 assigned.
2) Drums	2) Drums still present at site. Located adjacent to trailers. Not labeled.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH S. Lewis TB & workers workers J. Cook (8:30 - 3:00) Dave Weitz (2:30 - 3:00)	CHA OCC Stamford Wrecking Co. Stamford Wrecking Co. G. Donaldson Construction NYSDEC	

Site Representative: Joshua Cook

Date: June 26, 2008

Representative's signature: *Joshua P. Cook*



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: July 3, 2008	Report #: 2008-07-03.JPC
----------------------------	---------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Screener at site

Discussions/comments regarding visitors, contractor and/or engineer:

-

Sampling and Analyses:

-

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH TB & workers J. Cook	CHA Stamford Wrecking Co. NYSDEC	


Site Representative:

Joshua Cook

Date: July 3, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: July 7, 2008	Report #: 2008-07-07.JPC
----------------------------	---------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- G. Donaldson setting up falsework for southern return wall Zone 3.
- Tom performed maintenance on dump truck. Truck would not start.
- Volvo (excavator) loaded rip-rap stone into dump

Discussions/comments regarding visitors, contractor and/or engineer:

- I told TB sediments removed from the River must be stockpiled far enough from the River to all infiltration of water, per contract (SWPPP, SMP)

Sampling and Analyses:

-

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH Alex Mora workers Tom Buchino (arrived 9:30) workers J. Cook (8:45 -)	CHA OCC Stamford Wrecking Co. Stamford Wrecking Co. G. Donaldson Construction NYSDEC	


Site Representative:

Joshua Cook

Date: July 7, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: July 10, 2008	Report #: 2008-07-10.JPC
----------------------------	----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- 1250 worked in area of 54" outfall. No obvious progress. Small section of the top of pipe exposed. No significant contamination. TB said they were "prepping" for next week.
- G. Donaldson drove sheet piles. South return wall Zone 3 bulkhead.

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
SS & AH S. Lewis GP, TB & workers Alan Watka & workers Joe Bonura J. Cook (9:00 AM -)	CHA OCC Stamford Wrecking Co. G. Donaldson Construction PWD, LLC NYSDEC	

Site Representative: Joshua Cook

Date: July 10, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: July 16, 2008	Report #: 2008-07-16.JPC
----------------------------	----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- SWC excavated area near outfall to prep for replacement. Had a small excavation ~ 20-30' landside of outfall. No gross contamination noted in excavation or stockpiled soils removed from excavation.
- 1250 demolished concrete bulkhead structures in Zone 3 (~100-150 N of Donaldson)
- Laborer worked on placing bricks and mortar in annular space of 54" outfall headwall.
- Front end loader used to move rip-rap bedding stone.
- SWC worked on demolishing outfall platform

Discussions/comments regarding visitors, contractor and/or engineer:

- Told AH & 1250 operator when gross contamination is removed from the River it should not be placed on bank. Should be removed and stockpiled on and under plastic.
- AM - Tom, AH & me discussing placement of toe stone in Zone 4 for the 54" outfall. TB said the toe was to be placed 23' (horizontal distance) out. I asked how he determined the 23' and he said it had been agreed upon in the meeting. I told him that had not been agreed upon. 23' is the distance for Zone 2.
- ~9:30: G Donaldson foreman told Tom Buchino (TB) they hit a timber pile in the interlock of the sheet they were driving currently. They drove that sheet to w/in approx

5' of design depth & then previously driven sheet began being pulled down with it. TB told G Donaldson that it had been discussed in the meeting and it was agreed upon that when an obstruction was hit in Zone 3, the sheet pile would just be cut off @ that elevation. I told TB & G. Donaldson that was not agreed upon in the meeting. AH called OCC to determine what elevation would be acceptable.

Sampling and Analyses:

•

Major Issues	Description & Reason
1) Soil handling/petroleum control	1) 1250 removing grossly contaminated soil & debris from River, and placing on bank, basically in River.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH TB & workers workers J. Cook (7:30 AM - 2:45 PM)	CHA Stamford Wrecking Co. G. Donaldson Construction NYSDEC	

Site Representative: Joshua Cook

Date: July 16, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: July 17, 2008	Report #: 2008-07-17.JPC
----------------------------	----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
 845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Excavating @ location of 54" outfall
- G. Donaldson driving sheet piling
- SWC began setting headwall for 54" outfall, but wrong elevation, so removed it.

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason
--------------	----------------------

1) Erosion Control	1) Stockpiles too close to River. Water draining off piles not infiltrating before reaching the River. Silt fencing inadequate. Water is overtopping the silt fence. Yellow turbidity curtain with only 3-4' of curtain. Not long enough to reach bottom at high tide.
2) Dust Control	2) No dust control being employed. Load of rip-rap stone delivered around 9 or 9:15 created large dust cloud.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
J. Cook (7:45 AM - 2:00 PM)	Stamford Wrecking Co. G. Donaldson Construction NYSDEC	

Site Representative: Joshua Cook

Date: July 17, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: July 18, 2008	Report #: 2008-07-18.JPC
----------------------------	----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
 845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- SWC worked on setting 54" outfall, north end of Site.
- Donaldson moving falsework.
- Dust control problems. See below. SWC tried to wet work area down with hose. Did not have enough hose to reach stockpile of rip rap stone.

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason
--------------	----------------------

1) Dust control	1) Dust leaving site. Moving to the north. Complaint recieved from Shadows. Owner reported he had to move customers inside due to dust.
-----------------	-----------------------------------------------------------------------------------------------------------------------------------------

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable? No.

Site Visitors	Representing	Entered Exclusion Zone
AH S. Lewis TB and workers workers J. Cook (7:45 -)	CHA OCC Stamford Wrecking Co. G. Donaldson Construction NYSDEC	


Site Representative:

Joshua Cook

Date: July 18, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: July 25, 2008	Report #: 2008-07-25.JPC
----------------------------	----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Donaldson worked on probing to delineate Zone 3 obstruction
- SWC worked on moving turbidity curtain. Had problems moving curtain due to boat engine not being powerful enough
- G Donaldson took coffee break from 9:30 to 10:11.
- Donaldson used crane to move pad

Discussions/comments regarding visitors, contractor and/or engineer:

- JPC discussed bumping sheeting line farther out to west with Jack Isaacs. Jack ok with this. Suggested they put a gradual turn to avoid maintenance issues, but would be ok with 90o bend too.
- Spoke to AH and TB re: requirements of SWPPP, SMP, CAMP, etc and that I or Aaron may stop work if work out of compliance. Stated payment may also be withheld.

Sampling and Analyses:

-

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH S. Lewis Tom Buchino & workers J. Cook	CHA OCC Stamford Wrecking Co. G. Donaldson Construction NYSDEC	


Site Representative:

Joshua Cook

Date: July 25, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: July 31, 2008	Report #: 2008-07-31.JPC
----------------------------	----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
 845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction	S to N	

Description of work performed by contr. this report period:

- 1250 excavating in Zone 2 for rip-rap installation; excavating contaminated sediments
- Deconned Moxy (dump)

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason
--------------	----------------------

1) Odor Control	1) ~10:00 AM - Strong odor in Zone 2 adjacent to sediment excavation. Wind from South. Slight odor still noticeable along shore near Shadows. No odor control being employed.
-----------------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
J. Cook (8:45 - 2:45)	CHA OCC Stamford Wrecking Co. G. Donaldson Construction NYSDEC	


Site Representative:

Joshua Cook

Date: July 31, 2008

Representative's signature:

Joshua P. Cook



DAILY INSPECTION REPORT

Site Code #: B00190	Date: August 1, 2008	Report #: 2008-08-01.JPC
----------------------------	-----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Tom Buchino, Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
 845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- SWC digging in Zone 2 sediments and hauling contaminated sediments

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason
--------------	----------------------

1) Turbidity Curtain	1) Turbidity near 54" outfall; Short yellow boom being used here. This needs to be replaced.
2) Erosion controls	Slight turbidity near "boat launch" south of 54" outfall.
3) Odor controls	2) Silt fencing upland of 54" sewer needs to be reset
4) Air monitoring and Odor controls	3) No odor control for stockpiles on sediment pad (not covered).
	4) 9:00 AM Strong odor from sediment excavation. Wind from W (towards townhouses). Asked laborer if air monitoring set up. Laborer stated equipment was not working. I told them to stop work. Called AH and told him. Workers stopped. Worker later returned with PID, but stated he was unsure if it was working, b/c they tested it with a sharpie and the reading was low. I asked worker if he knew about calibration procedures for the PID and explained a typical procedure. Laborer stated each day instrument would ask if they wanted to "calibrate now" and Tom Buchino (former SWC Superintendent) would just say "No, just skip that mode."
5) Petroleum control	5) Petroleum leaving boomed area at north end of Zone 2 boom.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable? No.

Site Visitors	Representing	Entered Exclusion Zone
J. Cook (8:00 - 2:15)	CHA Stamford Wrecking Co. G. Donaldson Construction NYSDEC	

Site Representative: Joshua Cook

Date: August 1, 2008

Representative's signature:

Joshua P. Cook



DAILY INSPECTION REPORT

Site Code #: B00190	Date: August 7, 2008	Report #: 2008-08-07.JPC
----------------------------	-----------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- JPC at site about 8:45 AM to about 2:00 PM.
- Volvo and mechanic performing maintenance on dump
- 1250 and 2 laborers working on revetment
- Screener working in stockpile from revetment. No excavator feeding screen. Reminded Scott Smith only soils from AOC will be reimbursable.
- North end of turbidity curtain around Zone 1 & 2 pulled much tighter to shore. This was where oil had been observed leaving the boomed area previously.

Discussions/comments regarding visitors, contractor and/or engineer:

-

Sampling and Analyses:

-

Major Issues	Description & Reason
1) Erosion & Sed. Controls	1) Short yellow turbidity curtain still being used around 54" outfall. CHA/Stamford reminded this did not meet req's of permit.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone

Site Representative: Joshua Cook

Date: August 7, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: August 14, 2008	Report #: 2008-08-14.JPC
----------------------------	------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		Sunny
Temperature		75oF
Wind Speed & Direction		From NW

Description of work performed by contr. this report period:

- SWC moved turbidity curtain
- SWC worked on screening AOC 1 overburden
- 1250 idle PM
- Donalson worked on extending the T on the falsework in PM
- 1 operator loaded concrete into dump using Volvo excavator and hauled the conc from south end of site to north end of site.
- 1 operator using front end loader to feed screener AOC 1 overburden
- Air monitor was set on E side of sediment pad on jersey barrier. This is not downwind of any activity.

Discussions/comments regarding visitors, contractor and/or engineer:

- ~12:45 Ken Warga was working on setting up dust monitor. He asked what it was supposed to be set to. I told him action level is 150 ug/m3, so I told him if it reads in ug then action level is 150, if it reads in mg, then action level is 0.150. Ken stated it was set to 0.5. This is mg/m3. Unacceptable.
- ~ 1:45 reminded KW needed continuous air monitoring data.

Sampling and Analyses:

•

Major Issues	Description & Reason
1) Air monitoring	1) No downwind data. Air monitor incorrectly located.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
J. Cook (9:00 - 3:00)	CHA OCC Stamford Wrecking Co. G. Donaldson Construction NYSDEC	

Site Representative: Joshua Cook

Date: August 14, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: September 2, 2008	Report #: 2008-09-02.JPC
----------------------------	--------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		Hot, Sunny
Temperature		
Wind Speed & Direction		From SSW

Description of work performed by contr. this report period:

- A laborer worked in manhole of 54" outfall
- Donaldson worked on falsework
- 1250 idle
- Volvo excavator doing some rough grading
- Lower portion of Zone 2 revetment completed (all the way from Zone 1 to Zone 3)
- Front end loader used place screened material behind Zone 2 jersey barrier
- PM - Air monitor stationed on E side of sediment pad, jersey barrier; front end loader moving stockpiled rock south of air monitor (i.e., cross wind)

Discussions/comments regarding visitors, contractor and/or engineer:

-

Sampling and Analyses:

-

Major Issues	Description & Reason
1) Air monitoring	1) Dust monitor incorrectly placed.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
S. Smith, AH S. Lewis KW & workers workers J. Cook (9:00 -	CHA OCC Stamford Wrecking Co. G. Donaldson Construction NYSDEC	


Site Representative:

Joshua Cook

Date: September 2, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: September 9, 2008	Report #: 2008-09-09.JPC
----------------------------	--------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather	Heavy Rain & T'storms	No T'storms
Temperature	65/70oF	
Wind Speed & Direction		

Description of work performed by contr. this report period:

- 1250 used to excavate overburden in AOC 1 to prepare for screening
- Dump truck used to load screened material from stockpiles in AOC 1 to area immediately behind Zone 2 revetment jersey barrier
- G. Donaldson idle due to lightning.
- ADT, contractor to Central Hudson Gas & Electric, installed soil borings using a Geoprobe along the 54" sewer line as part of investigation of upgradient former MGP site. (Laurel Street MGP, Hank Willems NYSDEC PM, Adam Etringer, CHGE PM)

Discussions/comments regarding visitors, contractor and/or engineer:

- Spoke to S. Lewis. Donaldson left for day at ~11:30. The weather cleared ~11:15 (final bolt of lightning).

Sampling and Analyses:

-

Major Issues	Description & Reason
1) Air monitoring	1) SWC had stated they were ordering another air monitor. I asked for proof of the order and Ken had only an email from Greg. I told Ken this was not enough, so at ~2:00 PM I told everyone to stop work. At ~2:15, I returned to trailer, Ken had a copy of an invoice. I said that was enough and they could resume work.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable? No.

Site Visitors	Representing	Entered Exclusion Zone
S. Lewis AH KW and workers workers (AM only) H. Willems J. Cook (8:30 - 3:00)	OCC CHA Stamford Wrecking Co. G. Donaldson Construction ADT Central Hudson Gas & Elec NYSDEC	

Site Representative: Joshua Cook

Date: September 9, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: September 10, 2008	Report #: 2008-09-10.JPC
----------------------------	---------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather	Sunny	Sunny, Fair
Temperature	55 - 60oF	65 - 70oF
Wind Speed & Direction	From N/NW	From N

Description of work performed by contr. this report period:

- Laborer compacted stone on top of 54" outfall
- Volvo excavator used to do some rough grading south of 54" outfall
- Donaldson continuing driving sheets and probing with demo beam
- SWC used front-end loader to load Zone 1 soils into screener
- Volvo excavated soil from Northern rock outcrop stockpile to dump truck, dump using material to backfill above 54" outfall
- PM - used front end loader to load larger sized waste into dump truck

Discussions/comments regarding visitors, contractor and/or engineer:

- Spoke to AH regarding placing site soils above 54" outfall. Asked if it shouldn't be clean fill per typical utility trench detail. AH would speak to Scott Smith and City

Sampling and Analyses:

-

Major Issues	Description & Reason
1) Screening operation	1) CO for screening called for several laborers and excavators. SWC performing screening with one operator using a front-end loader

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
J. Cook (8:30 - 2:50)	City of Poughkeepsie CHA Stamford Wrecking Co. G. Donaldson Construction NYSDEC	

Site Representative: Joshua Cook

Date: September 10, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: September 11, 2008	Report #: 2008-09-11.JPC
----------------------------	---------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
 845-473-4586 (Consultant's Trailer)

	AM	PM
Weather	Mostly Cloudy	
Temperature	~ 50-55oF	
Wind Speed & Direction	From N	From SW

Description of work performed by contr. this report period:

- Mechanic, laborer and KW working on boat motor.
- Donaldson probing in Zone 3, ~ ½ way through current rack.
- SWC used front-end loader to load soils into screener.
- Volvo excavator used to place rip-rap in Zone 2.

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason
--------------	----------------------

1) Air monitoring	1) Dust monitor was placed downwind of Volvo; placing rip-rap in AM. Wind had shifted in PM. Air monitor not moved.
-------------------	---------------------------------------------------------------------------------------------------------------------

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
	City of Poughkeepsie CHA OCC Stamford Wrecking Co. Stamford Wrecking Co. G. Donaldson Construction NYSDEC	


Site Representative:

Joshua Cook

Date: September 11, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: September 18, 2008	Report #: 2008-09-18.JPC
----------------------------	---------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather	Sunny	
Temperature	~60oF	
Wind Speed & Direction	Wind from N/NE	

Description of work performed by contr. this report period:

- Stone had been stockpiled north of site gate along River.
- 54" outfall had concrete in joints and backfilled with stone
- Turbidity curtain was reset
- Donaldson was driving sheet piles

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
J. Cook	City of Poughkeepsie CHA OCC Stamford Wrecking Co. Stamford Wrecking Co. G. Donaldson Construction NYSDEC	

Site Representative: Joshua Cook

Date: September 18, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: September 25, 2008	Report #: 2008-09-25.JPC
----------------------------	---------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather	Sunny	
Temperature	~60oF	
Wind Speed & Direction	Wind from N/NE	

Description of work performed by contr. this report period:

- 1250 removing sediments in Zone 3, directly north of current sheet pile progress
- CAT (320?) loading concrete in dump truck
- Volvo idle
- Front end loader idle
- Front end loader loading soil into screener in AOC 1. CO called for excavator.
- Concrete crusher idle

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason
1) Oil/contaminated soil control 2) Oil control	1) 1250 was placing grossly contaminated sediments from Zone 3 along bank with no protection to keep from draining into River. 2) Sheen in River. Left boomed area at south end of Zone 3. Resulted from excavation activities in Zone 3, and improper placement/anchoring of the turbidity curtain. Called in spill, Spill ID 0807166. Called USCG as well. USCG Incident ID 885254.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
J. Cook (8:30 - 2:30)	City of Poughkeepsie CHA OCC Stamford Wrecking Co. Stamford Wrecking Co. G. Donaldson Construction NYSDEC	

Site Representative: Joshua Cook

Date: September 25, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: September 29, 2008	Report #: 2008-09-29.JPC
----------------------------	---------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Donaldson driving sheets.
- Test pits being dug for sample collection
- 1250 working on rip-rap in Zone 4/5. Loading dump with sediments. Heavy tracking onto Bonura's parking lot.

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason
1) Vehicle tracking	1) Heavy tracking of soils onto temporary parking lot due to movement of vehicles between Zone 4/5 and stockpiles.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
J Cook (8:45 - 12)	CHA OCC Stamford Wrecking Co. G. Donaldson Construction NYSDEC	

Site Representative: Joshua Cook

Date: September 29, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: October 9, 2008	Report #: 2008-10-09.JPC
----------------------------	------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Donaldson continuing Zone 3 sheet pile installation. ~100' + return remaining
- Stockpile material being moved from AOC 1 to make room for test pits.
- Outfall south of Ginsberg's outfall had been set.
- Second outfall set about 80-100' north of Zone 1, backfilled with AOC 1 screenings
- Moxy was in sediment pad, having maintenance performed
- EnviroClean attempted to show how their product worked in small test pit in AOC 1.

Discussions/comments regarding visitors, contractor and/or engineer:

- During site meeting EnviroClean discussed use of their product as "herding" agent for petroleum recovery from water's surface. See meeting minutes.

Sampling and Analyses:

-

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
A. Hollenbeck S. Smith Katie ? S. Lewis J. Bazzoni G. Paquin, K. Warga workers workers Joe Jordan rep Joshua Cook	CHA OCC Stamford Wrecking Co. Stamford Wrecking Co. G. Donaldson Construction EnviroClean NYSDEC	


Site Representative:

Joshua Cook

Date: October 9, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: October 22, 2008	Report #: 2008-10-22.JPC
----------------------------	-------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA), W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Stopped at site. No one there, but site accessible by foot. Pipe not plugged, buried w/ imported stone).
- Petroleum moving south behind bulkhead.

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason
1) Site security 2) Oil Control	1) Site readily accessible by foot. (Fencing incomplete) 2) Petroleum on water behind bulkhead, area bermed, but release uncontrolled.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
J. Cook (4:50PM - 5:40PM)	NYSDEC	

Site Representative: Joshua Cook

Date: October 22, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: November 5, 2008	Report #: 2008-11-05.JPC
----------------------------	-------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA) & John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA) & W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather	Overcast, Light rain/mist	
Temperature	~ 45/50oF	
Wind Speed & Direction		

Description of work performed by contr. this report period:

- SWC attempted to use sorbents to remove oil from water's surface behind Zone 3 bulkhead.
- Concrete crusher loaded with soil & debris, not operating at time of inspection. Presumably crusher being used to screen this material.
- Loader pushing stockpile of screened material. No apparent purpose.
- Smaller CAT preparing to size concrete to prepare it for crushing.
- G. Donaldson installing Southern return wall in Zone 1. Using vibratory hammer. Return wall sheets could not be driven to depth, presumably due to bedrock. Donaldson completed driving ~ 10:30 AM
- 11:30 trucks at site to remove timber piles. 2nd truck had 364 permit. 1:00 after lunch - trucks still waiting to be loaded.

Discussions/comments regarding visitors, contractor and/or engineer:

- CHA said a vac truck will be here tomorrow
- Told operator & KW would need air monitoring downwind of concrete crushing. ~10:00 AM operator prepared to crush concrete using excavator and hoe ram. Reminded operator and KW of need for air monitoring. Operator stopped. By 10:45 still no

crushing.

Sampling and Analyses:

-

Major Issues	Description & Reason
1) Air monitoring	1) Dust monitor set on top of jersey barrier surrounding sediment pad. No activity in vicinity. Data irrelevant. If dust monitor is here, then no data downwind of activity.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?.

Site Visitors	Representing	Entered Exclusion Zone
Danielle Benatti Ken Warga & workers workers Joshua Cook (8:45 - 2:45)	CHA Stamford Wrecking Co. G. Donaldson & Co. NYSDEC	

Site Representative: Joshua Cook

Date: November 5, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: November 6, 2008	Report #: 2008-11-06.JPC
----------------------------	-------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA) & John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA) & W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather	Overcast, Light rain/mist	
Temperature	~ 45/50oF	
Wind Speed & Direction		

Description of work performed by contr. this report period:

- 1250 working on Zone 4/5 revetment
- Volvo excavator loading dump with rip-rap from stockpile @ E side of property, South of Northern bedrock outcrop in AM. In PM Volvo loaded two trucks with timber pipes
- Smaller CAT using hoe ram to break concrete (water being sprayed for dust control)
- Loader placing Zone 2 material in concrete crusher (to screen material), 2 laborers in Tyvek and dust masks sifting through material in crusher to pull out wood.
- EPS vac truck tried to remove product from 14" pipeline.
- Donaldson driving anchor sheets. Appears top of anchor sheets approximately the same as the face sheets.
- Smaller CAT and laborers exposed end of broken pipe

Discussions/comments regarding visitors, contractor and/or engineer:

- 9:05 - JPC asked KW when vac truck would be here. He said it was on its way from Albany and was running late. Reminded KW SWC had until end of day to address petroleum issues.
- 10:00 - EPS of VT vac truck at Site
- KW told EPS pipeline runs all the way to south end of site.

- 10:50 - truck delivered CAT excavator to site.

Sampling and Analyses:

-

Major Issues	Description & Reason

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?.

Site Visitors	Representing	Entered Exclusion Zone
Ken Warga & workers workers Joshua Cook (8:45 - 2:30)	CHA Stamford Wrecking Co. G. Donaldson & Co. EPS of VT NYSDEC	

Site Representative: Joshua Cook

Date: November 6, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: November 7, 2008	Report #: 2008-11-07.JPC
----------------------------	-------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA) & John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA) & W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Vac truck at site to remove petrol. product.
- SWC had removed tank and placed in rolloff. Tank was wrapped in plastic & being placed in rolloff as I approached from N end of Site.
- Laborers were hand clearing the tops of the pipelines.
- 14" pipelines were removed from ground by SWC. Made hole in pipe to try to vac out product.
- Used front end loader to move a compressor to AOC
- Donaldson welded plates over eye holes on low sheet pile.

Discussions/comments regarding visitors, contractor and/or engineer:

- Reminded KW of need to patch eye holes on sheet piles. KW said he had set it up for after mid-morning break.
- CHA and DEC repeatedly asked KW plan for removing the pipeline and justifications for actions. CHA and DEC repeatedly explained the purpose of the pipe removal. Ken was adamant that the proper way to complete the removal was to pump out full piep to draw down level and remove the empty pipe. CHA and I felt it was better to cut of conduit to River first, then work on remaining pipe.

- Ken stated he planned to remove “empty” pipe to allow room to work on pipe full of product.
- 1:00 SWC had removed empty line to 45o elbow near river and reomoved approximately 60' of 14" line wiht product in it.
- SWC is breaking pipe in sections and allowing it to spill on soil and then scooping up oil soaked soil. Breaking pipe by attaching a chain to excavator and pulling the pipe until it breaks.
- 2:00 ~ 20' of 14' line closest to shore remaining in ground. Oil from landside portion of removed pipe (~80') either spilled out during removal of pipe or flowed into end of pipe which is remaining in ground.
- KW decided to cover area w/ plastic and bury and leave for weekend. I stated that I did not think that would be sufficient to prevent further spreading of contamination.

Sampling and Analyses:

•

Major Issues	Description & Reason
1) Vehicle tracking	1) Tracking pad no longer effective. Soils being tracked offsite.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?.


Site Visitors	Representing	Entered Exclusion Zone
Danielle Benati Stuart Lewis Ken Warga & workers workers Joshua Cook (8:45 - 2:10)	CHA OCC Stamford Wrecking Co. G. Donaldson & Co. EPS of VT NYSDEC	

Site Representative: Joshua Cook

Date: November 7, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: November 17, 2008	Report #: 2008-11-17.JPC
----------------------------	--------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA) & John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA) & W. Stuart Lewis (OCC)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: Ken Warga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather	Clear	
Temperature	Cool ~45oF	
Wind Speed & Direction	Slight NW to SE	

Description of work performed by contr. this report period:

- JPC at site about 8:30
- G. Donaldson unloading walers in Zone 1 w/ crane that has been on-site for sheet pile installation.
- SL reported GD installed 3 additional singles in anchor sheet line since last inspection at south end of line. Probably did not eliminate need for any concrete anchor blocks.
- JPC found well screen broken off near ground's surface immediately west of anchor sheet (practically in belly of sheet) approx. in middle of Zone 1 (N to S). Screen is not filled with grout or other material.
- Concrete crushing occurring along E side of site. Utilizing crusher, front end loader & excavator. @ 9:15 all pieces of equipment were idle and workers were performing maintenance on a pickup truck
- 1 excavator removing concrete from stockpile of soil and concrete and placing in pile on W side of road across from stockpiled concrete
- 1250 placing rip-rap stone in Zone 4/5 & dump hauling cut sediment from 4/5 to Site. Note only 1 dump moving material. 1250 must wait several minutes between loads.
- Volvo (excavator) cutting material near site entrance. Apparently in preparation to extend tracking pad further south to accommodate anticipated truck traffic.

- 11:30 - Volvo cutting placed material above 54" outfall. JPC asked AH if that material was from AOC 1 screenings & if so reminded him that they must wait until after asbestos variance is signed/approved by NYSDOL. Reminded AH of need for tracking control and air monitoring.

Discussions/comments regarding visitors, contractor and/or engineer:

-

Sampling and Analyses:

- Air monitors running - See #5 below.

Major Issues	Description & Reason
1) Tracking	1) Mud tracked up Rinaldi Blvd from site. Reminded AH of need to keep soil off street. Once on the street it is too late. Suggested need to redress stone.
2) Contaminated sediments in Zone 4/5	2) AH said contaminated sediments encountered during construction of Zone 4/5 rip-rap and being handled per existing COs for cont. seds. JPC told AH since in Zone 4/5 probably not reimbursable, and would need to track quantities
3) 14" Oil Pipeline remaining in water behind bulkhead	3) SL noted section of 14" pipe still in water. Portion of vertical section of pipe that turned down into water.
4) Silt fencing	4) No fencing around several stockpiles
5) Air monitoring	5) 9:30 - Dust monitor on Jersey barrier berm of sediment pad. S (cross-wind) of excavator moving concrete and W of conc crushing (upwind). No monitor downwind of crusher.
6) Siltation controls	6) Silt built up behind Jersey barrier in Zone 2 rip-rap (near outfall for Ginsburg's development) still not addressed.
7) Oil control/mgmt.	7) Drum of oil leaking onto ground in AOC 2/3. Oil pooled all around it. Landward side of Zone 3 bulkhead still coated w/ fuel oil. Oil is impacting water behind bulkhead.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable? No. See #5 above.

Site Visitors	Representing	Entered Exclusion Zone
Aaron Hollenbeck Stuart Lewis Joshua Cook	CHA OCC Stanford Wrecking Co. Stanford Wrecking Co. G. Donaldson & Co. NYSDEC	


Site Representative:

Joshua Cook

Date: November 17, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: December 1, 2008	Report #: 2008-12-01.JPC
----------------------------	-------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: KenWarga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather	Mostly Sunny	
Temperature	~40oF	
Wind Speed & Direction	SSW to NNE	

Description of work performed by contr. this report period:

- 1250 working in Zone 4/5; cutting sediments and loading in dump to be hauled to site for stockpiling. Only using one dump which results in the 1250 having to wait several minutes between loads, slowing excavation.
- Smaller CAT excavator placing smaller rip-rap stone (8") along Zone 4 to fill in gaps.
- Rip-rap stone being stockpiled directly on site soils. Told AH would need to segregate cover material from site soils during stockpiling.
- Concrete crushing near south end of Zone 2, along MTA retaining wall. No air monitor on downwind side. Reminded KW of requirements and KW moved air monitor.
- G. Donaldson preparing for waler installation in Zone 1. New foreman (Artie)

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason
1) Air monitoring	1) No air monitoring downwind of conc crushing for portion of day

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH K Warga & workers J. Cook (9:00 -)	CHA Stamford Wrecking Co. G. Donaldson Construction NYSDEC	


Site Representative:

Joshua Cook

Date: December 1, 2008

Representative's signature:

Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: December 2, 2008	Report #: 2008-02-02.JPC
----------------------------	-------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: KenWarga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
 845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- 1250 working in Zone 4/5; cutting sediments and loading in dump to be hauled to site for stockpiling.
- Smaller CAT excavator placing smaller rip-rap stone (8") along Zone 4 to fill in gaps.
- G. Donaldson working on waler installation in Zone 1

Discussions/comments regarding visitors, contractor and/or engineer:

•

Sampling and Analyses:

•

Major Issues	Description & Reason

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH K Warga & workers J. Cook (9:00 -)	CHA Stamford Wrecking Co. G. Donaldson Construction NYSDEC	

Site Representative: Joshua Cook

Date: December 2, 2008

Representative's signature: Joshua P. Cook



Pete Grannis
Commissioner

DAILY INSPECTION REPORT

Site Code #: B00190	Date: December 18, 2008	Report #: 2008-12-18.JPC
----------------------------	--------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.: Aaron Hallenbeck (CHA)
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Contractor Super.: KenWarga (Stamford Wrecking Company)
Site Phone & Fax: 845-473-1467 (Contractor's Trailer)
845-473-4586 (Consultant's Trailer)

	AM	PM
Weather		
Temperature		
Wind Speed & Direction		

Description of work performed by contr. this report period:

- Front end loader consolidating stockpile of rip-rap near trailers
- 1250 working in Zone 5
- CAT excavator working in Zone 5
- Other CAT excavator idle
- Dump hauling rip-rap to Zone 5.
- Crusher idle
- Roller onsite; idle
- G. Donaldson working on waler installation on anchor sheets. (Approx 10-15 sections installed)

Discussions/comments regarding visitors, contractor and/or engineer:

- Some slushy ice on water behind bulkheads, none apparent in River proper

Sampling and Analyses:

-

Major Issues	Description & Reason
1) Erosion controls 2) Vehicle tracking	1) No silt fence around any stockpiles, except “fines” pile, but that is not installed correctly. 2) Mud being tracked across uncontrolled portions of Bonura’s parking lot.

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:


Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
AH K Warga & workers J. Cook (8:30 - 1:30)	CHA OCC Stamford Wrecking Co. G. Donaldson Construction NYSDEC	

Site Representative: Joshua Cook

Date: December 18, 2008

Representative’s signature: Joshua P. Cook



DAILY INSPECTION REPORT

Site Code #: B00190	Date: December 29, 2008	Report #: DeLaval122908
----------------------------	--------------------------------	--------------------------------

Site Name:DeLaval

Location: Poughkeepsie, Dutchess County

DEC Proj. Mgr.: Josh Cook

Consultant Proj. Mgr.:Scott Smith

Consultant Field Mgr: Aaron Hallenbeck

Site Phone & Fax:N/A

	AM	PM
Weather	Partly Sunny	Sunny
Temperature	39F	41 F
Wind Speed & Direction	N 5-10 mph	N 5-10 mph

Description of work performed by contr. this report period:

- GC, Stanford Wrecking Company was preparing an access road for excavation of AOC 2,3. Contractor used a Cat 1250 excavator to move concrete slabs to an area further south on the site. A filter fabric was placed above which NYSDOT Item 4 was placed. A Moxy 6227B dump truck was used to transport concrete and other materials within the site. Work in progress.
- K&A Trucking was delivering NYSDOT Item 4 for use in access road construction for AOC 2,3.
- Subcontractor G. Donaldson was excavating for installation of the sheetpile walers at the tie back anchor. Soils were dark fuel oil impacted, with mild odor and sheen on the ground water
- **Sampling and Analyses:**
- Stanford Wrecking Co. did not have adequate a CAMP in place.

Discussions/comments regarding visitors, contractor and/or engineer:

- The weekly progress meeting was held in the contractors field trailer at 10:30am.
- Prior to starting excavation in AOC 2,3 the GC needs to set up an exclusion zone (fencing), boot wash, decon etc.
- Sediment and erosion control is inadequate and needs to be addressed. A silt fence is needed north of the Grandview in Zones 4 and 5.
- The Zone 2 contamination pad is not containing waste, liner is ripped in several locations, and the ramp access is open and sloped to the south allowing runoff outside the pad.

- There was no boot wash on-site, and workers wore regular leather boots. The site was muddy and wet.
- GC stated they will start work on Saturdays at 5:00am to load out soils from AOC 2,3.
- CAMP was inadequate. Contractor only had one PID on the entire site.

•

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan? No

Are atmospheric monitoring results acceptable? No

Site Visitors	Representing	Entered Exclusion Zone
Aaron Hallenback Scott Smith Stu Lewis Kenny Warga Mark Mecky Billy Torino	CHA CHA OCC Stanford Wrecking Co. Stanford Wrecking Co. Protech	

Site Representative: Dave Herman

Date: December 29, 2008

Representative's signature: *Dave Herman*