


**New York State Department of Environmental Conservation
Division of Environmental Remediation**

Remedial Bureau C, 11th Floor

625 Broadway, Albany, New York 12233-7014

Phone: (518) 402-9662 • **FAX:** (518) 402-9679

Website: www.dec.ny.gov



DAILY INSPECTION REPORT

Site Code #: B00190	Date: October 28, 2010	Report #: 2010-10-28.JPC
----------------------------	-------------------------------	---------------------------------

Site Name: Hudson River Waterfront/DeLaval Property
Location: Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.
DEC Proj. Mgr.: Joshua Cook (Section A)
Muni. Proj. Mgr.: Joseph Chenier (City of Poughkeepsie)
Consultant Proj. Mgr.: Scott Smith (CHA), John Bazzoni (OCC)
Consultant Field Mgr.:
Contractor Proj. Mgr.: Greg Paquin (Stamford Wrecking Company)
Vince Santonja (Village Construction Company, Inc.)
Contractor Super.: Ed (Village Construction Company, Inc.)
Site Phone & Fax: 845-489-7731 (Contractor's Cell)

	AM	PM
Weather		Mostly Sunny
Temperature		~65
Wind Speed & Direction		SW to NE; stiff (~10-15mph)

Description of work performed by contr. this report period:

- Diving crew placed coating repair material below waterline in Zone 3 (coveralls said DiveCon). 2 divers in water (~12:45). In water, but heads above (no helmet, tank or air supply); 1 crew member mixing repair material on land; 1 providing other support. 1 G. Donaldson worker at site overseeing DiveCon.
- DiveCon/GDon checked water temp @12:40. 54°F.
- DiveCon stated they are working from N to S in Zone 3. Currently working ~180' N of SW corner of Zone 3 (~40' S of 5° bumpout). DiveCon stated they had done ~30 feet in Zone 1 and said about 6-8 more weeks of work. I stated water temperatures would not be warm enough for 6 more weeks, and they said they knew that.
- Village working in NE corner, in Right-of-Way of Rinaldi/Pine installing waterline connection.
- Fence in NW corner of site is down
- Backflow preventer on outfall in Zone 4 (north of 54" outfall) is detached.

Discussions/comments regarding visitors, contractor and/or engineer:

-

Sampling and Analyses:

Major Issues	Description & Reason
1)	1)

Health & Safety:

Level of protection: Level D, Boots, Hard Hat, Safety Glasses.

Is the level of protection in conformance with the approved Health & Safety Plan?

List deviations:

Are atmospheric monitoring results acceptable?

Site Visitors	Representing	Entered Exclusion Zone
Mike 4 workers (2 divers) Ed & 1 worker J. Cook (12:30 – 1:30)	G. Donaldson Construction DiveCon? Village NYSDEC	

Site Representative: Joshua Cook

Date: October 28, 2010

Representative's signature: *Joshua P Cook*