


**New York State Department of Environmental Conservation  
Division of Environmental Remediation**

**Remedial Bureau C, 11th Floor**

625 Broadway, Albany, New York 12233-7014

**Phone:** (518) 402-9662 • **FAX:** (518) 402-9679

**Website:** www.dec.ny.gov



**DAILY INSPECTION REPORT**

<b>Site Code #:</b> B00190	<b>Date:</b> December 7, 2010	<b>Report #:</b> 2010-12-07.JPC
----------------------------	-------------------------------	---------------------------------

**Site Name:** Hudson River Waterfront/DeLaval Property  
**Location:** Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.  
**DEC Proj. Mgr.:** Joshua Cook (Section A)  
**Muni. Proj. Mgr.:** Joseph Chenier (City of Poughkeepsie)  
**Consultant Proj. Mgr.:** Scott Smith (CHA), John Bazzoni (OCC)  
**Consultant Field Mgr.:**  
**Contractor Proj. Mgr.:** Greg Paquin (Stamford Wrecking Company)  
Vince Santonja (Village Construction Company, Inc.)  
**Contractor Super.:** Ed (Village Construction Company, Inc.)  
**Site Phone & Fax:**

	AM	PM
<b>Weather</b>		
<b>Temperature</b>		
<b>Wind Speed &amp; Direction</b>		

**Description of work performed by contr. this report period:**

Prior to Arrival

- Coating repairs present along entire lengths of Zone 1 and 3 bulkheads in “splash-zone”
- Stamford’s scaffolding for coating repairs in water off NW corner of Zone 3 bulkhead
- Village reports they have completed installation of water line and some storm sewer lines.
- NE rock outcrop/slope cleared and regarded to extent of old rock retaining walls. Appears cover system could be installed except for possibly on rock outcrop itself.

AM

- Village hammering bedrock below grade using Komatsu PC300 LC for CB installation near NE corner of Site.
- Village using Komatsu PC 200LC to excavate broken rock and load in dump truck. Stockpiles of rock and concrete at south end of site, E side of Zone 1.
- CAT D8 dozer; Komatsu D61EX dozer, Komatsu WA320 rubber-tired front end loader; Vibromax walk behind compactor VM1500 – at site, idle

**Discussions/comments regarding visitors, contractor and/or engineer:**

- Discussed tracking over utility trenches with Village. They were aware and were planning on cleaning once done going back-and-forth.

**Sampling and Analyses:**

•

Major Issues	Description & Reason
1)	1)

**Health & Safety:**

**Level of protection:** Level D, Boots, Hard Hat, Safety Glasses.

**Is the level of protection in conformance with the approved Health & Safety Plan?**

**List deviations:**

**Are atmospheric monitoring results acceptable?**

Site Visitors	Representing	Entered Exclusion Zone
Ed & operator J. Cook (9:00 – 10:45)	Village NYSDEC	

**Site Representative:** Joshua Cook

**Date:** December 7, 2010

**Representative's signature:** *Joshua P Cook*