



## Daily Activity Report

2413 Third Avenue  
Bronx, New York  
BCP No. C203137

### General Site Information

Date:	Thursday, March 17, 2022
Weather:	Rain, 42-50°F
Wind Direction/Speed:	N @ 5 mph
AKRF Personnel on Site:	None
AKRF Equipment on Site:	NA
Visitors:	None

### Contractor Information

Contracting Company	Main Personnel	Equipment
LRC Construction	Pasquale Lampugnale	-

### Description and Location of Work Activities Performed

A total of 74.64 tons of 1.5-inch virgin crushed stone was imported to the site from Tilcon New York's Haverstraw Quarry. The stone will be used for backfilling below the concrete slab. No other remedial work occurred. Construction for the new building foundation continued.

### Site Import Tracking Information

Material	Daily Trucks	Total Trucks	Daily Tonnage	Total Tons	Facility of Origin
Virgin Trap Rock - for Truck Tracking Pad	0	6	0	148.57	Haverstraw Quarry - Tilcon NY, Inc.
Virgin Trap Rock - for Backfilling below slab	3	38	74.64	1113.5	Haverstraw Quarry - Tilcon NY, Inc.

### Disposal Tracking Information

Destination Facility/Material Type	Daily Trucks	Total Trucks	Daily Approx. Cubic Yds	Total Approx. Cubic Yds	Total Site Loads	Total Approximate Cubic Yards
EarthEfficient HBR, Phillipsburgh, NJ / Non-Haz Soil	0	267	0	5,340	614	12,280
EarthEfficient BTL, Pocono Summit, PA / C&D	0	17	0	340		
Bayshore Soil Management LLC, Keasbey NJ / Non-Haz Soil	0	72	0	1,440		
Cycle Chem, Inc., Elizabeth, NJ / Hazardous Soil	0	1	0	20		
MCUA Landfill, East Brunswick, NJ / Non-Haz Soil	0	257	0	5,140		


### Air Monitoring Results

CAMP Station	Upwind	Downwind
Odors:	NA	NA
VOC Action Level Exceedance(s):	NA	NA
Particulate Action Level Exceedance(s):	NA	NA
Maximum VOC 15-minute average (ppm):	NA	NA
Maximum Particulate 15-minute average (mg/m <sup>3</sup> ):	NA	NA

### Additional Information


Planned Work Activity for Following Day/week:	Construction for the building foundation will continue.
Comments:	None.

### 2413 Third Avenue, Bronx, NY - Grid Map



### Site Photographs

Photograph 1 -  
Close-up view of the  
imported 1.5-inch  
stone. The stone will  
be used for backfilling  
below the Site cap.



Photograph 2 -  
Close-up view of the  
imported 1.5-inch  
stone. The stone will  
be used for backfilling  
below the Site cap.

