

## **PROGRESS REPORT #18**

**Brownfield Cleanup Program Site No. C203138**

**PL Senior**

**1940 Turnbull Avenue, Bronx, New York**

**Period:** October 1 through 31, 2022

**Report Date:** November 22, 2022

### **Introduction**

In accordance with the New York State Department of Environmental Conservation (NYSDEC) Brownfield Cleanup Agreement (Index #C203138), dated September 22, 2020, this Progress Report was prepared by Roux Environmental Engineering and Geology, D.P.C. (Roux) to describe the Brownfield Cleanup Program (BCP) activities at the PL Senior Site, located at 1940 Turnbull Avenue, Bronx, New York (Site). PL Sara LLC is the BCP Volunteer.

### **I. BCP Activities Completed during the Reporting Period**

Soil removal occurred within both Track 2 and Track 4 areas during the reporting period.

- 31 loads of non-hazardous soil from the Track 2 area were disposed of at the Bayshore Soil Management facility in Keasbey, New Jersey (NJ);
- Four loads of hazardous lead soil from the Track 4 area, and two loads of hazardous soil from the Track 2 area were disposed of at the Clean Earth of North Jersey facility in Kearny, NJ.

CAMP was completed daily during all intrusive work. There were no exceedances during the reporting period.

### **II. BCP Activities Planned for the Next Reporting Period (November 1 through 30, 2022)**

Continued soil excavation and trucking offsite for disposal.

### **III. Schedule and Changes to Scope of Work or Schedule**

Provided in the table below is a summary of the current milestones completed to date in blue and the projected schedule milestones in gray.

<b>BCP Project Milestones</b>	<b>Project Schedule</b>
RIWP Approval	May 19, 2021
RI Field Work	May 26, 2021 – June 14, 2021
Preparation of Draft RI Report/Remedial Action Work Plan (RIR/RAWP)	June 2021-July 2021

Submit draft RIR/RAWP to NYSDEC/NYSDOH for Review	August 3, 2021
Fact Sheet Issued and 45 Day Public Comment Period	September 23 - November 6, 2021
Comments Received from NYSDEC/NYSDOH	October 12, 2021
Modify RIR/RAWP based on Comments	November 5 <sup>th</sup> and 16 <sup>th</sup> 2021
NYSDEC Prepared Decision Document and Approval	December 2021
NYSDEC Issues Fact Sheet Approving Construction	December 2021
Remediation Start Fact Sheet Mailing Completed	March 23, 2022
Construction Begins	June 1, 2022
Submittal Environmental Easement	August 3, 2022
Anticipated Submittal Site Management Plan	January 30, 2023
Anticipated Submittal Final Engineering Report	January 30, 2023
Certificate of Completion	February 2023

There were no changes in the projected schedule this month.

#### IV. Sampling and Other Data Received or Generated during the Reporting Period

No data was generated in October.

Data from the endpoint sampling of the hazardous lead hot spot in the Track 4 Area was validated.

#### V. Deliverables Submitted during the Reporting Period

Daily Reports.

#### VI. Percentage of Work Completion and Any Delays

Given our estimations, excavation from 0-5 feet within the anticipated extents of the Track 2 area remains approximately 95% complete, from 5-10 feet is 95% complete, and excavation from 10-15 feet is approximately 20% complete. Excavation from the hazardous lead hotspot in the Track 4 area is 100% complete and from 0-2 feet across the entire Track 4 area remains approximately 15% complete.

#### VII. Citizen's Participation Plan Actions Taken during the Reporting Period

None.

#### VIII. Citizen's Participation Plan Actions Planned for the Next Reporting Period

None.