

Monthly Progress Report No. 14

November 2024

401 Hunts Point

NYSDEC BCP Site No. C203162

401 Hunts Point Avenue and 1360 Drake Park South, Bronx, NY

1. Introduction

In accordance with the Brownfield Cleanup Agreement, Appendix A, Article XI., executed on July 28, 2023, for the above referenced site, Carson Voci Engineering and Geology, D.P.C. (Carson Voci) an affiliate of Terraphase Engineering, Inc., has prepared this Monthly Progress Report on behalf of 401 Hunts Point, LLC ("Participant"), to summarize the remedial activities conducted during November 2024 and list planned activities for December 2024 for the New York State (NYS) Department of Environmental Conservation (NYSDEC) Brownfield Cleanup Program (BCP) Site No. C203162 identified as 401 Hunts Point at 401 Hunts Point Avenue and 1360 Drake Park South in Bronx, New York. The Site is currently owned by the Applicant, a Participant in the BCP. The approximately 1.14-acre Site consists of two irregular-shaped parcels identified as Block 2772, Lot 219 (401 Hunts Point Avenue), and Block 2772, Lot 245 (1360 Drake Park South), on the New York City Tax Map.

2. Remedial Activities Conducted during this Reporting Period

Remedial activities conducted during this reporting period include beginning the construction/installation of the sub-slab depressurization system (SSDS). The trenches for the SSDS were cut, concrete slab removed, SSDS piping installed, and concrete re-poured. All suction points were cored, vertical risers installed, and some interior piping installed. The concrete is staged in a roll-off container awaiting waste characterization sampling and off-site disposal. The sub-slab material removed to facilitate the SSDS install is containerized in 55-gallon steel drums.

3. Remedial Activities Anticipated for the Next Reporting Period

Remedial activities anticipated for the next reporting period is to complete the construction/installation and start-up of the SSDS.

4. Approved Activity Modifications (changes of work scope and/or schedule)

The submittal of an IRM Work Plan (IRMWP) for the onsite remedial activities was approved by NYSDEC.

5. Results of Sampling, Testing, and Other Relevant Data

None this Period.

6. Deliverables Submitted During this Reporting Period

The Final, PE Sealed IRMWP was submitted and approved by NYSDEC.

7. Information Regarding Percentage of Completion

The IRM implementation is approximately 10% complete. The RI now requires off-site SVI investigation to complete, which is in progress.

8. Unresolved Delays Encountered or Anticipated That May Affect the Remedial Schedule

NYSDEC and NYSDOH issued comments in response to the Draft Remedial Investigation Report (RIR), requesting an SVI investigation at nine neighboring properties, noting that a Significant Threat Determination is unable to be made at this time without SVI data from the neighboring properties. The DRAFT Remedial Action Work Plan (RAWP) cannot be further reviewed and approved until a Significant Threat Determination is made. An IRMWP was submitted and approved in lieu of the RAWP.

9. Citizen Participation Plan Activities during this Report Period

NYSDEC Fact Sheet detailing the start of the implementation of the IRM Remedy was mailed out and referenced documents placed at the identified document repositories.

10. Citizen Participation Plan Activities Anticipated for the Next Reporting Period

None this period.

11. Remedial Schedule

The remedial schedule has not changed from the prior reporting period. The estimated remedial schedule is attached.

12. Miscellaneous Information

None this period.

