

608-610 East Fordham Road Site Progress Report No. 2 July 03, 2023

Progress Report No. 2

608-610 East Fordham Road Site 608-610 East Fordham Road, Bronx, New York 10458 NYSDEC Site Number: C203164 Reporting Period: June 2023

Introduction

P.W. Grosser Consulting, Inc. (PWGC) has prepared this monthly progress report, on behalf of GC Fordham Road Development LLC, to summarize Brownfield Cleanup Program (BCP) related work performed at the 608-610 East Fordham Road Site ("Site") for the month of June 2023.

The Site is in the County of Bronx, New York and is identified as Block 3078, Lot 16 on the New York City Tax Map. The property is bounded by East Fordham Road to the north, Hughes Avenue to the east, a residential building to the south, and a commercial building to the west. A site location map is included as **Figure 1**. The site was formerly utilized for commercial purposes. Proposed plans for the site include demolition of the existing structure and construction of an eight-story residential building with a full cellar.

1. <u>BCP activities relative to the Site during this reporting period:</u>

The following activities occurred in June:

- PWGC submitted a revised Community Participation Plan (CPP) for regulatory review.
- PWGC performed CPP activities discussed in Section 8 below.
- 2. Activities relative to the Site anticipated for the next reporting period:

The following activities are anticipated to occur in July:

- The public comment period for the RIWP will close on July 21, 2023. The State will review comments and notify PWGC if there are any necessary changes to the RIWP.
- 3. Approved activity modification (changes of work scope and/or schedule):

None.

4. Results of sampling, testing and other relevant data:

None

5. <u>Deliverables submitted during this reporting period:</u>

The following deliverables were submitted during this reporting period:

- CPP (Revised)
 - o Submitted on June 20, 2023
- RIWP BCP Factsheet (Final)
 - o Submitted on June 21, 2023





6. <u>Information regarding percentage completion:</u>

- Remedial Investigation Work Plan = 50% Complete
- Community Participation Plan = 100% Complete
- Remedial Investigation Report = 0% Complete
- RAWP with AA = 0% Complete
- RAWP Implementation = 0% Complete
- FER/SMP = 0% Complete
- 7. <u>Unresolved delays encountered or anticipated that may affect schedule:</u>

None.

- 8. <u>Community Participation Plan (CPP) activities during this reporting period:</u>
 - PWGC performed CPP activities.
 - o Mailed out RIWP Fact Sheet to Site Contact List
 - Updated document repositories to include CPP, draft RIWP, and Fact Sheet
- 9. Miscellaneous information:

None.

10. Remaining Schedule:

- RIWP Public Comment Period
- Update RIWP (If Necessary)
- RI Implementation
- Submission and Review of RI Report and RAWP with AA
- Air/Noise RAWP to NYCOER
- RAWP with AA Public Comment Period
- RAWP with AA Approval
- NYCOER issues NTP
- Completion of remedial soil excavation
- Completion of engineering controls
- Preparation of Environmental Easement
- Submission of Draft Final Engineering Report (FER) and Draft Site Management Plan (SMP)
- Acceptance of FER and SMP by NYSDEC
- Issuance of Certificate of Completion for remediation:





FIGURE



