

Daily Status Report

Prepared by: C. Zaccheo

Date: 11/30/2022

Weather: 50 deg F., Rain

Project: 470 Kent Avenue - Brooklyn, NY - DEC Site #s C224053 and 224053

Engineer: Matthew Carroll, P.E. Tenen Environmental, LLC	Safety Manager: Claire Zaccheo Tenen Environmental, LLC
Structural Contractor: New Line Services	Excavation Contractor: ECD NY

Work Activities Performed:

- 1) Disposal of 4 loads (approximately 80 cubic yards) of soil to the Bayshore Soil Management facility, and;
- 2) ECD continuing dewatering well installation.

Samples Collected (Since Last Report): None.

Air Monitoring (Since Last Report): CAMP stations were not set up due to rain.

Problems Encountered: None.

Planned Work Activities for Next Day/Week: Continue dewatering well installation, soil excavation and soil and C&D disposal.

Site Layout Map



Photo 1:

Dewatering well
installation.



Photo 2:

View of a truck getting
loaded with soil for
disposal at the Bayshore
facility.



CAMP: Downwind Particulates	NA
CAMP: Downwind VOCs	NA

CAMP: Upwind Particulates	NA
-------------------------------------	-----------