

APPENDIX G
STORMWATER POLLUTION PREVENTION PLAN AND AGENCY APPROVAL
DOCUMENTATION

New York State Department of Environmental Conservation

Division of Water, Region 2

47-40 21st Street, 4th Floor, Long Island City, NY 11101-5407

Phone: (718) 482-4936 • FAX: (718) 482-6516

Website: www.dec.ny.gov



Joe Martens
Commissioner

Sent by E-mail and by Regular Mail

December 26, 2012

PS&S Engineering, Inc.
Attn: Andrew Grundy, P.E.
55 Main Street, 3rd Floor
Yonkers, NY 10701

Re: Stormwater Pollution Prevention Plan
SPDES General Permit (GP-0-10-001) for Stormwater Discharges from Construction
Activity, Permit ID: NYR10W061
Frito-Lay Parking Expansion, Brooklyn, NY

Dear Mr. Grundy:

The Department has reviewed the revised Stormwater Pollution Prevention Plan (SWPPP) dated December 17, 2012 for the above-referenced construction project. The contents of the SWPPP are found to be acceptable to the Department.

Please ensure that the SWPPP is implemented according to all the requirements of the SPDES General Permit (GP-0-10-001) for Stormwater Discharges from Construction Activity, including but not limited to the following:

- 1) The construction project shall implement all required soil erosion and sediment control (E&SC) measures as described in the SWPPP and any additional measures required to protect water quality.
- 2) Inspection of E&SC measures must be performed as detailed in the SWPPP and as per the requirements of the SPDES Construction Stormwater General Permit (GP-0-10-001).
- 3) Contractor Certification Statement must be completed and signed by all contractors and subcontractors implementing, inspecting, and maintaining the measures and controls described in the SWPPP prior to the start of their activity and be included in the on-site copy of the SWPPP.
- 4) The SWPPP must be amended if there are significant changes in the design or implementation of any E&SC or water quality controls which may have a significant

effect on the potential for the discharge of pollutants to the waters of New York State or waters of the United States, and which has not otherwise been addressed in the SWPPP.

This SWPPP acceptance does not relieve the permittee of any other requirements listed in the SPDES Construction Stormwater General Permit (GP-0-10-001), or protect from enforcement action initiated by this Department if permit violations are observed during site inspections by Department staff. Please note that sediment-laden or pollutant-laden stormwater discharges from the construction activity to the English Kills Creek is a violation of the Environmental Conservation Law (ECL) and the NYS stormwater regulations.

If you have any questions, please contact me at (718) 482-4936 or Mr. Imdadul Islam, P.E. at (718) 482-4960.

Sincerely,

A handwritten signature in dark ink, appearing to read 'Sebastian', with a stylized flourish at the end.

Sebastian Zacharias, P.E.
Environmental Engineer I

ecc: R. Elburn, P.E.
S. Southwell, P.E.
I. Islam, P.E.
S. Sen
M. Matthews, Rolling Frito-Lay Sales, LP, Plano, TX

STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

**FRITO LAY DISTRIBUTION CENTER PARKING EXPANSION
202-218 MORGAN AVENUE
BROOKLYN, NEW YORK
KINGS COUNTY**

Prepared for:

**Rolling Frito-Lay Sales, LP
7701 Legacy Drive
Plano, Texas 75034**

July 15, 2012

Prepared by:



PS&S Engineering, Inc.
55 Main Street
3rd Floor
Yonkers, NY 10701
914.509.8601

TABLE OF CONTENTS

1.0	INTRODUCTION	3
2.0	SWPPP DEVELOPMENT, REVIEW AND UPDATE	3
3.0	Site Description.....	4
1.1.1	Project Scope	5
4.0	STORMWATER MANAGEMENT OBJECTIVES	7
5.0	PRE-DEVELOPMENT SITE CONDITIONS	8
6.0	POST-DEVELOPMENT SITE CONDITIONS	10
7.0	CONSTRUCTION PHASE	13
8.0	CONSTRUCTION SEQUENCE SCHEDULING	14

APPENDICES

Appendix A	Figures:
	Figure 1 Site Location Map
	Figure 2 Zoning Map
	Figure 3 Floodplains Map
	Figure 4 NYSDEC Tidal Wetlands Map
Appendix B	Notice of Intent (NOI) Application
Appendix C	Water Quality Volume Calculation
Appendix D	Equipment Specifications
Appendix E	Owner SWPPP Certification
Appendix F	Contractor SWPPP certification
Appendix G	Notice of Termination
Appendix H	Construction Site Log Book
Appendix I	Site Plans:
	Existing Conditions and Demolition Plan (Sheet No. C01)
	Alignment and Materials Plan (Sheet No. C02)
	Grading Drainage and Utility Plan (Sheet No. C03)
	Erosion and Sediment Control Plan (Sheet No. C04)
	Site Details (Sheet Nos. C05 and C06)

1.0 INTRODUCTION

This Stormwater Pollution Prevention Plan (SWPPP) has been prepared in accordance with the requirements and the technical specifications and the technical specifications set forth in the New York State Department of Environmental Conservation (NYSDEC) General Permit GP-0-10-001 for Stormwater Discharges from Construction Activities.

The SWPPP describes practices and procedures required to prevent pollutants from entering the waters of the United States via stormwater runoff. The stormwater management design and erosion control design for the project were prepared using criteria established in the New York State Stormwater Management Design Manual and the New York State Standards and Specifications for Erosion and Sediment Control.

Site Owner/Operator

The owner/operator for the construction activities is responsible to oversee the installation and maintenance of all stormwater pollution prevention measures proposed in this plan.

Rolling Frito Lay Sales, LP
222 Morgan Avenue
Brooklyn, NY 11273

Contact

Clinton Palmer.
Telephone: 718-637-6660
Email: clint.palmer@pepsico.com

2.0 SWPPP DEVELOPMENT, REVIEW AND UPDATE

SWPPP Development

The SWPPP was developed in accordance with accepted engineering practices to provide the following information:

- Offers protective measures to minimize the transport of sediment and pollutants during construction
- Identifies potential sources of stormwater pollution from the construction site
- Describes the the post construction stormwater controls that will be installed to meet stormwater quality requirements
- Outlines the owner and contractor responsibility to maintain compliance with SPDES Permit N0. GP-0-10-001

SWPPP Review

This SWPPP shall be kept on-site and will be made available for review by the designer, contractor, sub-contractor and applicable federal, state and local regulatory agencies that

have jurisdiction over the construction site. If necessary, any of these regulatory agencies may notify the owner that the SWPPP is not in compliance with the required regulations. If the SWPPP is in need of revision, the owner or operator of the project will make the required revisions to the SWPPP within 14 calendar days of notification by the regulatory agency. In addition, the owner or operator will submit a written certification that the revisions have been made and will be implemented. If the owner or operator does not respond to notification, owner or operator coverage under GP-0-10-001 may be suspended.

3.0 Site Description

The subject property is located at 202-218 Morgan Avenue in East Williamsburg, Borough of Brooklyn, Kings County, New York. The site location is depicted on the USGS Topographic Brooklyn, New York Quadrangle (Figure 1). The property consists of approximately 2.79 acres and is designated on the Borough of Brooklyn Tax Map as Block 2942, Lot 105, 111, 112. The site was previously developed as a waste transfer facility. It is currently vacant with overgrowth of weedy vegetation and abandoned underground features, building foundation and areas of concrete pavement. The site is owned by Frito-Lay and is not currently utilized. As depicted on the New York City Planning Zoning Map 13b, the site is designated in the M3-1 Manufacturing zoning district (Figure 2).

Specifically, patches of concrete pavement underlain by abandoned underground chambers and vehicle weighing scales occupy the western portion of the site. The central portion of the property includes an abandoned building foundation with a slab on grade.

In addition, the site is enclosed by corrugated metal fencing (approximately 10 to 15 feet in height) and a concrete retaining wall (along the northern and western border). There is an 8-foot wide sliding gate installed on the southwestern property line.

The site is bound by Morgan Avenue to the west, a Frito-Lay Warehouse and delivery truck parking facility to the north, the English Kills Channel to the south and east. There is one access point to the Site on Morgan Avenue.

Pursuant to Federal regulation 40 CFR Part 122, a copy of the Notice of Intent (NOI) for Stormwater Discharges Associated with Construction Activity has been submitted to the New York State Department of Environmental Conservation (NYSDEC) and is included in Appendix B. The applicant will be disturbing 2.79 acres on the site property and shall have an Erosion and Sediment Control Plan and Stormwater Pollution Prevention Plan (SWPPP) on the job site with copies available at the request of and in accordance with the NYSDEC.

The Applicant contact information for the General Permit (GP-02-01 NYR _____) for Stormwater Discharges Associated with Construction Activities for the Frito Lay site is as follows:

Company Name:	Rolling Frito Lay Sales, LP
Company Owner/Operator:	Rolling Frito Lay Sales, LP
Address:	7701 Legacy Drive Plano, Texas 75024
Phone:	972-334-7000

1.1.1 Project Scope

The proposed action involves the demolition and removal of all abandoned site features, cap and remediation of contaminated land and construction of additional parking for Frito-Lay delivery vehicles. In addition, there will be the installation of associated appurtenances and modification of existing structures. Please refer to Alignment and Materials Plan (Sheet No. C02).

Specifically, the proposed project consists of providing an asphalt cap over the existing contaminated soil to allow for the construction of a parking area for 157 Frito-Lay delivery trucks. Approximately 154' of the existing wall at the north east corner of the site will be removed to allow for a truck access way into the proposed parking area from the adjacent Frito-Lay site. Existing monitoring wells will be adjusted and set to proposed grade. The existing chain-link fence around the border of the property will be relocated at the proposed edge of pavement as shown in the Alignment and Materials Plan.

Since vans and trucks that typically access the site utilize diesel for fuel, new block heater receptacles will be installed in the new parking areas along with additional site lighting.

The redevelopment of the site also involves the removal of vehicle scales (which are not in service); and the abandonment of existing vaults/chambers (not in service).

A portion of the landscaped buffer will remain in its natural state along the eastern and southern border of the site.

Stormwater Runoff from Paved Surface Areas

Runoff from the site parking area on will be collected using a pitched pavement system that directs stormwater flow to proposed catch basins that are piped to the a proposed outfall pipe which discharges into the English Kills Creek. As mentioned above, a stormwater treatment unit will be installed along the outfall pipe to improve discharge water quality. This stormwater treatment unit is designed to treat stormwater pollutants from runoff via screening total suspended solids (TSS), sediments, oils and greases and trash and debris under very high flow rate conditions. The treatment unit will be a hydrodynamic separator type, model CDS-8, manufactured by Contech Engineering Solutions, LLC. The unit was sized based on the treatment flow rates verified by NJCAT. Certification documentation is included in Appendix D.

Site Disturbance

Of this 3.25-acre site, 0.2±-acres consists of existing impervious paved area, 2.59±-acres of pervious area (i.e., gravel and dirt surface areas with weedy vegetation), and .46±-acres is the English Kills Creek. As part of the proposed action, 2.71 acres will be disturbed and 0.08±-acres will remain as natural landscaping (i.e., weedy vegetation). The redevelopment of the site will therefore consist of a total of 2.71± acres of impervious paved area. Please refer to Alignment and Materials Plan (Sheet No. C02).

4.0 STORMWATER MANAGEMENT OBJECTIVES

In order to protect the quality and maintain the quantity of off-site stormwater during construction activities, redevelopment of the Frito Lay site will incorporate the following Stormwater Management Objectives:

- Design a stormwater system that mitigates any increase in storm water runoff caused by the proposed parking area and overall Frito Lay Site construction. In addition, regrading of the property will allow for an efficient collection of runoff and reduction of direct runoff into the channel.
- Maintain an on-site stormwater drainage system for the collection and control of on-site stormwater via a system of catchbasins, inlets and pipes.
- Improve the quality of stormwater discharge into the English Kills channel with the installation of a stormwater treatment unit (refer to Equipment Specifications provided in Appendix D). The proposed stormwater system is designed to minimize adverse impacts to the channel due to the increase of stormwater runoff. This proposed system will incorporate a new outfall with the installations of a hydrodynamic separation unit to remove 50% of the total suspended solids (TSS) loading for the proposed Water Quality Volume (refer to Design Report included as Appendix C). Additionally, the proposed stormwater treatment unit utilizes a continuous deflective separation to remove stormwater runoff pollutants, such as, suspended solids, sediments, oils, greases, trash, debris and floatables sediments, oils and greases and trash and debris under very high flow rate conditions.
- Utilize best management practices to control the erosion of on-site soil and sediment through control measures (i.e., haybales, silt fencing, sediment barriers, etc.), which shall be installed and maintained as per New York State Guidelines for Urban Erosion and Sediment Control.
- Provide stabilization of the soils through a combination of temporary and permanent best management practices (i.e., seeding, topsoiling and temporary silt fencing, storm drain inlet protect, etc. and permanent paving and installation of a debris basin).

Please refer to the Erosion and Sediment Control Plan (Sheet No. C04).

5.0 PRE-DEVELOPMENT SITE CONDITIONS

5.1 Existing Topography

According to the USGS Topographic Map – Brooklyn Quadrangle, the site elevation ranges from between 9 and 13. The land form of the site is relatively flat from an elevation of 10 feet proximate to Morgan Avenue to a low elevation of 8.5 feet adjacent to the northern border of the site (refer to the Existing Conditions and Demolition Plan (Sheet No. C01) in Appendix B).

5.2 Description of Natural Drainage Areas of Existing Site

There are no surface waters on the site. The Grading Drainage and Utility Plan (Sheet No. C03), included in Appendix I, depicts the existing and proposed topography along with the stormwater flow patterns on the site.

5.3 Water Bodies and Wetlands Impacted by the Site

There are no water bodies or mapped wetlands within the site. However, the English Kills Channel which is protected by a United States pierhead and bulkhead is located adjacent to the Frito Lay site to the east and south. According to the National Wetlands Index Map for Kings County, prepared by the United States Fish and Wildlife Services, the English Kills Channel is designated as a wetland and is identified as E1UBLx (Estuarine, Subtidal, Unconsolidated Bottom, Subtidal). This wetland type is characterized as estuarine and marine deepwater. In addition, examination of the New York State Department Tidal Wetland Map (Map ID No. 590-506), the adjacent wetland is designated as a littoral zone (LZ).

However, the historical use of the site and general area by various industrial uses has rendered the value of the English Kills Channel to be insignificant of any natural resources in the area.

5.4 Environmentally Sensitive Areas

Examination of the Federal Emergency Management Agency (FEMA) Flood Insurance Rate Map (FIRM) (Panel 3604970056B) reveals that the site is designated within Zone A5, Zone B and Zone C floodplain areas (Figure 3). Zone A5 is defined as areas of a 100-year flood; base flood elevations and flood hazard factors determined. Zone B are areas between limits of the 100-year flood and 500-year flood; or certain areas subject to 100-year flooding with average depths less than one (1) foot or where the contributing area is less than one square mile; areas protected by levees from the base flood. Zone C is defined as areas of minimal flooding.

As discussed in Section B, the English Kills Channel, a wetland designated as E1UBLx by the United States Fish and Wildlife Services, adjoins the Frito Lay site to the east (Figure 4). Examination of the New York State Department Tidal Wetland Map (Map ID No. 590-506) reveals that the adjacent wetland (English Kills Channel) is designated as a littoral zone (LZ) (Figure 5).

Stormwater from the site flows into the adjacent English Kills Channel (a fourth order stream) and the Newtown Creek. The 303d listing requiring a TMDL for Newton Creek and its tributaries is identified as PWL # 1702-002 with a pollutant of concern of D.O/Oxygen Demand. Since this pollutant is currently not directly associated with construction site runoff, the site does not fall under Condition A of the SWPPP TMDL requirements.

In addition, the historical use of the site and general area by various industrial uses has rendered the value of the English Kills Channel and the Newton Creek to be insignificant of any natural resources in the area.

5.5 Existing Utility Lines, Easements, Water Supply and Sewage Treatment

Based on a site reconnaissance conducted by PS&S personnel and review of the Land Title Survey, prepared by Pennoni Associates, Inc., dated May 15, 2008, there are no existing utilities, storm water structures, water supply lines, sewage collection or treatment systems within the site. A Combined Sewer Outfall (CSO) owned by the NYCDEP, discharges into the English Kills Creek at the southern end of the site. No work is proposed for the outfall. Electricity will be provided by Consolidated Edison (Con Edison), which is located along Morgan Avenue. The location of this utility line is represented on the Grading Drainage and Utility Plan (Sheet No. C03) included in Appendix I.

5.6 Soil Identification, Description and Hydrologic Soil Group

The soil type within the site has been determined by reviewing the United States Department of Agriculture National Resource Conservation Service (formerly The Soil Conservation Service), New York City Reconnaissance Soil Survey, 2005. The New York City Reconnaissance Soil Survey identifies one soil type within the property: 101 Pavement and buildings, wet substratum-Laguardia-Ebbets complex, 0 to 8 percent slopes. This soil series is characterized as nearly level to gently sloping urbanized areas filled with a mixture of natural soil materials and construction debris; a mixture of anthropogenic soils which vary in coarse fragment content, with 50 to 80 percent of the surface covered by impervious pavement and buildings. The soil texture is comprised of silt loam, loam, or sandy loam throughout. In addition, this soil type consists of well-drained material and is identified as Hydrological Soil Group (HSG) B.

6.0 POST-DEVELOPMENT SITE CONDITIONS

6.1 Proposed Development Description/Scope of SWPPP

Proposed site development on the 3.25 acre site includes the following:

- Construction of an asphalt pavement surface used as a cap for existing contaminated ground.
- Construction (i.e., grading and stripe painting) of paved parking areas.
- Installation of: a stormwater management system consisting catchbasins, piping, and an outfall with a stormwater treatment system; site lighting; underground electric lines to serve proposed blockheater receptacles system; and other associated appurtenances.
- Abandonment of existing vaults/chambers.
- Adjustment and setting of existing surface features to be level with proposed grading of site.
- Removal of vehicle scales (which are not in service) with associated vaults.
- Relocation of existing fence at edge of proposed pavement.

In addition, 0.08±-acre of natural vegetated buffer will remain in its natural state along the eastern and southern perimeter of the site.

The scope of the SWPPP will include a single construction phased approach to stormwater management and erosion & sediment control as indicated in the enclosed plans. The SWPPP seeks to maintain the water quality during the construction phase of the project. The purpose of the SWPPP is to ensure that the stormwater management goals of the project design are met during construction activities, prior to final installation of the proposed site stormwater mitigation system. Methods called for during construction include installation of silt fence, stockpile stabilization, slope stabilization, swales, stormwater inlet protection measures and a permanent debris basin. The subject property's configuration proposed grading gently slopes to direct water to the proposed and existing catchbasins and trench drains that lead to the improved outfall with a permanent stormwater treatment system.

6.2 Acreage of Disturbed Area

Of the 3.25 acre site, approximately 2.71-acres will be disturbed throughout the course of construction. This includes general construction activities such as grading, excavation, building, and asphalt paving. The proposed site development will consist of 2.71±-acres of proposed paved parking, and 0.08±-acre of landscaped areas to remain as natural vegetation (i.e., weedy vegetation).

6.3 Duration of Construction Activity

The redevelopment of the site will be constructed in one phase, which is expected to commence on November 1, 2012 and to be completed by December 31, 2013. The construction schedule will be finalized upon awarding the project to the specified contractor.

6.4 Acreage, Location and Boundaries of Proposed Impervious Areas

Impervious areas will include a parking area of approximately 2.71-acres, or approximately 83% of the site. The remainder of the parcel is comprised of 0.08 acres of natural landscaped areas (i.e., weedy vegetation) and .46 acres is the Newton Creek. Please refer to the Grading Drainage and Utility Plan (Sheet No. C03) provided in Appendix I for location and boundaries of the impervious areas.

6.5 Future Utility Lines, Easements, Water Supply Wells and Sewage Treatment

Proposed utilities include the following:

- Underground electric utility wires will serve the proposed block heater receptacles and site lighting.
- Installation new outfall and stormwater treatment unit to improve the quality of stormwater discharge entering the English Kills Channel (Equipment Specifications provided in Appendix D).

Adjacent to the site, located on Morgan Avenue are existing utility lines. As such, Con Edison will provide electricity. The locations of these utilities are depicted on the Grading Drainage and Utility Plan (Sheet No. C03) in Appendix I.

6.6 Topography

The topography of the site will be altered to provide stormwater flow into the new catch basins. The topography will change due to the associated site development, including the parking areas, and stormwater drainage systems. However, the overall landform will not change.

6.7 Environmentally Sensitive Areas

The site is currently situated adjacent to the English Kills Channel and the Newton Creek, which are designated tidal wetland and impaired water surfaces (303d listed) by the NYSDEC. Mitigation techniques will be utilized to nullify the impacts on the English Kills Channel and Newton Creek. Specifically, the proposed outfall will include the installation of a hydrodynamic separation unit to remove 50% of the total suspended solids (TSS) loading for the required Water Quality Volume. Please refer to the Water Quality Volume Calculation included as Appendix E. Additionally, the proposed stormwater treatment unit utilizes a continuous deflective separation to

remove stormwater runoff pollutants, such as, suspended solids, sediments, oils, greases, trash, debris and floatables sediments, oils and greases and trash and debris under very high flow rate conditions. In addition, 2.79-acres of the site currently comprises of weedy vegetation which 0.08-acres will remain in its natural state upon completion of the proposed redevelopment. Irrigation, fertilizers, herbicides and pesticides will not be used on the remaining portions of natural landscape.

6.8 Drainage Divide Lines

The site is generally flat and will be graded to achieve collection of stormwater by the various proposed drainage structures (catchbasins, pipes, etc.). Approximately, 83 percent of the site (2.71-acres) will drain to the Newton Creek which adjoins the English Kills channel. Approximately .08-acres will pervious weedy vegetation remaining in its natural state. The balance of the site (.46-acres) is the English Kills Creek itself.

6.9 Pollution Prevention Measures

During construction, certain guidelines will be observed which will assist in an efficient and orderly execution of the improvements, including

- All construction and demolition debris will be placed in appropriate containers and removed from the site daily.
- Perimeter treatment, including landscape screening, will be constructed and planted during one construction phase to provide a buffer from adjoining properties.
- Maintain temporary fence enclosure of construction activity on property for safety purposes.
- Installation of a temporary stormwater inlet protection structures.
- All storm drain inlets shall be screened upon installation and will remain screened until final construction is completed.
- Erosion control measures (i.e., silt fence) will be implemented and maintained on a regular basis during construction and on a permanent restoration basis.
- Water spraying to suppress dust generated by the transferring of material, stockpiles, and truck movement on paved and unpaved surface areas.
- Stockpile stabilization, slope stabilization and swales.
- Installation of a permanent debris basin.
- Any construction-phase chemicals will be securely stored in approved containers preventing accidental releases.

6.10 TMDL Identification and Requirements

The 303d listing requiring a TMDL for Newtown Creek and its tributaries is identified as PWL #1702-0002 with a pollutant of concern of oxygen demand. Since this pollutant is currently not directly associated with construction site runoff by the NYSDEC, the site does not fall under Condition A of the SWPPP TMDL requirements.

6.11 SWPPP Implementation and Inspection

The following contractors will be responsible for implementation and maintenance of the SWPPP:

Coppola Paving and Landscaping Corp.
3830 Boston Road
Bronx, NY 10475
(718) 325-8815

The above Contractor shall be responsible for providing Contractor Certification during construction activities and upon completion of the project. Permanent Certification will be provided by PS&S Engineering, Inc. upon completion of the project.

6.12 Quarterly Compliance Status

Plan updates and reports will be included herein as required.

7.0 CONSTRUCTION PHASE

Construction will be single-phase type construction. Single-phase construction allows for an entire project to be completed in a continuous schedule. No lapses or breaks in construction are planned for the proposed redevelopment of the site. Construction will follow normally expected construction standards.

First; the limits of clearing shall be staked throughout the entire site and silt fences installed as indicated on the erosion and Sediment Control Plan (drawing C04). Second; A diversion swale with straw bale will be constructed to divert flow toward the existing drainage manhole. Fourth; existing vegetation shall be cleared and grubbed from the site and rough grading shall be conducted for parking and driveway areas. Topsoil shall be stripped in necessary areas and stockpiled on site. Fifth; Temporary stabilization measures shall be taken on all stockpiled material including temporary hydro seeding of soils as well as additional silt fences. Sixth; main building renovations shall commence. Seventh; exterior walls, ramps and stairs shall be constructed. Eighth; site utilities (drainage, sewer, electrical, light pole bases) shall be installed. Ninth; parking lot subgrades shall be fine graded and curbing shall be installed. Ten; the parking area base

and asphalt binder course shall be installed. Finally; areas will be fine graded throughout the site as indicated on plans and remaining topsoil and seed spread evenly.

8.0 CONSTRUCTION SEQUENCE SCHEDULING

In accordance with the details provided on the Erosion and Sediment Control Plan (Sheet No. C04), the contractor will be responsible for installing and maintaining the required relevant sediment and erosion control measures or as may be required by actual field conditions during construction and/or as directed by the engineer. All erosion and sediment control measures will be installed in accordance with the Erosion and Sediment Control Plan and/or pursuant to the prevailing "New York Guidelines for Urban Erosion and Sediment Control" manual.

Specific control measures will include the following: site construction activity (earthwork) will not be permitted during heavy rain, frozen conditions or wet conditions. It is expected that the site construction activity (grading, installation of drainage and sanitary systems, etc.) will take approximately 3 to 4 months to complete. Once the foundation is completed, other activities could be performed during inclement weather. This will facilitate the project being completed on schedule.


The following sequence of activities comprises the construction work to be conducted at the site:

1. All erosion and sediment control measures will be implemented prior to any ground disturbance to prevent the transport of sediment to offsite areas (i.e., adjacent properties or roadway)
 - a. Installation of sediment barriers (silt fence or straw bale dikes) along the limits of disturbance for the duration of the work and in addition to temporary construction fence.
 - b. Drainage inlets will be protected from sediment buildup through the use of sediment barriers and sediment traps as required.
2. Commence renovations to warehouse building.
3. Construct new drainage piping and stormwater drainage treatment system and install underground utility lines.
4. Temporarily provide silt fencing along the bottom of all slopes for stabilization.
5. Temporarily stabilize all stockpiled materials by seeding and/or constructing straw bale dikes around the base of the stockpiled materials.

6. Wash down construction vehicles prior to them leaving the construction area to prevent materials from transferring beyond the limits of disturbance.
7. Backfill trenches and temporarily stabilize disturbed areas of same.
8. Restore pavements areas.
9. Complete final stabilization of landscaped areas and paved areas that are disturbed during the redevelopment of the project.
10. Proper maintenance of erosion control measures will be insured by daily and follow-up inspections after heavy or prolonged storms.
11. Maintenance measures include but are not limited to, cleaning of sediment basins or traps; cleaning or repair of sediment barriers; repair/replacement of damaged silt fencing, replacement of damaged haybales, cleaning and repair of berms and diversions; and cleaning and repair of inlet protection.
12. Supplemental hay bales and silt fencing will be required to be stored on-site in case initial hay bales and silt fencing become damaged or are not working properly.
13. Immediately clean all materials that are spilled, dropped, washed, or tracked onto any paved surfaces (roadways, parking lots, walkways, etc.) resulting from the contractor's work.
14. At the conclusion of the construction phase, clean out all drainage systems of any accumulated sediment or construction debris.

APPENDIX A

FIGURES



SOURCE: THE NATIONAL MAP - UNITED STATES GEOLOGICAL SURVEY TOPOGRAPHIC MAP - BROOKLYN QUADRANGLE - WWW.USGS.GOV

PS&S

integrating design & engineering

PAULUS, SOKOLOWSKI AND SARTOR

55 MAIN STREET

3RD FLR

YONKERS, NEW YORK 10701

PHONE: (914) 509-8600

FAX: (914) 407-1679

PROJECT TITLE

FRITO LAY DISTRIBUTION CENTER
PARKING EXPANSION

SHEET TITLE

SITE LOCATION MAP

DATE: 07/15/10

DRN. BY: RP

PROJ. NO.: 03953.001


SCALE: 1" = 2000'

CK'D BY: ALG

SHT. NO.: FIGURE 1

SHT. NO.: FIGURE 2

FILE NAME: P:\01
[C:\Correspondence\Reports\SWPPP\maps\03953.001-c-figure1-site-location-map.dwg
LAST EDIT: 10/19/2012 - 8 PM
LOGIN: ogrundy@ogrundy XREFS: 8x11-NYSPS-YK MACE: 03953.001-c-fema-flood-legend.tif : 03953
jma-flood-maps.tif : 050.tif



LEGEND:




SPECIAL FLOOD HAZARD AREAS SUBJECT TO INUNDATION BY THE 1% ANNUAL CHANCE FLOOD

The 1% annual flood (100-year flood), also known as the base flood, is the flood that has a 1% chance of being equaled or exceeded in any given year. The Special Flood Hazard Area is the area subject to flooding by the 1% annual chance flood. Areas of Special Flood Hazard include Zones A, AE, AH, AO, AR, A99, V, and VE. The Base Flood Elevation is the water-surface elevation of the 1% annual chance flood.

ZONE AE

Base Flood Elevations determined.



OTHER FLOOD AREAS

ZONE X

Areas of 0.2% annual chance flood; areas of 1% annual chance flood with average depths of less than 1 foot or with drainage areas less than 1 square mile; and areas protected by levees from 1% annual chance flood.

SOURCE: FEMA - NATIONAL FLOOD INSURANCE PROGRAM - EXCERPT OF MAP NUMBER 3604970208F - msc.fema.gov

PS&S

integrating design & engineering

PAULUS, SOKOLOWSKI AND SARTOR

55 MAIN STREET

3RD FLR

YONKERS, NEW YORK 10701

PHONE: (914) 509-8600

FAX: (914) 407-1679

PROJECT TITLE

FRITO LAY DISTRIBUTION CENTER
PARKING EXPANSION

SHEET TITLE

FEMA FLOOD INSURANCE RATE MAP

DATE: 07/15/10

DRN. BY: RP

PROJ. NO.: 03953.001

SCALE: 1" = 500'

CK'D BY: ALG




SHT. NO.: FIGURE 3

FILE NAME: P:\01
C:\Correspondence\Reports\03953001-c-figure1-site-location-map.dwg
LAST EDIT: 10/19/2012 -
3 PM
LOGIN: sgrundy@sgrundy.com
XREFS: 8x11-NYPS-YK
IMAGE: 03953001-c-feme-flood-legend.tif : 039530
feme-flood-maps.tif : 050.tif



LEGEND:

WETLANDS CATEGORIES:

- IM Intertidal Marsh
- HM High Marsh or Salt Meadow
- FM Coastal Fresh Marsh
- SM Coastal Shoals, Bars and Mudflats
- FC Formerly Connected Tidal Wetlands
- ds Dredge Spoil
- LZ Littoral Zone
-  Areas adjacent to tidal wetlands
-  Landward extent of tidal wetlands
-  Wetlands category boundaries

SOURCE: NYSDEC - TIDAL WETLANDS MAP - MAP 590-506 INDEX MAP NUMBER 1

PS&S

integrating design & engineering

PAULUS, SOKOLOWSKI AND SARTOR

55 MAIN STREET

3RD FLR

YONKERS, NEW YORK 10701

PHONE: (914) 509-8600

FAX: (914) 407-1679

PROJECT TITLE

FRITO LAY DISTRIBUTION CENTER
PARKING EXPANSION

SHEET TITLE

TIDAL WETLANDS MAP

DATE: 07/15/10

DRN. BY: RP

PROJ. NO.: 03953.001

SCALE: 1" = 200'

CK'D BY: ALG

SHT. NO.: FIGURE 4

APPENDIX B

Notice of Intent (NOI) Application Form

NOTICE OF INTENT

New York State Department of Environmental Conservation



Division of Water

625 Broadway, 4th Floor
Albany, New York 12233-3505

NYR

--	--	--	--	--	--

(for DEC use only)

Stormwater Discharges Associated with Construction Activity Under State Pollutant Discharge Elimination System (SPDES) General Permit # GP-0-10-001
All sections must be completed unless otherwise noted. Failure to complete all items may result in this form being returned to you, thereby delaying your coverage under this General Permit. Applicants must read and understand the conditions of the permit and prepare a Stormwater Pollution Prevention Plan prior to submitting this NOI. Applicants are responsible for identifying and obtaining other DEC permits that may be required.

- IMPORTANT -**RETURN THIS FORM TO THE ADDRESS ABOVE**OWNER/OPERATOR MUST SIGN FORM

Owner/Operator Information

Owner/Operator (Company Name/Private Owner Name/Municipality Name)

R o l l i n g F r i t o - L a y S a l e s , L P

Owner/Operator Contact Person Last Name (NOT CONSULTANT)

M a t t h e w s

Owner/Operator Contact Person First Name

M i c h a e l

Owner/Operator Mailing Address

7 7 0 1 L e g a c y D r i v e

City

P l a n o

State

T X

Zip

7 5 0 3 4 -

Phone (Owner/Operator)

9 7 2 - 3 3 4 - 7 0 0 0

Fax (Owner/Operator)

- - - - -

Email (Owner/Operator)

m i c h a e l . t . m a t t h e w s @ p e p s i c o . c o m

FED TAX ID

7 5 - 2 9 0 8 3 6 4

(not required for individuals)

Project Site Information

Project/Site Name

F r i t o - L a y P a r k i n g E x p a n s i o n

Street Address (NOT P.O. BOX)

2 0 2 - 2 1 8 M o r g a n A v e n u e

Side of Street

☐ North ☐ South ☒ East ☐ West

City/Town/Village (THAT ISSUES BUILDING PERMIT)

B r o o k l y n

State Zip

N Y

1 1 2 3 7 -

1 0 1 4

County

K I N G S

DEC Region

2

Name of Nearest Cross Street

G R A N D S T R E E T

Distance to Nearest Cross Street (Feet)

6 0 0

Project In Relation to Cross Street

☐ North ☒ South ☐ East ☐ West

Tax Map Numbers

Section-Block-Parcel

2 9 4 2 - 1 0 5 1 1 1

Tax Map Numbers

1. Provide the Geographic Coordinates for the project site in NYTM Units. To do this you must go to the NYSDEC Stormwater Interactive Map on the DEC website at:

www.dec.ny.gov/imsmaps/stormwater/viewer.htm

Zoom into your Project Location such that you can accurately click on the centroid of your site. Once you have located your project site, go to the tool boxes on the top and choose "i"(identify). Then click on the center of your site and a new window containing the X, Y coordinates in UTM will pop up. Transcribe these coordinates into the boxes below. For problems with the interactive map use the help function.

X Coordinates (Easting)

5 9 0 1 1 1

Y Coordinates (Northing)

4 5 0 7 2 9 6

2. What is the nature of this construction project?

☐ New Construction☒ Redevelopment with increase in imperviousness☐ Redevelopment with no increase in imperviousness

3. Select the predominant land use for both pre and post development conditions.
SELECT ONLY ONE CHOICE FOR EACH

**Pre-Development
Existing Land Use**

- ☐ FOREST
☐ PASTURE/OPEN LAND
☐ CULTIVATED LAND
☐ SINGLE FAMILY HOME
☐ SINGLE FAMILY SUBDIVISION
☐ TOWN HOME RESIDENTIAL
☐ MULTIFAMILY RESIDENTIAL
☐ INSTITUTIONAL/SCHOOL
☐ INDUSTRIAL
☐ COMMERCIAL
☐ ROAD/HIGHWAY
☐ RECREATIONAL/SPORTS FIELD
☐ BIKE PATH/TRAIL
☐ LINEAR UTILITY
☐ PARKING LOT
☒ OTHER

V A C A N T

**Post-Development
Future Land Use**

- ☐ SINGLE FAMILY HOME
☐ SINGLE FAMILY SUBDIVISION
☐ TOWN HOME RESIDENTIAL
☐ MULTIFAMILY RESIDENTIAL
☐ INSTITUTIONAL/SCHOOL
☐ INDUSTRIAL
☐ COMMERCIAL
☐ MUNICIPAL
☐ ROAD/HIGHWAY
☐ RECREATIONAL/SPORTS FIELD
☐ BIKE PATH/TRAIL
☐ LINEAR UTILITY (water, sewer, gas, etc.)
☒ PARKING LOT
☐ CLEARING/GRADING ONLY
☐ DEMOLITION, NO REDEVELOPMENT
☐ WELL DRILLING ACTIVITY *(Oil, Gas, etc.)
☐ OTHER

Number of Lots

--	--	--

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

*note: for gas well drilling, non-high volume hydraulic fractured wells only

4. Will future use of this site be an agricultural property as defined by the NYS Agriculture and Markets Law ?

☐ Yes ☒ No

5. Is this a project which does not require coverage under the General Permit (e.g. Project done under an Individual SPDES Permit, or department approved remediation)?

☐ Yes ☒ No

6. Is this property owned by a state authority, state agency, federal government or local government?

☐ Yes ☒ No

7. In accordance with the larger common plan of development or sale, enter the total project site acreage, the acreage to be disturbed and the future impervious area (acreage) within the disturbed area. Round to the nearest tenth of an acre.

**Total Site
Acreage**

				3	.	3
--	--	--	--	---	---	---

**Acreage To
Be Disturbed**

				2	.	7
--	--	--	--	---	---	---

**Existing Impervious
Area Within Disturbed**

				0	.	2
--	--	--	--	---	---	---

**Future Impervious
Area Within Disturbed**

				2	.	6
--	--	--	--	---	---	---

8. Do you plan to disturb more than 5 acres of soil at any one time?

☐ Yes ☒ No

9. Indicate the percentage of each Hydrologic Soil Group (HSG) at the site.

A

--	--	--

%

B

1	0	0
---	---	---

%

C

--	--	--

%

D

--	--	--

%

10. Is this a phased project?

☐ Yes ☒ No

11. Enter the planned start and end dates of the disturbance

Start Date

9 / 1 / 2012

End Date

6 / 30 / 2013

12. Identify the nearest, natural, surface waterbody(ies) to which construction site runoff will discharge.

Name

English Kills Creek

12a. Type of waterbody identified in Question 12?

- ☐ Wetland / State Jurisdiction On Site (Answer 12b)
- ☐ Wetland / State Jurisdiction Off Site
- ☐ Wetland / Federal Jurisdiction On Site (Answer 12b)
- ☐ Wetland / Federal Jurisdiction Off Site
- ☐ Stream / Creek On Site
- ☒ Stream / Creek Off Site
- ☐ River On Site
- ☐ River Off Site
- ☐ Lake On Site
- ☐ Lake Off Site
- ☐ Other Type On Site
- ☐ Other Type Off Site

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

12b. How was the wetland identified?

- ☒ Regulatory Map
- ☐ Delineated by Consultant
- ☐ Delineated by Army Corps of Engineers
- ☐ Other (identify)

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

13. Has the surface waterbody(ies) in question 12 been identified as a 303(d) segment in Appendix E of GP-0-10-001?

☐ Yes ☒ No

14. Is this project located in one of the Watersheds identified in Appendix C of GP-0-10-001?

☐ Yes ☒ No15. Is the project located in one of the watershed areas associated with AA and AA-S classified waters? **If no, skip question 16.**☐ Yes ☒ No

16. Does this construction activity disturb land with no existing impervious cover and where the Soil Slope Phase is identified as an E or F on the USDA Soil Survey? **If Yes, what is the acreage to be disturbed?**
- ☐ Yes ☒ No
- | | | | | | |
|--|--|--|--|--|--|
| | | | | | |
|--|--|--|--|--|--|

				.	
--	--	--	--	---	--

17. Will the project disturb soils within a State regulated wetland or the protected 100 foot adjacent area? ☒ Yes ☐ No

18. Does the site runoff enter a separate storm sewer system (including roadside drains, swales, ditches, culverts, etc)?
- ☐ Yes ☒ No ☐ Unknown

19. What is the name of the municipality/entity that owns the separate storm sewer system?

[illegible][illegible]

20. Does any runoff from the site enter a sewer classified as a Combined Sewer? ☐ Yes ☒ No ☐ Unknown

21. Has the required Erosion and Sediment Control component of the SWPPP been developed in conformance with the current NYS Standards and Specifications for Erosion and Sediment Control (aka Blue Book) ? ☒ Yes ☐ No

22. Does this construction activity require the development of a SWPPP that includes Water Quality and Quantity Control components (Post-Construction Stormwater Management Practices) ☒ Yes ☐ No
(If No, skip questions 23 and 27-35)

23. Have the Water Quality and Quantity Control components of the SWPPP been developed in conformance with the current NYS Stormwater Management Design Manual ? ☒ Yes ☐ No

24. The Stormwater Pollution Prevention Plan (SWPPP) was prepared by:

- ☒ Professional Engineer (P.E.)
☐ Soil and Water Conservation District (SWCD)
☐ Registered Landscape Architect (R.L.A.)
☐ Certified Professional in Erosion and Sediment Control (CPESC)
☐ Owner/Operator
☐ Other

SWPPP Preparer

[illegible]

Contact Name (Last, Space, First)

G	R	U	N	D	Y	,	A	N	D	R	E	W
---	---	---	---	---	---	---	---	---	---	---	---	---

Mailing Address

[illegible]

City

[illegible]

State

N	Y
---	---

Zip

1	0	7	0	1	-				
---	---	---	---	---	---	--	--	--	--

?hone

9	1	4	-	5	0	9	-	8	6	0	1
---	---	---	---	---	---	---	---	---	---	---	---

Fax

9	1	4	-	4	0	7	-	1	6	7	9
---	---	---	---	---	---	---	---	---	---	---	---

Email

[illegible]

SWPPP Preparer Certification

I hereby certify that the Stormwater Pollution Prevention Plan (SWPPP) for this project has been prepared in accordance with the terms and conditions of the GP-0-10-001. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of this permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

First Name

A	N	D	R	E	W
---	---	---	---	---	---

MI

--	--

Last Name

[illegible]

Signature



Date _____

7	1	2	5	1	2	0	1	2
---	---	---	---	---	---	---	---	---

25. Has a construction sequence schedule for the planned management practices been prepared? ☐ Yes ☒ No

26. Select **all** of the erosion and sediment control practices that will be employed on the project site:

Temporary Structural

- ☐ Check Dams
- ☐ Construction Road Stabilization
- ☒ Dust Control
- ☐ Earth Dike
- ☐ Level Spreader
- ☐ Perimeter Dike/Swale
- ☐ Pipe Slope Drain
- ☐ Portable Sediment Tank
- ☐ Rock Dam
- ☐ Sediment Basin
- ☐ Sediment Traps
- ☒ Silt Fence
- ☒ Stabilized Construction Entrance
- ☒ Storm Drain Inlet Protection
- ☐ Straw/Hay Bale Dike
- ☐ Temporary Access Waterway Crossing
- ☐ Temporary Stormdrain Diversion
- ☒ Temporary Swale
- ☐ Turbidity Curtain
- ☐ Water bars

Biotechnical

- ☐ Brush Matting
- ☐ Wattling

Other

[illegible]

Vegetative Measures

- ☐ Brush Matting
- ☐ Dune Stabilization
- ☐ Grassed Waterway
- ☐ Mulching
- ☐ Protecting Vegetation
- ☐ Recreation Area Improvement
- ☒ Seeding
- ☐ Sodding
- ☐ Straw/Hay Bale Dike
- ☐ Streambank Protection
- ☐ Temporary Swale
- ☒ Topsoiling
- ☐ Vegetating Waterways

Permanent Structural

- ☐ Debris Basin
- ☐ Diversion
- ☐ Grade Stabilization Structure
- ☒ Land Grading
- ☐ Lined Waterway (Rock)
- ☐ Paved Channel (Concrete)
- ☐ Paved Flume
- ☐ Retaining Wall
- ☒ Riprap Slope Protection
- ☐ Rock Outlet Protection
- ☐ Streambank Protection

Water Quality and Quantity Control

Important: Completion of Questions 27-35 is not required if response to Question 22 is No.

Post-Construction Stormwater Management Practices

27. Indicate **all** Stormwater Management Practice(s) that will be installed/constructed on this site:

Ponds

- Micropool Extended Detention (P-1)
- Wet Pond (P-2)
- Wet Extended Detention (P-3)
- Multiple Pond System (P-4)
- Pocket Pond (P-5)

Filtering

- ☐ Surface Sand Filter (F-1)
- ☐ Underground Sand Filter (F-2)
- ☐ Perimeter Sand Filter (F-3)
- ☐ Organic Filter (F-4)
- ☐ Bioretention (F-5)
- ☐ Other

Alternative Practice

- ☐ Rain Garden
- ☐ Cistern
- ☐ Green Roof
- ☐ Stormwater Planters
- ☐ Permeable Paving (Modular Block)

Wetlands

- ☐ Shallow Wetland (W-1)
- ☐ Extended Detention Wetland (W-2)
- ☐ Pond/Wetland System (W-3)
- ☐ Pocket Wetland (W-4)

Infiltration

- Infiltration Trench (I-1)
- Infiltration Basin (I-2)
- Dry Well (I-3)
- Underground Infiltration System

Open Channels

- ☐ Dry Swale (0-1)
- ☐ Wet Swale (0-2)

Verified Proprietary Practice

- ☒ **Hydrodynamic**
- ☐ Wet Vault
- ☐ Media Filter

28. Describe other stormwater management practices not listed above or explain any deviations from the technical standards.

A hydrodynamic separation unit will be installed in the proposed outfall. The unit is designed to remove 80% of the total suspended solid loading for the proposed water quality volume. The proposed unit utilizes continuous deflective separation to remove suspended solids, sediments, oils, greases, trash, debris and floatables.

29. Has a long term Operation and Maintenance Plan for the post-construction stormwater management practice(s) been developed?

☐ Yes ☒ No

If Yes, Identify the entity responsible for the long term Operation and Maintenance

[illegible]

30. Provide the total water quality volume required and the total provided for the site.

WQv Required
 [][] 0 . 2 2 0 acre-feet

WQv Provided
 [][] 0 . 2 5 6 acre-feet

31. Provide the following Unified Stormwater Sizing Criteria for the site.

Total Channel Protection Storage Volume (CPv) - Extended detention of post-developed 1 year, 24 hour storm event

CPv Required
 [][][] . [][][] acre-feet

CPv Provided
 [][][] . [][][] acre-feet

31a. The need to provide for channel protection has been waived because:

- ☒ Site discharges directly to fourth order stream or larger

Total Overbank Flood Control Criteria (Qp) - Peak discharge rate for the 10 year storm

Pre-Development
 [][][] . [][][] CFS

Post-development
 [][][] . [][][] CFS

Total Extreme Flood Control Criteria (Qf) - Peak discharge rate for the 100 year storm

Pre-Development
 [][][] . [][][] CFS

Post-development
 [][][] . [][][] CFS

31b. The need to provide for flood control has been waived because:

- ☒ Site discharges directly to fourth order stream or larger
☐ Downstream analysis reveals that flood control is not required

IMPORTANT: For questions 31 and 32, impervious area should be calculated considering the project site and all offsite areas that drain to the post-construction stormwater management practice(s). (Total Drainage Area = Project Site + Offsite areas)

32. Pre-Construction Impervious Area - As a percent of the Total Drainage Area enter the percentage of the existing impervious areas before construction begins.

[][] 8 %

33. Post-Construction Impervious Area - As a percent of the Total Drainage Area, enter the percentage of the future impervious areas that will be created/remain on the site after completion of construction.

[][] 8 2 %

34. Indicate the total number of post-construction stormwater management practices to be installed/constructed.

[][] 2

35. Provide the total number of stormwater discharge points from the site. (include discharges to either surface waters or to separate storm sewer systems)

[][] 1

36. Identify other DEC permits that are required for this project.

DEC Permits

- | | |
|--|--|
| <input type="radio"/> Air Pollution Control | <input type="radio"/> Navigable Waters Protection / Article 15 |
| <input type="radio"/> Coastal Erosion | <input type="radio"/> Water Quality Certificate |
| <input type="radio"/> Hazardous Waste | <input type="radio"/> Dam Safety |
| <input type="radio"/> Long Island Wells | <input type="radio"/> Water Supply |
| <input type="radio"/> Mined Land Reclamation | <input type="radio"/> Freshwater Wetlands/Article 24 |
| <input type="radio"/> Other SPDES | <input checked="" type="radio"/> Tidal Wetlands |
| <input type="radio"/> Solid Waste | <input type="radio"/> Wild, Scenic and Recreational Rivers |
| <input type="radio"/> None | <input type="radio"/> Stream Bed or Bank Protection / Article 15 |
| <input type="radio"/> Other | |

[illegible]

37. Does this project require a US Army Corps of Engineers Wetland Permit? ☐ Yes ☒ No
If Yes, Indicate Size of Impact.

--	--	--	--	--

 .

--

38. Is this project subject to the requirements of a regulated, traditional land use control MS4? ☐ Yes ☒ No
(If No, skip question 39)

39. Has the "MS4 SWPPP Acceptance" form been signed by the principal executive officer or ranking elected official and submitted along with this NOI? ☐ Yes ☒ No

40. If this NOI is being submitted for the purpose of continuing coverage under a general permit for stormwater runoff from construction activities, please indicate the former SPDES number assigned.
- | | | | | | | | | |
|---|---|---|--|--|--|--|--|--|
| N | Y | P | | | | | | |
|---|---|---|--|--|--|--|--|--|

N	Y	R					
---	---	---	--	--	--	--	--

Owner/Operator Certification

I have read or been advised of the permit conditions and believe that I understand them. I also understand that, under the terms of the permit, there may be reporting requirements. I hereby certify that this document and the corresponding documents were prepared under my direction or supervision. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I further understand that coverage under the general permit will be identified in the acknowledgment that I will receive as a result of submitting this NOI and can be as long as sixty (60) business days as provided for in the general permit. I also understand that, by submitting this NOI, I am acknowledging that the SWPPP has been developed and will be implemented as the first element of construction, and agreeing to comply with all the terms and conditions of the general permit for which this NOI is being submitted.

Print First Name

TIME	FIRST NAME
M i c h a e l	

MI

T

Print Last Name

M	a	t	t	h	e	w	s
---	---	---	---	---	---	---	---

Owner/Operator Signature

Owner/Operator Signature

Nicholas B. Matheson

Date _____

	7	/	1	6	/	1	2		
--	---	---	---	---	---	---	---	--	--

APPENDIX C

Water Quality Volume Calculation

**FRITO LAY DISTRIBUTION CENTER - PARKING EXPANSION
202-218 MORGAN AVENUE, BROOKLYN, NEW YORK**

Prepared by: PS&S Engineering, Inc.
Date: 7-1-12

WATER QUALITY VOLUME CALCULATION

DATA:

Drainage Area, A = 2.79 **ac**
Rainfall, P = 1.20 **in**
Impervious %, I = 82 %

$$WQv = ((P) * (Rv) * (A)) / 12$$

WQv = water quality volume (acre-feet)

P = 90% rainfall event number
(See Fig 4.1 in NYS Stormwater Management Design Manual)

Rv = runoff volume = $0.05 + .009 (I)$, where I is the percent impervious cover

$$Rv = 0.05 + 0.009 (I)$$

$$Rv = 0.79$$

A = site area (acres)

$$WQv = P * Rv * A / 12$$

$$WQv = 0.220 \text{ acre-feet}$$

$$WQv = \underline{9577} \text{ CF}$$

$$10\% WQv = \underline{958} \text{ CF}$$

$$25\% WQv = \underline{2394} \text{ CF}$$

$$50\% WQv = \underline{4788} \text{ CF}$$

$$75\% WQv = \underline{7183} \text{ CF}$$

**FRITO LAY DISTRIBUTION CENTER - PARKING EXPANSION
202 - 218 MORGAN AVENUE, BROOKLYN, NEW YORK**

Prepared by: PS&S Engineering, Inc.
Date: 7-1-12

WATER QUALITY VOLUME - PEAK FLOW CALCULATION
(NYS SMDM - Appendix B)

$$Q_p = q_u * A * WQ_v$$

q_u = unit peak discharge (cfs/sq mi/inch)

A = drainage area (sq mi)

WQ_v = water quality volume (watershed inches)

$$CN = 1000 / (10 + 5P + 10Q - 10(Q^2 + 1.25 QP)^{0.5})$$

CN = adjusted curve number

$$P = 90\% \text{ rainfall event (inches)} = 1.20 \text{ in}$$

$$\begin{aligned} Q &= \text{runoff volume (inches)} = WQ_v \text{ (af)} / A \text{ (ac)} * 12 \\ &= 0.220 * 2.79 * 12 \\ &= 0.95 \text{ inches} \end{aligned}$$

$$CN = 98$$

$$t_c = 6.8 \text{ min} = 0.11 \text{ hrs}$$

$$(I_a) = 0.041 \text{ (from Table 4.1 TR 55)}$$

$$I_a/P = 0.03$$

$$q_u = 650 \text{ (From Exhibit 4-III TR 55)}$$

$$Q_p = q_u * A_c * Q$$

$$Q_p = 650 * 0.004 * 0.95$$

$$Q_p = 2.68 \text{ cfs}$$

APPENDIX D

Equipment Specifications



State of New Jersey

DEPARTMENT OF ENVIRONMENTAL PROTECTION

Bureau of Nonpoint Pollution Control

Division of Water Quality

Post Office Box 029

Trenton, New Jersey 08625-029

609-633-7021 Fax: 609-984-2147

http://www.state.nj.us/dep/dwq/bnpc_home.htm

CHRIS CHRISTIE
Governor

KIM GUADAGNO
Lt. Governor

BOB MARTIN
Acting Commissioner

Derek Berg
Regulatory Manager – Stormwater
CONTECH Engineered Solutions
200 Enterprise Drive
Scarborough, ME 04074

Re: Final Certification
Continuous Deflective Separator (CDS) by CONTECH Engineered Solutions LLC

Expiration Date: December 1, 2016
TSS Removal Rate: 50%

Dear Mr. Berg:

The Stormwater Management rules under N.J.A.C. 7:8-5.5(b) and 5.7(c) allow the use of manufactured treatment devices (MTDs) for compliance with the design and performance standards at N.J.A.C. 7:8-5 if the pollutant removal rates have been verified by the New Jersey Corporation for Advanced Technology (NJCAT) and have been certified by the New Jersey Department of Environmental Protection (NJDEP). CONTECH Engineered Solutions LLC has requested a Final Certification for the Continuous Deflective Separator (CDS) Stormwater Treatment System.

This project falls under the July 15, 2011 “Transition for Manufactured Treatment Devices,” under *C. Manufactured Treatment Devices Seeking Final Certification – In Process* which are MTDs that have commenced field testing on or before August 1, 2011.

NJDEP received the required information and signed statements by the NJCAT Technical Director and the manufacturer indicating that the requirements of the Field Testing Protocols in place at the initiation of testing have been met or exceeded. The NJCAT letter also includes a recommended certified TSS removal rate and the required maintenance plan.

The NJDEP certifies the use of the CONTECH Engineered Solutions LLC CDS Stormwater Treatment System at a TSS removal rate of 50%, subject to the following conditions:

1. The various models and associated water quality flow capacities shall be sized for the peak flow of the New Jersey Water Quality Design Storm per N.J.A.C. 7:8-5, as shown in Table 1 below.


New Jersey Treatment Rates for CDS Models Based on a Surface Area Specific Loading Rate of 25.16gpm/ft ²		
CDS Model	Manhole Diameter (ft)	Treatment Flow Rate (cfs)
CDS-4	4	0.7
CDS-5	5	1.1
CDS-6	6	1.6
CDS-8	8	2.8
CDS-10	10	4.4
CDS-12	12	6.3

- The CDS Stormwater Treatment System can be used on-line or off-line.
- A hydrodynamic separator, such as the CDS Stormwater Treatment System, cannot be used in series with another hydrodynamic separator to achieve an enhanced removal rate for total suspended solids (TSS) removal under N.J.A.C. 7:8-5.5.
- The maintenance plan for the sites using this device shall incorporate at a minimum, the maintenance requirements for the CDS Stormwater Treatment System shown attached.

In addition to the attached, the detailed maintenance plan must include all of the items identified in Chapter 8: Maintenance of the New Jersey Stormwater Best Management Manual. Such items include, but are not limited to, the list of inspection and maintenance equipment and tools, specific corrective and preventative maintenance tasks, indication of problems in the system, and training of maintenance personnel.

Additional information regarding the implementation of the Stormwater Management rules N.J.A.C. 7:8 are available at www.njstormwater.org. Please contact Sandra Blick of my office at (609) 633-7021 if you have any questions.

Sincerely,



James J. Murphy, Chief
Bureau of Nonpoint Pollution Control

c: Chron File
Richard Magee, NJCAT
Mark Pedersen, DLUR
Elizabeth Dragon, BNPC

CDS Maintenance

The CDS system must be inspected at regular intervals and maintained when necessary to ensure optimum performance. The rate at which the system collects pollutants will depend more heavily on site activities than the size of the unit, e.g., unstable soils or heavy winter sanding will cause the grit chamber to fill more quickly but regular sweeping will slow accumulation.

Inspection

Inspection is the key to effective maintenance and is easily performed. Pollutant deposition and transport may vary from year to year and regular inspections will help insure that the system is cleaned out at the appropriate time. At a minimum, inspections must be performed twice per year (i.e. spring and fall) however more frequent inspections may be necessary in climates where winter sanding operations may lead to rapid pollutant accumulations, or in equipment washdown areas. Additionally, installations where excessive amounts of trash are expected should be inspected more frequently.

The visual inspection must ascertain that the system components are in working order and that there are no blockages or obstructions to the inlet and/or separation screen. The inspection must also identify accumulations of hydrocarbons, trash, and sediment in the system. Measuring pollutant accumulation can be done with a calibrated dipstick such as a stadia rod, tape measure or other measuring instrument. If sorbent material is used for enhanced removal of hydrocarbons then the level of discoloration of the sorbent material should also be identified during inspection. Sorbent material must be replaced when it is predominantly dark in color (similar to oil). It is useful and often required as part of a permit to keep a record of each inspection.

Access to the CDS unit is typically achieved through two manhole access covers. One opening allows for inspection and cleanout of the separation chamber (screen/cylinder) and isolated sump. The other allows for inspection and cleanout of sediment captured and retained behind the screen. For units possessing a sizable depth below grade (depth to pipe), a single access point allows for both sump cleanout and access behind the screen.

The CDS system must be cleaned when the level of sediment in the sump has reached a depth of 12 inches or more to avoid exceeding the maximum 24 inch sediment depth and/or when an appreciable level of hydrocarbons and trash has accumulated. If sorbent material is used, it must be replaced when significant discoloration has occurred. Performance will not be impacted until 100% of the sump capacity is exceeded however it is recommended that the system be cleaned prior to that for easier removal of sediment. The level of sediment is easily determined by measuring from finished grade down to the top of the sediment pile. To avoid underestimating the level of sediment in the chamber, the measuring device must be lowered to the top of the sediment pile carefully. Finer, silty particles at the top of the pile typically offer less resistance to the end of the rod than larger particles toward the bottom of the pile. Once this measurement is recorded, it should be compared to the as-built drawing for the unit to determine if the height of the sediment pile off the bottom of the sump floor exceeds 75% (18 inches) of the total height of isolated sump.

Cleaning

Cleaning of the CDS systems should be done during dry weather conditions when no flow is entering the system. Cleanout of the CDS with a vacuum truck is generally the most effective and convenient method of excavating pollutants from the system. Simply remove the manhole covers and insert the vacuum hose into the sump. The system should be completely drained down and the sump fully evacuated of sediment. The area outside the screen should also be pumped out if pollutant build-up exists in this area.

In installations where the risk of petroleum spills is small, liquid contaminants may not accumulate as quickly as sediment. However, an oil or gasoline spill should be cleaned out immediately. Motor oil and other hydrocarbons that accumulate on a more routine basis must be removed when an appreciable layer has been captured. To remove these pollutants, it may be preferable to use adsorbent pads since they are usually less expensive to dispose of than the oil/water emulsion that may be created by vacuuming the oily layer. Trash can be netted out if you wish to separate it from the other pollutants. The screen should be power washed to ensure it is free of trash and debris.

Manhole covers should be securely seated following cleaning activities to prevent leakage of runoff into the system from above and also to ensure proper safety precautions. Confined Space Entry procedures need to be followed.

Disposal of all material removed from the CDS system must be done in accordance with local regulations. In many locations, disposal of evacuated sediments may be handled in the same manner as disposal of sediments removed from catch basins or deep sump manholes. Check your local regulations for specific requirements on disposal.

CDS Guide Operation, Design, Performance and Maintenance



CDS®

Using patented continuous deflective separation technology, the CDS system screens, separates and traps debris, sediment, and oil and grease from stormwater runoff. The indirect screening capability of the system allows for 100% removal of floatables and neutrally buoyant material without blinding. Flow and screening controls physically separate captured solids, and minimize the re-suspension and release of previously trapped pollutants. Inline units can treat up to 6 cfs, and internally bypass flows in excess of 50 cfs. Available precast or cast-in-place, offline units can treat flows from 1 to 300 cfs. The pollutant removal capacity of the CDS system has been proven in lab and field testing.


Operation Overview

Stormwater enters the diversion chamber where the diversion weir guides the flow into the unit's separation chamber and pollutants are removed from the flow. All flows up to the system's treatment design capacity enter the separation chamber and are treated.

Swirl concentration and screen deflection force floatables and solids to the center of the separation chamber where 100% of floatables and neutrally buoyant debris larger than the screen apertures are trapped.

Stormwater then moves through the separation screen, under the oil baffle and exits the system. The separation screen remains clog free due to continuous deflection.

During the flow events exceeding the design capacity, the diversion weir bypasses excessive flows around the separation chamber, so captured pollutants are retained in the separation cylinder.



Design Basics

There are three primary methods of sizing a CDS system. The Water Quality Flow Rate Method determines which model size provides the desired removal efficiency at a given flow rate for a defined particle size. The Rational Rainfall Method™ and Probabilistic Method are used when a specific removal efficiency of the net annual sediment load is required.

Typically in the United States, CDS systems are designed to achieve an 80% annual solids load reduction based on lab generated performance curves for a gradation with an average particle size (d50) of 125-microns (μm). For some regulatory environments, CDS systems can also be designed to achieve an 80% annual solids load reduction based on an average particle size (d50) of 75-microns (μm).

Water Quality Flow Rate Method

In many cases, regulations require that a specific flow rate, often referred to as the water quality design flow (WQQ), be treated. This WQQ represents the peak flow rate from either an event with a specific recurrence interval (i.e. the six-month storm) or a water quality depth (i.e. 1/2-inch of rainfall).

The CDS is designed to treat all flows up to the WQQ. At influent rates higher than the WQQ, the diversion weir will direct most flow exceeding the treatment flow rate around the separation chamber. This allows removal efficiency to remain relatively constant in the separation chamber and reduces the risk of washout during bypass flows regardless of influent flow rates.

Treatment flow rates are defined as the rate at which the CDS will remove a specific gradation of sediment at a specific removal efficiency. Therefore they are variable based on the gradation and removal efficiency specified by the design engineer.

Rational Rainfall Method™

Differences in local climate, topography and scale make every site hydraulically unique. It is important to take these factors into consideration when estimating the long-term performance of any stormwater treatment system. The Rational Rainfall Method combines site-specific information with laboratory generated performance data, and local historical precipitation records to estimate removal efficiencies as accurately as possible.

Short duration rain gauge records from across the United States and Canada were analyzed to determine the percent of the total annual rainfall that fell at a range of intensities. US stations' depths were totaled every 15 minutes, or hourly, and recorded in 0.01-inch increments. Depths were recorded hourly with 1-mm resolution at Canadian stations. One trend was consistent at all sites; the vast majority of precipitation fell at low intensities and high intensity storms contributed relatively little to the total annual depth.

These intensities, along with the total drainage area and runoff coefficient for each specific site, are translated into flow rates using the Rational Rainfall Method. Since most sites are relatively small and highly impervious, the Rational Rainfall Method is appropriate. Based on the runoff flow rates calculated for each intensity, operating rates within a proposed CDS system are determined. Performance efficiency curve determined from full scale laboratory tests on defined sediment PSDs is applied to

calculate solids removal efficiency. The relative removal efficiency at each operating rate is added to produce a net annual pollutant removal efficiency estimate.

Probabilistic Rational Method

The Probabilistic Rational Method is a sizing program CONTECH developed to estimate a net annual sediment load reduction for a particular CDS model based on site size, site runoff coefficient, regional rainfall intensity distribution, and anticipated pollutant characteristics.

The Probabilistic rational method is an extension of the rational method used to estimate peak discharge rates generated by storm events of varying statistical return frequencies (i.e.: 2-year storm event). Under this method, an adjustment factor is used to adjust the runoff coefficient estimated for the 10-year event, correlating a known hydrologic parameter with the target storm event. The rainfall intensities vary depending on the return frequency of the storm event under consideration. In general, these two frequency dependent parameters increase as the return frequency increases while the drainage area remains constant.

These intensities, along with the total drainage area and runoff coefficient for each specific site, are translated into flow rates using the Rational Method. Since most sites are relatively small and highly impervious, the Rational Method is appropriate. Based on the runoff flow rates calculated for each intensity, operating rates within a proposed CDS are determined. Performance efficiency curve on defined sediment PSDs is applied to calculate solids removal efficiency. The relative removal efficiency at each operating rate is added to produce a net annual pollutant removal efficiency estimate.

Treatment Flow Rate

The inlet throat area is sized to ensure that the WQQ passes through the separation chamber at a water surface elevation equal to the crest of the diversion weir. The diversion weir bypasses excessive flows around the separation chamber, thus helping to prevent re-suspension or re-entrainment of previously captured particles.

Hydraulic Capacity

CDS hydraulic capacity is determined by the length and height of the diversion weir and by the maximum allowable head in the system. Typical configurations allow hydraulic capacities of up to ten times the treatment flow rate. As needed, the crest of the diversion weir may be lowered and the inlet throat may be widened to increase the capacity of the system at a given water surface elevation. The unit is designed to meet project specific hydraulics.

Performance

Full-Scale Laboratory Test Results

A full-scale CDS unit (Model CDS2020-5B) was tested at the facility of University of Florida, Gainesville, FL. This full-scale CDS unit was evaluated under controlled laboratory conditions of pumped influent and the controlled addition of sediment.

Two different gradations of silica sand material (UF Sediment & OK-110) were used in the CDS performance evaluation. The particle size distributions (PSD) of the test materials were

analyzed using standard method "Gradation ASTM D-422 with Hydrometer" by a certified laboratory. UF Sediment is a mixture of three different U.S. Silica Sand products referred as: "Sil-Co-Sil 106", "#1 DRY" and "20/40 Oil Frac". Particle size distribution analysis shows that the UF Sediment has a very fine gradation ($d_{50} = 20$ to $30 \mu\text{m}$) covering a wide size range (uniform coefficient C_u averaged at 10.6). In comparison with the hypothetical TSS gradation specified in the NJDEP (New Jersey Department of Environmental Protection) and NJCAT (New Jersey Corporation for Advanced Technology) protocol for lab testing, the UF Sediment covers a similar range of particle size but with a finer d_{50} (d_{50} for NJDEP is approximately $50 \mu\text{m}$) (NJDEP, 2003). The OK-110 silica sand is a commercial product of U.S. Silica Sand. The particle size distribution analysis of this material, also included in Figure 1, shows that 99.9% of the OK-110 sand is finer than 250 microns, with a mean particle size (d_{50}) of 106 microns. The PSDs for the test material are shown in Figure 1.




Figure 1. Particle size distributions for the test materials, as compared to the NJCAT/NJDEP theoretical distribution.

Tests were conducted to quantify the CDS unit (1.1 cfs (31.3-L/s) design capacity) performance at various flow rates, ranging from 1% up to 125% of the design capacity of the unit, using the 2400 micron screen. All tests were conducted with controlled influent concentrations approximately 200 mg/L. Effluent samples were taken at equal time intervals across the entire duration of each test run. These samples were then processed with a Dekaport Cone sample splitter to obtain representative sub-samples for Suspended Sediment Concentration (SSC – ASTM Standard Method D3977-97) and particle size distribution analysis.

Results and Modeling

Based on the testing data from the University of Florida, a performance model was developed for the CDS system. A regression analysis was used to develop a fitting curve for the scattered data points at various design flow rates. This model, which demonstrated good agreement with the laboratory data, can then be used to predict CDS system performance with respect to SSC removal for any particle size gradation assuming sandy-silt type of inorganic components of SSC. Figure 2 shows CDS predictive performance for two typical particle size gradations (NJCAT gradation and OK-110 sand).




Figure 2. CDS stormwater treatment predictive performance for various particle gradations as a function of operating rate.

Many regulatory jurisdictions set a performance standard for hydrodynamic devices by stating that the devices shall be capable of achieving an 80% removal efficiency for particles having a mean particle size (d_{50}) of 125 microns (WADOE, 2008). The model can be used to calculate the expected performance of such a PSD (shown in Figure 3). Supported by the laboratory data, the model indicates (Figure 4) that the CDS system with 2400 micron screen achieves approximately 80% removal at 100% of design flow rate, for this particle size distribution ($d_{50} = 125 \mu\text{m}$).




Figure 3. PSD with $d_{50} = 125$ microns, used to model performance for Ecology submittal.




Figure 4. Modeled performance for CDS unit with 2400 microns screen, using Ecology PSD.

Maintenance

The CDS system should be inspected at regular intervals and maintained when necessary to ensure optimum performance. The rate at which the system collects pollutants will depend more heavily on site activities than the size of the unit, e.g., unstable soils or heavy winter sanding will cause the grit chamber to fill more quickly but regular sweeping of paved surfaces will slow accumulation.

Inspection

Inspection is the key to effective maintenance and is easily performed. Pollutant deposition and transport may vary from year to year and regular inspections will help insure that the system is cleaned out at the appropriate time. At a minimum, inspections should be performed twice per year (i.e. spring and fall) however more frequent inspections may be necessary in climates where winter sanding operations may lead to rapid accumulations, or in equipment washdown areas. Additionally, installations should be inspected more frequently where excessive amounts of trash are expected.

The visual inspection should ascertain that the system components are in working order and that there are no blockages or obstructions to inlet and/or separation screen. The inspection should also identify evidence of vector infestation and accumulations of hydrocarbons, trash, and sediment in the system. Measuring pollutant accumulation can be done with a calibrated dipstick, tape measure or other measuring instrument. If sorbent material is used for enhanced removal of hydrocarbons then the level of discoloration of the sorbent material should also



be identified during inspection. It is useful and often required as part of a permit to keep a record of each inspection. A simple form for doing so is provided.

Access to the CDS unit is typically achieved through two manhole access covers. One opening allows for inspection and cleanout of the separation chamber (screen/cylinder) and isolated sump. The other allows for inspection and cleanout of sediment captured and retained behind the screen. For units possessing a sizable depth below grade (depth to pipe), a single manhole access point would allow both sump cleanout and access behind the screen.

The CDS system should be cleaned when the level of sediment has reached 75% of capacity in the isolated sump and/or when an appreciable level of hydrocarbons and trash has accumulated. If sorbent material is used, it should be replaced when significant discoloration has occurred. Performance will not be impacted until 100% of the sump capacity is exceeded however it is recommended that the system be cleaned prior to that for easier removal of sediment. The level of sediment is easily determined by measuring from finished grade down to the top of the sediment pile. To avoid underestimating the level of sediment in the chamber, the measuring device must be lowered to the top of the sediment pile carefully. Finer, silty particles at the top of the pile typically offer less resistance to the end of the rod than larger particles toward the bottom of the pile. Once this measurement is recorded, it should be compared to the as-built drawing for the unit to determine if the height of the sediment pile off the bottom of the sump floor exceeds 75% of the total height of isolated sump.

Cleaning

Cleaning of the CDS systems should be done during dry weather conditions when no flow is entering the system. Cleanout of the CDS with a vacuum truck is generally the most effective and convenient method of excavating pollutants from the system. Simply remove the manhole covers and insert the vacuum hose into the sump. The system should be completely drained down and the sump fully evacuated of sediment. The area outside the screen should be pumped out also if pollutant build-up exists in this area.

In installations where the risk of petroleum spills is small, liquid contaminants may not accumulate as quickly as sediment. However, an oil or gasoline spill should be cleaned out immediately. Motor oil and other hydrocarbons that accumulate on a more routine basis should be removed when an appreciable layer has been captured. To remove these pollutants, it may be preferable to use adsorbent pads since they are usually less expensive to dispose than the oil/water emulsion that may be created by vacuuming the oily layer. Trash can be netted out if you wish to separate it from the other pollutants. The screen should be power washed to ensure it is free of trash and debris.


Manhole covers should be securely seated following cleaning activities to prevent leakage of runoff into the system from above and also to ensure proper safety precautions. Confined Space Entry procedures need to be followed. Disposal of all material removed from the CDS system should be done in accordance with local regulations. In many locations, disposal of evacuated sediments may be handled in the same manner as disposal of sediments removed from catch basins or deep sump manholes. Check your local regulations for specific requirements on disposal.



CDS Model	Diameter		Distance from Water Surface to Top of Sediment Pile		Sediment Storage Capacity	
	ft	m	ft	m	yd3	m3
CDS2015-4	4	1.2	3.0	0.9	0.5	0.4
CDS2015	5	1.5	3.0	0.9	1.3	1.0
CDS2020	5	1.5	3.5	1.1	1.3	1.0
CDS2025	5	1.5	4.0	1.2	1.3	1.0
CDS3020	6	1.8	4.0	1.2	2.1	1.6
CDS3030	6	1.8	4.6	1.4	2.1	1.6
CDS3035	6	1.8	5.0	1.5	2.1	1.6
CDS4030	8	2.4	4.6	1.4	5.6	4.3
CDS4040	8	2.4	5.7	1.7	5.6	4.3
CDS4045	8	2.4	6.2	1.9	5.6	4.3

Table 1: CDS Maintenance Indicators and Sediment Storage Capacities

Note: To avoid underestimating the volume of sediment in the chamber, carefully lower the measuring device to the top of the sediment pile. Finer silty particles at the top of the pile may be more difficult to feel with a measuring stick. These finer particles typically offer less resistance to the end of the rod than larger particles toward the bottom of the pile.



CDS Inspection & Maintenance Log

CDS Model: _____ Location: _____

[illegible]

1. The water depth to sediment is determined by taking two measurements with a stadia rod: one measurement from the manhole opening to the top of the sediment pile and the other from the manhole opening to the water surface. If the difference between these measurements is less than eighteen inches the system should be cleaned out. **Note: To avoid underestimating the volume of sediment in the chamber, the measuring device must be carefully lowered to the top of the sediment pile.**
2. For optimum performance, the system should be cleaned out when the floating hydrocarbon layer accumulates to an appreciable thickness. In the event of an oil spill, the system should be cleaned immediately.

Support

- Drawings and specifications are available at www.contechstormwater.com.
- Site-specific design support is available from our engineers.



800.925.5240

contechstormwater.com

©2008 CONTECH Stormwater Solutions

CONTECH Construction Products Inc. provides site solutions for the civil engineering industry. CONTECH's portfolio includes bridges, drainage, sanitary sewer, stormwater and earth stabilization products. For information on other CONTECH division offerings, visit contech-cpi.com or call 800.338.1122

Nothing in this catalog should be construed as an expressed warranty or an implied warranty of merchantability or fitness for any particular purpose. See the CONTECH standard quotation or acknowledgement for applicable warranties and other terms and conditions of sale.

Each product(s) described may be protected by one or more of the following US patents: 5,322,629; 5,624,576; 5,707,527; 5,759,415; 5,788,848; 5,985,157; 6,027,639; 6,350,374; 6,406,218; 6,41,720; 6,511,595; 6,649,048; 6,991,114; 6,998,038; 7,186,058; 7,296,692; 7,297,266; related foreign patents or other patents pending.

APPENDIX E

Owner SWPPP Certification

**Frito Lay Distribution Center Parking Area Expansion
202-218 Morgan Avenue
Brooklyn, NY**

OWNER'S CERTIFICATION

I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection.” I also understand that the owner or operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System (“SPDES”) general for stormwater discharges from construction activities and that is unlawful for any person to cause or to contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could project me to criminal and/or administrative proceedings.”

Company Name: _____

Address: _____

Telephone Number: _____

Name and Title: _____

Signature: _____ Date: _____

Permit Identification No: _____

APPENDIX F

Contractor SWPPP Certification

**Frito Lay Distribution Center Parking Area Expansion
202-218 Morgan Avenue
Brooklyn, NY**

CONTRACTOR'S CERTIFICATION

"I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection." I also understand that the contractor must comply with the terms conditions of the New York State Pollutant Discharge Elimination System (SPDES") general permit for stormwater discharges from construction activities and that is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could project me to criminal and/or administrative proceedings."

In addition, our site superintendent will be or have a trained individual certificate from the New York State Department of Environmental Conservation.

Company Name: _____

Address: _____

Telephone Number: _____

Name and Title: _____

Signature: _____ Date: _____

Permit Identification No: _____

APPENDIX G

Notice of Termination



New York State Department of Environmental Conservation
Division of Water
625 Broadway, 4th Floor
Albany, New York 12233-3505

(NOTE: Submit completed form to address above)

NOTICE OF TERMINATION for Storm Water Discharges Authorized
under the SPDES General Permit for Construction Activity

Please indicate your permit identification number: NYR _____

I. Owner or Operator Information

1. Owner/Operator Name:

2. Street Address:

3. City/State/Zip:

4. Contact Person:

4a. Telephone:

5. Contact Person E-Mail:

II. Project Site Information

5. Project/Site Name:

6. Street Address:

7. City/Zip:

8. County:

III. Reason for Termination

9a. ☐ All disturbed areas have achieved final stabilization in accordance with the general permit and SWPPP.
*Date final stabilization completed (month/year): _____

9b. ☐ Permit coverage has been transferred to new owner/operator. Indicate new owner/operator's permit identification number: NYR _____
(Note: Permit coverage can not be terminated by owner identified in I.1. above until new owner/operator obtains coverage under the general permit)

9c. ☐ Other (Explain on Page 2)

IV. Final Site Information:

10a. Did this construction activity require the development of a SWPPP that includes post-construction stormwater management practices? ☐ yes ☐ no (If no, go to question 10f.)

10b. Have all post-construction stormwater management practices included in the final SWPPP been constructed?
☐ yes ☐ no (If no, explain on Page 2)

10c. Identify the entity responsible for long-term operation and maintenance of practice(s)?

**NOTICE OF TERMINATION for Storm Water Discharges Authorized under the
SPDES General Permit for Construction Activity - continued**

10d. Has the entity responsible for long-term operation and maintenance been given a copy of the operation and maintenance plan required by the general permit? ☐ yes ☐ no

10e. Indicate the method used to ensure long-term operation and maintenance of the post-construction stormwater management practice(s):

- ☐ Post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain practice(s) have been deeded to the municipality.
- ☐ Executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s).
- ☐ For post-construction stormwater management practices that are privately owned, the deed of record has been modified to include a deed covenant that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan.
- ☐ For post-construction stormwater management practices that are owned by a public or private institution (e.g. school, college, university), or government agency or authority, policy and procedures are in place that ensures operation and maintenance of the practice(s) in accordance with the operation and maintenance plan.

10f. Provide the total area of impervious surface (i.e. roof, pavement, concrete, gravel, etc.) constructed within the disturbance area? _____ (acres)

11. Is this project subject to the requirements of a regulated, traditional land use control MS4? ☐ yes ☐ no
(If Yes, complete section VI - "MS4 Acceptance" statement)

V. Additional Information/Explanation:

(Use this section to answer questions 9c. and 10b., if applicable)

VI. MS4 Acceptance - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative (Note: Not required when 9b. is checked -transfer of coverage)

I have determined that it is acceptable for the owner or operator of the construction project identified in question 5 to submit the Notice of Termination at this time.

Printed Name:

Title/Position:

Signature:

Date:

**NOTICE OF TERMINATION for Storm Water Discharges Authorized under the
SPDES General Permit for Construction Activity - continued**

VII. Qualified Inspector Certification - Final Stabilization:

I hereby certify that all disturbed areas have achieved final stabilization as defined in the current version of the general permit, and that all temporary, structural erosion and sediment control measures have been removed. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name:

Title/Position:

Signature:

Date:

VIII. Qualified Inspector Certification - Post-construction Stormwater Management Practice(s):

I hereby certify that all post-construction stormwater management practices have been constructed in conformance with the SWPPP. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name:

Title/Position:

Signature:

Date:

IX. Owner or Operator Certification

I hereby certify that this document was prepared by me or under my direction or supervision. My determination, based upon my inquiry of the person(s) who managed the construction activity, or those persons directly responsible for gathering the information, is that the information provided in this document is true, accurate and complete. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name:

Title/Position:

Signature:

Date:

(NYS DEC Notice of Termination - January 2010)

APPENDIX H

Construction Site Log Book

APPENDIX H

STATE POLLUTANT DISCHARGE ELIMINATION SYSTEM FOR CONSTRUCTION ACTIVITIES

CONSTRUCTION SITE LOG BOOK

Table of Contents

- I. Pre-Construction Meeting Documents
 - a. Preamble to Site Assessment and Inspections
 - b. Operator's Certification
 - c. Qualified Professional's Credentials & Certification
 - d. Pre-Construction Site Assessment Checklist
- II. Construction Duration Inspections
 - a. Directions
 - b. Modification to the SWPPP
- III. Monthly Summary Reports
- IV. Monitoring, Reporting, and Three-Month Status Reports
 - a. Operator's Compliance Response Form

Properly completing forms such as those contained in Appendix H meet the inspection requirement of NYS-DEC SPDES GP for Construction Activities. Completed forms shall be kept on site at all times and made available to authorities upon request.

I. PRE-CONSTRUCTION MEETING DOCUMENTS

Project Name FRITO LAY DISTRIBUTION CENTER PARKING EXPANSION
Permit No. _____ Date of Authorization _____
Name of Operator ROLLING FRITO-LAY SALES, LP
Prime Contractor COPPOLA PAVING AND LANDSCAPING CORP.

a. Preamble to Site Assessment and Inspections

The Following Information To Be Read By All Person's Involved in The Construction of Stormwater Related Activities:

The Operator agrees to have a qualified professional¹ conduct an assessment of the site prior to the commencement of construction² and certify in this inspection report that the appropriate erosion and sediment controls described in the SWPPP have been adequately installed or implemented to ensure overall preparedness of the site for the commencement of construction.

Prior to the commencement of construction, the Operator shall certify in this site logbook that the SWPPP has been prepared in accordance with the State's standards and meets all Federal, State and local erosion and sediment control requirements.

When construction starts, site inspections shall be conducted by the qualified professional at least every 7 calendar days and within 24 hours of the end of a storm event of 0.5 inches or greater (Construction Duration Inspections). The Operator shall maintain a record of all inspection reports in this site logbook. The site logbook shall be maintained on site and be made available to the permitting authorities upon request. The Operator shall post at the site, in a publicly accessible location, a summary of the site inspection activities on a monthly basis (Monthly Summary Report).

The operator shall also prepare a written summary of compliance with this general permit at a minimum frequency of every three months (Operator's Compliance Response Form), while coverage exists. The summary should address the status of achieving each component of the SWPPP.

Prior to filing the Notice of Termination or the end of permit term, the Operator shall have a qualified professional perform a final site inspection. The qualified professional shall certify that the site has undergone final stabilization³ using either vegetative or structural stabilization methods and that all temporary erosion and sediment controls (such as silt fencing) not needed for long-term erosion control have been removed. In addition, the Operator must identify and certify that all permanent structures described in the SWPPP have been constructed and provide the owner(s) with an operation and maintenance plan that ensures the structure(s) continuously functions as designed.

1 "Qualified Professional means a person knowledgeable in the principles and practice of erosion and sediment controls, such as a Certified Professional in Erosion and Sediment Control (CPESC), soil scientist, licensed engineer or someone working under the direction and supervision of a licensed engineer (person must have experience in the principles and practices of erosion and sediment control).

2 "Commencement of construction" means the initial removal of vegetation and disturbance of soils associated with clearing, grading or excavating activities or other construction activities.

3 "Final stabilization" means that all soil-disturbing activities at the site have been completed and a uniform, perennial vegetative cover with a density of eighty (80) percent has been established or equivalent stabilization measures (such as the use of mulches or geotextiles) have been employed on all unpaved areas and areas not covered by permanent structures.

b. Operators Certification

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. Further, I hereby certify that the SWPPP meets all Federal, State, and local erosion and sediment control requirements. I am aware that false statements made herein are punishable as a class A misdemeanor pursuant to Section 210.45 of the Penal Law.

Name (please print): _____

Title _____ **Date:** _____

Address: _____

Phone: _____ **Email:** _____

Signature: _____

c. Qualified Professional's Credentials & Certification

"I hereby certify that I meet the criteria set forth in the General Permit to conduct site inspections for this project and that the appropriate erosion and sediment controls described in the SWPPP and as described in the following Pre-construction Site Assessment Checklist have been adequately installed or implemented, ensuring the overall preparedness of this site for the commencement of construction."

Name (please print): _____

Title _____ **Date:** _____

Address: _____

Phone: _____ **Email:** _____

Signature: _____

d. Pre-construction Site Assessment Checklist

(NOTE: Provide comments below as necessary)

1. Notice of Intent, SWPPP, and Contractors Certification:

Yes No NA

- ☐ ☐ ☐ Has a Notice of Intent been filed with the NYS Department of Conservation?
- ☐ ☐ ☐ Is the SWPPP on-site? Where? _____
- ☐ ☐ ☐ Is the Plan current? What is the latest revision date? _____
- ☐ ☐ ☐ Is a copy of the NOI (with brief description) onsite? Where? _____
- ☐ ☐ ☐ Have all contractors involved with stormwater related activities signed a contractor's certification?

2. Resource Protection

Yes No NA

- ☐ ☐ ☐ Are construction limits clearly flagged or fenced?
- ☐ ☐ ☐ Important trees and associated rooting zones, on-site septic system absorption fields, existing vegetated areas suitable for filter strips, especially in perimeter areas, have been flagged for protection.
- ☐ ☐ ☐ Creek crossings installed prior to land-disturbing activity, including clearing and blasting.

3. Surface Water Protection

Yes No NA

- ☐ ☐ ☐ Clean stormwater runoff has been diverted from areas to be disturbed.
- ☐ ☐ ☐ Bodies of water located either on site or in the vicinity of the site have been identified and protected.
- ☐ ☐ ☐ Appropriate practices to protect on-site or downstream surface water are installed.
- ☐ ☐ ☐ Are clearing and grading operations divided into areas <5 acres?

4. Stabilized Construction Entrance

Yes No NA

- ☐ ☐ ☐ A temporary construction entrance to capture mud and debris from construction vehicles before they enter the public highway has been installed.
- ☐ ☐ ☐ Other access areas (entrances, construction routes, equipment parking areas) are stabilized immediately as work takes place with gravel or other cover.
- ☐ ☐ ☐ Sediment tracked onto public streets is removed or cleaned on a regular basis.

5. Perimeter Sediment Controls

Yes No NA

- ☐ ☐ ☐ Silt fence material and installation comply with the standard drawing and specifications.
- ☐ ☐ ☐ Silt fences are installed at appropriate spacing intervals
- ☐ ☐ ☐ Sediment/detention basin was installed as first land disturbing activity.
- ☐ ☐ ☐ Sediment traps and barriers are installed.

6. Pollution Prevention for Waste and Hazardous Materials

Yes No NA

- ☐ ☐ ☐ The Operator or designated representative has been assigned to implement the spill prevention avoidance and response plan.
- ☐ ☐ ☐ The plan is contained in the SWPPP on page _____
- ☐ ☐ ☐ Appropriate materials to control spills are onsite. Where? _____

II. CONSTRUCTION DURATION INSPECTIONS

a. Directions:

Inspection Forms will be filled out during the entire construction phase of the project.

Required Elements:

- (1) On a site map, indicate the extent of all disturbed site areas and drainage pathways. Indicate site areas that are expected to undergo initial disturbance or significant site work within the next 14-day period;
- (2) Indicate on a site map all areas of the site that have undergone temporary or permanent stabilization;
- (3) Indicate all disturbed site areas that have not undergone active site work during the previous 14-day period;
- (4) Inspect all sediment control practices and record the approximate degree of sediment accumulation as a percentage of sediment storage volume (for example, 10 percent, 20 percent, 50 percent);
- (5) Inspect all erosion and sediment control practices and record all maintenance requirements such as verifying the integrity of barrier or diversion systems (earthen berms or silt fencing) and containment systems (sediment basins and sediment traps). Identify any evidence of rill or gully erosion occurring on slopes and any loss of stabilizing vegetation or seeding/mulching. Document any excessive deposition of sediment or ponding water along barrier or diversion systems. Record the depth of sediment within containment structures, any erosion near outlet and overflow structures, and verify the ability of rock filters around perforated riser pipes to pass water; and
- (6) Immediately report to the Operator any deficiencies that are identified with the implementation of the SWPPP.

SITE PLAN/SKETCH

Inspector (print name)

Date of Inspection

Qualified Professional (print name)

Qualified Professional Signature

The above signed acknowledges that, to the best of his/her knowledge, all information provided on the forms is accurate and complete.

Maintaining Water Quality**Yes No NA**

- ☐ ☐ ☐ Is there an increase in turbidity causing a substantial visible contrast to natural conditions?
- ☐ ☐ ☐ Is there residue from oil and floating substances, visible oil film, or globules or grease?
- ☐ ☐ ☐ All disturbance is within the limits of the approved plans.
- ☐ ☐ ☐ Have receiving lake/bay, stream, and/or wetland been impacted by silt from project?

Housekeeping**1. General Site Conditions****Yes No NA**

- ☐ ☐ ☐ Is construction site litter and debris appropriately managed?
- ☐ ☐ ☐ Are facilities and equipment necessary for implementation of erosion and sediment control in working order and/or properly maintained?
- ☐ ☐ ☐ Is construction impacting the adjacent property?
- ☐ ☐ ☐ Is dust adequately controlled?

2. Temporary Stream Crossing**Yes No NA**

- ☐ ☐ ☐ Maximum diameter pipes necessary to span creek without dredging are installed.
- ☐ ☐ ☐ Installed non-woven geotextile fabric beneath approaches.
- ☐ ☐ ☐ Is fill composed of aggregate (no earth or soil)?
- ☐ ☐ ☐ Rock on approaches is clean enough to remove mud from vehicles & prevent sediment from entering stream during high flow.

Runoff Control Practices**1. Excavation Dewatering****Yes No NA**

- ☐ ☐ ☐ Upstream and downstream berms (sandbags, inflatable dams, etc.) are installed per plan.
- ☐ ☐ ☐ Clean water from upstream pool is being pumped to the downstream pool.
- ☐ ☐ ☐ Sediment laden water from work area is being discharged to a silt-trapping device.
- ☐ ☐ ☐ Constructed upstream berm with one-foot minimum freeboard.

2. Level Spreader**Yes No NA**

- ☐ ☐ ☐ Installed per plan.
- ☐ ☐ ☐ Constructed on undisturbed soil, not on fill, receiving only clear, non-sediment laden flow.
- ☐ ☐ ☐ Flow sheets out of level spreader without erosion on downstream edge.

3. Interceptor Dikes and Swales**Yes No NA**

- ☐ ☐ ☐ Installed per plan with minimum side slopes 2H:1V or flatter.
- ☐ ☐ ☐ Stabilized by geotextile fabric, seed, or mulch with no erosion occurring.
- ☐ ☐ ☐ Sediment-laden runoff directed to sediment trapping structure

CONSTRUCTION DURATION INSPECTIONS
Runoff Control Practices (continued)

Page 3 of _____

4. Stone Check Dam

Yes No NA

- ☐ ☐ ☐ Is channel stable? (flow is not eroding soil underneath or around the structure).
☐ ☐ ☐ Check is in good condition (rocks in place and no permanent pools behind the structure).
☐ ☐ ☐ Has accumulated sediment been removed?.

5. Rock Outlet Protection

Yes No NA

- ☐ ☐ ☐ Installed per plan.
☐ ☐ ☐ Installed concurrently with pipe installation.

Soil Stabilization

1. Topsoil and Spoil Stockpiles

Yes No NA

- ☐ ☐ ☐ Stockpiles are stabilized with vegetation and/or mulch.
☐ ☐ ☐ Sediment control is installed at the toe of the slope.

2. Revegetation

Yes No NA

- ☐ ☐ ☐ Temporary seedings and mulch have been applied to idle areas.
☐ ☐ ☐ 4 inches minimum of topsoil has been applied under permanent seedings

Sediment Control Practices

1. Stabilized Construction Entrance

Yes No NA

- ☐ ☐ ☐ Stone is clean enough to effectively remove mud from vehicles.
☐ ☐ ☐ Installed per standards and specifications?
☐ ☐ ☐ Does all traffic use the stabilized entrance to enter and leave site?
☐ ☐ ☐ Is adequate drainage provided to prevent ponding at entrance?

2. Silt Fence

Yes No NA

- ☐ ☐ ☐ Installed on Contour, 10 feet from toe of slope (not across conveyance channels).
☐ ☐ ☐ Joints constructed by wrapping the two ends together for continuous support.
☐ ☐ ☐ Fabric buried 6 inches minimum.
☐ ☐ ☐ Posts are stable, fabric is tight and without rips or frayed areas.
Sediment accumulation is ____% of design capacity.

Sediment Control Practices (continued)**3. Storm Drain Inlet Protection (Use for Stone & Block; Filter Fabric; Curb; or, Excavated practices)****Yes No NA**

- ☐ ☐ ☐ Installed concrete blocks lengthwise so open ends face outward, not upward.
- ☐ ☐ ☐ Placed wire screen between No. 3 crushed stone and concrete blocks.
- ☐ ☐ ☐ Drainage area is 1 acre or less.
- ☐ ☐ ☐ Excavated area is 900 cubic feet.
- ☐ ☐ ☐ Excavated side slopes should be 2:1.
- ☐ ☐ ☐ 2" x 4" frame is constructed and structurally sound.
- ☐ ☐ ☐ Posts 3-foot maximum spacing between posts.
- ☐ ☐ ☐ Fabric is embedded 1 to 1.5 feet below ground and secured to frame/posts with staples at max 8-inch spacing.
- ☐ ☐ ☐ Posts are stable, fabric is tight and without rips or frayed areas.
- Sediment accumulation ____% of design capacity.

4. Temporary Sediment Trap**Yes No NA**

- ☐ ☐ ☐ Outlet structure is constructed per the approved plan or drawing.
- ☐ ☐ ☐ Geotextile fabric has been placed beneath rock fill.
- Sediment accumulation is ____% of design capacity.

5. Temporary Sediment Basin**Yes No NA**

- ☐ ☐ ☐ Basin and outlet structure constructed per the approved plan.
- ☐ ☐ ☐ Basin side slopes are stabilized with seed/mulch.
- ☐ ☐ ☐ Drainage structure flushed and basin surface restored upon removal of sediment basin facility.
- Sediment accumulation is ____% of design capacity.

Note: Not all erosion and sediment control practices are included in this listing. Add additional pages to this list as required by site specific design.

Construction inspection checklists for post-development stormwater management practices can be found in Appendix F of the New York Stormwater Management Design Manual.

b. Modifications to the SWPPP (To be completed as described below)

1. There is a significant change in design, construction, operation, or maintenance which may have a significant effect on the potential for the discharge of pollutants to the waters of the United States and which has not otherwise been addressed in the SWPPP; or

a. Eliminating or significantly minimizing pollutants from sources identified in the SWPPP and as required by this permit; or

3. Additionally, the SWPPP shall be amended to identify any new contractor or subcontractor that will implement any measure of the SWPPP.

This image shows a single page of white paper with horizontal blue or grey ruling lines. The lines are evenly spaced and run across the width of the page, leaving small margins at the top and bottom. There is no handwriting or other markings on the paper.

III. Monthly Summary of Site Inspection Activities

Name of Permitted Facility:	Today's Date:	Reporting Month:
Location:	Permit Identification #:	
Name and Telephone Number of Site Inspector:		

Date of Inspection	Regular / Rainfall based Inspection	Name of Inspector	Items of Concern


Owner/Operator Certification:

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that false statements made herein are punishable as a class A misdemeanor pursuant to Section 210.45 of the Penal Law."

Signature of Permittee or Duly Authorized Representative

Name of Permittee or Duly Authorized Representative Date

Duly authorized representatives must have written authorization, submitted to DEC, to sign any permit documents.



DEMOLITION PLAN LEGEND


- CHAIN LINK FENCE
- OVERHEAD WIRES
- HANDICAP RAMP
- MONITORING WELL
- EX SANITARY MANHOLE
- EX WATER MANHOLE
- EX DRAIN
- EX EX GAS VALVE
- EX ELECTRIC MANHOLE
- EX LIGHT POLE
- EX WATER VALVE
- EX HYDRANT
- EX CATCH BASIN
- EX UTILITY POLE
- EX NUMBER OF PARKING SPACES
- EX TREE
- TC 9.9
- BC 9.3
- GS=5.6
- T.W 11.6
- TOP OF CURB
- BOTTOM OF CURB
- GROUND SHOT
- TOP OF RETAINING WALL
- MINOR CONTOUR
- MAJOR CONTOUR
- BORING LOCATION
- EX STRUCTURE TO BE REMOVED
- EX OVER HEAD WIRES
- EX GAS LINE
- EX WATER LINE
- EX STORM LINE
- EX ELECTRIC LINE
- EX SEWER LINE
- FLOOD ZONE A5
- FLOOD ZONE B

DEMOLITION NOTES



- REMOVAL OF EXISTING STRUCTURES, INCLUDING BUILDINGS, VEHICLES, DEBRIS, GARBAGE, DRAINAGE SYSTEMS AND OTHER STRUCTURES, IS TO BE DONE IN CONFORMANCE WITH THE REGULATIONS OF THE NEW YORK CITY AND APPLICABLE BOROUGH, STATE AND FEDERAL AGENCIES. THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING ALL PERMITS FOR DEMOLITION AND DISPOSAL OF EXISTING STRUCTURES AND MATERIALS.
- ALL STRUCTURES TO BE REMOVED INCLUDE, BUT ARE NOT LIMITED TO BUILDING FOUNDATIONS, SIGNS, FOOTINGS, CONCRETE SLABS, DRAINAGE STRUCTURES, CONCRETE WALKS, MANHOLES, LEACHING POOLS, FENCING, LIGHT POLES AND GUARD RAILS. ANY EXCAVATION RESULTING FROM DEMOLITION SHALL BE REPLACED WITH CLEAN, GRANULAR MATERIAL, COMPACTED TO 95% PROCTOR DENSITY.
- THE CONTRACTOR SHALL EMPLOY APPROPRIATE MAINTENANCE AND PROTECTION OF TRAFFIC MEASURES DURING CONSTRUCTION, AS APPLICABLE. MEASURES UTILIZED DURING WORK ALONG MORGAN AVENUE SHALL BE IN ACCORDANCE WITH THE N.Y.S. MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES.
- THE CONTRACTOR SHALL NOTIFY APPROPRIATE UTILITIES 48 HOURS BEFORE EXCAVATING, CUTTING, REMOVING OR TAPPING INTO ANY EXISTING UTILITY SERVICE.
- THE CONTRACTOR SHALL CONFIRM THAT ALL UTILITIES HAVE BEEN DISCONNECTED BY THE APPROPRIATE UTILITY COMPANY PRIOR TO REMOVAL/ABANDONMENT.
- DEBRIS SHALL NOT BE BURIED ON THE SUBJECT SITE. ALL UNSUITABLE MATERIAL GARBAGE, AND DEBRIS SHALL BE DISPOSED OF IN ACCORDANCE WITH LOCAL CITY, BOROUGH, STATE AND FEDERAL LAWS AND APPLICABLE CODES.
- THE CONTRACTOR IS RESPONSIBLE FOR PROPER REMOVAL OF UNDERGROUND STORAGE TANKS, TRANSFORMERS, MATERIALS INSIDE THE TANKS, LINES AND BUILDINGS IN ACCORDANCE WITH ALL FEDERAL, STATE, COUNTY AND LOCAL LAWS AND REGULATIONS.
- EXISTING SCALE VAULTS THAT ARE INDICATED TO BE REMOVED SHALL BE FILLED WITH INERT MATERIAL AND PAVED IN ACCORDANCE WITH DWG. C02. TOP SLABS SHALL BE REMOVED.


GENERAL NOTES


- PROPERTY ADDRESS: 222 MORGAN AVENUE BROOKLYN, NY
- TAX ID: BLOCK 2942 LOT 105.
- BASE DATA SHOWN IS TAKEN FROM SURVEY PREPARED BY PENNONI ASSOCIATES, DATED 5/15/08




KINGS COUNTY-BOROUGH OF BROOKLYN TAX MAP - BLOCK 2942 LOT 105.

PROJECT: 0200-001 FILE NAME: P:\03563\001	REVISIONS/ISSUES										APPLICANT										PROJECT TITLE										SHEET TITLE										DATE		JOB NO.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
	NO.	DATE	BY	CHK	DESCRIPTION	NO.	DATE	BY	CHK	DESCRIPTION											<p>ALL DIMENSIONS MUST BE VERIFIED BY THE CONTRACTOR. NOTIFY PAULUS, SOKOLOWSKI AND SARTOR OF ANY CONFLICTS, ERRORS, AMBIGUITIES OR DISCREPANCIES IN THE CONTRACT DRAWINGS OR SPECIFICATIONS BEFORE PROCEEDING WITH CONSTRUCTION.</p> <p>ALL DIMENSIONS SHALL BE AS NOTED IN WORDS OR NUMBERS ON THE CONTRACT DRAWINGS. DO NOT SCALE THE DRAWINGS TO DETERMINE DIMENSIONS.</p> <p>THESE CONTRACT DRAWINGS CONTAIN DATA INTENDED SPECIFICALLY FOR THE NOTED PROJECT AND CLIENT. THEY ARE NOT INTENDED FOR USE ON EXTENSIONS OF THIS PROJECT OR FOR REUSE ON ANY OTHER PROJECT.</p> <p>THE COPYING AND/OR MODIFICATION OF THIS DOCUMENT OR ANY PORTION THEREOF WITHOUT THE WRITTEN PERMISSION OF PAULUS, SOKOLOWSKI, AND SARTOR IS PROHIBITED.</p> <p>COPYRIGHT 2013 PAULUS, SOKOLOWSKI, AND SARTOR - ALL RIGHTS RESERVED.</p>										<p>ANDREW L. GRUNDY, P.E. PROFESSIONAL ENGINEER N.Y. LICENSE 074140</p> <p>SIGNATURE _____ DATE _____</p>										 <p>55 MAIN STREET, 3RD FLOOR YONKERS, NEW YORK 10701 PHONE: (914) 509-8600 FAX: (914) 407-1679</p>										<p>FRITO LAY DISTRIBUTION CENTER ADDITIONAL PARKING</p>										<p>EXISTING CONDITIONS AND DEMOLITION PLAN</p>										6/25/2010		03953.001																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
	1	7-20-11	AG		ISSUED FOR PERMIT																																																																		SCALE		1"=40'		B/O																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
	2	11-1-11	RP	AG	REV. PER DOB OBJECTIONS																																																																		DRAWN		RP		SHEET NO. C01																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
	3	7-15-12	RP	AG	UPDATED FOR SWPPP REPORT																																																																		CHKD.		ALG																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																



8	REVISIONS/ISSUES										APPLICANT										<p>ALL DIMENSIONS MUST BE VERIFIED BY THE CONTRACTOR. NOTIFY PAULUS, SOKOLOWSKI AND SARTOR OF ANY CONFLICTS, ERRORS, AMBIGUITIES OR DISCREPANCIES IN THE CONTRACT DRAWINGS OR SPECIFICATIONS BEFORE PROCEEDING WITH CONSTRUCTION.</p> <p>ALL DIMENSIONS SHALL BE AS NOTED IN WORDS OR NUMBERS ON THE CONTRACT DRAWINGS. DO NOT SCALE THE DRAWINGS TO DETERMINE DIMENSIONS.</p> <p>THESE CONTRACT DRAWINGS CONTAIN DATA INTENDED SPECIFICALLY FOR THE NOTED PROJECT AND CLIENT. THEY ARE NOT INTENDED FOR USE ON EXTENSIONS OF THIS PROJECT OR FOR REUSE ON ANY OTHER PROJECT.</p> <p>THE COPYING AND/OR MODIFICATION OF THIS DOCUMENT OR ANY PORTION THEREOF WITHOUT THE WRITTEN PERMISSION OF PAULUS, SOKOLOWSKI, AND SARTOR IS PROHIBITED.</p> <p>COPYRIGHT 2013 PAULUS, SOKOLOWSKI, AND SARTOR -- ALL RIGHTS RESERVED.</p>										ANDREW L. GRUNDY, P.E. PROFESSIONAL ENGINEER N.Y. LICENSE 074140																				PROJECT TITLE										SHEET TITLE										DATE										JOB NO.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
	NO.				DATE				BY				CHK				DESCRIPTION														NO.				DATE				BY				CHK				DESCRIPTION				SCALE				1"= 30'				B/O																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
	1				7-20-11				AG								ISSUED FOR PERMIT																																																		6/25/2010				03953.00																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
	2				11-1-11				RP				AG				REV. PER DOB OBJECTIONS																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
	3				7-15-12				RP				AG				UPDATED FOR SWPPP REPORT																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
	4				1-22-13				RP				AG				ADDED FLUSH CURB ADJ. TO EXISTING WALL																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
	5				3-29-13				RP				AG				REV. PARKING LOT ALIGNMENT																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		



GRADING PLAN LEGEND

CLF	CHAIN LINK FENCE	TC 9.9	TOP OF CURB
OHW	OVERHEAD WIRES	BC 9.3	BOTTOM OF CURB
H/C RAMP	HANDICAP RAMP	GS=5.6	GROUND SHOT
	MONITORING WELL	T.W 11.6	TOP OF RETAINING WALL
	EX SANITARY MANHOLE		MINOR CONTOUR
	EX WATER MMANHOLE		MAJOR CONTOUR
	EX DRAIN		BORING LOCATION
	EX EX GAS VALVE		PROPOSED DRAINAGE MANHOLE
	EX ELECTRIC MANHOLE		PROPOSED CATCH BASIN
	EX LIGHT POLE		PROPOSED SPOT ELEVATION
	EX WATER VALVE	+ 100.0	PROPOSED TOP/BOTTOM OF WALL ELEVATION
	EX HYDRANT	TW 100.00	PROPOSED CONTOUR
	EX CATCH BASIN	BWL 99.50	PROPOSED STORM DRAINAGE PIPING
	EX UTILITY POLE		CPP
	EX NUMBER OF PARKING SPACES		PROPOSED VALVE
	EX TREE		PROPOSED WATER LINE
	FLOOD ZONE A5		
	FLOOD ZONE B		
OHW	EX OVER HEAD WIRES		
G	EX GAS SERVICE		
W	EX WATER SERVICE		

GENERAL NOTES

- UTILITY INFORMATION INDICATED IS BASED ON THE SURVEY AND INFORMATION PROVIDED BY THE OWNER. VERIFICATION AND FIELD MARKING OF LOCATION OF EXISTING UTILITIES IS REQUIRED PRIOR TO COMMENCEMENT OF WORK AND IS THE RESPONSIBILITY OF THE CONTRACTOR.
- ALL SUBSURFACE UTILITY PIPING SHALL BE INSTALLED ON PROPERLY COMPACTED SUBGRADE AND BEDDING SHALL BE IN ACCORDANCE WITH THE DETAIL ON DRAWING C05.
- SITE CONTRACTOR IS RESPONSIBLE FOR ALL INSPECTIONS, "SIGN-OFFS", AS-BUILTS, ETC. AS REQUIRED BY NEW YORK CITY, NYSDEC, USACOE, UTILITY COMPANIES AND DEVELOPER.

DRAINAGE NOTES


- PIPE MATERIAL SHALL BE AS FOLLOWS:
 - STORM DRAINAGE PIPING LESS THAN 12" SHALL BE DUCTILE IRON PIPE, CLASS 52, CEMENT LINED
 - STORM DRAINAGE PIPING 12" AND LARGER SHALL BE CORRUGATED PLASTIC PIPE AND REINFORCED CONCRETE
- CONTRACTOR SHALL VERIFY THE LOCATION AND ELEVATION OF ALL EXISTING UTILITIES, TIE-INS OR CROSSING LOCATIONS PRIOR TO COMMENCING WORK. ANY DISCREPANCY OR CONFLICT WITH THE INFORMATION INDICATED ON THE PLANS SHALL BE BROUGHT TO THE IMMEDIATE ATTENTION OF THE ENGINEER.
- THE CONTRACTOR SHALL NOT REMOVE OR ABANDON ANY EXISTING DRYWELLS OR STORM DRAINAGE PIPING OTHER THAN INDICATED ON THE DRAWINGS WITHOUT NOTIFYING THE ENGINEER.
- STORMWATER TREATMENT UNIT SHALL BE MODEL NUMBER 4030 AS MANUFACTURED BY CDS TECHNOLOGIES, MORGAN HILL, CA (888) 535-7559. UNIT SHALL BE CAPABLE OF REMOVING 50% TSS ANNUALLY FOR A DESIGN FLOW OF 2.7 CFS AND BE CAPABLE OF HANDLING A MAXIMUM FLOW OF 16 CFS



GRADING NOTES

- PROPOSED FINISHED GRADES ARE INDICATED BY THE CONTOURS AND SPOT ELEVATIONS SHOWN. WHERE SPOT ELEVATIONS ARE NOT PROVIDED, FINISHED GRADE SHALL BE AT A UNIFORM SLOPE BETWEEN CONTOURS.
- FINISHED GRADES ALONG RIP-RAP SLOPE STABILIZATION SHALL BE ADJUSTED TO MEET GRADES ALONG TOP OF EXISTING TIMBER BULKHEAD.

TRENCHING, EXCAVATION & BACKFILL NOTES

- ALL TRENCHES SHALL BE BACKFILLED BY HAND AND TAMPED, IN 6-INCH LAYERS FOR 1-FOOT ABOVE THE CROWN OF THE PIPE. LOOSE EARTH FREE FROM FROZEN EARTH CHUNKS OR OTHER MATERIAL THAT MAY BREAK THE PIPE, SHALL BE USED TO PERFORM FIRM BEDDING AROUND THE PIPE. REFER TO DETAIL ON SHEET L-608.
- ALL TRENCHES SHALL BE EXCAVATED TO A WIDTH SUFFICIENT TO PERMIT WORKMEN TO INSTALL THE PIPE. THE BOTTOM OF THE PIPE TRENCH SHALL BE CONSTRUCTED SO THAT THE PIPE BETWEEN JOINTS SHALL HAVE A SOLID BEARING ALONG ITS ENTIRE LENGTH. BELL HOLES SHALL BE PROVIDED AT POINT WHERE THE PIPE IS JOINED TOGETHER TO INSURE UNIFORM BEARING ALONG THE LENGTH OF PIPE. IF SOIL MATERIALS OF CLASS 11-65 OR POORER ARE ENCOUNTERED, THE PIPE SHALL BE SUPPORTED IN ACCORDANCE WITH THE APPLICABLE PROVISIONS OF THE BUILDING CODE FOR STRUCTURAL WORK.

REVISIONS/ISSUES				APPLICANT				PROJECT TITLE		SHEET TITLE		DATE	JOB NO.
NO.	DATE	BY	CHK	DESCRIPTION	NO.	DATE	BY	CHK	DESCRIPTION	FRITO LAY DISTRIBUTION CENTER ADDITIONAL PARKING		PRELIMINARY GRADING DRAINAGE AND UTILITY PLAN	
1	07/20/11	AG		ISSUED FOR PERMIT								6/25/2010	03953.001
2	11/01/11	RP	AG	REV. PER DOB OBJECTIONS								SCALE	B/O
3	07/15/12	RP	AG	UPDATED FOR SWPPP REPORT								DRAWN	SHEET NO.
4	12/13/12	RP	AG	REVISED PER NYSDEC COMMENTS								RP	
5	01/22/13	RP	AG	ADDED FLUSH CURB ADJ. TO EXISTING WALL								CHKD.	
6	03/29/13	RP	AG	REV. PARKING LOT LAYOUT								ALG	
								ANDREW L. GRUNDY, P.E. PROFESSIONAL ENGINEER N.Y. LICENSE 074140		PS&S 55 MAIN STREET, 3RD FLOOR YONKERS, NEW YORK 10701 PHONE: (914) 509-8600 FAX: (914) 407-1679		Borough of Brooklyn, Kings County, NY 11237	
				<small>ALL DIMENSIONS MUST BE VERIFIED BY THE CONTRACTOR. NOTIFY PAULUS, SOKOLOWSKI AND SARTOR OF ANY CONFLICTS, ERRORS, AMBIGUITIES OR DISCREPANCIES IN THE CONTRACT DRAWINGS OR SPECIFICATIONS BEFORE PROCEEDING WITH CONSTRUCTION. ALL DIMENSIONS SHALL BE AS NOTED IN WORDS OR NUMBERS ON THESE CONTRACT DRAWINGS. DO NOT SCALE THE DRAWINGS TO DETERMINE DIMENSIONS. THESE CONTRACT DRAWINGS CONTAIN DATA INTENDED SPECIFICALLY FOR THE NOTED PROJECT AND CLIENT. THEY ARE NOT INTENDED FOR USE ON EXTENSIONS OF THIS PROJECT OR FOR REUSE ON ANY OTHER PROJECT. THE COPYING AND/OR MODIFICATION OF THIS DOCUMENT OR ANY PORTION THEREOF WITHOUT THE WRITTEN PERMISSION OF PAULUS, SOKOLOWSKI, AND SARTOR IS PROHIBITED. COPYRIGHT 2013 PAULUS, SOKOLOWSKI, AND SARTOR - ALL RIGHTS RESERVED.</small>				SIGNATURE		DATE		C03	



G

ROCK

SIZE

REMOVE

WILL

GRADE

LY 2 FEET FROM THE INLET

INST THE BACK (DOWNSTREAM)

FLOW).

PROXIMATELY 2 INCHES

OTTOM OF THE TRENCH,

PILED AGAINST THE FENCE.

BALES TO SURROUND

E LINE OF BALES

SPACE BY DRIVING REBARS

GRAVEL, PILED AGAINST THE

TS ORIGINAL DIMENSIONS WHEN

H OF THE TRAP. REMOVED

SUCH A MANNER THAT IT WILL

REPAIRS MADE AS NEEDED

A MANNER THAT EROSION

WHEN THE REMAINING

SS

SHALL BE DRY AND STABLE.

2.

CH PILE SHALL BE SURROUNDED

THEN STABILIZED WITH VEGETATION

30

KINGS C

SHEET TITL

O LAY

ION CENTER

AL PARKING

EROS

,KINGS COUNTY, NY 11237

-










KINGS COUNTY-BOROUGH OF BROOKLYN TAX MAP - BLOCK 2942 LOT 105.

APPLICANT



The Frito Lay logo features the brand name in a bold, white, sans-serif font, set against a black, rounded rectangular background. A white circular element, resembling a bowl or a lid, is positioned above the right side of the logo. Below the logo, the tagline "food for the fun of it™" is written in a white, italicized, sans-serif font.

C04

[illegible]

APPLICANT



ALL DIMENSIONS MUST BE VERIFIED BY THE CONTRACTOR. NOTIFY PAULIUS, SKOLODOWSKI AND SARTOR OF ANY CONFLICTS, ERRORS, AMBIGUITIES OR DISCREPANCIES IN THE CONTRACT DRAWINGS OR SPECIFICATIONS BEFORE PROCEEDING WITH CONSTRUCTION.

ALL DIMENSIONS SHALL BE AS NOTED IN WORDS OR NUMBERS ON THE CONTRACT DRAWINGS. DO NOT SCALE THE DRAWINGS TO DETERMINE DIMENSIONS.

THESE CONTRACT DRAWINGS CONTAIN DATA INTENDED SPECIFICALLY FOR THE NOTED PROJECT AND CLIENT. THEY ARE NOT INTENDED FOR USE ON EXTENSIONS OF THIS PROJECT OR FOR REUSE ON ANY OTHER PROJECT.

THE COPYING AND/OR MODIFICATION OF THIS DOCUMENT OR ANY PORTION THEREOF WITHOUT THE WRITTEN PERMISSION OF PAULIUS, SKOLODOWSKI AND SARTOR IS PROHIBITED.

COPYRIGHT 2013 PAULIUS, SKOLODOWSKI, AND SARTOR - ALL RIGHTS RESERVED.

ANDREW L. GRUNDY, P.E.
PROFESSIONAL ENGINEER
N.Y. LICENSE 074140

SIGNATURE _____ DATE _____



55 MAIN STREET, 3RD FLOOR
YONKERS, NEW YORK 10701
PHONE: (914) 509-8600 FAX: (914) 407-167

PROJECT TITLE

FRITO LAY
DISTRIBUTION CENTER
ADDITIONAL PARKING

BOROUGH OF BROOKLYN ,KINGS COUNTY, NY 11237

SHEET TITLE

SITE DETAIL 2

DATE	JOB NO.
------	---------



SCALE
AS NOTED

DRAWN	SHEET NO
-------	----------


CHKD.

ALC

C05



FRAME AND COVER
(DIAMETER VARIES)
N.T.S.



PLAN VIEW
N.T.S.

1 CROSS-SECTION THRU PROPOSED OUTFALL PIPE
N.T.S.

3 CROSS-SECTION THRU STABILIZED SLOPE (NO CONCRETE BLOCKS)
N.T.S.


4 CDS MODEL 4030 STORMWATER TREATMENT UNIT
N.T.S.

2 CROSS-SECTION THRU LANDSCAPED AREA AND EXISTING BULKHEAD
N.T.S.

5 CROSS-SECTION THRU STABILIZED SLOPE (W/ CONCRETE BLOCKS)
N.T.S.

6 CROSS-SECTION THRU STABILIZED SLOPE AT SOUTHEAST CORNER OF SITE
N.T.S.

PROJECT: 02000-00 FILE NAME: P:\03953\001.dwg	REVISIONS/ISSUES										APPLICANT										PROJECT TITLE										SHEET TITLE										DATE		JOB NO.																					
	NO.	DATE	BY	CHK	DESCRIPTION	NO.	DATE	BY	CHK	DESCRIPTION											ANDREW L. GRUNDY, P.E. PROFESSIONAL ENGINEER N.Y. LICENSE 074140																				FRITO LAY DISTRIBUTION CENTER ADDITIONAL PARKING										SITE DETAILS										6/25/2010		03953.001	
	1	7-20-11	AG		ISSUED FOR PERMIT																																																											
	2	11-1-11	RP	AG	REV. PER DOB OBJECTIONS																																																											
	3	7-15-12	AG		UPDATED FOR SWPPP REPORT																																																											
	4	1-22-13	RP	AG	REVISED XSECTION 3 ADDED XSECTION 5																																																											
	5	3-29-13	RP	AG	REV. PARKING LOT ALIGNMENT						THESE CONTRACT DRAWINGS CONTAIN DATA INTENDED SPECIFICALLY FOR THE NOTED PROJECT AND CLIENT. THEY ARE NOT INTENDED FOR USE ON EXTENSIONS OF THIS PROJECT OR FOR REUSE ON ANY OTHER PROJECT.										55 MAIN STREET, 3RD FLOOR YONKERS, NEW YORK 10701 PHONE: (914) 508-8800 FAX: (914) 407-1679										Borough of Brooklyn ,KINGS COUNTY, NY 11237										SCALE		B/O																					
																																									AS NOTED																							
																																									DRAWN		SHEET NO.																					
																																									RP		C06																					
										CHKD.																																																						
											THE COPYING AND/OR MODIFICATION OF THIS DOCUMENT OR ANY PORTION THEREOF WITHOUT THE WRITTEN PERMISSION OF PAULUS, SOKOLOWSKI, AND SARTOR IS PROHIBITED.										COPYRIGHT 2013 PAULUS, SOKOLOWSKI, AND SARTOR - ALL RIGHTS RESERVED.																				ALG																							
																																									DATE																							



SEED SPECIFICATIONS

1. MATERIAL OTHER THAN PURE LIVE SEED (PLS) SHALL CONSIST ONLY OF NONVABLE SEED, CHAFF, HULLS, HARMLESS INERT MATTER, AND NO MORE THAN 1% BY WEIGHT OF NON-NOXIOUS WEED SEEDS.
2. THE PERCENT PLS FOR EACH SPECIES SHALL BE COMPUTED BY MULTIPLYING THE PERCENT GERMINATION BY PERCENT PURITY AND DIVIDING BY 100.
3. SEEDS SHALL BE FURNISHED AND DELIVERED IN LABELED CONTAINERS OR BAGS THAT ARE SEALED OR SEWN TIGHT.
4. SEED CERTIFICATION SHALL CONSIST OF A LABEL ATTACHED TO EACH CONTAINER OF SEED IN ACCORDANCE WITH THE PROVISIONS OF THE NEW YORK STATE AGRICULTURE AND MARKETS LAW.
5. SEED WILL NOT BE ACCEPTED IF SEED CONTAINER LABELS ARE REMOVED PRIOR TO THE TIME OF SOWING OR IF CONTAINER LABELS HAVE BEEN ALTERED OR ARE ILLEGIBLE.
6. CERTIFIED SEED MAY BE MIXED PRIOR TO DELIVERY.

PLANTING SOIL SPECIFICATIONS

1. PLANTING SOIL SHALL BE PROVIDED TO A DEPTH OF 12 INCHES IN ALL AREAS IDENTIFIED AS 'LANDSCAPED AREA' ON FIGURE 2 - SITE LAYOUT PLAN.
2. PLANTING SOIL SHALL BE SANDY LOAM WITH A PH OF 6.2 TO 7.0.
3. PERCENT BASE SATURATION (SOIL COLLOID BALANCE) OF PLANTING SOIL SHALL BE: CALCIUM 65% TO 70%; MAGNESIUM 10% TO 15%; AND POTASSIUM 2% TO 5%.
4. SOIL GRADATION SHALL BE:

SIEVE SIZE	PERCENT PASSING BY WEIGHT
2 INCH	100
1 INCH	85 TO 100
3/4 INCH	65 TO 100
NO. 200	20 TO 80
5. ORGANIC CONTENT OF THE PLANTING SOIL SHALL BE WELL-DECOMPOSED HUMUS FROM THE FOLLOWING SOURCES: LEAVES, COMPOST, PEAT MOSS, AND MANURE. ORGANIC CONTENT SHALL BE NOT LESS THAN 6% OR MORE THAN 12% ON A DRY WEIGHT BASIS.
6. PLANTING SOIL SHALL BE FREE FROM REFUSE, MATERIAL TOXIC OR OTHERWISE DELETERIOUS TO PLANT GROWTH, SUBSOIL, SEEDS OR OTHER PROPAGULES OF INVASIVE PLANTS, WOODY VEGETATION AND STUMPS, ROOTS, BRUSH, STONES, CLAY LUMPS, OR SIMILAR OBJECTS.
7. PLANTING SOIL PROPOSED FOR USE MUST BE STOCKPILED OFF THE SITE, SAMPLED, AND TESTED PRIOR TO ITS USE. THE CONTRACTOR SHALL NOTIFY THE ENGINEER OF THE INTENDED SOURCE OF THE PLANTING SOIL A MINIMUM OF 21 CALENDAR DAYS IN ADVANCE OF THE SCHEDULED USE OF THE MATERIAL TO ALLOW TIME FOR SAMPLING, SAMPLE SHIPMENT AND TESTING.

MULCH SPECIFICATIONS

1. STRAW FOR MULCHING SHALL BE AIR-DRIED STALKS OF OATS, WHEAT OR RYE AND FREE OF NOXIOUS WEEDS. HAY MULCH IS NOT ACCEPTABLE.
2. A MINIMUM OF 50% OF TOTAL WEIGHT OF STRAW MULCH SHALL BE IN FIBER LENGTH OF EIGHT INCHES OR MORE.
3. WEIGHT SHALL BE CALCULATED ON THE BASIS OF THE STRAW HAVING NO MORE THAN 15% MOISTURE CONTENT.

SEED MIXTURE

COMMON NAME	BOTANICAL NAME	RATE (PLS)	CULTIVAR	LBS/ACRE
RED TOP	(AGROSTIS GIGANTEA)		STREAKER OR COMMON	0.4
BIG BLUESTEM	(ANDROPOGON GERARDII)		BONILLA OR BISON	4.0
SAND LOVEGRASS	(ERAGROSTIS TRICHODES)		BEND	2.0
SWITCHGRASS	(PANICUM VIRGATUM)		BLACKWELL OR CAVE-IN-ROCK	4.0
LITTLE BLUESTEM	(SCHIZACHYRIUM SCOPARIUM)		ALDOUS OR CIMARRON	2.0

SEEDING AND MULCHING

1. SEED BETWEEN APRIL 1ST AND MAY 15TH. MULCH IMMEDIATELY AFTER SEEDING.
2. LOOSEN PLANTING SOIL TO A DEPTH OF 4 TO 6 INCHES AND GRADE TO A LEVEL SEED BED.
3. BROADCAST SEED WITH A HAND-CARRIED CYCLONE SEEDER OR BY HAND. IF SPREAD BY HAND, SEED MAY BE MIXED WITH SAND/ST TO ACHIEVE AN EVEN DISTRIBUTION. WHERE PRACTICABLE FOR THE SEED BED DIMENSIONS, HALF OF THE SEED SHALL BE APPLIED IN ONE DIRECTION AND THE OTHER HALF AT 90 DEGREES TO THE FIRST DIRECTION.
4. LIGHTLY RAKE THE SEED INTO THE SEED BED TO A DEPTH OF ONE-HALF INCH.
5. MULCH THE ENTIRE SEEDBED AREA WITH STRAW MULCH APPLIED AT THE RATE OF 90 TO 100 POUNDS (2 TO 3 BALES) PER 1,000 SQUARE FEET. WHEN IN PLACE, MULCH SHALL PROVIDE 85% TO 90% SOIL COVERAGE.
6. ANCHOR MULCH AT 12-INCH INTERVALS BY PRESSING IT INTO THE SOIL TO A DEPTH OF APPROXIMATELY 3 INCHES USING A SQUARE-EDGED SPADE.

MAINTENANCE RECOMMENDATIONS

THE LANDSCAPED AREA IS INTENDED TO BECOME AN ATLANTIC COAST MARITIME GRASSLAND. THE RED TOP IN THE SEED MIXTURE IS A FAST-GERMINATING, SHORT-LIVED, COOL-SEASON COVER CROP FOR EROSION CONTROL. THE OTHER COMPONENTS OF THE SEED MIXTURE ARE ALL NATIVE OR WELL-ADAPTED WARM-SEASON GRASSES WITH LONG LIFE SPANS. DO NOT MOW THE STAND OF GRASSES IN THE YEAR OF ESTABLISHMENT. ONCE THE STAND IS ESTABLISHED, MAINTENANCE SHOULD BE LIMITED TO AN ANNUAL MOWING IN EARLY SPRING. FERTILIZING IS NOT RECOMMENDED.

REVISIONS/ISSUES						APPLICANT					
NO.	DATE	BY	CHK	DESCRIPTION		NO.	DATE	BY	CHK	DESCRIPTION	
1	7-15-12	RP	AG	UPDATED FOR SWPPP REPORT							
2	3-29-13	RP	AG	REV. PARKING LOT LAYOUT							

REVISIONS/ISSUES						APPLICANT					
NO.	DATE	BY	CHK	DESCRIPTION		NO.	DATE	BY	CHK	DESCRIPTION	
1	7-15-12	RP	AG	UPDATED FOR SWPPP REPORT							
2	3-29-13	RP	AG	REV. PARKING LOT LAYOUT							

ALL DIMENSIONS MUST BE VERIFIED BY THE CONTRACTOR. NOTIFY PAULUS, SOKOLOWSKI AND SARTOR OF ANY CONFLICTS, ERRORS, AMBIGUITIES OR DISCREPANCIES IN THE CONTRACT DRAWINGS OR SPECIFICATIONS BEFORE PROCEEDING WITH CONSTRUCTION.

ALL DIMENSIONS SHALL BE AS NOTED IN WORDS OR NUMBERS ON THE CONTRACT DRAWINGS. DO NOT SCALE THE DRAWINGS TO DETERMINE DIMENSIONS.

THESE CONTRACT DRAWINGS CONTAIN DATA INTENDED SPECIFICALLY FOR THE NOTED PROJECT AND CLIENT. THEY ARE NOT INTENDED FOR USE ON EXTENSIONS OF THIS PROJECT OR FOR REUSE ON ANY OTHER PROJECT.

THE COPYING AND/OR MODIFICATION OF THIS DOCUMENT OR ANY PORTION THEREOF WITHOUT THE WRITTEN PERMISSION OF PAULUS, SOKOLOWSKI, AND SARTOR IS PROHIBITED.

COPYRIGHT 2013 PAULUS, SOKOLOWSKI, AND SARTOR - ALL RIGHTS RESERVED.

PAULUS, SOKOLOWSKI and SARTOR CONSULTING ENGINEERS

1025 OLD COUNTRY ROAD SUITE 420 WESTBURY, NEW YORK 11590 PHONE: (516) 512-7300 FAX: (516) 512-7320

PROJECT TITLE

FRITO LAY DISTRIBUTION CENTER ADDITIONAL PARKING

BOROUGH OF BROOKLYN, KINGS COUNTY, NY 11237

SHEET TITLE

LANDSCAPE PLAN AND NOTES

DATE 12/06/2011 JOB NO. 03953.001

SCALE 1"=30' B/O

DRAWN RP SHEET NO. C07

CHKD. ALG



New York State Department of Environmental Conservation
Division of Water

625 Broadway, 4th Floor
Albany, New York 12233-3505

(NOTE: Submit completed form to address above)

NOTICE OF TERMINATION for Storm Water Discharges Authorized
under the SPDES General Permit for Construction Activity

Please indicate your permit identification number: NYR 1 0 W 0 6 1

I. Owner or Operator Information

1. Owner/Operator Name: ROLLING FRITO-LAY SALES, LP
2. Street Address: 7701 LEGACY DRIVE
3. City/State/Zip: PLANO, TX 75034
4. Contact Person: MICHAEL MATTHEWS 4a. Telephone: 972-334-7000
5. Contact Person E-Mail: MICHAEL.T.MATTHEWS@PEPSICO.COM

II. Project Site Information

5. Project/Site Name: FRITO-LAY PARKING EXPANSION
6. Street Address: 202-218 MORGAN AVENUE
7. City/Zip: BROOKLYN, NY 11237
8. County: KINGS

III. Reason for Termination

- 9a. ☒ All disturbed areas have achieved final stabilization in accordance with the general permit and SWPPP.
*Date final stabilization completed (month/year): 7/2013

- 9b. ☐ Permit coverage has been transferred to new owner/operator. Indicate new owner/operator's permit identification number: NYR _____
(Note: Permit coverage can not be terminated by owner identified in I.1. above until new owner/operator obtains coverage under the general permit)

- 9c. ☐ Other (Explain on Page 2)

IV. Final Site Information:

- 10a. Did this construction activity require the development of a SWPPP that includes post-construction stormwater management practices? ☒ yes ☐ no (If no, go to question 10f.)
- 10b. Have all post-construction stormwater management practices included in the final SWPPP been constructed? ☒ yes ☐ no (If no, explain on Page 2)
- 10c. Identify the entity responsible for long-term operation and maintenance of practice(s)?

FRITO-LAY ROLLING SALES, LP

**NOTICE OF TERMINATION for Storm Water Discharges Authorized under the
SPDES General Permit for Construction Activity - continued**

10d. Has the entity responsible for long-term operation and maintenance been given a copy of the operation and maintenance plan required by the general permit? ☒ yes ☐ no

10e. Indicate the method used to ensure long-term operation and maintenance of the post-construction stormwater management practice(s):

- ☐ Post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain practice(s) have been deeded to the municipality.
- ☐ Executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s).
- ☒ For post-construction stormwater management practices that are privately owned, the deed of record has been modified to include a deed covenant that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan.
- ☐ For post-construction stormwater management practices that are owned by a public or private institution (c.g. school, college, university), or government agency or authority, policy and procedures are in place that ensures operation and maintenance of the practice(s) in accordance with the operation and maintenance plan.

10f. Provide the total area of impervious surface (i.e. roof, pavement, concrete, gravel, etc.) constructed within the disturbance area? 2.6 (acres)

11. Is this project subject to the requirements of a regulated, traditional land use control MS4? ☐ yes ☒ no
(If Yes, complete section VI - "MS4 Acceptance" statement)

V. Additional Information/Explanation:

(Use this section to answer questions 9c. and 10b., if applicable)

VI. MS4 Acceptance - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative (Note: Not required when 9b. is checked -transfer of coverage)

I have determined that it is acceptable for the owner or operator of the construction project identified in question 5 to submit the Notice of Termination at this time.

Printed Name: NA

Title/Position:

Signature:

Date:


NOTICE OF TERMINATION for Storm Water Discharges Authorized under the
SPDES General Permit for Construction Activity - continued

VII. Qualified Inspector Certification - Final Stabilization:

I hereby certify that all disturbed areas have achieved final stabilization as defined in the current version of the general permit, and that all temporary, structural erosion and sediment control measures have been removed. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name: RICHARD S. ANGUS, PE. NY STATE PE 067346

Title/Position: SENIOR ENGINEER COPPOLA PAVING & LANDSCAPING CORP.

Signature: 

Date: 9-12-13

VIII. Qualified Inspector Certification - Post-construction Stormwater Management Practice(s):

I hereby certify that all post-construction stormwater management practices have been constructed in conformance with the SWPPP. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name: RICHARD S. ANGUS, PE. NY STATE PE 067346

Title/Position: SENIOR ENGINEER - COPPOLA PAVING & LANDSCAPING CORP.

Signature: 


Date: 9-12-13

IX. Owner or Operator Certification

I hereby certify that this document was prepared by me or under my direction or supervision. My determination, based upon my inquiry of the person(s) who managed the construction activity, or those persons directly responsible for gathering the information, is that the information provided in this document is true, accurate and complete. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name: Michael T. Matthews

Title/Position: Vice President Operations

Signature: 

Date: 9-19-13