

DAILY ACTIVITY REPORT
FYN Paint & Lacquer Co.
Site No. C224154
Sheet 1 of 3

Project/Site Name: FYN Paint & Lacquer Co.

Location: 230 Kent Ave Brooklyn,
NY

Site Owner: Kent Riverview LLC

Date: July 9, 2026

Weather:

Temperature: High: 68 F Low: 83 F

Precipitation: 0.3"

Cloud Cover: None to full

Wind: SE -> NW

Personnel on Site:

Name	Representing	Time: On Site / Off Site
Aidan Kidd	WSP	0745/1445
Kyle Kobran	ISOTEC	0730/1630
Michael Rodriguez	ISOTEC	0730/1630

Summary of Today's Activities

0730 Start of Work. Mixing of BASP and CHASP with water in respective totes, daily safety talk. Perform injection of CHASP followed by BASP. A total of 1925 gallons of ISCO treatment was injected across 14 injection wells at a rate of 1-1.5 gpm. Treatment was injected into four wells at a time, today's treated wells include: IW-1, 2, 9, 13 / IW-8, 12, 14, 15 / IW-5, 6, 11, 16 / and IW-3, 4, 9, and 14. End of Work 1630.

Work Delays (Due to Weather, Maintenance, Breakdowns, Waiting for Decisions)

- None

Summary of Problems, Work Plan Deviation, and Resolutions:

ISCO treatment surfacing/daylighting in IW-1, IW-4, IW-11, and IW-14, Injections paused upon treatment surfacing, injections will continue at lower volumes/rates, left over treatment in totes from daylighting wells was pumped into the remaining three wells from the group of four being treated at the time.

Written and Verbal Instruction by NYSDEC (Include name of NYSDEC representative)

None.

New Safety Issues

None.

Submitted by:

Aidan Kidd

DAILY ACTIVITY REPORT
FYN Paint & Lacquer Co.
Site No. C224154
Sheet 2 of 3

Summary of Activities		
Equipment Used	Task	Activities Performed
Water Totes, Hoses, Pipe Manifold, and Pump	Remedial chemical injections into injection wells.	Perform injections on 14 injection wells.
Bobcat Forklift	Movement of ISCO mix.	None.

Field Tests Performed (Samples, Field Screening, Chemical Testing, etc.)
ISCO injections
Investigation-Derived Waste Generated
None
Planned Activities for Next Workday
Continued injection of ISCO treatment.
Remarks: (Visitors, Completion of Fieldwork, etc.)
Above builders site visit



Project Manager Signature

July 10, 2026

Date

Submitted by:
Aidan Kidd

DAILY ACTIVITY REPORT
FYN Paint & Lacquer Co.
Site No. C224154
Sheet 3 of 3

Site Photographs July 9, 2026



Photo 1 – ISCO treatment mixing and injection water totes.



Photo 2 – ISCO treatment pumping at IW-9



Photo 3 – Treatment surfacing/ daylighting at IW-12.



Photo 4 – Pump and flow/volume meters

Site Inspector: AK

Date: 7/09/26

Submitted by:
Aidan Kidd