

DAILY ACTIVITY REPORT
FYN Paint & Lacquer Co.
Site No. C224154
Sheet 1 of 3

Project/Site Name: FYN Paint & Lacquer Co.

Location: 230 Kent Ave Brooklyn,
NY

Site Owner: Kent Riverview LLC

Date: July 13, 2026

Weather:

Temperature: Low: 72F High: 84F

Cloud Cover: Partial

Precipitation: 0.0"

Wind: SE -> NW

Personnel on Site:

Name	Representing	Time: On Site / Off Site
Aidan Kidd	WSP	0720/1515
Kyle Kobran	ISOTEC	0720/1515
Michael Rodriguez	ISOTEC	0720/1515

Summary of Today's Activities

0720 Start of Work. Daily safety meeting, deployment of replacement air compressor and tubing/pump manifold. Mixing of oxidizing chemicals with water and injection of chemical solutions into injection wells. A total of 1,200 gallons of chemical treatment were injected across 10 injection wells at a rate of 0.5-1.5 gpm. Mixed chemicals were injected into four wells at a time, today's treated wells include: IW-2, 8, 12, 15/ IW-3, 5, 9, 16/ IW-6, and IW-13. End of Work 1515

Work Delays (Due to Weather, Maintenance, Breakdowns, Waiting for Decisions)

- None

Summary of Problems, Work Plan Deviation, and Resolutions:

Today focused on injection of 120 gallons of oxidizing chemical mixtures into each of the 10 injection wells in which treatment did not surface in previous injections. No surfacing was observed at injection wells today.

Written and Verbal Instruction by NYSDEC (Include name of NYSDEC representative)

None.

New Safety Issues

None.

DAILY ACTIVITY REPORT

FYN Paint & Lacquer Co.

Site No. C224154

Sheet 2 of 3

Summary of Activities		
Equipment Used	Task	Activities Performed
Water Totes, Hoses, Pipe Manifold, air compressor, and Pumps	Remedial chemical injections into injection wells.	Perform injections on 10 injection wells.
Bobcat Forklift	Movement of chemicals.	None.

Field Tests Performed (Samples, Field Screening, Chemical Testing, etc.)
Chemical injections
Investigation-Derived Waste Generated
None
Planned Activities for Next Workday
Continued injection of chemical treatment.
Remarks: (Visitors, Completion of Fieldwork, etc.)
Above builders site visit

DAILY ACTIVITY REPORT
FYN Paint & Lacquer Co.
Site No. C224154
Sheet 3 of 3

Site Photographs July 13, 2026



Photo 1 – Hookup of tubing to pump manifold.



Photo 2 – Chemical injections at IW-3 and IW-5



Photo 3 – Chemical batch mixing.



Photo 4 – Site exterior after demobilization.

Site Inspector: AK

Date: 7/13/26

Project Manager Signature

July 14, 2026

Date