

DAILY ACTIVITY REPORT
FYN Paint & Lacquer Co.
Site No. C224154
Sheet 1 of 4

Project/Site Name: FYN Paint & Lacquer Co.

Location: 230 Kent Ave Brooklyn,
NY

Site Owner: Kent Riverview LLC

Date: July 15, 2026

Weather:

Temperature: Low: 80F High: 98F

Cloud Cover: Partial/Haze

Precipitation: 0.0"

Wind: SW -> NN

Personnel on Site:

Name	Representing	Time: On Site / Off Site
Aidan Kidd	WSP	0720/1330
Kyle Kobran	ISOTEC	0720/1345
Michael Rodriguez	ISOTEC	0720/1345

Summary of Today's Activities

0730 Start of Work. Daily safety meeting, mixing of injection chemicals within respective totes. Concentration of injection treatment remains at 20% after being raised from 15%. A total of 1,600 gallons of treatment was injected across 10 injection wells at a target rate of 1-1.5 gpm, some wells sustained higher rates of 2-3 gpm. Treatment was injected into four wells at a time, today's treated wells include: IW-2, 8, 14, 15/ IW-5, 6, 9, 16/ IW-3, and IW-13. End of Work 1345

Work Delays (Due to Weather, Maintenance, Breakdowns, Waiting for Decisions)

- None

Summary of Problems, Work Plan Deviation, and Resolutions:

Injections of 160 gallons of treatment into the 10 injection wells which have not surfaced, no surfacing has occurred in today's injections.

Written and Verbal Instruction by NYSDEC (Include name of NYSDEC representative)

None.

New Safety Issues

None.

DAILY ACTIVITY REPORT

FYN Paint & Lacquer Co.

Site No. C224154

Sheet 2 of 4

Summary of Activities		
Equipment Used	Task	Activities Performed
Water Totes, Hoses, Pipe Manifold, air compressor, and Pumps	Remedial chemical injections into injection wells.	Perform injections on 10 injection wells.
Bobcat Forklift	Movement of ISCO mix.	None.

Field Tests Performed (Samples, Field Screening, Chemical Testing, etc.)
Chemical injections
Investigation-Derived Waste Generated
None
Planned Activities for Next Workday
Continued injection of chemical treatment.
Remarks: (Visitors, Completion of Fieldwork, etc.)
Above builders site visit

DAILY ACTIVITY REPORT
FYN Paint & Lacquer Co.
Site No. C224154
Sheet 3 of 4

Site Photographs July 15, 2026



Photo 1 – Hook up of injection well head to IW- 14.



Photo 2 – Mixing of chemical batch.



Photo 3 – Injections at IW-14.



Photo 4 – Site overview taken from the River St. end of the site.

Site Inspector: AK

Date: 7/15/26

DAILY ACTIVITY REPORT
FYN Paint & Lacquer Co.
Site No. C224154
Sheet 4 of 4



July 16, 2026

Project Manager Signature

Date