vEKtor consultants

DAILY STATUS REPORT	WEATHER	Snow	Rain	Overcast		Partly Cloudy	x	Bright Sun	
Prepared By: Thomas Giordano	TEMP.	< 32	32-50	50-70	х	70-85	х	>85	

NYSDEC BCP Site No:	C224219	Date:	8/20/2024
Project Name:	450 Union Street, Brooklyn, NY		

Consultant:	Personnel On-Site:
Vektor Consultants – Peter Rathsack	Geo-Solutions Inc Subcontractor
Visitors: WSP – Chris Disclafani NYSDEC – Meghan Medwid and Aaron Fischer	

Work Activities Performed:

- GSI encountered obstructions in the ISS-1 location that prevented pilot column installation.
- GSI begin preclearing ISS-2 for pilot test column installation. A large concrete obstruction was encountered at approximately 10 feet below site grade. GSI is acquiring a hammer attachment for the excavator to facilitate the removal of the obstruction.

Community Air Monitoring Program (CAMP)

An Upwind and Downwind CAMP stations were placed within the perimeters of the Site during drilling activities. The Upwind CAMP station was in the northwest portion of the Site and the Downwind CAMP station was in the southeast portion of the Site as the wind was consistently coming from the northwest.

Background Levels (Initial Readings at Start of Day): PID: 0.0 ppm Dust: 0.0107 mg/m³

Highest Levels: PID: 0.0 ppm Dust: 0.0656 mg/m³


- Upwind CAMP was implemented during C&D restaging. CAMP equipment consisted of a DustTrack II Model 8530; S/N: 8530210705, AND MiniRAE 3000, Model PGM-7320 photoionization detector (PID); S/N: 592-601281.
- Downwind CAMP was implemented during C&D restaging. CAMP equipment consisted of a DustTrack II Model 8530; S/N: 8530221304, AND MiniRAE 3000, Model PGM-7320 photoionization detector (PID); S/N:592-926055.
- No VOC or dust concentrations were detected in exceedance of the daily short-term exposure limit (STEL) at the work area CAMP stations.

Problems Encountered

During the preclearing of ISS-1, concrete was encountered below the storm drainpipe. Removal of this concrete would cause damage to the drainage structure. Additionally, the SOE wall installed during the bulkhead construction (consisting of H-piles and lagging) was encountered. Removal and capping of the storm drain system will occur during full-scale ISS implementation.

Planned Activities for the Next Day

Continued removal of the obstruction in the ISS-2 column locations. Installation of pilot test column ISS-2.



vEKtor consultants





Photo Log

Photo 3: GSI preclearing ISS-2, facing southwest.



Photo 4: View of concrete removed from ISS-2, facing west.



Air Monitoring Notes:


Weather Notes:



WSW


SW

SSW



SSE

S



A Triumvirate Environmental Company

ESE

SE

	Tue	sday, Au	igust 20, 2024		
Nu			ownwind Particulates	0	
			parable Data Points =	37	
			Start Time:	7:44	
			End Time:	16:44	
	Р	ARTICU	LATE DATA		
	Upwind				
Time	15-Min Avg Concentration (ug/m ³)	Time	15-Min Avg Concentration (ug/m ³)	Exceeds Particulate Alarm Limit	Exceedan Level
7.44		7.44			100 7
7:44 7:59	10.7	7:44	57.8	-	160.7
	8.7	7:59	46.9	-	158.7
8:14	11.5	8:14	23.3	-	161.5
8:29	10.4	8:29	21.9	-	160.4
8:44	12.2	8:44	18.7	-	162.2
8:59	11.9	8:59	25.6	-	161.9
9:14	12.1	9:14	58.7	-	162.1
9:29	13.4	9:29	33.2	-	163.4
9:44	13.9	9:44	25.7	-	163.9
9:59	16.2	9:59	22.9	-	166.2
10:14	16.2	10:14	19.1	-	166.2
10:29	16.7	10:29	20.8	-	166.7
10:44	19.0	10:44	22.4	_	169.0
10:59	17.3	10:59	27.0	_	167.3
11:14	17.1	11:14	24.8	-	167.1
11:29	17.4	11:29	19.4	-	167.4
11:44	17.9	11:44	19.9	-	167.9
11:59	17.9	11:59	22.1	-	167.9
12:14	17.9	12:14	20.2	-	167.9
12:29	18.6	12:29	18.3	-	168.6
12:44	17.4	12:44	27.0	-	167.4
12:59	17.8	12:59	22.9	-	167.8
13:14	18.6	13:14	28.8	-	168.6
13:29	19.2	13:29	20.5	-	169.2
13:44	19.2	13:44	21.4	-	169.2
13:59	18.4	13:59	21.8	-	168.4
14:14	18.0	14:14	27.8	-	168.0
14:29	17.8	14:29	23.3	-	167.8 167.5
14:44	17.5	14:44	16.6	-	167.5
14:59 15:14	17.6 17.8	14:59 15:14	42.8 65.6	-	167.6 167.8
15:29	16.7	15:14	32.0	-	167.8
15:44	16.1	15:44	25.5		166.1
15:59	15.5	15:59	17.2	-	165.5
16:14	17.0	16:14	21.6	_	167.0
16:29	15.5	16:29	22.7	-	165.5
16:44	15.2	16:44	19.3	_	165.2

eedance _evel

Upwind DustTrak Data Summary							
Daily Maximum	48.3	ug/m ³					
Daily Minimum	6.8	ug/m ³					
Daily Average	16.0	ug/m ³					
Maximum 15-Minute Average	19.2	ug/m ³					

Downwind DustTrak Data Summary								
Daily Maximum	195.5	ug/m ³						
Daily Minimum	11.0	ug/m ³						
Daily Average	27.1	ug/m ³						
Maximum 15-Minute Average	65.6	ug/m ³						

	Tue	sday, Au	igust 20, 2024	
Numbe	er of Instances Whe	re Dow	nwind VOCs Exceeds	0
	Number o	of Comp	arable Data Points =	0
		•	Start Time:	7:44
			End Time:	16:44
		PID	DATA	20.11
	Upwind		Downwind	
Time	15-Min Avg		15-Min Avg Concentration (ppm)	Exceeds VOC Alarm Limit
7:44	0.0	7:44	0.0	-
7:59	0.0	7:59	0.0	-
8:14	0.0	8:14	0.0	-
8:29	0.0	8:29	0.0	
8:44	0.0	8:44	0.0	
8:59	0.0	8:59	0.0	_
9:14	0.0	9:14	0.0	-
9:29	0.0	9:29	0.0	-
9:44	0.0	9:44	0.0	-
9:59	0.0	9:59	0.0	-
10:14	0.0	10:14	0.0	-
10:29	0.0	10:29	0.0	-
10:44	0.0	10:44	0.0	-
10:59	0.0	10:59	0.0	-
11:14	0.0	11:14	0.0	-
11:29	0.0	11:29	0.0	-
11:44	0.0	11:44	0.0	-
11:59	0.0	11:59	0.0	-
12:14	0.0	12:14	0.0	-
12:29	0.0	12:29	0.0	-
12:44	0.0	12:44	0.0	-
12:59	0.0	12:59	0.0	-
13:14	0.0	13:14	0.0	-
13:29	0.0	13:29	0.0	-
13:44	0.0	13:44	0.0	-
13:59	0.0	13:59	0.0	-
14:14	0.0	14:14	0.0	-
14:29	0.0	14:29	0.0	-
14:44	0.0	14:44	0.0	-
14:59	0.0	14:59	0.0	-
15:14	0.0	15:14	0.0	-
15:29	0.0	15:29	0.0	-
15:44	0.0	15:44	0.0	-
15:59	0.0	15:59	0.0	-
16:14	0.0	16:14	0.0	-
16:29	0.0	16:29	0.0	-
16:44	0.0	16:44	0.0	-

xceedance Level

> 5.0

Upwind PID Data Summary								
Daily Maximum	0.0	ppm						
Daily Minimum	0.0	ppm						
Daily Average	0.0	ppm						
Maximum 15-Minute Average	0.0	ppm						

Downwind PID Data Summary							
Daily Maximum	0.0	ppm					
Daily Minimum	0.0	ppm					
Daily Average	0.0	ppm					
Maximum 15-Minute Average	0.0	ppm					



Project:	450 Union Remediation	Project No.:	24-071	Date:	08/20/24
Client:	2201 Union LLC	Location:	Brooklyn, NY	Day of Week:	Tuesday
Owner:	2201 Union LLC	Superintendent:	Rick Mckay	Days on Site:	11
Manager:	Trae Deri	Engineer:	Srujan Prasad	Shift Times:	7:00-17:00

Weather:						
	Low:	62	Cloud Cover:	Sunny	Wind:	10-15MPH
	High:	75	Precipitation:	0"	Direction:	NW

Description of Work Activities:

- 0700 to 0730, GSI held a tailgate safety meeting and discussed the day's planned activities with site personnel

- At 0730, GSI received 1 delivery of slag and 319.6 gallons of dyed diesel fuel.

- 0800 to 1200, GSI Pre cleared the column E3 upto 12ftbgs using Kobelco excavator, clearing big pieces of concrete rocks, GSI abondoned the excavation and ISS of column E3 and E4 after discussions with VeKtor and backfilled with spoils.

- 1230 to 1630, GSI attempted to excavate the obstruction prior to abandoning the column B3 and B4 for completion at a later date using Kobelco excavator, clearing big pieces of concrete rocks and steel plates. GSI was unsuccessful in removing the obstruction. GSI will relocate and attempt to clear the obstruction during the next shift.

- 1630 to 1700, Kobelco excavator backfilled with spoils, fueled equipment and performed general maintenance.

- 1715, All GSI personnel offsite.

Conversation with Client/Inspector:

Production Delays:

GSI attempted to excavate the column E3, B3 and B4 obstruction prior to abandoning the column for completion at a later date.

Safety Topics:

Discussed: It can be challenging to truly be present at work. But workplace safety should be a priority.

Rick Mckay

Foreman/Superintendent

08/20/24

Date

Project:	450 Ur	nion Reme	diation	Project No.:	24-0)71	Date:	08/20/	/24
Client:	220	01 Union L	LC	Location:	Brookly	/n, NY	Day of Week:	Tuesc	lay
Owner:	220	01 Union L	LC	Superintendent:	Rick Mckay		Days on Site:		
Manager:		Trae Deri		Engineer:	Srujan I	Prasad	Shift Times:	7:00-17	7:00
Production:					Completion	ו:			
Today:	0.00	CY	0	Columns	5%	6 Columns			
To-Date:	227.34	CY	2	Columns	5.17%	6 CY			
Materials Rec	eived:								
Materi	ial	Unit		Today	Tot	al	N	otes	
Slag- Grac	de 120	Ton		26	76	6			
Portland Cemen	it - Type 1L	Ton		0	25	5			
Hours	E	Equipmen	t	Task	Hours	E	mployees On S	ite	Trade
	Of	froad Fork	lift	Material Handling			Trae Deri		PM
		Air Compre		ISS Mixing	10.5		Rick McKay		SUPT
10.0		onex box(/	Storage	10.5		Srujan Prasad		ENG
2.0		kw Genera		Batch Plant	10.5		Eric Shannon		DRILL
2.0		o-pro silo(2	,	Cement Storage	10.0		Miguel Maldonad	lo	LAB
		ish mixers	()	Batch Plant	8.0		Daniel Oliveira		BPO
		oyno pump		Batch Plant	10.5		Peter Liota		OP
2.0	Delma	ag Hydraul	ic Rig	ISS Mixing	8.0	C	hristopher Ramo	lial	Oiler
2.0		Manlift		Maintenance	10.0		Steven Reda		LAB
10.0		elco Exca		ISS Mixing	8.0		Santo Oliveri		OP
9.0	250kw Generator		Batch Plant						
37	TOTAL DA	AY HOURS	5		86	TOTAL D	AY HOURS		

LEGEND:

SUPT- Superintendent, PM- Project Manager, ENG - Engineer, SSHC - Health & Safety Coordinator, LAB - Laborer, OP - Operator, BPO - Batch plant Operator, OILER - Oiler, DRILLER - Rig Opeartor

Rick Mckay

Foreman/Superintendent

08/20/24

Date



IN-SITU SOIL STABILIZATION - AUGER MIXING SLAG DELIVERY INVOICE TRACKING

Delivery No.	Date	Reference No.	Amount Delivered (tons)	Amount Delivered (Ibs)	Amount Delivered to Date
1	8/14/2024	137U026722	24.80	49,600	24.80
2	8/19/2024	137U026794	25.49	50,980	50.29
3	8/20/2024	137U026819	25.60	51,200	75.89
				<u> </u>	
				<u> </u>	

Geo-Solutions, Inc.