vEKtor consultants

DAILY STATUS REPORT

Prepared By: Antonio Cardenas

WEATHER	Snow	Rain		Overcast		Partly Cloudy	Х	Bright Sun	Х	
TEMP.	< 32	32-50	Х	50-70	X	70-85		>85		

NYSDEC BCP Site No:	C224219	Date:	10/17/2024	
Project Name:	450 Union Street, Brooklyn, NY			

Consultant:Personnel On-Site:Vektor Consultants – Antonio CardenasGeo-Solutions Inc.- SubcontractorTime On-Site:07:00 – 15:00WSP – Monica PulaTime On-Site:

Work Activities Performed:

- GSI moved swell materials onto the stockpile in the berm to arrange the crane mats.
- Housekeeping included sweeping the site and cleaning equipment.
- Vektor and WSP oversaw GSI implement soil management practices for ISS spoils (foam deodorizing and covering of stockpiles with poly-sheeting) and documented site conditions upon the end of the shift.

Community Air Monitoring Program (CAMP)

An Upwind and Downwind CAMP stations were placed within the perimeters of the Site during drilling activities. The Upwind CAMP station was in the north of the Site and the Downwind CAMP station was in the south portion of the Site as the wind was consistently coming from the north.

Background Levels (Initial Readings at Start of Day):

PID: 0.4 ppm Dust: 0.0190 mg/m³

Highest Levels:

PID: 1.1 ppm Dust: 0.0308 mg/m³


- Upwind CAMP was implemented during ISS activities. CAMP equipment consisted of a DustTrack II Model 8530; S/N: 8530210705, AND MiniRAE 3000, Model PGM-7320 photoionization detector (PID); S/N: 592-601281.
- Downwind CAMP was implemented during ISS activities. CAMP equipment consisted of a DustTrack II Model 8530; S/N: 8530221304, AND MiniRAE 3000, Model PGM-7320 photoionization detector (PID); S/N:592-926055.
- No VOC or dust concentrations were detected in exceedance of the daily short-term exposure limit (STEL) at the work area CAMP stations.

Problems Encountered

None.

Planned Activities for the Next Day

None.



vEKtor consultants

ISS Location Plan




Photo Log

Photo 1:

GSI applying foam while moving swell material, view facing southwest.




Photo 2:

GSI applying foam while moving swell material, view facing northwest




Photo 3:
Poly sheeting placed atop ISS spoils and secured at the end of the day, facing northwest.



Photo 4:
Poly sheeting placed atop of ISS spoils and secured at the end of the day, facing southeast.



Photo 5: Poly sheeting placed on top of berm with ISS material and secured at the end of the day, facing north.

