

Monthly Progress Report**Former Dutch Masters Paint and Varnish Co. – Brooklyn, NY****BCP Site #C224262****June 2025****Activities Completed during the Reporting Period**

Continued implementation of the Remedial Action at the Site. Remedial Action activities completed during the month of May include:

- Installation of caissons in Purple, Teal, and Red grids.
- Soil excavation in Red and Green grids.
- Began operation of the dewatering system on June 2. Approximately 167,000 gallons were dewatered during this reporting period.
- 20 loads (approximately 400 CY) of non-hazardous soil were exported to the Bayshore Soil Management disposal facility during this reporting period.
- Tenen conducted remedial oversight and CAMP during excavation, soil export, and caisson installation.
- Site visit by NYSDEC on 6/5.
- Two USTs were discovered in Green grid on June 30. The USTs were discovered approximately four feet below sidewalk grade and are estimated to be approximately 550-gallons in size each. Soil surrounding the tank was screened and readings ranged from 15 to 45 ppm. Tank contents include sludge at the bottom of the tanks.

Modifications to Work Plan and/or Schedule

None.

Issues Encountered

The following issues were noted with one or more CAMP stations during the month of June:

- Downwind PID – connectivity issues on 6/2, replacement PID arrived on 6/3.
- Perimeter PID – connectivity issues on 6/23, resolved by 6/24.
- Upwind Dustrak – connectivity issues on 6/12 (resolved same day)
- Perimeter Dustrak – connectivity issues on 6/12 (resolved same day)

Data Collected/Received during the Reporting Period

Collected one waste characterization soil sample on 6/19. Collected one effluent sample from the dewatering frac tank on 6/30.

Activities Undertaken in Support of Citizen Participation Plan

None.

Activities Planned for Next Reporting Period:

The Remedial Action will continue to be implemented at the Site. Work activities planned onsite for the next reporting period include caisson installation, excavation, and dewatering.

The BCP project is approximately 30% complete.