



DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 01, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	69-84°F, Sunny, RH: 55%, P: 29.92 inHg, Wind: WNW @ 6 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM

CONTRACTOR AND EQUIPMENT	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<ul style="list-style-type: none">• Simpson and Brown – Pile Driving Rig, Payloader, welding/cutting• Civetta Cousins JV (CCJV) – Excavators (3), Drill Rigs (2), Vacuum assisted pump• MW Geo – Reach forklift, Grout Pump, Drill Rig• Highlite – Electrical Work• Trevcon Construction – Excavator, Crawler Crane, Telescopic Boom Lift, Vibratory Hammer• Ferrara Bros – Concrete trucks	<ul style="list-style-type: none">• Josue Criollo – Roux• Kevin McGrath - Lendlease• CCJV• Simpson and Brown• Langan

OBSERVATIONS, DISCUSSIONS, ETC.
Roux was onsite to document field work activities and conduct CAMP in accordance with the NYSDEC-approved RAWP.
GENERAL COMMENTS:
<p>Description of contractor work activities performed:</p> <ul style="list-style-type: none">• CCJV continued with caisson drilling within the south area of grid cell SC-4 and removed accumulated sediments and grouting in installed caissons in the north area of grid cell SC-4.• Highlite continued with electrical installations on the northwest corner of grid cell SC-1.• Trevcon continued with sheet pile driving within grid cell SC-2.• Ferrara Bros and CCJV poured concrete in installed soldier piles within the north area of grid cell SC-4.• Simpson & Brown broke down the previous load test in grid cell SC-11 and started to assemble a new tension test located in the northwest area of grid cell SC-7. <p>CAMP Implementation:</p> <ul style="list-style-type: none">• Three CAMP stations (one upwind station, one downwind station, and one ferry terminal station) were implemented from 7:16am to 2:53pm during work activities (see figure below for station locations). CAMP stations consisted of a photoionization detector (PID) and a particulate meter.• No exceedances nor odors were detected during the day. <p>Sampling performed:</p> <ul style="list-style-type: none">• None <p>Material Delivered to Site:</p> <ul style="list-style-type: none">• Mixed concrete <p>Material Removed from Site:</p> <ul style="list-style-type: none">• Approximately 6,750 gallons of effluent water (generated by caisson flushing activities and contained in a settling tank) were discharged from the tank to the sewer.

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------



DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 01, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	69-84°F, Sunny, RH: 55%, P: 29.92 inHg, Wind: WNW @ 6 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM

NYSDEC or Other Inspections:

- None

Upcoming work activities anticipated:

- MW Geo will resume geothermal drilling the week of September 05
- Caisson drilling
- Sheet pile driving along the shoreline
- Pile driving is expected to start the week of September 05
- Load test

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 01, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	69-84°F, Sunny, RH: 55%, P: 29.92 inHg, Wind: WNW @ 6 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM

PHOTOGRAPHS TAKEN TODAY: 1 Java Street



Photo 1: Looking east: View of the Upwind CAMP station located in the center area of grid cell SC-1.

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 01, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	69-84°F, Sunny, RH: 55%, P: 29.92 inHg, Wind: WNW @ 6 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM



Photo 2: Looking northwest: View of the Downwind CAMP station located west of grid cell SC-6.

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 01, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	69-84°F, Sunny, RH: 55%, P: 29.92 inHg, Wind: WNW @ 6 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM



Photo 3: Looking south-southeast: Trevcon continuing with sheet pile driving in grid cell SC-2.

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 01, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	69-84°F, Sunny, RH: 55%, P: 29.92 inHg, Wind: WNW @ 6 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM



Photo 4: looking west: CCJV continues with caisson drilling within the south area of grid cell SC-4.

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 01, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	69-84°F, Sunny, RH: 55%, P: 29.92 inHg, Wind: WNW @ 6 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM




Photo 5: Looking south: Simpson & Brown started tension test assembly in the northwest area of grid cell SC-7.

Approved:	Emily Butler	By:	Josue Criollo
------------------	---------------------	------------	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:		DATE:	September 01, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	69-84°F, Sunny, RH: 55%, P: 29.92 inHg, Wind: WNW @ 6 mph	
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM	

Site Plan



Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

Roux
Community Air Monitoring Program - Dust

Project: 1 Java Street
 Project Number: 3583.0001Y000
 Project Manager: Jeff Wills
 Location: 1 Java Street, Brooklyn, NY
 Date: 9/1/2022
 Wind Direction (from): WNW

Station #1 - UPWIND	8530213503	Station #2 - DOWNWIND	8530182510	Corrected 15-min Average (mg/m ³)	Station #3 - FIX FERRY TERMINAL	8530214402	Comments
Time	15-min Average (mg/m ³)	Time	15-min Average (mg/m ³)		Time	15-min Average (mg/m ³)	
7:16 AM	0.024	7:16 AM	0.034	0.010	7:18 AM	0.024	
7:31 AM	0.020	7:31 AM	0.060	0.040	7:33 AM	0.023	
7:46 AM	0.020	7:46 AM	0.031	0.011	7:48 AM	0.024	
8:01 AM	0.022	8:01 AM	0.033	0.011	8:03 AM	0.025	
8:16 AM	0.022	8:16 AM	0.034	0.012	8:18 AM	0.025	
8:31 AM	0.023	8:31 AM	0.029	0.006	8:33 AM	0.027	
8:46 AM	0.030	8:46 AM	0.024	-0.006	8:48 AM	0.028	
9:01 AM	0.028	9:01 AM	0.025	-0.003	9:03 AM	0.030	
9:16 AM	0.026	9:16 AM	0.026	0.000	9:18 AM	0.029	
9:31 AM	0.022	9:31 AM	0.024	0.002	9:33 AM	0.028	
9:46 AM	0.024	9:46 AM	0.032	0.008	9:48 AM	0.025	
10:01 AM	0.026	10:01 AM	0.024	-0.002	10:03 AM	0.027	
10:16 AM	0.019	10:16 AM	0.029	0.010	10:18 AM	0.025	
10:31 AM	0.021	10:31 AM	0.029	0.008	10:33 AM	0.026	
10:46 AM	0.018	10:46 AM	0.028	0.010	10:48 AM	0.027	
11:01 AM	0.015	11:01 AM	0.031	0.016	11:03 AM	0.021	
11:16 AM	0.015	11:16 AM	0.033	0.018	11:18 AM	0.023	
11:31 AM	0.015	11:31 AM	0.031	0.016	11:33 AM	0.020	
11:46 AM	0.012	11:46 AM	0.023	0.011	11:48 AM	0.019	
12:01 PM	0.013	12:01 PM	0.022	0.009	12:03 PM	0.019	
12:16 PM	0.011	12:16 PM	0.020	0.009	12:18 PM	0.019	
12:31 PM	0.011	12:31 PM	0.022	0.011	12:33 PM	0.019	
12:46 PM	0.022	12:46 PM	0.026	0.004	12:48 PM	0.019	
1:01 PM	0.019	1:01 PM	0.033	0.014	1:03 PM	0.021	
1:16 PM	0.022	1:16 PM	0.031	0.009	1:18 PM	0.019	
1:31 PM	0.026	1:31 PM	0.040	0.014	1:33 PM	0.020	
1:46 PM	0.028	1:46 PM	0.040	0.012	1:48 PM	0.019	
2:01 PM	0.032	2:01 PM	0.035	0.003	2:03 PM	0.021	
2:16 PM	0.015	2:16 PM	0.038	0.023	2:18 PM	0.022	
2:31 PM	0.010	2:31 PM	0.033	0.023	2:33 PM	0.024	
2:46 PM	0.018	2:46 PM	0.045	0.027	2:48 PM	0.023	

mg/m³ - Milligrams per cubic meter

NM - Not Measured

Roux
Community Air Monitoring Program - VOCs

Project: 1 Java Street
Project Number: 3583.0001Y000
Project Manager: Jeff Willis
Location: 1 Java Street, Brooklyn, NY
Date: 9/1/2022
Wind Direction (from): WNW

Station #1 - UPWIND	594-902246	Station #2 - DOWNWIND	594-906708	Corrected 15-min Average (ppm)	Station #3 - FIX FERRY TERMINAL	594-909579	Comments
Time	15-min Average (ppm)	Time	15-min Average (ppm)		Time	15-min Average (ppm)	
7:21 AM	0.1	7:20 AM	0.1	0.0	7:23 AM	0.2	
7:36 AM	0.0	7:35 AM	0.2	0.2	7:38 AM	0.3	
7:51 AM	0.0	7:50 AM	0.3	0.3	7:53 AM	0.4	
8:06 AM	0.0	8:05 AM	0.4	0.4	8:08 AM	0.5	
8:21 AM	0.1	8:20 AM	0.4	0.3	8:23 AM	0.5	
8:36 AM	0.1	8:35 AM	0.5	0.4	8:38 AM	0.5	
8:51 AM	0.1	8:50 AM	0.6	0.5	8:53 AM	0.5	
9:06 AM	0.1	9:05 AM	0.6	0.5	9:08 AM	0.6	
9:21 AM	0.1	9:20 AM	0.6	0.5	9:23 AM	0.6	
9:36 AM	0.1	9:35 AM	0.6	0.5	9:38 AM	0.6	
9:51 AM	0.1	9:50 AM	0.6	0.5	9:53 AM	0.7	
10:06 AM	0.1	10:05 AM	0.6	0.5	10:08 AM	0.7	
10:21 AM	0.1	10:20 AM	0.5	0.4	10:23 AM	0.6	
10:36 AM	0.1	10:35 AM	0.5	0.4	10:38 AM	0.6	
10:51 AM	0.1	10:50 AM	0.5	0.4	10:53 AM	0.6	
11:06 AM	0.1	11:05 AM	0.5	0.4	11:08 AM	0.6	
11:21 AM	0.1	11:20 AM	0.5	0.4	11:23 AM	0.5	
11:36 AM	0.1	11:35 AM	0.5	0.4	11:38 AM	0.5	
11:51 AM	0.1	11:50 AM	0.5	0.4	11:53 AM	0.5	
12:06 PM	0.1	12:05 PM	0.5	0.4	12:08 PM	0.4	
12:21 PM	0.1	12:20 PM	0.5	0.4	12:23 PM	0.4	
12:36 PM	0.1	12:35 PM	0.5	0.4	12:38 PM	0.4	
12:51 PM	0.1	12:50 PM	0.4	0.3	12:53 PM	0.4	
1:06 PM	0.1	1:05 PM	0.4	0.3	1:08 PM	0.3	
1:21 PM	0.1	1:20 PM	0.4	0.3	1:23 PM	0.3	
1:36 PM	0.1	1:35 PM	0.4	0.3	1:38 PM	0.3	
1:51 PM	0.1	1:50 PM	0.4	0.3	1:53 PM	0.3	
2:06 PM	0.1	2:05 PM	0.4	0.3	2:08 PM	0.3	
2:21 PM	0.1	2:20 PM	0.4	0.3	2:23 PM	0.3	
2:36 PM	0.1	2:35 PM	0.4	0.3	2:38 PM	0.3	
2:51 PM	0.1	2:50 PM	0.4	0.3	2:53 PM	0.3	

ppm - Parts per million
NM - Not measured

**DAILY SITE INSPECTION/FIELD ACTIVITY REPORT**

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 02, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM

CONTRACTOR AND EQUIPMENT	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<ul style="list-style-type: none">• Simpson and Brown – Pile Driving Rig- (2), Payloader, welding/cutting• Civetta Cousins JV (CCJV) – Excavators (3), Drill Rigs (2), Vacuum assisted pump• MW Geo – Reach forklift, Grout Pump, Drill Rig• Highlite – Electrical Work• Trevcon Construction – Excavator, Crawler Crane, Telescopic Boom Lift, Vibratory Hammer	<ul style="list-style-type: none">• Josue Criollo – Roux• Lendlease• CCJV• Simpson and Brown• Langan

OBSERVATIONS, DISCUSSIONS, ETC.

Roux was onsite to document field work activities and conduct CAMP in accordance with the NYSDEC-approved RAWP.

GENERAL COMMENTS:**Description of contractor work activities performed:**

- CCJV continued with caisson drilling within the south area of grid cell SC-4 and removed accumulated sediments in installed caissons for upcoming video inspections in the north area of grid cell SC-4.
- Highlite continued with electrical installations on the northwest corner of grid cell SC-1.
- Trevcon continued with sheet pile driving within grid cell SC-2.

CAMP Implementation:

- Three CAMP stations (one upwind station, one downwind station, and one ferry terminal station) were implemented from 7:25am to 2:45pm during work activities (see figure below for station locations). CAMP stations consisted of a photoionization detector (PID) and a particulate meter.
- No exceedances nor odors were detected during the day.

Sampling performed:

- None

Material Delivered to Site:

- Pile Driving Rig

Material Removed from Site:

- Approximately 6,750 gallons of effluent water (generated by caisson flushing activities and contained in a settling tank) were discharged from the tank to the sewer.

NYSDEC or Other Inspections:

- None

Upcoming work activities anticipated:

- MW Geo will resume geothermal drilling the week of September 05

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------



DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 02, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM

- Caisson drilling
- Sheet pile driving along the shoreline
- Pile driving is expected to start the week of September 05
- Load test

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 02, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM

PHOTOGRAPHS TAKEN TODAY: 1 Java Street



Photo 1: Looking southwest: View of the Upwind CAMP station located north-northeast of grid cell SC-7.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 02, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM



Photo 2: Looking north: View of the Downwind CAMP station located in the west area of grid cell SC-3.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 02, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM



Photo 3: Looking south-southeast: Trevcon continuing with sheet pile driving in grid cell SC-2.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 02, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM




Photo 4: looking east: CCJV starts caisson drilling within the south center area of grid cell SC-4.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:		DATE:	September 02, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph	
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM	

Site Plan



Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

Roux
Community Air Monitoring Program - Dust

Project: 1 Java Street
 Project Number: 3583.0001Y000
 Project Manager: Jeff Wills
 Location: 1 Java Street, Brooklyn, NY
 Date: 9/2/2022
 Wind Direction (from): NW

Station #1 - UPWIND	8530213503	Station #2 - DOWNWIND	8530182510	Corrected 15-min Average (mg/m ³)	Station #3 - FIX FERRY TERMINAL	8530214402	Comments
Time	15-min Average (mg/m ³)	Time	15-min Average (mg/m ³)		Time	15-min Average (mg/m ³)	
7:28 AM	0.016	7:27 AM	0.025	0.009	7:25 AM	0.018	
7:43 AM	0.006	7:42 AM	0.012	0.006	7:40 AM	0.012	
7:58 AM	0.007	7:57 AM	0.018	0.011	7:55 AM	0.031	
8:13 AM	0.008	8:12 AM	0.031	0.023	8:10 AM	0.025	
8:28 AM	0.008	8:27 AM	0.048	0.040	8:25 AM	0.023	
8:43 AM	0.007	8:42 AM	0.027	0.020	8:40 AM	0.047	
8:58 AM	0.007	8:57 AM	0.014	0.007	8:55 AM	0.034	
9:13 AM	0.015	9:12 AM	0.018	0.003	9:10 AM	0.018	
9:28 AM	0.007	9:27 AM	0.022	0.015	9:25 AM	0.023	
9:43 AM	0.007	9:42 AM	0.012	0.005	9:40 AM	0.015	
9:58 AM	0.031	9:57 AM	0.015	-0.016	9:55 AM	0.028	
10:13 AM	0.042	10:12 AM	0.020	-0.022	10:10 AM	0.041	
10:28 AM	0.008	10:27 AM	0.017	0.009	10:25 AM	0.025	
10:43 AM	0.006	10:42 AM	0.013	0.007	10:40 AM	0.015	
10:58 AM	0.013	10:57 AM	0.018	0.005	10:55 AM	0.019	
11:13 AM	0.006	11:12 AM	0.011	0.005	11:10 AM	0.013	
11:28 AM	0.005	11:27 AM	0.012	0.007	11:25 AM	0.012	
11:43 AM	0.005	11:42 AM	0.012	0.007	11:40 AM	0.013	
11:58 AM	0.005	11:57 AM	0.014	0.009	11:55 AM	0.012	
12:13 PM	0.005	12:12 PM	0.012	0.007	12:10 PM	0.018	
12:28 PM	0.004	12:27 PM	0.033	0.029	12:25 PM	0.035	
12:43 PM	0.003	12:42 PM	0.018	0.015	12:40 PM	0.019	
12:58 PM	0.004	12:57 PM	0.019	0.015	12:55 PM	0.015	
1:13 PM	0.005	1:12 PM	0.014	0.009	1:10 PM	0.012	
1:28 PM	0.003	1:27 PM	0.021	0.018	1:25 PM	0.026	
1:43 PM	0.005	1:42 PM	0.017	0.012	1:40 PM	0.015	
1:58 PM	0.004	1:57 PM	0.016	0.012	1:55 PM	0.014	
2:13 PM	0.004	2:12 PM	0.015	0.011	2:10 PM	0.015	
2:28 PM	0.005	2:27 PM	0.017	0.012	2:25 PM	0.015	
-	-	-	-	-	2:40 PM	0.036	

mg/m³ - Milligrams per cubic meter
 NM - Not Measured

Roux
Community Air Monitoring Program - VOCs

Project: 1 Java Street
Project Number: 3583.0001Y000
Project Manager: Jeff Willis
Location: 1 Java Street, Brooklyn, NY
Date: 9/2/2022
Wind Direction (from): NW

Station #1 - UPWIND	594-902246	Station #2 - DOWNWIND	594-906708	Corrected 15-min Average (ppm)	Station #3 - FIX FERRY TERMINAL	594-909579	Comments
Time	15-min Average (ppm)	Time	15-min Average (ppm)		Time	15-min Average (ppm)	
7:32 AM	0.0	7:31 AM	0.0	0.0	7:30 AM	0.0	
7:47 AM	0.0	7:46 AM	0.0	0.0	7:45 AM	0.0	
8:02 AM	0.0	8:01 AM	0.1	0.1	8:00 AM	0.1	
8:17 AM	0.0	8:16 AM	0.1	0.1	8:15 AM	0.1	
8:32 AM	0.0	8:31 AM	0.2	0.2	8:30 AM	0.2	
8:47 AM	0.0	8:46 AM	0.2	0.2	8:45 AM	0.2	
9:02 AM	0.0	9:01 AM	0.2	0.2	9:00 AM	0.2	
9:17 AM	0.0	9:16 AM	0.2	0.2	9:15 AM	0.2	
9:32 AM	0.0	9:31 AM	0.2	0.2	9:30 AM	0.2	
9:47 AM	0.0	9:46 AM	0.2	0.2	9:45 AM	0.2	
10:02 AM	0.0	10:01 AM	0.2	0.2	10:00 AM	0.3	
10:17 AM	0.0	10:16 AM	0.2	0.2	10:15 AM	0.3	
10:32 AM	0.0	10:31 AM	0.2	0.2	10:30 AM	0.3	
10:47 AM	0.0	10:46 AM	0.2	0.2	10:45 AM	0.3	
11:02 AM	0.0	11:01 AM	0.2	0.2	11:00 AM	0.3	
11:17 AM	0.0	11:16 AM	0.2	0.2	11:15 AM	0.3	
11:32 AM	0.0	11:31 AM	0.2	0.2	11:30 AM	0.3	
11:47 AM	0.0	11:46 AM	0.2	0.2	11:45 AM	0.3	
12:02 PM	0.0	12:01 PM	0.2	0.2	12:00 PM	0.3	
12:17 PM	0.1	12:16 PM	0.2	0.1	12:15 PM	0.3	
12:32 PM	0.0	12:31 PM	0.2	0.2	12:30 PM	0.3	
12:47 PM	0.0	12:46 PM	0.2	0.2	12:45 PM	0.3	
1:02 PM	0.0	1:01 PM	0.2	0.2	1:00 PM	0.3	
1:17 PM	0.1	1:16 PM	0.2	0.1	1:15 PM	0.3	
1:32 PM	0.1	1:31 PM	0.2	0.1	1:30 PM	0.3	
1:47 PM	0.1	1:46 PM	0.2	0.1	1:45 PM	0.2	
2:02 PM	0.1	2:01 PM	0.2	0.1	2:00 PM	0.2	
2:17 PM	0.1	2:16 PM	0.2	0.1	2:15 PM	0.2	
2:32 PM	0.1	2:31 PM	0.2	0.1	2:30 PM	0.2	
-	-	-	-	-	2:45 PM	0.2	

ppm - Parts per million
NM - Not measured



DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 06, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	67-75°F, Rainy, RH: 87%, P: 29.97 inHg, Wind: SSE @ 3 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:10 PM

CONTRACTOR AND EQUIPMENT	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<ul style="list-style-type: none">• Civetta Cousins JV (CCJV) – Excavators (3), Drill Rigs (2), Vacuum assisted pump• MW Geo – Reach forklift, Grout Pump, Drill Rig	<ul style="list-style-type: none">• Josue Criollo – Roux• Lendlease• CCJV• Langan

OBSERVATIONS, DISCUSSIONS, ETC.
Roux was onsite to document field work activities and conduct CAMP in accordance with the NYSDEC-approved RAWP.
GENERAL COMMENTS:
<p>Description of contractor work activities performed:</p> <ul style="list-style-type: none">• CCJV continued with caisson drilling within the south center area of grid cell SC-4 and removed accumulated sediments in installed caissons for upcoming video inspections in the north area of grid cell SC-4.• CCJV excavated test pits in multiple locations for delineation soil sampling as part of soil waste characterization throughout the north area of grid SC-4. Six test pits in SC-4 were advanced to a depth of approximately eight feet below land surface (ft bls) to facilitate soil sample collection. All test pits were backfilled with the same soil after samples were collected.• MW Geo resumed with geothermal drilling activities in the north corner of grid cell SC-14. <p>CAMP Implementation:</p> <ul style="list-style-type: none">• Three CAMP stations (one upwind station, one downwind station, and one ferry terminal station) were implemented from 1:21pm to 2:56pm (delayed setup due to rain) during work activities (see figure below for station locations). CAMP stations consisted of a photoionization detector (PID) and a particulate meter.• No exceedances nor odors were detected during the day. <p>Sampling performed:</p> <ul style="list-style-type: none">• Six soil samples were collected within the north area of grid cell SC-4 to analyze total lead and TCLP lead for delineation and waste characterization purposes. <p>Material Delivered to Site:</p> <ul style="list-style-type: none">• 2-in rebar• Soldier piles <p>Material Removed from Site:</p> <ul style="list-style-type: none">• Approximately 10,000 gallons of effluent water (generated by caisson flushing activities and contained in a settling tank) were discharged from the tank to the sewer. <p>NYSDEC or Other Inspections:</p> <ul style="list-style-type: none">• None <p>Upcoming work activities anticipated:</p>

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------



DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 06, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	67-75°F, Rainy, RH: 87%, P: 29.97 inHg, Wind: SSE @ 3 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:10 PM

- Geothermal drilling
- Caisson drilling
- Sheet pile driving along the shoreline
- Pile driving
- Load test
- Trucking for offsite soil disposal from grid cell SC-5
- Soil sampling in grid cell SC-4

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 06, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	67-75°F, Rainy, RH: 87%, P: 29.97 inHg, Wind: SSE @ 3 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:10 PM

PHOTOGRAPHS TAKEN TODAY: 1 Java Street



Photo 1: Looking southeast: View of the Upwind CAMP station located south of grid cell SC-11.

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 06, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	67-75°F, Rainy, RH: 87%, P: 29.97 inHg, Wind: SSE @ 3 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:10 PM



Photo 2: Looking southeast: View of the Downwind CAMP station located northwest of grid cell SC-4.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 06, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	67-75°F, Rainy, RH: 87%, P: 29.97 inHg, Wind: SSE @ 3 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:10 PM



Photo 3: Looking north: MW Geo continuing with geothermal drilling in grid cell SC-14.

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 06, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	67-75°F, Rainy, RH: 87%, P: 29.97 inHg, Wind: SSE @ 3 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:10 PM




Photo 4: looking east: CCJV starts excavating test pit for soil sampling in the north area of grid cell SC-4.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:		DATE:	September 06, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	67-75°F, Rainy, RH: 87%, P: 29.97 inHg, Wind: SSE @ 3 mph	
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:10 PM	

Site Plan



Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

Roux**Community Air Monitoring Program - Dust**

Project: 1 Java Street
Project Number: 3583.0001Y000
Project Manager: Jeff Wills
Location: 1 Java Street, Brooklyn, NY
Date: 9/6/2022
Wind Direction (from): SSE

Station #1 - UPWIND	8530213503	Station #2 - DOWNWIND	8530182510	Corrected 15-min Average (mg/m ³)	Station #3 - FIX FERRY TERMINAL	8530214402	Comments
Time	15-min Average (mg/m ³)	Time	15-min Average (mg/m ³)		Time	15-min Average (mg/m ³)	
1:21 PM	0.031	1:23 PM	0.019	-0.012	1:23 PM	0.020	Heavy rain stops
1:36 PM	0.031	1:38 PM	0.029	-0.002	1:38 PM	0.031	
1:51 PM	0.027	1:53 PM	0.018	-0.009	1:53 PM	0.021	
2:06 PM	0.020	2:08 PM	0.014	-0.006	2:08 PM	0.018	
2:21 PM	0.018	2:23 PM	0.015	-0.003	2:23 PM	0.022	
2:36 PM	0.020	2:38 PM	0.018	-0.002	2:38 PM	0.024	
2:51 PM	0.021	2:53 PM	0.020	-0.001	2:53 PM	0.029	

mg/m³ - Milligrams per cubic meter

NM - Not Measured

Roux
Community Air Monitoring Program - VOCs

Project: 1 Java Street
 Project Number: 3583.0001Y000
 Project Manager: Jeff Wills
 Location: 1 Java Street, Brooklyn, NY
 Date: 9/6/2022
 Wind Direction (from): SSE

Station #1 - UPWIND	594-902246	Station #2 - DOWNWIND	594-906708	Corrected 15-min Average (ppm)	Station #3 - FIX FERRY TERMINAL	594-909579	Comments
Time	15-min Average (ppm)	Time	15-min Average (ppm)		Time	15-min Average (ppm)	
1:26 PM	0.0	1:24 PM	0.0	0.0	1:24 PM	0.3	Heavy rain stops
1:41 PM	0.0	1:39 PM	0.0	0.0	1:39 PM	0.5	
1:56 PM	0.0	1:54 PM	0.1	0.1	1:54 PM	0.5	
2:11 PM	0.0	2:09 PM	0.1	0.1	2:09 PM	0.6	
2:26 PM	0.0	2:24 PM	0.2	0.2	2:24 PM	0.7	
2:41 PM	0.0	2:39 PM	0.2	0.2	2:39 PM	0.8	
2:56 PM	0.0	2:54 PM	0.3	0.3	2:54 PM	0.8	

ppm - Parts per million
 NM - Not measured

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 07, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 5:30 PM

CONTRACTOR AND EQUIPMENT	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<ul style="list-style-type: none"> Simpson and Brown – Pile Driving Rig- (2), Payloader, welding/cutting Civetta Cousins JV (CCJV) – Excavators (3), Drill Rigs (2), Vacuum assisted pump, dump trucks MW Geo – Reach forklift, Grout Pump, Drill Rig Trevcon Construction – Excavator, Crawler Crane, Telescopic Boom Lift, Vibratory Hammer Munoz Trucking – Soil trucks Ferrara Brothers – Concrete trucks 	<ul style="list-style-type: none"> Josue Criollo – Roux Lendlease CCJV Simpson and Brown Langan CDM

OBSERVATIONS, DISCUSSIONS, ETC.
Roux was onsite to document field work activities and conduct CAMP in accordance with the NYSDEC-approved RAWP.
GENERAL COMMENTS:
<p>Description of contractor work activities performed:</p> <ul style="list-style-type: none"> CCJV continued with caisson drilling within the center area of grid cell SC-4 and removed accumulated sediments in installed caissons for upcoming rebar installations in the north area of grid cell SC-4. CCJV excavated five feet below land surface within the lead hotspot area located in grid cell SC-5 to load eight trucks with lead impacted soil for offsite disposal. CCJV loaded two trucks with concrete from stockpile located in grid cell SC-13 for offsite disposal. CCJV installed 2in rebar and poured concrete in installed caissons within the north area of grid cell SC-4 MW Geo resumed geothermal drilling activities in the north corner of grid cell SC-14. Simpson & Brown began pile driving in grid cells SC-1 and SC-2. Trevcon continued with sheet pile driving along the shoreline. <p>CAMP Implementation:</p> <ul style="list-style-type: none"> Three CAMP stations (one upwind station, one downwind station, and one ferry terminal station) were implemented from 7:19am to 5:14pm during work activities (see figure below for station locations). CAMP stations consisted of a photoionization detector (PID) and a particulate meter. The upwind PID was not operating between 7:00am to 7:40am due to a calibration malfunction. The calibration issue was fixed at 7:44am. No exceedances nor odors were detected during the day. <p>Sampling performed:</p> <ul style="list-style-type: none"> Seven endpoint soil samples were collected within the hotspot located in grid cell SC-5 to analyze total lead and TCLP lead.

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------



DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 07, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 5:30 PM

Material Delivered to Site:

- Soldier Piles
- Mixed concrete

Material Removed from Site:

- Approximately 10,000 gallons of effluent water (generated by caisson flushing activities and contained in a settling tank) were discharged from the tank to the sewer.
- Eight loads (approx. 160 cubic yards) of hazardous lead-impacted soil from grid cell SC-5 was removed from Site and transported to Clean Earth of North Jersey in Kearny, NJ under hazardous waste manifesting procedures.
- Two loads of concrete debris (approximately 25 yd³ each) was removed from Site and transported to Impact Environmental located in Lyndhurst, NJ.

NYSDEC or Other Inspections:

- None

Upcoming work activities anticipated:

- MW Geo will resume geothermal drilling
- Caisson drilling
- Sheet pile driving along the shoreline
- Pile driving on the west area of the site
- Soil sampling

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 07, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 5:30 PM

PHOTOGRAPHS TAKEN TODAY: 1 Java Street



Photo 1: Looking east: View of the Upwind CAMP station located north of grid cell SC-7.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 07, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 5:30 PM




Photo 2: Looking west: View of the Downwind CAMP station located south of grid cell SC-6.

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 07, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 5:30 PM



Photo 3: Looking south-southeast: Trevcon continuing with sheet pile driving in grid cell SC-2.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 07, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 5:30 PM



Photo 4: looking east: CCJV continues caisson drilling within the center area of grid cell SC-4.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 07, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 5:30 PM



Photo 5: Looking south: Simpson & Brown starts pile driving activities in in grid cells SC-1 and SC-2.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 07, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 5:30 PM




Photo 6: Looking east: CCJV loading trucks with soil from grid cell SC-5.

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 07, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	61-80°F, Sunny, RH: 55%, P: 30.22 inHg, Wind: NE @ 8 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 5:30 PM

Site Plan



Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

Roux
Community Air Monitoring Program - Dust

Project: 1 Java Street
 Project Number: 3583.0001Y000
 Project Manager: Jeff Wills
 Location: 1 Java Street, Brooklyn, NY
 Date: 9/7/2022
 Wind Direction (from): NE

Station #1 - UPWIND	8530213503	Station #2 - DOWNWIND	8530182510	Corrected 15-min Average (mg/m ³)	Station #3 - FIX FERRY TERMINAL	8530214402	Comments
Time	15-min Average (mg/m ³)	Time	15-min Average (mg/m ³)		Time	15-min Average (mg/m ³)	
7:21 AM	0.012	7:19 AM	0.013	0.001	7:23 AM	0.035	
7:36 AM	0.016	7:34 AM	0.010	-0.006	7:38 AM	0.016	
7:51 AM	0.011	7:49 AM	0.020	0.009	7:53 AM	0.027	
8:06 AM	0.009	8:04 AM	0.010	0.001	8:08 AM	0.022	
8:21 AM	0.008	8:19 AM	0.008	0.000	8:23 AM	0.019	
8:36 AM	0.009	8:34 AM	0.009	0.000	8:38 AM	0.013	
8:51 AM	0.010	8:49 AM	0.010	0.000	8:53 AM	0.014	
9:06 AM	0.013	9:04 AM	0.013	0.000	9:08 AM	0.017	
9:21 AM	0.015	9:19 AM	0.018	0.003	9:23 AM	0.018	
9:36 AM	0.016	9:34 AM	0.015	-0.001	9:38 AM	0.021	
9:51 AM	0.018	9:49 AM	0.017	-0.001	9:53 AM	0.023	
10:06 AM	0.018	10:04 AM	0.017	-0.001	10:08 AM	0.033	
10:21 AM	0.018	10:19 AM	0.017	-0.001	10:23 AM	0.018	
10:36 AM	0.020	10:34 AM	0.019	-0.001	10:38 AM	0.020	
10:51 AM	0.016	10:49 AM	0.017	0.001	10:53 AM	0.020	
11:06 AM	0.016	11:04 AM	0.015	-0.001	11:08 AM	0.022	
11:21 AM	0.015	11:19 AM	0.015	0.000	11:23 AM	0.017	
11:36 AM	0.015	11:34 AM	0.016	0.001	11:38 AM	0.018	
11:51 AM	0.015	11:49 AM	0.016	0.001	11:53 AM	0.042	
12:06 PM	0.016	12:04 PM	0.019	0.003	12:08 PM	0.033	
12:21 PM	0.015	12:19 PM	0.018	0.003	12:23 PM	0.026	
12:36 PM	0.014	12:34 PM	0.015	0.001	12:38 PM	0.024	
12:51 PM	0.014	12:49 PM	0.016	0.002	12:53 PM	0.036	
1:06 PM	0.014	1:04 PM	0.015	0.001	1:08 PM	0.034	
1:21 PM	0.015	1:19 PM	0.016	0.001	1:23 PM	0.035	
1:36 PM	0.015	1:34 PM	0.016	0.001	1:38 PM	0.030	
1:51 PM	0.015	1:49 PM	0.016	0.001	1:53 PM	0.054	
2:06 PM	0.015	2:04 PM	0.017	0.002	2:08 PM	0.040	
2:21 PM	0.015	2:19 PM	0.018	0.003	2:23 PM	0.081	
2:36 PM	0.015	2:34 PM	0.017	0.002	2:38 PM	0.021	
2:51 PM	0.018	2:49 PM	0.019	0.001	2:53 PM	0.018	
3:06 PM	0.015	3:04 PM	0.017	0.002	3:08 PM	0.016	
3:21 PM	0.015	3:19 PM	0.018	0.003	3:23 PM	0.017	
3:36 PM	0.015	3:34 PM	0.019	0.004	3:38 PM	0.018	
3:51 PM	0.015	3:49 PM	0.019	0.004	3:53 PM	0.017	
4:06 PM	0.015	4:04 PM	0.021	0.006	4:08 PM	0.016	
4:21 PM	0.014	4:19 PM	0.018	0.004	4:23 PM	0.014	
4:36 PM	0.014	4:34 PM	0.019	0.005	4:38 PM	0.014	
4:51 PM	0.014	4:49 PM	0.018	0.004	4:53 PM	0.015	
5:06 PM	0.014	5:04 PM	0.019	0.005	5:08 PM	0.014	

mg/m³ - Milligrams per cubic meter

NM - Not Measured

Roux
Community Air Monitoring Program - VOCs

Project: 1 Java Street
Project Number: 3583.0001Y000
Project Manager: Jeff Willis
Location: 1 Java Street, Brooklyn, NY
Date: 9/7/2022
Wind Direction (from): NE

Station #1 - UPWIND	594-902246	Station #2 - DOWNWIND	594-906708	Corrected 15-min Average (ppm)	Station #3 - FIX FERRY TERMINAL	594-909579	Comments
Time	15-min Average (ppm)	Time	15-min Average (ppm)		Time	15-min Average (ppm)	
7:24 AM	NM	7:24 AM	0.2	NM	7:29 AM	0.2	Upwind PID calibration problem
7:39 AM	NM	7:39 AM	0.2	NM	7:44 AM	0.2	
7:59 AM	0.1	7:54 AM	0.2	0.1	7:59 AM	0.3	Upwind PID calibration problem fixed
8:14 AM	0.1	8:09 AM	0.3	0.2	8:14 AM	0.3	
8:29 AM	0.1	8:24 AM	0.3	0.2	8:29 AM	0.3	
8:44 AM	0.2	8:39 AM	0.3	0.1	8:44 AM	0.3	
8:59 AM	0.3	8:54 AM	0.3	0.0	8:59 AM	0.3	
9:14 AM	0.3	9:09 AM	0.3	0.0	9:14 AM	0.4	
9:29 AM	0.3	9:24 AM	0.4	0.1	9:38 AM	0.4	
9:44 AM	0.3	9:39 AM	0.4	0.1	9:53 AM	0.4	
9:59 AM	0.3	9:54 AM	0.4	0.1	10:08 AM	0.4	
10:14 AM	0.3	10:09 AM	0.4	0.1	10:23 AM	0.4	
10:29 AM	0.3	10:24 AM	0.4	0.1	10:38 AM	0.4	
10:44 AM	0.3	10:39 AM	0.4	0.1	10:53 AM	0.4	
10:59 AM	0.3	10:54 AM	0.6	0.3	11:08 AM	0.4	
11:14 AM	0.4	11:09 AM	0.7	0.3	11:23 AM	0.4	
11:29 AM	0.4	11:24 AM	2.1	1.7	11:38 AM	0.4	
11:44 AM	0.4	11:39 AM	1.9	1.5	11:53 AM	0.4	
11:59 AM	0.4	11:54 AM	0.6	0.2	12:08 PM	0.4	
12:14 PM	0.5	12:09 PM	0.6	0.1	12:23 PM	0.4	
12:29 PM	0.4	12:24 PM	0.5	0.1	12:38 PM	0.4	
12:44 PM	0.4	12:39 PM	0.5	0.1	12:53 PM	0.4	
12:59 PM	0.5	12:54 PM	0.5	0.0	1:08 PM	0.4	
1:14 PM	0.5	1:09 PM	0.5	0.0	1:23 PM	0.4	
1:29 PM	0.5	1:24 PM	0.5	0.0	1:38 PM	0.4	
1:44 PM	0.5	1:39 PM	0.6	0.1	1:53 PM	0.4	
1:59 PM	0.4	1:54 PM	0.6	0.2	2:08 PM	0.4	
2:14 PM	0.4	2:09 PM	0.6	0.2	2:23 PM	0.4	
2:29 PM	0.4	2:24 PM	0.6	0.2	2:38 PM	0.4	
2:44 PM	0.5	2:39 PM	0.6	0.1	2:53 PM	0.4	
2:59 PM	0.5	2:54 PM	0.6	0.1	3:08 PM	0.5	
3:14 PM	0.5	3:09 PM	0.6	0.1	3:23 PM	0.4	
3:29 PM	0.5	3:24 PM	0.6	0.1	3:38 PM	0.4	
3:44 PM	1.3	3:39 PM	0.6	-0.7	3:53 PM	0.5	
3:59 PM	0.5	3:54 PM	0.6	0.1	4:08 PM	0.8	
4:14 PM	0.5	4:09 PM	0.6	0.1	4:23 PM	0.6	
4:29 PM	0.4	4:24 PM	0.5	0.1	4:38 PM	0.5	
4:44 PM	0.4	4:39 PM	0.5	0.1	4:53 PM	0.4	
4:59 PM	0.4	4:54 PM	0.5	0.1	5:08 PM	0.4	
5:14 PM	0.4	5:09 PM	0.5	0.1	-	-	

ppm - Parts per million
NM - Not measured

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 08, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	64-70°F, Cloudy, RH: 70%, P: 29.99 inHg, Wind: NE @ 10 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 4:10 PM

CONTRACTOR AND EQUIPMENT	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<ul style="list-style-type: none"> Simpson and Brown – Pile Driving Rig- (2), Payloader, welding/cutting Civetta Cousins JV (CCJV) – Excavators (3), Drill Rigs (2), Vacuum assisted pump MW Geo – Reach forklift, Grout Pump, Drill Rig Trevcon Construction – Excavator, Crawler Crane, Telescopic Boom Lift, Vibratory Hammer 	<ul style="list-style-type: none"> Josue Criollo – Roux Lendlease CCJV Langan CDM Simpson & Brown

OBSERVATIONS, DISCUSSIONS, ETC.
Roux was onsite to document field work activities and conduct CAMP in accordance with the NYSDEC-approved RAWP.
GENERAL COMMENTS:
<p>Description of contractor work activities performed:</p> <ul style="list-style-type: none"> CCJV continued with caisson drilling within the center area of grid cell SC-4 and removed accumulated sediments in installed caissons for upcoming video inspections east of the caisson drilling location in grid cell SC-4. CCJV excavated test pits in multiple locations for soil sampling as part of soil waste characterization throughout the north area of grid SC-4. Seven test pits in SC-4 were advanced to a depth of approximately eight feet below land surface (ft bls) and one test pit up to twelve feet below land surface (ft bls) to facilitate soil sample collection. All test pits were backfilled with the same soil after samples were collected. MW Geo ended geothermal drilling activities in grid cell SC-14 and started grouting in grid cell SC-13 Trevcon continued sheet pile driving within grid cell SC-2. Simpson & Brown resumed pile driving in grid cells SC-2 and SC-3. <p>CAMP Implementation:</p> <ul style="list-style-type: none"> Three CAMP stations (one upwind station, one downwind station, and one ferry terminal station) were implemented from 7:15am to 4:08pm during work activities (see figure below for station locations). CAMP stations consisted of a photoionization detector (PID) and a particulate meter. No exceedances nor odors were detected during the day. <p>Sampling performed:</p> <ul style="list-style-type: none"> One composite waste characterization soil sample was collected within the north area of grid cell SC-4 to analyze total lead, TCLP lead, Target Compound List (TCL) VOCs/Total Solids, TCL SVOCs, Target Analyte List (TAL) Metals including mercury and cyanide, Hexavalent Chromium, Trivalent Chromium, TCL Polychlorinated Biphenyls (PCBs), TCL Pesticides, Herbicides, RCRA Hazardous Waste Characterization (Ignitability, Reactivity and Corrosivity), Paint Filter Test and Toxicity Characteristic Leaching Procedure (TCLP) Metals.

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------



DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 08, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	64-70°F, Cloudy, RH: 70%, P: 29.99 inHg, Wind: NE @ 10 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 4:10 PM

- An additional eight composite soil samples were collected within the north area of grid cell SC-4 to analyze total lead and TCLP Lead only.

Material Delivered to Site:

- Soldier piles

Material Removed from Site:

- Approximately 9,000 gallons of effluent water (generated by caisson flushing activities and contained in a settling tank) were discharged from the tank to the sewer.

NYSDEC or Other Inspections:

- None

Upcoming work activities anticipated:

- Caisson drilling in grid cell SC-4
- Sheet pile driving near the shoreline
- Pile driving within grid cells SC-1 and SC-2
- Rebar installations in caissons within grid cell SC-4

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 08, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	64-70°F, Cloudy, RH: 70%, P: 29.99 inHg, Wind: NE @ 10 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 4:10 PM

PHOTOGRAPHS TAKEN TODAY: 1 Java Street



Photo 1: Looking northeast: View of the Upwind CAMP station located north of grid cell SC-7.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 08, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	64-70°F, Cloudy, RH: 70%, P: 29.99 inHg, Wind: NE @ 10 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 4:10 PM



Photo 2: Looking west: View of the Downwind CAMP station located south of grid cell SC-6.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 08, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	64-70°F, Cloudy, RH: 70%, P: 29.99 inHg, Wind: NE @ 10 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 4:10 PM



Photo 3: Looking south: Simpson & Brown performing pile driving in grid cell SC-2.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 08, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	64-70°F, Cloudy, RH: 70%, P: 29.99 inHg, Wind: NE @ 10 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 4:10 PM




Photo 4: looking south: CCJV starts excavating test pit for soil sampling in the north area of grid cell SC-4.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:		DATE:	September 08, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	64-70°F, Cloudy, RH: 70%, P: 29.99 inHg, Wind: NE @ 10 mph	
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 4:10 PM	

Site Plan



Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

Roux
Community Air Monitoring Program - Dust

Project: 1 Java Street
 Project Number: 3583.0001Y000
 Project Manager: Jeff Wills
 Location: 1 Java Street, Brooklyn, NY
 Date: 9/8/2022
 Wind Direction (from): NW

Station #1 - UPWIND	8530213503	Station #2 - DOWNWIND	8530182510	Corrected 15-min Average (mg/m ³)	Station #3 - FIX FERRY TERMINAL	8530214402	Comments
Time	15-min Average (mg/m ³)	Time	15-min Average (mg/m ³)		Time	15-min Average (mg/m ³)	
7:15 AM	0.012	7:18 AM	0.015	0.003	7:22 AM	0.022	
7:30 AM	0.012	7:33 AM	0.012	0.000	7:37 AM	0.021	
7:45 AM	0.014	7:48 AM	0.014	0.000	7:52 AM	0.017	
8:00 AM	0.013	8:03 AM	0.015	0.002	8:07 AM	0.030	
8:15 AM	0.014	8:18 AM	0.015	0.001	8:22 AM	0.032	
8:30 AM	0.017	8:33 AM	0.016	-0.001	8:37 AM	0.035	
8:45 AM	0.014	8:48 AM	0.015	0.001	8:52 AM	0.073	
9:00 AM	0.016	9:03 AM	0.017	0.001	9:07 AM	0.028	
9:15 AM	0.012	9:18 AM	0.013	0.001	9:22 AM	0.031	
9:30 AM	0.011	9:33 AM	0.013	0.002	9:37 AM	0.043	
9:45 AM	0.010	9:48 AM	0.013	0.003	9:52 AM	0.037	
10:00 AM	0.011	10:03 AM	0.014	0.003	10:07 AM	0.053	
10:15 AM	0.010	10:18 AM	0.014	0.004	10:22 AM	0.068	
10:30 AM	0.010	10:33 AM	0.015	0.005	10:37 AM	0.065	
10:45 AM	0.011	10:48 AM	0.015	0.004	10:52 AM	0.032	
11:00 AM	0.012	11:03 AM	0.019	0.007	11:07 AM	0.019	
11:15 AM	0.012	11:18 AM	0.024	0.012	11:22 AM	0.017	
11:30 AM	0.011	11:33 AM	0.020	0.009	11:37 AM	0.015	
11:45 AM	0.012	11:48 AM	0.022	0.010	11:52 AM	0.018	
12:00 PM	0.011	12:03 PM	0.017	0.006	12:07 PM	0.017	
12:15 PM	0.010	12:18 PM	0.021	0.011	12:22 PM	0.020	
12:30 PM	0.010	12:33 PM	0.017	0.007	12:37 PM	0.015	
12:45 PM	0.011	12:48 PM	0.019	0.008	12:52 PM	0.014	
1:00 PM	0.012	1:03 PM	0.018	0.006	1:07 PM	0.016	
1:15 PM	0.012	1:18 PM	0.021	0.009	1:22 PM	0.017	
1:30 PM	0.014	1:33 PM	0.025	0.011	1:37 PM	0.020	
1:45 PM	0.011	1:48 PM	0.024	0.013	1:52 PM	0.018	
2:00 PM	0.010	2:03 PM	0.055	0.045	2:07 PM	0.015	
2:15 PM	0.009	2:18 PM	0.027	0.018	2:22 PM	0.013	
2:30 PM	0.010	2:33 PM	0.085	0.075	2:37 PM	0.016	
2:45 PM	0.009	2:48 PM	0.025	0.016	2:52 PM	0.018	
3:00 PM	0.008	3:03 PM	0.019	0.011	3:07 PM	0.015	
3:15 PM	0.008	3:18 PM	0.018	0.010	3:22 PM	0.013	
3:30 PM	0.007	3:33 PM	0.017	0.010	3:37 PM	0.014	
3:45 PM	0.007	3:48 PM	0.018	0.011	3:52 PM	0.014	
4:00 PM	0.008	4:03 PM	0.022	0.014	-	-	

mg/m³ - Milligrams per cubic meter

NM - Not Measured

Roux
Community Air Monitoring Program - VOCs

Project: 1 Java Street
Project Number: 3583.0001Y000
Project Manager: Jeff Willis
Location: 1 Java Street, Brooklyn, NY
Date: 9/8/2022
Wind Direction (from): NW

Station #1 - UPWIND	594-902246	Station #2 - DOWNWIND	594-906708	Corrected 15-min Average (ppm)	Station #3 - FIX FERRY TERMINAL	594-909579	Comments
Time	15-min Average (ppm)	Time	15-min Average (ppm)		Time	15-min Average (ppm)	
7:21 AM	0.0	7:23 AM	0.2	0.2	7:28 AM	0.5	
7:36 AM	0.1	7:38 AM	0.2	0.1	7:43 AM	0.3	
7:51 AM	0.1	7:53 AM	0.3	0.2	7:58 AM	0.3	
8:06 AM	0.2	8:08 AM	0.3	0.1	8:13 AM	0.4	
8:21 AM	0.2	8:23 AM	0.3	0.1	8:28 AM	0.4	
8:36 AM	0.2	8:38 AM	0.4	0.2	8:43 AM	0.4	
8:51 AM	0.3	8:53 AM	0.4	0.1	8:58 AM	0.5	
9:06 AM	0.3	9:08 AM	0.4	0.1	9:13 AM	0.5	
9:21 AM	0.3	9:23 AM	0.4	0.1	9:28 AM	0.5	
9:36 AM	0.3	9:38 AM	0.4	0.1	9:43 AM	0.6	
9:51 AM	0.3	9:53 AM	0.4	0.1	9:58 AM	0.6	
10:06 AM	0.3	10:08 AM	0.4	0.1	10:13 AM	0.6	
10:21 AM	0.3	10:23 AM	0.4	0.1	10:28 AM	0.6	
10:36 AM	0.3	10:38 AM	0.4	0.1	10:43 AM	0.6	
10:51 AM	0.3	10:53 AM	0.4	0.1	10:58 AM	0.6	
11:06 AM	0.3	11:08 AM	0.4	0.1	11:13 AM	0.6	
11:21 AM	0.3	11:23 AM	0.4	0.1	11:28 AM	0.5	
11:36 AM	0.3	11:38 AM	0.4	0.1	11:43 AM	0.5	
11:51 AM	0.3	11:53 AM	0.4	0.1	11:58 AM	0.5	
12:06 PM	0.3	12:08 PM	0.4	0.1	12:13 PM	0.5	
12:21 PM	0.3	12:23 PM	0.4	0.1	12:28 PM	0.5	
12:36 PM	0.3	12:38 PM	0.4	0.1	12:43 PM	0.5	
12:51 PM	0.3	12:53 PM	0.4	0.1	12:58 PM	0.5	
1:06 PM	0.3	1:08 PM	0.4	0.1	1:13 PM	0.6	
1:21 PM	0.3	1:23 PM	0.4	0.1	1:28 PM	0.5	
1:36 PM	0.3	1:38 PM	0.4	0.1	1:43 PM	0.5	
1:51 PM	0.3	1:53 PM	0.4	0.1	1:58 PM	0.5	
2:06 PM	0.3	2:08 PM	0.4	0.1	2:13 PM	0.5	
2:21 PM	0.3	2:23 PM	0.4	0.1	2:28 PM	0.5	
2:36 PM	0.3	2:38 PM	0.4	0.1	2:43 PM	0.5	
2:51 PM	0.3	2:53 PM	0.4	0.1	2:58 PM	0.5	
3:06 PM	0.3	3:08 PM	0.4	0.1	3:13 PM	0.5	
3:21 PM	0.3	3:23 PM	0.4	0.1	3:28 PM	0.5	
3:36 PM	0.3	3:38 PM	0.4	0.1	3:43 PM	0.5	
3:51 PM	0.3	3:53 PM	0.4	0.1	3:58 PM	0.6	
4:06 PM	0.3	4:08 PM	0.4	0.1	-	-	

ppm - Parts per million
NM - Not measured



DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 09, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	60-80°F, Sunny, RH: 54%, P: 30.06 inHg, Wind: NE @ 9 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM

CONTRACTOR AND EQUIPMENT	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<ul style="list-style-type: none">• Simpson and Brown – Pile Driving Rig- (2), Payloader, welding/cutting• Civetta Cousins JV (CCJV) – Excavators (3), Drill Rigs (2), Vacuum assisted pump• MW Geo – Reach forklift, Grout Pump, Drill Rig• Trevcon Construction – Excavator, Crawler Crane, Telescopic Boom Lift, Vibratory Hammer• Highlite – Electrical work• Ferrara Bros – Concrete trucks	<ul style="list-style-type: none">• Josue Criollo – Roux• Lendlease• CCJV• Langan• CDM• Simpson & Brown

OBSERVATIONS, DISCUSSIONS, ETC.
Roux was onsite to document field work activities and conduct CAMP in accordance with the NYSDEC-approved RAWP.
GENERAL COMMENTS:
<p>Description of contractor work activities performed:</p> <ul style="list-style-type: none">• CCJV continued with caisson drilling within the center area of grid cell SC-4 and removed accumulated sediments in installed caissons for upcoming video inspections east of the caisson drilling location in grid cell SC-4.• CCJV loaded one truck with concrete debris that was previously stockpiled in grid cell SC-13 for offsite disposal.• CCJV and Ferrara Bros filled installed caissons with concrete in the north area of grid cell SC-4.• MW Geo started grouting in grid cell SC-3.• Trevcon continued sheet pile driving within grid cell SC-2.• Simpson & Brown started pile driving in the northeast area of grid cell SC-1 and the center area of grid cell SC-11. <p>CAMP Implementation:</p> <ul style="list-style-type: none">• Three CAMP stations (one upwind station, one downwind station, and one ferry terminal station) were implemented from 7:15am to 2:51pm during work activities (see figure below for station locations). CAMP stations consisted of a photoionization detector (PID) and a particulate meter.• No exceedances nor odors were detected during the day. <p>Sampling performed:</p> <ul style="list-style-type: none">• None <p>Material Delivered to Site:</p> <ul style="list-style-type: none">• Soldier piles

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------



DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 09, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	60-80°F, Sunny, RH: 54%, P: 30.06 inHg, Wind: NE @ 9 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM

Material Removed from Site:

- Approximately 2,700 gallons of effluent water (generated by caisson flushing activities and contained in a settling tank) were discharged from the tank to the sewer.
- One truck with approximately 25 yd³ of broken concrete previously stockpiled in grid cell SC-13 was loaded for offsite disposal. The concrete debris was transported to Impact Environmental in Lyndhurst, NJ.

NYSDEC or Other Inspections:

- None

Upcoming work activities anticipated:

- Caisson drilling in grid cell SC-4
- Sheet pile driving near the shoreline
- Pile driving within grid cells
- Rebar installations in caissons within grid cell SC-4

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 09, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	60-80°F, Sunny, RH: 54%, P: 30.06 inHg, Wind: NE @ 9 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM

PHOTOGRAPHS TAKEN TODAY: 1 Java Street




Photo 1: Looking west: View of the Upwind CAMP station located north of grid cell SC-7.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 09, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	60-80°F, Sunny, RH: 54%, P: 30.06 inHg, Wind: NE @ 9 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM



Photo 2: Looking northeast: View of the Downwind CAMP station located south of grid cell SC-4.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 09, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	60-80°F, Sunny, RH: 54%, P: 30.06 inHg, Wind: NE @ 9 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM



Photo 3: Looking east: Simpson & Brown performing pile driving in grid cell SC-11.

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 09, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	60-80°F, Sunny, RH: 54%, P: 30.06 inHg, Wind: NE @ 9 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM



Photo 4: Looking north: CCJV loading truck with concrete debris from grid cell SC-13.

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 09, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	60-80°F, Sunny, RH: 54%, P: 30.06 inHg, Wind: NE @ 9 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 3:00 PM




Photo 5: Looking northwest: CCJV continues with caisson drilling in the center area of grid cell SC-4.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:		DATE:	September 09, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC		WEATHER:	60-80°F, Sunny, RH: 54%, P: 30.06 inHg, Wind: NE @ 9 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York			TIME:	7:00 AM – 3:00 PM

Site Plan



Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

Roux
Community Air Monitoring Program - Dust

Project: 1 Java Street
 Project Number: 3583.0001Y000
 Project Manager: Jeff Wills
 Location: 1 Java Street, Brooklyn, NY
 Date: 9/9/2022
 Wind Direction (from): NE

Station #1 - UPWIND	8530213503	Station #2 - DOWNWIND	8530182510	Corrected 15-min Average (mg/m ³)	Station #3 - FIX FERRY TERMINAL	8530214402	Comments
Time	15-min Average (mg/m ³)	Time	15-min Average (mg/m ³)		Time	15-min Average (mg/m ³)	
7:15 AM	0.018	7:19 AM	0.016	-0.002	7:21 AM	0.020	
7:30 AM	0.018	7:34 AM	0.016	-0.002	7:36 AM	0.030	
7:45 AM	0.018	7:49 AM	0.018	0.000	7:51 AM	0.039	
8:00 AM	0.017	8:04 AM	0.021	0.004	8:06 AM	0.022	
8:15 AM	0.016	8:19 AM	0.019	0.003	8:21 AM	0.022	
8:30 AM	0.015	8:34 AM	0.014	-0.001	8:36 AM	0.019	
8:45 AM	0.015	8:49 AM	0.016	0.001	8:51 AM	0.022	
9:00 AM	0.014	9:04 AM	0.017	0.003	9:06 AM	0.021	
9:15 AM	0.014	9:19 AM	0.016	0.002	9:21 AM	0.030	
9:30 AM	0.012	9:34 AM	0.015	0.003	9:36 AM	0.022	
9:45 AM	0.011	9:49 AM	0.018	0.007	9:51 AM	0.023	
10:00 AM	0.016	10:04 AM	0.025	0.009	10:06 AM	0.027	
10:15 AM	0.011	10:19 AM	0.021	0.010	10:21 AM	0.025	
10:30 AM	0.015	10:34 AM	0.019	0.004	10:36 AM	0.020	
10:45 AM	0.012	10:49 AM	0.021	0.009	10:51 AM	0.021	
11:00 AM	0.013	11:04 AM	0.021	0.008	11:06 AM	0.023	
11:15 AM	0.008	11:19 AM	0.027	0.019	11:21 AM	0.019	
11:30 AM	0.008	11:34 AM	0.021	0.013	11:36 AM	0.021	
11:45 AM	0.008	11:49 AM	0.020	0.012	11:51 AM	0.017	
12:00 PM	0.006	12:04 PM	0.016	0.010	12:06 PM	0.015	
12:15 PM	0.014	12:19 PM	0.018	0.004	12:21 PM	0.016	
12:30 PM	0.008	12:34 PM	0.016	0.008	12:36 PM	0.020	
12:45 PM	0.005	12:49 PM	0.032	0.027	12:51 PM	0.023	
1:00 PM	0.007	1:04 PM	0.026	0.019	1:06 PM	0.023	
1:15 PM	0.008	1:19 PM	0.023	0.015	1:21 PM	0.030	
1:30 PM	0.014	1:34 PM	0.021	0.007	1:36 PM	0.019	
1:45 PM	0.025	1:49 PM	0.023	-0.002	1:51 PM	0.022	
2:00 PM	0.011	2:04 PM	0.028	0.017	2:06 PM	0.020	
2:15 PM	0.012	2:19 PM	0.019	0.007	2:21 PM	0.017	
2:30 PM	0.009	2:34 PM	0.017	0.008	2:36 PM	0.017	
2:45 PM	0.009	-	-	-	-	-	

mg/m³ - Milligrams per cubic meter
 NM - Not Measured

Roux
Community Air Monitoring Program - VOCs

Project: 1 Java Street
Project Number: 3583.0001Y000
Project Manager: Jeff Wills
Location: 1 Java Street, Brooklyn, NY
Date: 9/9/2022
Wind Direction (from): NE

Station #1 - UPWIND	594-902246	Station #2 - DOWNWIND	594-906708	Corrected 15-min Average (ppm)	Station #3 - FIX FERRY TERMINAL	594-909579	Comments
Time	15-min Average (ppm)	Time	15-min Average (ppm)		Time	15-min Average (ppm)	
7:21 AM	0.0	7:24 AM	0.4	0.4	7:28 AM	0.1	
7:36 AM	0.0	7:39 AM	2.3	2.3	7:43 AM	0.1	
7:51 AM	0.0	7:54 AM	1.0	1.0	7:58 AM	0.2	
8:06 AM	0.0	8:09 AM	0.4	0.4	8:13 AM	0.3	
8:21 AM	0.0	8:24 AM	0.3	0.3	8:28 AM	0.4	
8:36 AM	0.0	8:39 AM	0.2	0.2	8:43 AM	0.4	
8:51 AM	0.0	8:54 AM	0.1	0.1	8:58 AM	0.4	
9:06 AM	0.1	9:09 AM	0.1	0.0	9:13 AM	0.4	
9:21 AM	0.1	9:24 AM	0.0	-0.1	9:28 AM	0.4	
9:36 AM	0.1	9:39 AM	0.0	-0.1	9:43 AM	0.4	
9:51 AM	0.1	9:54 AM	0.0	-0.1	9:58 AM	0.4	
10:06 AM	0.1	10:09 AM	0.0	-0.1	10:13 AM	0.4	
10:21 AM	0.1	10:24 AM	0.0	-0.1	10:28 AM	0.4	
10:36 AM	0.1	10:39 AM	0.0	-0.1	10:43 AM	0.4	
10:51 AM	0.1	10:54 AM	0.0	-0.1	10:58 AM	0.4	
11:06 AM	0.1	11:09 AM	0.0	-0.1	11:13 AM	0.4	
11:21 AM	0.1	11:24 AM	0.0	-0.1	11:28 AM	0.4	
11:36 AM	0.1	11:39 AM	0.0	-0.1	11:43 AM	0.3	
11:51 AM	0.1	11:54 AM	0.0	-0.1	11:58 AM	0.4	
12:06 PM	0.1	12:09 PM	0.0	-0.1	12:13 PM	0.4	
12:21 PM	0.1	12:24 PM	0.0	-0.1	12:28 PM	0.4	
12:36 PM	0.1	12:39 PM	0.0	-0.1	12:43 PM	0.4	
12:51 PM	0.1	12:54 PM	0.0	-0.1	12:58 PM	0.4	
1:06 PM	0.1	1:09 PM	0.0	-0.1	1:13 PM	0.4	
1:21 PM	0.1	1:24 PM	0.0	-0.1	1:28 PM	0.4	
1:36 PM	0.1	1:39 PM	0.0	-0.1	1:43 PM	0.4	
1:51 PM	0.1	1:54 PM	0.0	-0.1	1:58 PM	0.4	
2:06 PM	0.1	2:09 PM	0.0	-0.1	2:13 PM	0.4	
2:21 PM	0.1	2:24 PM	0.0	-0.1	2:28 PM	0.4	
2:36 PM	0.1	2:39 PM	0.0	-0.1	2:43 PM	0.3	
2:51 PM	0.1	-	-	-	-	-	

ppm - Parts per million
NM - Not measured

**DAILY SITE INSPECTION/FIELD ACTIVITY REPORT**

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 12, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	67-80°F, Cloudy, RH: 91%, P: 29.87 inHg, Wind: NNE @ 5 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 10:00 PM

CONTRACTOR AND EQUIPMENT	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<ul style="list-style-type: none">• Simpson and Brown – Pile Driving Rig- (2), Payloader, welding/cutting• Civetta Cousins JV (CCJV) – Excavators (3), Drill Rigs (2), Vacuum assisted pump• Trevcon Construction – Excavator, Crawler Crane, Telescopic Boom Lift, Vibratory Hammer	<ul style="list-style-type: none">• Josue Criollo – Roux• Lendlease• CCJV• Langan• Simpson & Brown• DOB• OSHA

OBSERVATIONS, DISCUSSIONS, ETC.
Roux was onsite to document field work activities and conduct CAMP in accordance with the NYSDEC-approved RAWP.
GENERAL COMMENTS:
<p>Description of contractor work activities performed:</p> <ul style="list-style-type: none">• CCJV continued removing accumulated sediments in installed caissons for upcoming video inspections in the south area of grid cell SC-4.• Trevcon started breaking concrete along the shoreline in grid cell SC-1.• Simpson & Brown started pile driving in the center area of grid cell SC-10. <p>CAMP Implementation:</p> <ul style="list-style-type: none">• Three CAMP stations (one upwind station, one downwind station, and one ferry terminal station) were implemented from 7:15am to 9:39am during work activities (see figure below for station locations). CAMP stations consisted of a photoionization detector (PID) and a particulate meter.• No exceedances nor odors were detected during the day.• All CAMP activities were stopped at 9:45am due to onsite incident. <p>Sampling performed:</p> <ul style="list-style-type: none">• None <p>Material Delivered to Site:</p> <ul style="list-style-type: none">• Soldier piles <p>Material Removed from Site:</p> <ul style="list-style-type: none">• None <p>NYSDEC or Other Inspections:</p> <ul style="list-style-type: none">• DOB• OSHA <p>Upcoming work activities anticipated:</p> <ul style="list-style-type: none">• Caisson drilling in grid cell SC-4

Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------



DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 12, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	67-80°F, Cloudy, RH: 91%, P: 29.87 inHg, Wind: NNE @ 5 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 10:00 PM

- Sheet pile driving near the shoreline
- Pile driving
- Rebar installations in caissons within grid cell SC-4

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 12, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	67-80°F, Cloudy, RH: 91%, P: 29.87 inHg, Wind: NNE @ 5 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 10:00 PM

PHOTOGRAPHS TAKEN TODAY: 1 Java Street



Photo 1: Looking southwest: View of the Upwind CAMP station located northwest of grid cell SC-7.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 12, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	67-80°F, Cloudy, RH: 91%, P: 29.87 inHg, Wind: NNE @ 5 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 10:00 PM



Photo 2: Looking north: View of the Downwind CAMP station located south of grid cell SC-6.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 12, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	67-80°F, Cloudy, RH: 91%, P: 29.87 inHg, Wind: NNE @ 5 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 10:00 PM



Photo 3: Looking east: Simpson & Brown pile driving in grid cell SC-10

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:	DATE:	September 12, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	67-80°F, Cloudy, RH: 91%, P: 29.87 inHg, Wind: NNE @ 5 mph
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 10:00 PM




Photo 4: Looking south: CCJV removing sediments from installed caissons in the north area of grid cell SC-4.

Approved:	Emily Butler	By:	Josue Criollo
-----------	---------------------	-----	----------------------

DAILY SITE INSPECTION/FIELD ACTIVITY REPORT

PROJECT NO.:	3583.0001Y000	CLIENT:		DATE:	September 12, 2022
PROJECT:	Greenpoint Ferry Site (BCP Site No. 224272)	1 Java Owner LLC	WEATHER:	67-80°F, Cloudy, RH: 91%, P: 29.87 inHg, Wind: NNE @ 5 mph	
LOCATION:	1 Java Street (18 India Street), Brooklyn, New York		TIME:	7:00 AM – 10:00 PM	

Site Plan



Approved:	Emily Butler	By:	Josue Criollo
-----------	--------------	-----	---------------

Roux**Community Air Monitoring Program - Dust**

Project: 1 Java Street
Project Number: 3583.0001Y000
Project Manager: Jeff Wills
Location: 1 Java Street, Brooklyn, NY
Date: 9/12/2022
Wind Direction (from): NNE

Station #1 - UPWIND	8530213503	Station #2 - DOWNWIND	8530182510	Corrected 15-min Average (mg/m ³)	Station #3 - FIX FERRY TERMINAL	8530214402	Comments
Time	15-min Average (mg/m ³)	Time	15-min Average (mg/m ³)		Time	15-min Average (mg/m ³)	
7:18 AM	0.022	7:20 AM	0.038	0.016	7:15 AM	0.019	
7:33 AM	0.022	7:35 AM	0.026	0.004	7:30 AM	0.027	
7:48 AM	0.030	7:50 AM	0.022	-0.008	7:45 AM	0.029	
8:03 AM	0.046	8:05 AM	0.028	-0.018	8:00 AM	0.027	
8:18 AM	0.020	8:20 AM	0.032	0.012	8:15 AM	0.021	
8:33 AM	0.017	8:35 AM	0.027	0.010	8:30 AM	0.020	
8:48 AM	0.019	8:50 AM	0.020	0.001	8:45 AM	0.020	
9:03 AM	0.019	9:05 AM	0.022	0.003	9:00 AM	0.019	
9:18 AM	0.016	9:20 AM	0.018	0.002	9:15 AM	0.021	
9:33 AM	0.016	-	-	-	9:30 AM	0.018	

mg/m³ - Milligrams per cubic meter

NM - Not Measured

Roux Community Air Monitoring Program - VOCs Project: 1 Java Street Project Number: 3583.0001Y000 Project Manager: Jeff Wills Location: 1 Java Street, Brooklyn, NY Date: 9/12/2022 Wind Direction (from): NNE							
Station #1 - UPWIND	594-902246	Station #2 - DOWNWIND	594-906708	Corrected 15-min Average (ppm)	Station #3 - FIX FERRY TERMINAL	594-909579	Comments
Time	15-min Average (ppm)	Time	15-min Average (ppm)		Time	15-min Average (ppm)	
7:24 AM	0.2	7:27 AM	0.2	0.0	7:22 AM	0.2	
7:39 AM	0.2	7:42 AM	0.2	0.0	7:37 AM	0.4	
7:54 AM	0.2	7:57 AM	0.2	0.0	7:52 AM	0.6	
8:09 AM	0.3	8:12 AM	0.3	0.0	8:07 AM	0.7	
8:24 AM	0.3	8:27 AM	0.3	0.0	8:22 AM	0.7	
8:39 AM	0.3	8:42 AM	0.3	0.0	8:37 AM	0.7	
8:54 AM	0.3	8:57 AM	0.4	0.1	8:52 AM	0.8	
9:09 AM	0.4	9:12 AM	0.4	0.0	9:07 AM	0.8	
9:24 AM	0.4	9:27 AM	0.4	0.0	9:22 AM	0.8	
9:39 AM	0.4	-	-	-	9:37 AM	0.8	

ppm - Parts per million
NM - Not measured