

August 9, 2024

Mr. Richard Mustico New York State Department of Environmental Conservation Division of Environmental Remediation 625 Broadway Albany, New York 12233-5060

Re: Monthly Progress Report, June 2024
Greenpoint Ferry (Java Street) Site
127-141 West Street, Brooklyn, New York 10466
Tax Block and Lot 3-2538-1
NYSDEC Site No. C224272

Dear Mr. Mustico:

Roux Environmental Engineering and Geology, D.P.C. (Roux), on behalf of 1 Java Owner LLC, is submitting this Monthly Progress Report (Report) for the Greenpoint Ferry (Java Street) site, located at 127-141 West Street (a.k.a. 14-28 India Street and 1-45 Java Street) in the Greenpoint section of Brooklyn, Kings County, New York (referred to herein as Site).

Stiles Properties, LLC entered into a Brownfield Cleanup Agreement (BCA) with the New York State Department of Environmental Conservation (NYSDEC) on October 31, 2018, to investigate, remediate and redevelop the 2.441-acre Site (BCA Index No. C224272-08-15; BCP Site No. C224272). Subsequently, the BCA was amended on January 8, 2021, to include 1 Java Owner LLC to the BCA as a Participant. This Report was prepared as required by the NYSDEC BCA dated October 31, 2018, as amended on January 8, 2021, Site No. C224272. This Report describes activities completed at the Site in July 2024.

I. BCP Activities Completed during the Reporting Period

The remedial work completed during this period was done in accordance with the Remedial Action Work Plan (RAWP), prepared by Roux dated May 2021, and revised February 2022. Roux provided oversight of subcontractors and implemented the RAWP Site-specific community air monitoring plan (CAMP) during intrusive activities. CAMP monitoring was performed each day, weather permitting, and consisted of three CAMP stations monitoring dust and organic vapors in upwind and downwind ambient air around the work areas as well as near the pedestrian entrance of the Ferry located at the end of India Street. Each station consisted of a particulate meter and a photoionization detector. There were seven action limits, recorded on July 9th, July 10th, July 22nd, July 25th, and July 26th documented in July. Roux advised the contractor to apply water as a dust suppressant, and water was supplied prior to and during any potential dust-generating activities.

General foundation and support of excavation (SOE) work continued with excavation for foundation elements, as necessary, in accordance with the RAWP. Additionally, contractors installed rebar, concrete forms, and waterproofing Site-wide. Sections of installed waterproofing/vapor barrier were inspected by Roux and all necessary corrections and repairs were made prior to concrete pouring. Contractors backfilled soil approved for reuse, imported approved material for grading and bedding, and poured concrete for foundation slabs, foundation walls, columns Contractors continued electrical and plumbing work throughout the Site. Contractors installed new sections of fencing and scaffolding around

the perimeter of the Site. All underground work for the geothermal system has been completed throughout the Site, with all wells tested and connected to the main geothermal manifold. Contractors continued work in the waterfront park area, continuing foundation work in the park area and importing approved landscape materials. Dewatering activities continued. Superstructure work continued throughout the Site.

As per the approved Request for Temporary Modification/Pause of Community Air Monitoring Plan Implementation and Reduction in Oversight Frequency (CAMP Pause Request Memo). The installation of the 2-inch crushed stone temporary stone cover was completed in July 2024 along the waterfront area. Roux demobilized CAMP equipment from the Site at the end of July 2024.

NYSDEC closed spill number 2210240 on May 2, 2023. See May 2023 monthly report for more information.

II. BCP Activities Planned for the Next Reporting Period (August 2024)

Roux will commence construction oversight inspections of the Site every two weeks as outlined in the CAMP Pause Request Memo. Following each inspection, Roux will submit an inspection report that will include photographs, observations, and updates on schedule for the anticipated construction of the permanent Site Cover. All work will be completed in accordance with the RAWP dated May 2021, and revised February 2022.

III. Schedule and Changes to Scope of Work or Schedule

No changes to the scope of work or schedule occurred during the reporting period.

IV. Sampling and Other Data Received or Generated during the Reporting Period

No sampling events occurred during the reporting period.

V. Deliverables Submitted during the Reporting Period

Daily reports were provided to the NYSDEC/NYSDOH.

VI. Percentage of Work Completion and Any Delays

Remedial activities continued, including excavation and soil disposal. Roux will continue to track and report ongoing soil disposal activities to NYSDEC. Approximately 17,720 CY of non-hazardous soil and an additional 660 CY of hazardous lead-impacted soil have been exported off-Site to date.

VII. Citizen's Participation Plan Actions Taken during the Reporting Period

No Citizen Participation Actions occurred during the reporting period.

VIII. Citizen's Participation Plan Actions Planned for the Next Reporting Period

No Citizen Participation Actions planned for the next reporting period.

If you have any questions or concerns, please feel free to contact the undersigned at 631-232-2600.

Sincerely,

ROUX ENVIRONMENTAL ENGINEERING AND GEOLOGY, D.P.C.

Emily Butler
Project Geologist

Mr. Richard Mustico August 9, 2024 Page 3

Robert Kovacs, P.G., LSRP

Principal Scientist

cc: Scarlett McLaughlin, NYSDOH Brooke Nicholson, Lendlease Michael Bogin, Sive Paget Jennifer Coghlan, Sive Paget