



WEEKLY INSPECTION REPORT

Prepared By:

Thomas Jensen

WEATHER	Snow	Rain	Overcast	Partly Cloudy	<input checked="" type="checkbox"/>	Bright Sun	<input checked="" type="checkbox"/>	Wind
TEMP.	< 32	32-50	50-70	<input checked="" type="checkbox"/>	70-85	>85		4 – 5 mph

IEC Project No:	14729	NYSDEC BCP Site No:	C224329	Date:	10/12/23
Project:	585 Union Street, Brooklyn, NY				

<p>Consultant: Impact Environmental Engineering and Geology, PLLC (IEEG)</p> <p>Time On: 14:45 Time Out: 15:15</p>	<p>Personnel On Site: IEEG (Environmental) – Thomas Jensen Broadway Construction Group, Shannon Dowling</p>
---	--

<p><u>Scope of Work:</u></p> <ul style="list-style-type: none"> Weekly site inspection <p><u>Site Activities:</u></p> <ul style="list-style-type: none"> Poured roof of building; Rebar work for bulkhead on roof; Framing, carpentry, and plumbing work on 2nd and 3rd floors; and General super structure activities. <p><u>Community Air Monitoring Program (CAMP):</u></p> <ul style="list-style-type: none"> CAMP was not deployed as the purpose of the Site visit was for a weekly inspection. <p><u>Notable Site Conditions:</u></p> <ul style="list-style-type: none"> Note that all excavation is complete. <p><u>Planned for the Next Day/Week:</u></p> <ul style="list-style-type: none"> Continued Superstructure work; Pour bulkhead on roof.

Photo 1 –
Representative
photo of
framing on the
first floor.



Photo 2 –
Representative
photo of the
poured roof.



Photo 3 –
Representative
photo of rebar
work on the
bulkhead.

