

**WEEKLY INSPECTION REPORT****Prepared By:**

Marius Sidlauskas

IEEG Project No:	13928	NYSDEC BCP Site No:	C224367	Date: 04/16/25
Project:	251 Douglass Street, Brooklyn, NY			

Consultant:

Impact Environmental Engineering and Geology, PLLC (IEEG)

Personnel On Site:IEEG (Environmental) – Thomas Jensen
Broadway Construction Group – Shannon Dowling/Tom Caporale
Concrete Courses**Scope of Work:** Weekly Site Inspection**Site Activities:**

- Concrete courses poured 4th story of the super structure (Phase 3);
- Concrete courses continues form, work and rebar work on the 5th story of the super structure (Phase 3) ;and
- Utility, plumbing and framing work Inside of the North and Eastern portions of the site (Phase I & 2).

Community Air Monitoring Program (CAMP):

- CAMP was not deployed as the purpose of the Site visit was for a weekly inspection.

Notable Site Conditions:

- None.

Planned for the Next Day/Week:

- Concrete Courses concrete pouring of the 5th floor scheduled for week of 4/21/25 (Phase 3); and
- Concrete Courses will continue working on the super structure.

PHOTO LOG

251 DOUGLASS STREET, BROOKLYN, NY



Photo 1-
Representative
view of the
Site from the
corner of
Douglass
Street and
Nevins Street.



Photo 2-
Representative
view of utility
and frame
work on the
third floor



Photo 3-

Representative view of 5th floor being prepared for the concrete pour.



Photo 4-

Representative view of masonry work in the Phase II section of the building.



SITE PLANS

251 DOUGLASS STREET, BROOKLYN, NY





IMPACT ENVIRONMENTAL

welcome to solid ground...

170 Keyland Court | Bohemia | NY | 11716 | 631.269.8800

www.impactenvironmental.com

