

**WEEKLY INSPECTION REPORT****Prepared By:**

Thomas Jensen

IEEG Project No:	13928	NYSDEC BCP Site No:	C224367	Date: 04/23/25
Project:	251 Douglass Street, Brooklyn, NY			

Consultant:

Impact Environmental Engineering and Geology, PLLC (IEEG)

Personnel On Site:IEEG (Environmental) – Thomas Jensen
Broadway Construction Group – Shannon Dowling/Tom Caporale
Concrete Courses**Scope of Work:** Weekly Site Inspection**Site Activities:**

- Concrete courses poured 5th story of the super structure (Phase 3);
- Concrete courses has begun form, work and rebar work on the 6th story of the super structure (Phase 3) ;and Continued utility, plumbing and framing work Inside of the North and Eastern portions of the site (Phase I & 2).

Community Air Monitoring Program (CAMP):

- CAMP was not deployed as the purpose of the Site visit was for a weekly inspection.

Notable Site Conditions:

- None.

Planned for the Next Day/Week:

- Concrete Courses to pour 6th Floor (end of this week or beginning of the week of 4/28);
- Concrete Courses will continue working on the super structure.

PHOTO LOG

251 DOUGLASS STREET, BROOKLYN, NY



Photo 1-

Representative view of the Site from the corner of Douglass Street and Nevins Street.



Photo 2-

Representative photo of duct work on the first floor.



Photo 3-
Representative
view of 6th
floor being
prepared for
the concrete
pour.



Photo 4-
Representative
view of hoist
construction.



Photo 5-
Representative
view of
scaffolding
being
constructed
along Douglass
Street.



SITE PLAN

251 DOUGLASS STREET, BROOKLYN, NY





IMPACT ENVIRONMENTAL

welcome to solid ground...

170 Keyland Court | Bohemia | NY | 11716 | 631.269.8800

www.impactenvironmental.com

