

**WEEKLY INSPECTION REPORT****Prepared By:**

Tyler Bistline

IEEG Project No:	13928	NYSDEC BCP Site No:	C224367	Date: 05/22/25
Project:	251 Douglass Street, Brooklyn, NY			

Consultant:

Impact Environmental Engineering and Geology, PLLC (IEEG)

Personnel On Site:IEEG (Environmental) – Tyler Bistline
Broadway Construction Group – Shannon Dowling/Tom Caporale
Concrete Courses**Scope of Work:** Weekly Site Inspection**Site Activities:**

- Concrete Courses poured the 9th story of the super structure (Phase 3);
- Concrete Courses begin rebar and form work for the 10th story of the super structure (Phase 1, 2, and 3); and
- Continued utility, plumbing and framing work inside of the northern and eastern portions of the Site (Phase 1, 2, and 3).

Community Air Monitoring Program (CAMP):

- CAMP was not deployed as the purpose of the Site visit was for a weekly inspection.

Notable Site Conditions:

- None.

Planned for the Next Day/Week:

- Concrete Courses will continue form and rebar work for the 10th floor of Phase 1, 2, and 3; and
- Continued utility, plumbing and framing work Inside of the building.

PHOTO LOG

251 DOUGLASS STREET, BROOKLYN, NY



Photo 1-
Representative
view of the
Site from the
corner of
Douglass
Street and
Nevins Street.



Photo 2-
Representative
photo of
installing form
work on 10th
story.



Photo 3-
Representative
view of form
and rebar
work for the
10th story.



Photo 4-
Representative
photo of utility
work inside of
the building.



SITE PLAN

251 DOUGLASS STREET, BROOKLYN, NY





IMPACT ENVIRONMENTAL

welcome to solid ground...

170 Keyland Court | Bohemia | NY | 11716 | 631.269.8800

www.impactenvironmental.com

