WEEKLY INSPECTION REPORT

Prepared By:

Tyler Bistline

IEEG Project No:	13928	NYSDEC BCP Site No:	C224367	Date : 05/29/25
Project:	251 Douglass Street, Brooklyn, NY			

Consultant:	Personnel On Site:		
Impact Environmental Engineering and	IEEG (Environmental) – Thomas Jenson		
Geology, PLLC (IEEG)	Broadway Construction Group – Shannon Dowling/Tom Caporale		
	Concrete Courses		

Scope of Work: Weekly Site Inspection

Site Activities:

- Concrete Courses poured the 10th story of the super structure (Phase 3);
- Concrete Courses begin rebar and form work for the 11th story of the super structure (Phase 1, 2, and 3); and
- Continued utility, plumbing and framing work inside of the northern and eastern portions of the Site (Phase I, 2, and 3).

Community Air Monitoring Program (CAMP):

• CAMP was not deployed as the purpose of the Site visit was for a weekly inspection.

Notable Site Conditions:

None.

Planned for the Next Day/Week:

- Concrete Courses will continue form and rebar work for the 11th floor of Phase 1, 2, and 3; and
- Continued utility, plumbing and framing work inside of the building.

PHOTO LOG

251 DOUGLASS STREET, BROOKLYN, NY



Photo 1Representative
view of the
Site from the
corner of
Douglass
Street and
Nevins Street.




Photo 2-Representative photo of pouring concrete on 10th story.



Photo 3-Representative view of utility and framework on the 6th story.



Photo 4-Representative photo of utility work inside of the building.



SITE PLAN

251 DOUGLASS STREET, BROOKLYN, NY





