WEEKLY INSPECTION REPORT

Prepared By: Tyler Bistline

IEEG Project No:	13928	NYSDEC BCP Site No:	C224367	Date: 07/30/25
Project:	251 Douglass Street, Brooklyn, NY			

Consultant:	Personnel On Site:		
Impact Environmental Engineering and	IEEG (Environmental) – Tyler Bistline		
Geology, PLLC (IEEG)	Broadway Construction Group – Shannon Dowling/Tom Caporale		
	Concrete Courses		
	Skyline		

Scope of Work: Weekly Site Inspection

Site Activities:

- Concrete Courses continues construction of roof access and stairs within staircases;
- Skyline continued adding scaffolding to the top floors; and
- Continued utility, window, plumbing, sheetrock, and framing work inside of the northern and eastern portions of the Site (Phase I, 2, and 3);

Community Air Monitoring Program (CAMP):

• CAMP was not deployed as the purpose of the Site visit was for a weekly inspection.

Notable Site Conditions:

None.

Planned for the Next Day/Week:

- Concrete Courses will continue roof work; and
- Continued utility, window, plumbing and framing work inside of the building.

PHOTO LOG

251 DOUGLASS STREET, BROOKLYN, NY



Photo 1-Representative view of the Site from Douglass Street.



Photo 2-Representative photo of the roof prepping for masonry work.



Photo 3-Representative view of scaffolding installation.



Photo 4-Representative photo of electrical installation on the 10th floor.



Photo 5-Representative photo of the courtyard with windows installed.



SITE PLAN

251 DOUGLASS STREET, BROOKLYN, NY





